SAND80-1568 Unlimited Release UC-62

150 kWe Solar Irrigation Project Test and Evaluation Plan

Leroy E. Torkelson

Prepared by Sandla Laboratories, Albuquerque, New Mexico 87185 and Livermore, California 94550 for the United States Department of Energy under Contract DE-AC04-76DP00789

Printed August 1980



2900-0(3-80)

Issued by Sandia Laboratories, operated for the United States Department of Energy by Sandia Corporation.

NOTICE

This report was prepared as an account of work sponsored by the United States Government. Neither the United States nor the Department of Energy, nor any of their employees, nor any of their contractors, subcontractors, or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness or usefulness of any information, apparatus, product or process disclosed, or represents that its use would not infringe privately owned rights.

Printed in the United States of America

Available from National Technical Information Service U.S. Department of Commerce 5285 Port Royal Road Springfield, VA 22161 Price: Printed Copy \$4.50; Microfiche \$3.00

SAND80-1568 Unlimited Release Printed August 1980

150 kW_e SOLAR IRRIGATION PROJECT TEST AND EVALUATION PLAN

L. E. Torkelson Experimental Systems Operations Division 4721 Sandia National Laboratories Albuquerque, NM 87185

ABSTRACT

The 150 kW_e Solar Irrigation Project at Coolidge, Arizona consists of a 23,000-ft² line focus collector subsystem, a 30,000-gallon thermal storage subsystem, and a 150 kW_e power generation unit.

The purpose of this document is to present the plan for the facility's testing and evaluation, a description of the facility, and the objectives of the project. Detailed test plans and a schedule are included. 150 kW_e SOLAR IRRIGATION

PROJECT

TEST AND EVALUATION PLAN

APPROVALS:

PROJECT MANAGER SANDIA LABORATORIES

PROJECT MANAGER UNIVERSITY OF ARIZONA

SOLAR ENERGY PROJECTS DEPARTMENT SANDIA LABORATORIES

GOVERNMENT TECHNICAL REPRESENTATIVE DOE/ALO

DIVISION OF CENTRAL SOLAR TECHNOLOGY

CONTENTS

	Page
Scope	7
Description and Background	7
Test Objectives	10
Subsystem Characterization Phase	10
System Operation Phase	10
Test Objectives within Each Subsystem	11
Collector Field Subsystem	11
ORC Subsystem	11
Thermal Storage Subsystem	12
Responsibilities	12
Tests	13
Thermal Storage Tests	20
System Start-Up Tests	20
Collector Field Subsystem Tests	21
Fluid Loop Tests	22
ORC Tests	23
Normal Systems Operations Tests	24
Maintenance	26

ILLUSTRATION

Figure

Schematic Diagram of the 150 kW Solar Irrigation Project

9

TABLES

Table

1	Subsystem Characterization Test Matrix	14
2	System Operation Test Matrix	19

150 kW_e SOLAR IRRIGATION PROJECT TEST AND EVALUATION PLAN

Scope

This document defines the plan for test and evaluation of the 150 kW Solar Irrigation Project at Coolidge, Arizona. The testing will commence at the completion of construction checkout of the project. The tests defined by this plan will last for approximately l year. It is contemplated that additional operational testing will follow, but its exact nature is undefined at this point in time.

Specifically, this document defines the objectives, responsible organizations, types and duration of tests, test schedules, data requirements, and data reduction and analysis requirements for the tests.

Description and Background

The 150 kW_e Solar Irrigation Project is part of the Solar Thermal Program supported by the Department of Energy (DOE). The 150 kW_e Solar Irrigation Project undertakes the design, construction, and operation of a solar thermal electric power plant. The primary objective of the Solar Thermal Program is "to provide a sound technological and industrial base on which a viable solar thermal power industry can be founded." This will be accomplished by establishing a high confidence in the technical and cost readiness of solar thermal concentrating collector systems in industrial process heat, cogeneration, electric energy, and other application sectors.

7


The objectives of the 150 kW_e Solar Irrigation Project are as follows:


- To provide private industry the opportunity to participate, both as manufacturer and user, in solar technology development,
- To prepare a detailed design of a solar-powered experimental facility to provide 150 kW_e of electrical power to be fed into a local utility grid to offset the load of operating deep well irrigation pumps,
- 3. To construct the facility in accordance with the prepared design and install it on a farm near Coolidge, Arizona, and
- 4. To operate the facility in an actual farm environment and gather data on the facility's performance.

The project is the world's largest solar thermal power plant. A preliminary design study was undertaken early in 1977 by three contractors and completed in August 1977. The project site was selected in February 1977 and is the Dalton Cole farm south of Coolidge, Arizona. On the basis of the conceptual design competition, Acurex Corporation was selected as the prime contractor for this project, as well as the supplier of the solar collectors. The major subcontractors to Acurex are Sundstrand Corporation and Sullivan and Masson Consulting Engineers. Sundstrand is the supplier of the Organic Rankine Cycle (ORC) power generation unit. The team of Sullivan and Masson and Acurex was responsible for the detail design task.

A schematic diagram of the 150 kW Solar Irrigation Project is shown in Figure 1. Basically, the Acurex collectors heat Caloria HT-43 heat transfer oil to $288^{\circ}C$ (550°F). The oil is then transferred to thermal storage or moved directly to the vaporizer where toluene is superheated for use by the Organic Rankine Cycle power generation unit.

Q





9

X

Test Objectives

This 1-year test program has been subdivided into .wo phases. The first phase, the subsystem characterization phase, will have a duration of approximately 4 months, with the exception of the collector subsystem tests which will continue all year and be devoted to checking out and determining the operational characteristics of each individual subsystem. The second phase, the system operation phase, will occupy the remainder of the year and will entail the operation of the complete system on a daily basis to demonstrate its capabilities.

Subsystem Characterization Phase

This phase will begin with an evaluation of the thermal storage subsystem. Its thermal loss characteristics will be determined along with the characteristics of its thermocline. Next, the system safety interlocks and malfunction lockouts will be checked out. Then, the entire system will be brought on line, and the operational characteristics of the individual subsystems will be determined. Further, this phase will be devoted to developing and verifying operational and maintenance procedures for the system.

System Operation Phase

During this phase, the entire system will be in operation daily with the goal of delivering the maximum possible electrical energy to the power grid. To achieve this goal, a variety of operational techniques will be investigated. For example, during periods of consistently sunny days, the ORC subsystem's electrical output will be adjusted to a rate that will allow it to operate continuously, 24 hours per day, to avoid the losses associated with starting it up and shutting it down. This technique will be compared to operation of the ORC subsystem at its peak efficiency as energy is available.

Overall system performance will be monitored daily to provide data for future system designs and a comparison with the DOE specification requirements. The characteristics of the individual subsystems

10

will be closely checked periodically to monitor any degradation so that the effects of the individual subsystems on the overall system performance can be monitored.

For both phases of testing, records will be kept to document operational procedures and changes, maintenance procedures and changes, and to maintain a record of repairs and associated downtimes. The records will differentiate between activities required to support operating subsystems and to support the instrumentation. Man-hours and spare parts costs for the operation and maintenance of the system will be established.

Test Objectives within Each Subsystem

Collector Field Subsystem -- The test objectives are as follows:

- 1. Determine overall subsystem performance characteristics,
- 2. Determine parasitic electrical energy requirements,
- 3. Determine optimum starting time,
- 4. Determine control system characteristics,
- 5. Determine subsystem performance degradation with time,
- 6. Determine washing cycle requirements,
- 7. Determine the operating and maintenance characteristics,
- 8. Compare the actual characteristics to design targets,
- 9. Determine thermal losses both during steady-state operation and during overnight cool-down, and
- 10. Determine optical property degradation of the collectors with time.

ORC Subsystem -- The test objectives are as follows:

- 1. Determine subsystem performance at design conditions,
- 2. Determine subsystem performance at off-design conditions,
- Determine boiler efficiency under a variety of operating conditions,
- 4. Determine the energy available from the condenser,

11

- 5. Determine the parasitic electrical energy consumed,
- 6. Determine the thermal energy required to start the ORC subsystem,
- 7. Determine the subsystem performance degradation with time,
- 8. Determine the operating and maintenance characteristics, and
- 9. Compare the actual characteristics to the design goals.

Thermal Storage Subsystem -- The test objectives are as follows:

- 1. Determine the thermal loss from the subsystem,
- Determine the growth rate of the thermocline under steadystate conditions,
- 3. Determine the stability of the thermocline under transient conditions,
- Determine a technique for flushing the thermocline from the storage tank and the frequency required,
- 5. Determine the operating and maintenance characteristics,
- 6. Compare the actual characteristics to the design goals, and
- 7. Determine the subsystem performance degradation with time.

Responsibilities

The University of Arizona, under contract to Sandia National Laboratories, will be responsible for the following:

- 1. Operating the system in accordance with this test plan,
- 2. Data reduction and analysis,
- 3. Providing Sandia with the raw data for analysis,
- 4. Writing the test reports,
- 5. Maintaining the system with the help of Acurex and Sundstrand on a subcontract basis, and
- Maintaining the visitor center and conducting prearranged tours.

The Acurex Corporation, under contract to Sandia National Laboratories, will be responsible for the following:

- Reviewing this test plan for the purpose of assuring that the required data will be made available to confirm the theoretical models used in the design of Coolidge and
- 2. Providing the design targets for the various subsystems for verification by the test results.

Tests

This section presents a detailed description of the tests to be conducted, the data to be collected, and the data reduction required. Table 1 presents a test matrix for the subsystem characterization phase. Table 2 presents a test matrix for the system operation phase. Following the tables are the detailed test plans for each test to be conducted.

TABLE 1

Subsystem Characterization Test Matrix

	Test	Objective	Results
The	rmal Storage Subsystem		
1.	24-Hour Thermal Loss Test	Study thermal losses from storage tank.	Percentage of stored energy lost in a 24-hour period will be determined. The heat loss paths will be defined and quantified.
2.	Thermocline Lifetime Test	Study the thermo- cline under steady- state conditions.	The growth rate of the thermo- cline will be de- termined. The thermal losses associated with the thermocline will be defined.
3.	Thermocline Stability Test	Study the stability of the thermocline under transient con- ditions.	The quantity of 400°F oil that can be added to top of the stor- age tank without upsetting the thermocline will be determined. Similarly for hot oil added to the bottom.
4.	Thermocline Flushing Test	Find a suitable tech- nique for removing the thermocline from the storage tank.	A technique for utilizing the low-grade energy contained in the thermocline using the ORC subsystem will be estab- lished. Also, the removal fre- quency required will be deter- mined.

	Test	Objective	Results
Sys	tem Start-Up		
1.	System Safety Inter- locks and Malfunction Lockouts Test	Determine a tech- nique for checking the system safety interlocks and mal- function lockouts.	A technique will be so determined, and they will be checked out and calibrated.
2.	Collector Automatic Tracking System Test	Check out and cali- brate the collector automatic tracking system.	The collector automatic track- ing system will be put into oper- ation.
3.	Collector Field Sub- system Fluid Bypass Controls Test	Check out and cali- brate the fluid by- pass controls for the collector field subsystem.	The fluid bypass controls will be put into oper- ation.
4.	Collector Field Sub- system Automatic Fluid Temperature Control System Test	Check out and cali- brate the automatic fluid temperature control system for collector field sub- system.	The automatic fluid temperature control system will be put into operation.
5.	ORC Subsystem Start- Up Test	Check out and start up the ORC subsystem.	The ORC subsystem will be put into operation.

	Test	Objective	Results
Col	lector Field Subsystem		
1.	All-Day Subsystem Test	Determine overall sub- system performance.	 Seasonally, the fol- lowing subsystem characteristics will be determined: a. Efficiency vs. time of day b. All-day thermal efficiency c. All-day energy collection d. Start-up time required e. Parasitic elec- trical energy consumed during start-up and steady-state operation
2.	Control System Charac- teristics Test	Determine control systems character- istics under a variety of condi- tions.	The subsystem con- trols characteris- tics will be moni- tored under the fol- lowing conditions: a. Start-up b. Steady-state operation c. Transient cloud cover d. Shutdown
3.	Starting Time Test	Determine optimum starting time.	The starting time that will maximize the net system out- put will be deter- mined for each month.
4.	Subsystem Performance Degradation Test	Determine perfor- mance degradation with time.	Subsystem perfor- mance will be con- tinually monitored to determine degra- dation rate.
5.	Washing Cycle Test	Study the effects of washing cycle fre- quency.	Seasonally, the sub- system will be moni- tored to determine performance degrada- tion as a function of washing fre- quency.

Test		Objective	Results		
Flu	id Loop				
1.	Steady-State Thermal Loss Test	Study the steady- state thermal losses of the various fluid loops.	The steady-state thermal loss rate and the thermal ca- pacity of the vari- ous loops will be determined. Re- ceiver losses will be separated out.		
2.	Overnight Thermal Loss Test	Study the overnight thermal losses of the various fluid loops.	The overnight losses will be determined and sources of ther- mal syphoning will be defined.		
3.	Parasitic Loss Test	Study the electrical energy consumed by the pumps in the various loops.	The all-day electri- cal energy consump- tion of the pumps in various loops will be monitored.		

	Test	Test Objective					
ORC	Subsystem						
1.	Subsystem Overall Per- formance Test	Determine overall sub- system performance un- der a variety of oper- ating conditions.	The subsystem over- all performance will be determined for the following condi- tions:				
			 a. Design conditions b. 1/2 design Ca- loria flow rate c. 1/4 design Ca- loria flow rate d. Repeat with 500°F Caloria 				
2.	Boiler Efficiency Test	Determine boiler ef- ficiency.	The flow rates and temperature changes in the Caloria and toluene will be re- corded during test No. 1. This data will be used to cal- culate boiler effi- ciency.				
3.	Waste Energy Test	Determine quantity of low-grade energy available from the condenser.	The properties of the toluene will be monitored at the in- let and exit of the condenser to deter- mine the energy available.				
4.	Parasitic Energy Consumption Test	Determine parasitic energy consumed by the subsystem.	The electrical en- ergy consumed by the various electrical devices in the sub- system will be de- termined.				
5.	Start-Up Test	Determine thermal energy required to start up the sub- system.	The Caloria flow rate and temperature into the vaporizer will be determined and the start-up en- ergy calculated from it.				

TABLE 2

-

System Operation Test Matrix

	Test	Objective	Results		
1.	Maximum System Output	Maximize the daily net energy output of the system.	Daily energy output will be monitored for a variety of Ca- loria flow rates to the ORC subsystem. This data will allow the selection of the optimum Caloria flow rate.		
2.	System Normal Operational	Maximize the system operating time.	Data will be col- lected daily to monitor the overall system performance and that of the in- dividual subsystems.		

Thermal Storage Tests

- 1. Determine 24-hour thermal loss from full tank.
 - a. Maintain tank at 204°C (400°F) for 24 hours.
 - b. Heat storage to 288°C (550°F) while measuring flow rate, inlet oil temperature (T_{in}) , and outlet oil temperature (T_{out}) . Integrate data to determine thermal input.
 - c. Read all tank thermocouples inside and out and thermocouples on attached pipelines every 3 hours during cooldown.
 - d. Let tank cool for 24 hours with no flow into or out of it.
 - e. Take final reading on all tank and attached plumbing thermocouples.
 - f. Replace hot oil in tank with 204°C (400°F) oil while recording flow rate, T_{in} and T_{out}. Integrate data to determine thermal output.
- 2. Determine thermocline steady-state lifetime.
 - a. Fill tank half full of 288°C (550°F) hot oil.
 - b. Monitor thermocouples on side of tank and thermocouple probes every few hours for 2 days.
- 3. Thermocline stability.
 - a. Cool tank down to 204°C (400°F).
 - b. Fill tank half full of 288°C (550°F) oil.
 - c. Pump 1000 gallons of hot oil from the top of the tank into the bottom of the tank.
 - d. Record effect on thermocline by monitoring the tank's vertical thermocouple probe.
 - e. Repeat pumping oil from the bottom of tank into the top of the tank.
- 4. Determine frequency that the thermocline must be removed and how to remove it for daily storage tank operation.

System Start-Up Tests

 Devise the required technique and confirm that all the system safety interlocks and malfunction lockouts are operational.

- Manually override the collector field subsystem fluid temperature controls and establish full flow through the collector field. Set the bypass controls to return the fluid to the thermal storage tank.
- 3. Put one collector loop at a time into focus and calibrate its automatic tracking system. With the first loop tracking automatically, move on to the second loop, and so on.
- 4. When all loops are tracking automatically, manually switch the bypass controls to begin recirculating the fluid through the collector field. Calibrate the bypass controls so that the fluid will be directed to the thermal storage tank when it reaches 260°C (500°F).
- 5. Manually adjust the fluid flow rate to maintain 288°C (550°F) outlet temperature.
- 6. Calibrate the automatic fluid temperature control system so that it will maintain 288°C (550°F) outlet fluid temperature when in the fully automatic mode.
- 7. Initiate the vaporizer Caloria pump, verify proper Caloria temperature and flow rate at the vaporizer, and start up the turbine.

Collector Field Subsystem Tests

Seasonally determine the following:

- 1. Subsystem efficiency versus time of day.
- 2. All-day thermal efficiency.
- 3. All-day energy collection.
- 4. Start-up time required.
- 5. Optical properties of the collectors.

Subject to these conditons:

a. Freshly washed reflectors and receiver tubes.

b. l week after washing.

- c. 2 weeks after washing.
- d. 1 month after washing.
- e. 2 months after washing.

In addition, seasonally determine:

- 1. Optimum starting time and fluid flow rate during start-up.
- The solar insolation level required for "break-even" operation of the subsystem.
- 3. Parasitic energy used during start-up and steady state.
- 4. Response to transient cloud cover.
- 5. Control system characteristics during
 - a. Start-up,
 - b. Steady-state operation,
 - c. Transient operation, and
 - d. Shutdown.
- The performance degradation rate by comparing current data to previous data.

Daily record the following:

- 1. When mirrors and receiver tubes were washed.
- 2. When mirrors and receiver tubes were rain-washed.
- 3. Turn-on time and stop time.

In addition to the above, after a rain, record the start-up time during the next day of operation. This will indicate the effect of the rain dampening the insulation on the pipelines.

Fluid Loop Tests

- Determine the steady-state thermal losses.
 Pump hot oil from storage through the various fluid loops with the collectors out of focus and the turbine not running.
 Record the following:
 - a. Time to reach steady state.
 - b. Flow rates.
 - c. Temperature readings throughout the system.

Calculate the following:

 a. Steady-state thermal loss rate of the various portions of the loops (separate receiver losses from header and piping losses).

22

- b. Determine the thermal capacity of the loops as follows:
 - 1. Determine the total thermal energy put into the loops during test.
 - Subtract losses that occurred during steady-state operation.
 - 3. Subtract estimated losses during warm-up.
- 2. Determine overnight thermal losses. The morning after a normal day's operation, monitor all thermocouples in the various loops and estimate the overnight thermal losses as a fraction of the thermal capacity calculated above. Document the sources of thermal syphoning.
- Determine electrical energy consumed by the various pumps in the loops during a normal day's operation for the various seasons. Separate morning start-up parasitics from steadystate parasitics.

ORC Tests

- Determine ORC performance at design conditions as specified by Sundstrand.
- 2. Repeat No. 1 but with minimum possible hotwell temperature.
- 3. Determine the effects of varying inlet oil temperature and flow rate on ORC performance as follows:
 - a. Operate at 1/2 design Caloria flow rate.
 - b. Operate at 1/4 design Caloria flow rate.
 - c. Repeat with 260°C (500°F) Caloria.
- Determine minimum inlet oil temperature and flow rate to keep the ORC running and keep its performance at that level.
- 5. Determine the efficiency of the boiler during the abovementioned tests by observing flow rates, temperatures, and changes in temperature of the fluids passing through the boiler.
- Determine the energy available from the vapor condenser by measuring the flow rate and the change in thermal properties of the toluene passing through the vapor condenser.
- 7. Determine the parasitic electrical energy consumed by the

ORC by measuring the power consumed by its various components during above-mentioned tests.

- 8. Determine the amount of energy put into the ORC system by the Caloria in order to start it up.
- 9. Determine the water usage rate of the vapor condenser under a variety of conditions.
- Periodically monitor the subsystem's performance to determine its rate of degradation and the frequency of cleaning required by the vapor condenser.

Normal Systems Operations Tests

- The collector field subsystem will be operated with an outlet temperature of 288°C (550°F).
- A variety of flow rates of Caloria to the vaporizer will be investigated to determine the flow rate that will maximize the net electrical energy output on a daily basis for different seasons.
- 3. The thermocline in the storage tank will be removed periodically, as determined by the thermal storage tests. The effect on the system of doing so will be determined and documented.
- 4. The system will be operated on sunny days whenever possible. Operation will not stop due to a malfunction of an automatic control system if control can be maintained manually. When possible, routine maintenance and repairs will normally be done on cloudy days or at night.
- 5. During a rain shower, the collectors will be turned upward to be cleansed by the rain water.
- Routine collector washing will be defined after the test results from the first part of the Collector Field Subsystem Tests are concluded.
- 7. Determine the optical properties of the collector subsystem on a periodic basis and, if possible, before and after an unusual occurrence (i.e., rain, dust storm), after washing, before washing, etc.

- 8. The following data will be recorded on tape whenever the system is operating.
 - Collector field inlet and outlet temperatures
 - Collector field flow rate
 - Collector loop outlet temperatures
 - Solar insolation (NIP)
 - Ambient air temperature
 - Wind speed
 - Vaporizer inlet and outlet temperatures
 - Vaporizer flow rates
 - Electrical power output

In addition, at the end of each day the following will be recorded:

- kWh output of the system
- kWh_p consumed by the system
- Peak kW_{ρ} consumed by the system
- Turn-on and stop times of the system
- 9. The following calculated values will be determined daily:
 - Integrated NIP
 - Integrated thermal output of the field
 - Daily collector efficiency
 - Daily system efficiency
 - Peak collector efficiency
 - Energy input by the gas-fired heater
- 10. Monthly calculate the availability of the collector field subsystem and ORC subsystem when defined as follows:

Collector field subsystem availability: Percentage of time when the solar insolation is above the "break-even" level and the collectors are in operation.

ORC subsystem availability: Percentage of time the ORC was operating when sufficient energy was available at the vaporizer from the Caloria.

Maintenance

- Incorporate the Weekly Operational Maintenance Report (see page 27) into the monthly report. Nonrecurring operational maintenance and test maintenance will simply be logged in the facility log book.
- 2. Prepare a maintenance schedule for all routine maintenance required by the various components.
- 3. Collector washing will be a maintenance item.

WEEKLY OPERATIONAL MAINTENANCE REPORT

Recurring Costs Required For Facility Operation*

Week**	COLLECTOR FIELD				POWER		FLUID SYSTEM			
	Operator mh	Services	Parts	Operator mh	Services	Parts	Operator mh	Services	Parts	
1										
2										
3			_							
4										
5										
6							· · · · · · · · ·			
7			-							
8								· . · ·		
9										
10										
11								<u> </u>		
12							·····			
13										
14										
15							· · · · · · · · · · · · · · · · · · ·	<u> </u>		

*Nonrecurring operation costs, testing costs, etc., will be logged in record books.

**Week 1 corresponds to 1-15-80 start.

L C

Schedule

FY	80 Major Milestones	Oct.	Nov.	Dec.	Jan.	Feb.	Mar.	Apr.	Мау	June	July	Aug.	Sept.
1.	Subsystem Characterization		VA	V₿	VC	۷D					· · · · · ·		٧E
2.	System Operation			<u>.</u>		٧A							vВ

1A Complete Thermal Storage Subsystem Tests

1B Complete System Start-Up Tests

1C Complete Fluid Loop Tests

1D Complete ORC Subsystem Tests

1E Complete Collector Field Subsystem Tests

2A Begin System Operation Tests

2B Complete System Operation Tests

DISTRIBUTION: TID-4500-R66, UC62 (268), 6/80 Acurex Aerotherm 485 Clyde Avenue Mountain View, CA 94042 Attn: H. L. Morse Argonne National Laboratory (2) 9700 South Cass Avenue Argonne, IL 60439 Attn: W. W. Schertz R. Winston Barber Nichols Engineering 6325 W. 55th Avenue Arvada, CO 80022 Attn: R. G. Olander Battelle Memorial Institute Pacific Northwest Laboratory P.O. Box 999 Richland, WA 99352 Attn: K. Drumheller Bechtel National, Inc. P.O. Box 3965 50 Beale Street San Francisco, CA 94119 Attn: E. Y. Lam Boeing Space Center M/S 86-01 98131 Kent, WA Attn: Steven Duzick Al Lunde Congressional Research Service Library of Congress Washington, DC 20540 Attn: H. Bullis DSET Black Canyon Stage P.O. Box 185 Phoenix, AZ 85029 Attn: Gene A. Zerlaut Del Manufacturing Co. 905 Monterey Pass Road Monterey Park, CA 91754 Attn: M. M. Delgado

Desert Research Institute Energy Systems Laboratory 1500 Buchanan Blvd. Boulder City, NV 89005 Attn: J. O. Bradley Honorable Pete V. Domenici Room 405 Russell Senate Office Bldg. Washington, DC 20510 EPRT 3412 Hillview Avenue Palo Alto, CA 94303 Attn: J. E. Bigger E-Systems, Inc., Energy Tech. Center P.O. Box 226118 Dallas, TX 75266 Attn: R. R. Walters Edison Electric Institute 90 Park Avenue New York, NY 10016 Attn: L. O. Elsaesser, Director of Research Energetics 833 E. Arapohoe Street, Suite 202 Richardson, TX 75081 Attn: Gary Bond Energy Institute 1700 Las Lomas Albuquerque, NM 87131 Florida Solar Energy Center 300 State Road, Suite 401 Cape Canaveral, FL 32920 Attn: C. Beech D. Block General Atomic P.O. Box 81608 San Diego, CA 92138 Attn: Alan Schwartz General Electric Co. P.O. Box 8661 Philadelphia, PA 19101 Attn: A. J. Poche

DISTRIBUTION (Continued) Georgia Institute of Technology Atlanta, GA 30332 Attn: J. D. Walton Georgia Power Company 270 Peachtree, P.O. Box 4545 Atlanta, GA 30302 Attn: Walter Hensley Hexcel 11711 Dublin Blvd. Dublin, CA 94566 Attn: George P. Branch Jet Propulsion Laboratory (2) 4800 Oak Grove Drive Pasadena, CA 91103 Attn: Dr. M. K. Selcuk V. C. Truscello Lawrence Berkeley Laboratory University of California Berkeley, CA 94720 Attn: M. Wallig Lawrence Livermore Laboratory University of California P.O. Box 808 Livermore, CA 94500 Attn: W. C. Dickinson Los Alamos Scientific Lab. (3) Los Alamos, NM 87545 Attn: J. D. Balcomb C. D. Bankston D. P. Grimmer Honorable Manuel Lujan 1324 Longworth Building Washington, DC 20515 Martin Marietta Aerospace P.O. Box 179 Denver, CO 80201 Attn: Paul Brown McDonnell Douglas Astronautics Co. 5301 Bolsa Avenue Huntington Beach, CA 92647 Attn: J. B. Blackmon D. Steinmeyer

Motorola Inc. Government Electronics Division 8201 E. McDowell Road P.O. Box 1417 Scottsdale, AZ 85252 Attn: R. Kendall NASA-Lewis Research Center Cleveland, OH 44135 Attn: R. Hyland New Mexico State University Solar Energy Department Las Cruces, NM 88001 Oak Ridge National Laboratory (2) P.O. Box Y Oak Ridge, TN 37830 Attn: S. I. Kaplan W. R. Mixon Office of Technology Assessment U.S. Congress Washington, DC 20510 Attn: Henry Kelly Omnium G 1815 Orangethorpe Park Anaheim, CA 92801 Attn: S. P. Lazzara PRC Energy Analysis Company 7600 Old Springhouse Road McLean, VA 22102 Attn: K. T. Cherian Honorable Harold Runnels 1535 Longworth Building Washington, DC 20515 Honorable Harrison H. Schmitt Room 1251 Dirksen Senate Office Bldg. Washington, DC 20510 Scientific Atlanta, Inc. 3845 Pleasantdale Road Atlanta, GA 30340 Attn: A. Ferguson

SISTRIBUTION (Continued) Solar Energy Research Institute (8) 1536 Cole Blvd. Lolden, CO 80401 ottn: B. L. Butler M. D. Cotton B. P. Gupta D. Hayes F. Kreith J. Thornton K. Touryan N. Woodley Solar Energy Technology Rocketdyne Division 5633 Canoga Avenue Conoga Park, CA 91304 Attn: J. M. Friefeld Solar Kinetics Inc. P.O. Box 10764 Dallas, TX 75207 attn: G. Hutchinson Southwest Research Institute P.O. Box 28510 San Antonio, TX 78284 Attn: D. M. Deffenbaugh Stanford Research Institute Menlo Park, CA 94025 Attn: Arthur J. Slemmons Sun Gas Company Suite 800, 2 No. Pk. E Dallas, TX 75231 Attn: R. C. Clark Sundstrand Electric Power 4747 Harrison Avenue Rockford, IL 61101 Attn: A. W. Adam Suntec Systems Inc. 2101 Wooddale Drive St. Paul, MN 55110 Attn: L. W. Rees Swedlow, Inc. 12122 Western Avenue Garden Grove, CA 92645 Attn: E. Nixon

TRW, Inc. Energy Systems Group of TRW, Inc. One Space Park Bldg. R4, Room 2074 Redondo Beach, CA 90278 Attn: J. M. Cherne Texas Tech University Dept. of Electrical Engineering P.O. Box 4709 Lubbock, TX 79409 Attn: J. D. Reichert U.S. Department of Energy (3) Albuquerque Operations Office P.O. Box 5400 Albuquerque, NM 87185 Attn: G. N. Pappas C. B. Quinn J. Weisiger U.S. Department of Energy (2) Agricultural & Industrial Process Heat Conservation & Solar Application Washington, DC 20545 Attn: W. W. Auer J. Dollard U.S. Department of Energy Division of Energy Storage Systems Washington, DC 20545 Attn: J. Gahimer U.S. Department of Energy (7) Division of Central Solar Technology Washington, DC 20545 Attn: G. W. Braun H. S. Coleman M. U. Gutstein G. M. Kaplan L. Melamed J. E. Rannels R. L. San Martin U.S. Department of Energy San Francisco Operations Office 1333 Broadway, Wells Fargo Bldg. Oakland, CA 94612 Attn: R. W. Hughey

DISTRIBUTION (Continued) University of New Mexico (2) Department of Mechanical Eng. Albuquerque, NM 87113 Attn: W. A. Cross M. W. Wilden Western Control Systems 13640 Silver Lake Drive Poway, CA 92064 Attn: L. P. Cappiello Westinghouse Electric Corp. P.O. Box 10864 Pittsburgh, PA 15236 Attn: J. Buggy 1472 L. G. Rainhart 1500 W. A. Gardner 1520 T. J. Hoban 1530 W. E. Caldes 1550 F. W. Neilson 1552 O. J. Burchett 2300 J. C. King Attn: K. L. Gillespie, 2320 2323 C. M. Gabriel 2324 R. S. Pinkham 2326 G. M. Heck 3161 J. E. Mitchell 3600 R. W. Hunnicutt Attn: H. H. Pastorius, 3640 3700 J. C. Strassell 4000 A. Narath 4231 J. H. Renken 4700 J. H. Scott 4710 G. E. Brandvold 4713 B. W. Marshall 4714 R. P. Stromberg 4715 R. H. Braasch 4719 D. G. Schueler 4720 V. L. Dugan 4721 J. V. Otts (20) J. F. Banas 4722 4723 W. P. Schimmel 4725 J. A. Leonard 4730 H. M. Stoller 5510 D. B. Hayes 5520 T. B. Lane 5810 R. G. Kepler 5820 R. E. Whan 5830 M. J. Davis 5840 H. J. Saxton

5844	F. P. Gerstle
8100	W. J. Spencer
8124	R. J. Gallagher
8450	R. Wayne
8450	T. T. Bramlette
8451	P. Eicker
8452	A. C. Skinrood
8453	W. G. Wilson
8266	E. A. Aas
3141	T. L. Werner (5)
3151	W. L. Garner (3)
	For DOE/TIC
	(Unlimited Release)

E O A A

n

Org.	Bidg.	Name	Rec'd by	* Org.	Bldg.	Name	Rec	c'd by
—·—-								
								· · · · ·
						· · · · · · · · · · · · · · · · · · ·		
								<u>_</u>
					-		· ·	
		_						
					1			
				<u> </u>				
	-			1	1	<u> </u>		
					ļ			
	-			+	+			
					1			

* Recipient must initial on classified documents.