

DOE Form RA-426  
(10/80)

## U.S. DEPARTMENT OF ENERGY

OMB NO. 038-R0190

DOE AND MAJOR CONTRACTOR RECOMMENDATIONS FOR  
ANNOUNCEMENT AND DISTRIBUTION OF DOCUMENTS*See Instructions on Reverse Side*

1. DOE Report No. (STMPO 590) DOE/SF/10499-T121	2. Contract No. DE-AC03-79SF10499	3. Subject Category No. UC 62, 62c, 62d
--	--------------------------------------	--

4. Title  
Water Supply Systems Preoperational Test Procedure 910, Revision 0

5. Type of Document ("x" one)  
☒ a. Scientific and technical report  
☐ b. Conference paper: Title of conference \_\_\_\_\_  
  
\_\_\_\_\_ Date of conference \_\_\_\_\_  
  
Exact location of conference \_\_\_\_\_ Sponsoring organization \_\_\_\_\_  
☐ c. Other (specify planning, educational, impact, market, social, economic, thesis, translations, journal article manuscript, etc.) \_\_\_\_\_

6. Copies Transmitted ("x" one or more)  
☐ a. Copies being transmitted for standard distribution by DOE-TIC.  
☐ b. Copies being transmitted for special distribution per attached complete address list.  
☒ c. Two completely legible, reproducible copies being transmitted to DOE-TIC. (Classified documents, see instructions)  
☐ d. Twenty-seven copies being transmitted to DOE-TIC for TIC processing and NTIS sales.

7. Recommended Distribution ("x" one)  
☐ a. Normal handling (after patent clearance): no restraints on distribution except as may be required by the security classification.  
Make available only ☐ b. To U.S. Government agencies and their contractors. ☐ c. within DOE and to DOE contractors.  
☐ d. within DOE. ☐ e. to those listed in item 13 below.  
☒ f. Other (Specify) Archive/Issue on request

8. Recommended Announcement ("x" one)  
☒ a. Normal procedure may be followed. ☐ b. Recommend the following announcement limitations:

9. Reason for Restrictions Recommended in 7 or 8 above.  
☐ a. Preliminary information. ☐ b. Prepared primarily for internal use. ☐ c. Other (Explain)

10. Patent, Copyright and Proprietary Information  
Does this information product disclose any new equipment, process or material? ☒ No ☐ Yes If so, identify page nos. \_\_\_\_\_  
Has an invention disclosure been submitted to DOE covering any aspect of this information product? ☒ No ☐ Yes  
If so, identify the DOE (or other) disclosure number and to whom the disclosure was submitted.  
Are there any patent-related objections to the release of this information product? ☒ No ☐ Yes If so, state these objections.  
Does this information product contain copyrighted material? ☒ No ☐ Yes  
If so, identify the page number \_\_\_\_\_ and attach the license or other authority for the government to reproduce.  
Does this information product contain proprietary information? ☒ No ☐ Yes If so, identify the page numbers \_\_\_\_\_.  
("x" one ☐ a. DOE patent clearance has been granted by responsible DOE patent group.  
☒ b. Document has been sent to responsible DOE patent group for clearance.

11. National Security Information (For classified document only; "x" one)  
Document ☐ a. does ☐ b. does not contain national security information

12. Copy Reproduction and Distribution  
Total number of copies reproduced \_\_\_\_\_ Number of copies distributed outside originating organization \_\_\_\_\_

13. Additional Information or Remarks (Continue on separate sheet, if necessary)

14. Submitted by (Name and Position) (Please print or type)  
S.D. Elliott, Jr., Director, DOE Solar One Project Office  
Organization \_\_\_\_\_  
P.O. Box 366, Daggett, CA 92327 (619) 254-2672  
Signature \_\_\_\_\_ Date \_\_\_\_\_



DEPARTMENT OF ENERGY  
SAN FRANCISCO OPERATIONS OFFICE

CONTRACTOR REQUEST FOR PATENT CLEARANCE  
FOR RELEASE OF UNCLASSIFIED DOCUMENT

TO: Roger S. Gaither, Asst. Chief for Prosecution  
Office of Patent Counsel/Livermore Office  
P.O. Box 808, L-376  
Livermore, California 94550

FROM: McDonnell Douglas Corporation  
3855 Lakewood Blvd.  
Long Beach, CA 90846

Prime Contract No.  
DE-AC03-79SF10499

Subcontract No.  
(N/A)

Report No. (STMP) 590)  
DOE/SF/10499-T121

Date of Report  
July 1981

Name & Phone No. of DOE  
Technical Representative

S.D. Elliott, Jr.  
(619) 254-2672

1. Document Title: Water Supply Systems Preoperational Test Procedure 910, Revision 0
2. Type of Document: ☒ Technical Report, ☐ Conference Paper, ☐ Journal Article, ☐ Abstract or Summary,  
☐ Copy of Oral Presentation. ☐ Other (please specify): \_\_\_\_\_
3. In order to meet a publication schedule or submission deadline, patent clearance by \_\_\_\_\_ (Routine) would be desired.

SENDER IS TO CHECK BOX #4 OR #5 BELOW.

- ☒ 4. I have reviewed (or have had reviewed by technically knowledgeable personnel) this document for possible inventive subject matter (Subject Inventions) and that no inventions or discoveries (Subject Inventions) are deemed to be disclosed in this document except as stated below:

a. Attention should be directed to pages \_\_\_\_\_ of this document.

b. This document describes matter relating to an invention:

- i. Contractor Invention Docket No. \_\_\_\_\_
- ii. A disclosure of the invention was submitted to DOE on \_\_\_\_\_ (date)
- iii. A disclosure of the invention will be submitted shortly \_\_\_\_\_ (approximate date)
- iv. A waiver of DOE's patent rights to the contractor:  
☐ has been granted. ☐ has been applied for; or ☐ will be applied for \_\_\_\_\_ (date)

- ☐ 5. This document is being submitted, but no review has been made of this document for possible inventive subject matter.

Provide copy of clearance to: Solar One Project Office

6. Remarks: P.O. Box 366, Daggett, CA 92327

Reviewing/Submitting Official: Name (Print/Type) Donald L. Royer  
Title Asst. Chief Patent Counsel, MDC (MS 122-23)  
Signature [Signature] Date 26 Sep 84

TO: INITIATOR OF REQUEST

FROM: ASSISTANT CHIEF FOR PROSECUTION  
Office of Patent Counsel/Livermore Office

- ☐ No patent objection to above-identified release.  
☐ Please defer release until advised by this office.

WATER SUPPLY SYSTEMS

PREOPERATIONAL TEST

PROCEDURE 910

REVISION: 0

UNITED STATES DEPARTMENT OF ENERGY/  
SOUTHERN CALIFORNIA EDISON COMPANY

10 MWe SOLAR PILOT PLANT

DAGGETT, CALIFORNIA

PROJECT: C-21700

STEARNS-ROGER ENGINEERING CORPORATION

DENVER, COLORADO

AUTHOR: 

D. L. Williams

REVIEWED BY: 

J. A. Kochmann

APPROVED BY: 

WATER SUPPLY  
SYSTEM (910)  
TABLE OF CONTENTS

<u>SECTION</u>		<u>PAGE</u>
1.0	OBJECTIVES	3
2.0	ACCEPTANCE CRITERIA	5
3.0	REFERENCES	8
4.0	PREREQUISITES	10
5.0	LIMITS AND PRECAUTIONS	11
6.0	TEST EQUIPMENT	12
7.0	INITIAL CONDITIONS	13
8.0	PROCEDURE AND DATA COLLECTION	15
9.0	SYSTEM RESTORATION	25
10.0	ATTACHMENTS	27
	Appendix 10A Master Tracking System	28
	Appendix 10B Abnormal Equipment and Circuits	29
	Appendix 10C Electrical Prerequisite Tests	30
	Appendix 10D Instrument and Control Prerequisite Tests and Calibration	32
	Appendix 10E Mechanical Prerequisite Tests	33
	Appendix 10F Initial Status of Breakers for Test Procedure	34
	Appendix 10G Initial Status of Switches for Test Procedure	35
	Appendix 10H Valve Line Up for Test Procedure	36

WATER SUPPLY  
SYSTEM (910)  
TABLE OF CONTENTS

SECTION

10.0 ATTACHMENTS (Contd)

Data Sheet E0 142	Raw/Service Water Pump Motor & Breaker P-703
Data Sheet E0 142	Raw/Service Water Pump Motor & Breaker P-704
Data Sheet E0 142	Demineralized Water Transfer Pump Motor & Breaker P-710
Data Sheet E5 386	Raw/Service Water Pump P-703
Data Sheet E5 386	Raw/Service Water Pump P-704
Data Sheet E5 386	Demineralized Water Transfer Pump P-710

910  
Rev. 0  
Page 2 of 48  
10 MWe SPP

## 1.0 OBJECTIVES

- 1.1 Demonstrate that Raw Water Storage Tank (TK-701) level is maintained at proper level through the operation of LV-1702.
- 1.2 Demonstrate Raw Water Storage Tank local level indicator LI-1701, Low Level Alarm Functions LAL 1701A and LAL 1701B and high level alarm function LAH-1703.
- 1.3 Demonstrate manual operation of Raw/Service Water Pumps P-703 and P704 and related interlock function.
- 1.4 Demonstrate standby mode operation of Raw/Service Water Pumps P-703 and P-704 and related interlock function.
- 1.5 Demonstrate minimum flow recirculation through PV-1703 and related interlock function.
- 1.6 Demonstrate that Raw/Service Water Pump head rises are as designed (P-703 and P-704).
- 1.7 Demonstrate that PV-1704 will provide the Package Make-up Demineralizer with service water at the design pressure.
- 1.8 Demonstrate that the Makeup Package Demineralizer (D-701) is capable of producing demineralized water at the specified capacity and at or below the specified water chemistry limits.
- 1.9 Demonstrate operation of the conductivity monitoring CI-1205 and high conductivity alarm functions CAH-1205.
- 1.10 Demonstrate the operation of the Demineralized Water Storage Tank (TK-702) level control LV-1203 and interlock functions.
- 1.11 Demonstrate the Demineralized Water Storage Tank (TK-702) high/low level alarm and local indicator functions.
- 1.12 Demonstrate manual operation of the Demineralized Water Transfer Pump (P-710) and the related interlock function.

- 1.13 Demonstrate that the demineralized water transfer pump (P-710) head pressure is as designed.
- 1.14 Demonstrate that the polishing demineralizers are capable of producing condensate at the specified capacity and at or below the specified water chemistry limits.
- 1.15 Demonstrate operation of the conductivity monitoring CI-1206 and high conductivity alarm functions CAH-1206.
- 1.16 Demonstrate that high conductivity effluent from the polishing demineralizer will cause automatic recirculation and the excessive rinse alarm function QAH-1206.
- 1.17 Demonstrate the condensate storage tank (TK-902) inlet level control function, LC-162.
- 1.18 Demonstrate the condensate storage tank (TK-902) remote and local level indicating and alarm functions.
- 1.19 Demonstrate safety shower and eye wash are operational.

## 2.0 ACCEPTANCE CRITERIA

	<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.1 LV-1702 opens at 25 ft-6 in. tank level and closes at 27 ft-6 in. ft. tank level. P&ID 40P7005133150.		8.1.5 1.1
2.2 LI-1701 indicates water level in tank TK-701 locally. LAL-1701A Alarms on the EPGS CRT when a low level of 21-0 ft. is reached. LAL-1701B alarms on the EPGS CRT when a low level of 3-0 ft. is reached. LAH-1703 alarms on the EPGS CRT when a high level of 27' 9" is reached. P&ID 40P7005133150.	8.1.4 8.1.5	1.2
2.3 Raw/Service water pumps P-703 and P-704 can be started and stopped manually from local control hand switches HS-1703A and HS-1703B P&ID 40P7005133150. 9033/4 E6-1058 9033/4 E6-1079	8.2.1 8.2.2	1.3
2.4 Raw/Service water pumps P-703 and P-704 will start automatically when respective hand switches are placed in the "Auto" position and the flow is less than 70 GPM. P&ID 40P7005133150.	8.3	1.4
2.5 PV-1703 opens when either P-703 or P-704 is operating and the flow is less than 70 GPM. P&ID 40P7005133150	8.4.1	1.5
2.6 Pumps P-703 and P-704 each develop the design head of 280 ft. at shutoff. P&ID 40P7005133150.	8.5.1 8.5.2	1.6
2.7 PV-1704 is operating when either P-703 or P-704 is operating and the Downstream Header Pressure is 80 PSIG. P&ID 40P7005133150.	8.7.4	1.7



## 2.0 Acceptance Criteria (Contd)

	<u>Verification Paragraph</u>	<u>Objective</u>
2.8 Makeup package demineralizer D-701 delivers demineralized water at a rate of 30 gpm and total capacity of 20,000 gal subject to the following criteria: Total Solids 200 ppb-max Silica 20 ppb-max conductivity 1.0 micromho/cm-max P&ID 40P7005133145	8.7.4	1.8
2.9 CI-1205 indicates demineralized water conductivity and a high conductivity alarm is initiated at 0.5 micromho/cm on the EPGS CRT. P&ID 40P7005133145	8.7.4 8.7.5	1.9
2.10 LV-1203 closes when the demineralized water conductivity exceeds 0.5 micromho/cm. P&ID 40P7005133145.	8.7.5	1.9
2.11 Demineralized water storage tank level is controlled by LV-1203 and High Level Cut-off. P&ID 40P7005133145.	8.7.4 8.7.5	1.10
2.12 LI-1204 indicates level in tank TK-702 and LAHL-1203 indicates a high level alarm at 14'-4" and a low level alarm at 2 ft. on the EPGS CRT. P&ID 40P7005133145.	8.7.4	1.11
2.13 Demineralized water transfer pump P-710 can be started and stopped manually from remote control hand switch HS-1202A and from local control hand switch HS-1202B and the pump is automatically stopped when the demineralized water storage tank (TK-702) level is below 1'-6" as measured by LS-1203 or the condensate storage tank level is greater than 14'-5" as measured by LIT 160, and is automatically started when the level in TK-902 is less than 15'-8". P&ID 40P3005133301 9033/4 E6-1081	8.8.5 8.8.7 8.8.9	1.12

## 2.0 Acceptance Criteria (Contd)

	<u>Verification Paragraph</u>	<u>Objective</u>
2.14 Pump P-710 develops the design head of 142 ft. at shut-off. P&ID 40P7005133145.	8.8.6	1.13
2.15 Polishing demineralizers DE-701 and DE-702 deliver demineralized water at a rate of 16 gpm subject to the following effluent criteria: Iron               0-5 ppb as Fe Copper            2-5 ppb as Cu Sodium            2-20 ppb as Na Chloride          2-20 ppb as Cl Total Solids      50 ppb-max. Silica            20 ppb-max. Conductivity      0.3 micromho/cm-max (Cation) P&ID 40P7005133145	8.8.7	1.14
2.16 CI-1206 indicates Demineralized water conductivity and a high conductivity alarm is initiated at 0.3 micromho/CM on the EPGS CRT. P&ID 40P7005133145	8.8.7 8.8.8	1.15
2.17 Polishing Demineralizers will automatically resume rinse recirculation when water conductivity reaches <u>TBD</u> and an excessive rinse alarm is initiated at <u>TBD</u> minutes on the EPGS CRT. P&ID 40P7005133145	8.8.8	1.16
2.18 LC-162 Controls LV-162 to maintain the condensate storage tank (TK-902) level at 15'10". P&ID 40P9005133301	8.8.7	1.17
2.19 LI-161 indicates tank level in TK-902 locally. LI-160 indicates tank level on the EPGS CRT and produces a high level alarm at a level of 18 ft and a low level alarm at a level of 13 ft P&ID 40p9005133301.	8.8.7	1.18
2.20 Safety Showers and eyewash facilities at the acid storage, caustic and ammonia, and the in-line demineralizer area all function properly. P&ID 40P9005133304.	8.9	1.19

### 3.0 REFERENCES

3.1 Pilot Plant System Description, December, 1980

3.2 Logic Diagrams

N/A

3.3 Line Schedules

Drawing 40P7002133104

a) Demineralized Water (DW), Pg. 1 of 1, Rev. 0

b) Raw Water (RW), Pg. 1 of 1, Rev. 2

c) Service Water (SW), Pgs. 1 & 2 of 2, Rev. 2

Drawing M-33655

a) Line Group SFW, Pg. 28, Rev. 0

b) Line Group CCS, Pgs. 11, 12, 13 & 14, Rev. 0.

3.4 Single Line Diagrams

a) 40E7005133193 (E2-4) One-Line Diagram 480 V  
MCC-C, Rev. 1

3.5 Piping and Instrumentation Diagrams

a) 40P7005133150, Rev. 4, Plant Support Subsystem (PSS), Service  
Water, Sheet 1 of 1.

b) 40P7005133145, Rev. 4, Plant Support System (PSS), Water  
Treatment, Sheet 1 of 1.

c) 40P3005132195, Rev. 1, Thermal Storage Subsystem (TSS),  
Extraction Steam and Condensate, Sheet 1 of 1.

d) 40P9005133301-2, Feedwater & Condensate System.

e) 40P9005133304-2, Miscellaneous Systems.

f) 40P9005133309-2, Turbine.

g) 40P9005133302-2, Circulating Water System.

3.6 Electrical Elementary Diagrams

a) 40E7002133200 (E6-1058) Raw/Service Water Pump Control, Rev. 0

b) 40E7002133200 (E6-1058A) Raw/Service Water Pump Control, Rev. 0

c) 40E7002133200 (E6-1081) Demineralized Water Transfer Pump  
Control, Rev. 1

d) 40E7002133200 (E6-1079) Raw/Service Water Pump Control, Rev. 0

3.7 Instrument Index

40I7002181, (11165/8 Sheet I11), Rev. 3

### 3.0 REFERENCES (Contd)

#### 3.8 Material Requisition and/or Specification

- a) Technical Specification, No. 40M700-7S, Plant Support Subsystems Field Erected Tanks, Rev. 2.
- b) Technical Specification, No. 40M700-6S, Piping and Mechanical Equipment, Rev. 6.
- c) Specification No. 40M700-33S, Purchased Demineralized Water, Rev. 3.

#### 3.9 Vendor Data

- a) Raw Water Storage Tank TK-701.
- b) Demineralized Water Storage Tank TK-702.
- c) Demineralized Water Transfer Pump P-710.
- d) Raw/Service Water Pump P-703.
- e) Raw/Service Water Pump P-704.
- f) Make-up Package Demineralizer D-701.
- g) Polishing Demineralizer, DE-701 and DE-702.
- h) Condensate Storage Tank TK-902.

#### 3.10 Standards

N/A

#### 3.11 Startup Schedules

- a) Procedure Development and Test Schedule, Rev. 2.
- b) Solar One Summary Start-up Schedule, Rev. 1.

#### 4.0 PREREQUISITES

- 4.1 Turnover of the system to SCE is complete and in accordance with Section 5.4 of the SCE Startup Manual].

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- 4.2 Reference Material has been reviewed and later revisions (if any) will not affect this test.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- 4.3 The Master Tracking System has been reviewed and outstanding items (if any) will not affect this test. A summary list of outstanding items is attached on Appendix 10A.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- 4.4 The Abnormal Equipment and Circuitry Log has been reviewed, is current, and is satisfactory for this test. A summary list is attached on Appendix 10B.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- 4.5 The system has been walked through and verified complete to the extent required to conduct this test.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- 4.6 Prerequisite component tests and calibration have been completed for components listed on Appendix 10C, 10D and 10E.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- 4.7 All test equipment as per section 6.0, is available, calibrated and in working order.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- 4.8 A pretest coordination meeting has been held to familiarize test and operations personnel with the requirements of this test.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

## 5.0 LIMITS AND PRECAUTIONS

- 5.1 Heat tracing should be in service prior to performing tests if ambient temperature requires it.
- 5.2 Area containing automatically starting pumps posted with "Caution" signs or identified in a conspicuous manner.
- 5.3 Observe vendor operating and maintenance instructions.
- 5.4 The Electric Fire Pump System is out of service during a portion of this Test Procedure.

## 6.0 TEST EQUIPMENT

Test Equipment equivalent to that specified may be used. Equipment serial number will be recorded prior to start of test and calibration will be verified for expected test time period.

### 6.1 Indicating Instruments

#### 6.1.1 Pressure Indicator

Make: Marshalltown  
Fig. No.: 24  
Range: 0-160 PSIG  
Size: 4 1/2"  
Accuracy: 1%  
Number Required: One

#### 6.1.2 Stop Watch

Make: Sears  
Ranges: 0-60 Sec, 0-15 Minutes  
Divisions: 0.2 Sec.  
Number Required: One

#### 6.1.3 Level Indicators

6.1.3.1 Tygon Tubing for Raw/Water Storage Tank, TK-701.

6.1.3.2 Tygon Tubing for Demineralized Water Storage Tank, TK-702.

6.1.3.3 Tygon Tubing for Condensate Storage Tank, TK-902

#### 6.1.4 Portable Conductivity Indicator

Make: Hach  
Model: 2510-01  
Range: 0-2, 0-20, 0-200, 0-2000, 0-20000 mmhos/cm  
Number Required: One

### 6.2 Sample Bottles

Size: 500 ML  
Type: Glass w/Screw top  
Number Required: Twelve

### 6.3 Walkie - Talkies

Type: Per SCE requirements  
Number Required: Two

## 7.0 INITIAL CONDITIONS

### 7.1 Environmental Conditions

7.1.1 Buildings should be heated if ambient temperatures require it.

### 7.2 Temporary Installations

N/A

### 7.3 Support Systems/Plant Operating Status

7.3.1 Coolwater Station Wells are operating and 8"-RW-6-DQA Header is pressurized.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

7.3.2 SDPC System Display and Alarm Functions are operational to support the following sections as applicable:

8.1.5  
8.7.4  
8.7.5  
8.8.5  
8.8.7

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

7.3.3 The Cooling Tower Basin is prepared to receive water.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

### 7.4 Component Lineup

7.4.1 Initial circuit breaker positioning for step 8.1.1 as noted in Appendix 10F completed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

7.4.2 Initial control switch positioning for step 8.1.1 as noted in Appendix 10G completed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

7.4.3 Initial valve lineup for step 8.1.2 as noted in Appendix 10H completed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

910  
Rev. 0  
Page 13 of 48  
10 MWe SPP



7.5 Other Initial Conditions

- 7.5.1 Ensure the Rental Make-up Package Demineralizer is Ready for Operation.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

- 7.5.2 Insure the Rental Polishing Demineralizer is Ready for Operation.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

- 7.5.3 Establish communications between control room and local test stations as required.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

8.0 PROCEDURE AND DATA COLLECTION

8.1 Raw Water Storage Tank TK-701

8.1.1 Verify that initial conditions have been established.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL                  DATE

CAUTION:

THE TEST ENGINEER SHOULD BE PREPARED TO ABORT THE TEST AT ANY TIME AND OPEN THE RAW WATER SUPPLY VALVE V-FP-22-34 AND PRIMARY ELECTRIC FIRE PUMP RECIRCULATION VALVE V-FP-26-35 IN CASE OF EMERGENCY.

8.1.2 Position all Outlet Valves from the Raw Water Storage Tank TK-701 as noted in Appendix 10H for this test step.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL                  DATE

8.1.3 Install temporary Tygon Tubing level indicator on Raw Water Storage Tank TK-701 next to LI-1701.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL                  DATE

8.1.4 Using LV-1702 by-Pass, fill Raw Water Storage Tank TK-701 and record LI-1701 readings and the temporary level indicator readings. (Number of readings necessary to be determined by Test Engineer). (See Valve Lineup List for this Section)

<u>LI-1701</u>	<u>Tubing</u>
<u>Read/Ft.</u>	<u>Read/Ft.</u>
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

\_\_\_\_\_/\_\_\_\_\_  
INITIAL                  DATE

## 8.0 Procedure and Data Collection (Contd)

- 8.1.5 During filling of Step 8.1.4, observe at what Level LV-1701B clears on the EPGS CRT; what level LAL 1701A clears on the EPGS CRT and at what level LV-1702 closes. Then, shutdown the well water supply and, with LV-1702 by-pass open and V-FP-38-38 open, allow the Raw Water Storage Tank TK-701 level to slowly drop while draining into the cooling tower basin. Observe at what level LV-1702 opens. Close V-FP-38-38 and resume filling with the well water supply and note at what high Level Alarm LAH-1703 alarms on the EPGS-CRT (See Section 7.3.2). (See Valve Lineup List for this Section).

	Design	Actual
LV-1702 Closes	27-6 Ft-In	Ft-In
LV-1702 Opens	25-6 Ft-In	Ft-In
LAH-1703 Alarms	27-9 Ft-In	Ft-In
LAL-1701A Clears	22-0 Ft-In	Ft-In
LAL-1701B Clears	3-0 Ft-In	Ft-In

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

## 8.2 Raw/Service Water Pumps Manual Start/Stop

- 8.2.1 At Local Control Station, place HS-1703A in "HAND" position. Verify Starting of Pump P-703 and illumination of Red Light. Place HS-1703A in "OFF" position. Verify stopping of Pump P-703 and illumination of Green Light.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

- 8.2.2 At Local Control Station, place HS-1703B in "HAND" position. Verify Starting of Pump P-704 and illumination of Red Light. Place HS-1703B in "OFF" position. Verify stopping of Pump P-704 and illumination of Green Light.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

## 8.3 Raw/Service Water Pump "AUTO" Start

- 8.3.1 Set Valves for recirculation of both Pumps P-703 and P-704. Observe that FIT-1703A and FIT-1703B indicate less than 70 GPM. (See Valve Lineup List for this Section)

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

## 8.0 Procedure and Data Collection (Contd)

- 8.3.2 At the local control station, place HS-1703A in "HAND" position. Observe Pump P-703 Start.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- 8.3.3 At the local control station, place HS-1703B in "AUTO" position. Observe Pump P-704 Does Not Start.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- 8.3.4 At the local control station, place HS-1703A in "OFF" position. Observe Pump P-704 Start. Observe Pump P-703 Stop.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- 8.3.5 At the local control station, place HS-1703A in "HAND". Observe pump P703 Start and observe Pump P-704 Stop. Place both HS-1703A and HS-1703B in "OFF". Verify stopping of both pumps.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- 8.3.6 At the local control station, place HS-1703B in "HAND" position. Observe Pump P-704 start.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- 8.3.7 At the local control station, place HS-1703A in "AUTO" position. Observe Pump P-703 does not start.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- 8.3.8 At the local control station, place HS-1703B in "OFF" position. Observe Pump P-703 start. Observe Pump P-704 stop.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- 8.3.9 At the local control station, place HS-1703B in "HAND". Observe Pump P-704 start and observe Pump P-703 stop.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

## 8.0 Procedure and Data Collection (Contd)

### CAUTION

BOTH RAW/SERVICE WATER PUMPS SHOULD ONLY BE RUN TOGETHER ON RECIRCULATION MOMENTARILY IN ORDER TO CHECK ALARM FUNCTION.

- 8.3.10 At the local control station, place HS-1703A in "HAND". Observe that both pumps are running and an alarm is received on the EPGS CRT stating "Raw/Service Water Pumps Recirculation Trouble". Place both HS-1703A and HS-1703B in "OFF". (See Section 7.3.2)

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

## 8.4 Raw/Service Water Recirculation Control

- 8.4.1 With both pumps P-703 and P-704 set up for recirculation, and all uses of Raw/Service Water isolated, observe that PV-1703 is open during operation of either pump P-703 or P-704, and note either pump P-703 or P-704 discharge pressure on either PI-1703A or PI-1703B. (See Valve Lineup List for this section.)

	<u>DESIGN</u>	<u>ACTUAL</u>
Pump Discharge Pressure (Full Tank)	120 PSIG	_____ PSIG
PI-1703A or PI-1703B.		

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

## 8.5 Raw/Service Water Pump Head

- 8.5.1 While Pump P-703 operates on recirculation with V-SW-5-6 closed, close its recirculation Shutoff Valve V-SW-8-10 and record the reading of PI-1703A and LI-1701. (See Valve Lineup List for this Section)

PI-1703A	_____ PSIG
LI-1701	_____ FT.

Calculate the operating shutoff head value as follows:

$[2.31][PI-1703A \text{ Reading}] - [LI-1701 \text{ Reading} - 1.5 \text{ Ft.}]$

	<u>Design</u>	<u>Actual</u>
Shutoff Head (Full Tank)	280 ft	_____ ft

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

910  
Rev. 0  
Page 18 of 48  
10 MWe SPP

## 8.0 Procedure and Data Collection (Contd)

- 8.5.2. While Pump P-704 operates on recirculation with V-SW-5-4 closed, close its Recirculation Shutoff Valve V-SW-8-8 and record the reading of PI-1703B and LI-1701. (See Valve Lineup List for this section)

PI-1703B \_\_\_\_\_ PSIG  
LI-1701 \_\_\_\_\_ FT.

Calculate the Operating Shutoff Head Value as follows:

$$[2.31][PI-1703B \text{ Reading}] - [LI-1701 \text{ Reading} - 1.5 \text{ Ft.}]$$

	<u>Design</u>	<u>Actual</u>
Shutoff Head (Full Tank)	280 ft	_____ ft
	_____ INITIAL	_____ DATE

### 8.6 Make-up Package Demineralizer Supply Pressure

Delete

### 8.7 Make-up Package Demineralizer

- 8.7.1 Close all outlet valves from Demineralized Water Storage Tank TK-702. (See Valve Lineup List for this Section)

\_\_\_\_\_  
INITIAL / \_\_\_\_\_  
DATE

- 8.7.2 Install temporary tygon tubing level indicator on Demineralized Water Storage Tank TK-702 next to LI-1204.

\_\_\_\_\_  
INITIAL / \_\_\_\_\_  
DATE

- 8.7.3 Isolate all uses of Raw/Service Water except supply to the Make-up Package Demineralizer. (See Valve Lineup List for this Section)

\_\_\_\_\_  
INITIAL / \_\_\_\_\_  
DATE

- 8.7.4 Note starting level in Raw Water Storage Tank and start a 30 GPM flow through the Make-up Package Demineralizer using FQI-1205 to check the rate. Observe water pressure at Makeup Package Demineralizer inlet on test pressure indicator. Continue until a total of 20,000 gallons is demineralized. At 426.0 gal/inch, a total of 46.9" of level change is required. During tank filling, note at what level low alarm LAHL-1203 is cleared from the EPGS CRT, LV-1203 is closed and

910

Rev. 0

Page 19 of 48

JO MWE SPP

## 8.0 Procedure and Data Collection (Contd)

what level high alarm LAHL-1203 is indicated on the EPGS CRT. Compare LI-1204 with the temporary level gauge during filling. Toward the end of the test, use the LV-1203 by-pass and allow the tank to overfill. It will be necessary to start procedure step 8.8 before this step is complete since the demineralized water storage capacity is 17,280 gallons and overflowing to drain is only permissible when the separator waste water pumps are operational. Take hourly samples of product water and have the laboratory analyze for 1) Total solids, 2) Silica, and 3) Conductivity and compare with CI-1205 readings. (See Section 7.3.2) (See valve Lineup List for this Section)

	<u>Design</u>	<u>Actual</u>
Low Alarm LAHL-1203 Cleared	2 ft	_____ ft
LV-1203 Closed	14'-2"	_____ ft
High Alarm LAHL-1203 Indicated	14'-4"	_____ ft
(Number of Readings Necessary to be determined by Test Engineer.)		

<u>LI-1204</u> <u>Read/Ft.</u>	<u>Tuning</u> <u>Read/Ft.</u>
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

<u>Hour</u>	<u>CI-1205</u> <u>Reading, mmhos/cm</u>	<u>Total Solids</u> <u>mmhos/cm</u>	<u>Silica</u> <u>ppb</u>	<u>Conductivity</u> <u>pph</u>	<u>Mmhos/cm</u>
1					
2					
3					
4					
5					
6					
7					
8					
9					
10					
11					
12					

	<u>Design</u>	<u>Actual</u>
Supply Pressure @ 30 GPM	80 PSIG	_____ PSIG

\_\_\_\_\_  
INITIAL / \_\_\_\_\_  
DATE

910  
Rev. 0  
Page 20 of 48  
10 MWe SPP

8.0 Procedure and Data Collection (Contd)

- 8.7.5 Remove CE-1205 and immerse in a water solution of conductivity 0.5 mmhos/cm. Observe CAH-1205 alarm on the EPGS CRT and LV-1203 close. (See Section 7.3.2)

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

8.8 Demineralized Water Transfer Pump P-710

- 8.8.1 Close all outlet valves from Condensate Storage Tank TK-902. (See Valve Lineup List for this Section)

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

- 8.8.2 Install temporary tygon tubing level indicator on Condensate Storage Tank TK-902 next to LI-161.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

- 8.8.3 Verify that Condensate Storage Tank TK-902 is empty and that Demineralized Water Storage Tank, TK-702 is full.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

- 8.8.4 Shut off make-up supply to Demineralized Water Storage Tank TK-702. (See Valve Lineup List for this Section)

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

- 8.8.5 At Local Control Station, Place HS-1202B in "HAND" Position. Verify starting of Demineralized Water Transfer Pump P-710 and illumination of Red Light. Place HS-1202 in "OFF" position. Verify stopping of pump P-710 and illumination of Green light. At the SPDC, place HS-1202A in "HAND" position. Verify starting of Demineralized Water Transfer Pump P-710. Place HS-1202A in "OFF" position. Verify stopping of Pump P-710. (See Section 7.3.2)

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE



## 8.0 Procedure and Data Collection (Contd)

- 8.8.6 While Pump P-710 operates on recirculation with its discharge valves all closed, close its recirculation shutoff valve and record the reading of PI-1201 and LI-1204. (See Valve Lineup List for this Section)

PI-1201A	_____ PSIG
LI-1204	_____ FT.

Calculate the operating shutoff head value as follows:

$$[2.31][\text{PI-1201A Reading}] - [\text{LI-1204 Reading} - 1.25 \text{ ft.}]$$

	<u>Design</u>	<u>Actual</u>
Shutoff Head (Full Tank)	142 ft	_____ ft
	_____ /	_____
	INITIAL	DATE

- 8.8.7 At Local Control Station, place HS-1202 in "AUTO" position. Verify starting of Demineralized Water Transfer Pump P-710. Direct all water through Polishing Demineralizers to Condensate Storage Tank TK-902. Control Pump Discharge to 16 GPM by noting the flow rate meter supplied with the Polishing Demineralizer. During the filling, note the starting level of both the Demineralized Water Storage Tank TK-702 and the Condensate Storage Tank TK-902, at what low level on LI-1204 the Demineralized Water Transfer Pump P-710 is stopped, and at what high level on LI-161 the pump is stopped. Compare LI-161 with the temporary level gauge and LI-160, as displayed on the EPGS CRT. Note at what point low level alarm LAHL-160 is cleared and at what point high level alarm LAHL-160 is indicated on the EPGS CRT. Note at what Level LV-162 starts to close, receives 9 PSIG Air Signal from LC-162 and is fully closed. Take Bi-hourly samples of product water and have the laboratory analyze for 1) Iron, 2) Copper, 3) Sodium, 4) Chloride, 5) Total Solids, 6) Silica, 7) Cation Conductivity and 8) Total conductivity and compare with CI-1206 readings. (See Section 7.3.2). (See Valve Lineup List for this Section)

### LI-161 Levels

	<u>Design</u>	<u>Actual</u>
Low Alarm LAHL 160 Cleared	13'	_____ Ft.
LV-162 Starts to Close	15'-4"	_____ Ft.
LV-162 Fully Closed	16'-4"	_____ Ft.
P-710 is Stopped	16'	_____ Ft.

## 8.0 Procedure and Data Collection (Contd)

### LI-1204 Levels

P-710 is stopped

Design

2'-0"

Actual

Ft.

LI-161 Reading, Ft.

LI-160 Reading, Ft.

Tubing Reading, Ft.

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Hour	Iron ppb Fe	Copper ppb Cu	Sodium ppb Na.	Chloride ppb Cl.	Total Solids ppb	Silica ppb	Cond, mmho./cm	Cation Cond, mmho./cm	Total CI-2106 Reading
------	----------------	------------------	-------------------	---------------------	---------------------	---------------	-------------------	--------------------------	-----------------------------

2  
4  
6  
8  
10  
12  
14  
16  
18  
20  
22  
24

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

- 8.8.8 Remove CE-1206 and immerse in a water solution of conductivity 0.3 mmhos/cm. Observe CAH-1206 alarm on the EPGS CRT and the Polishing Demineralizer automatically resume rinse recirculation. Allow the rinse to continue until the excessive rinse alarm QAH-1206 is initiated on the EPGS CRT. Note the rinse time required for this alarm. Clean and reinstall CE-1206. (See Section 7.3.2)

QAH-1206 Alarm Time

Design

TBD

Ft.

Actual

Ft.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

910

Rev. 0

Page 23 of 48

10 MWe SPP

## 8.0 Procedure and Data Collection (Contd)

- 8.8.9 During an emptying cycle, note at what level on LI-161 the Demineralized Water Transfer Pump P-710 is started.

P-710 is Started	<u>Design</u> <u>15'-8"</u>	<u>Actual</u> _____	Ft.
	_____ INITIAL	/	_____ DATE

## 8.9 Safety Showers

- 8.9.1 Operate the Inline Demineralizer Area Safety Shower and Eyewash and note whether they function properly.

_____ INITIAL	/	_____ DATE
------------------	---	---------------

- 8.9.2 Operate the Caustic and Ammonia Area Safety Shower and Eyewash and note whether they function properly.

_____ INITIAL	/	_____ DATE
------------------	---	---------------

- 8.9.3 Operate the Acid Storage Area Safety Shower and Eyewash and note whether they function properly.

_____ INITIAL	/	_____ DATE
------------------	---	---------------

## 9.0 SYSTEM RESTORATION

- 9.1 Set up Valves on Raw/Service Water System for normal distribution, and observe filling of Raw Water Storage Tank TK-701.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

- 9.2 Remove all temporary test equipment, level indicator tubes, temporary strainers, etc., or note in the Abnormal Equipment and Circuits Log, Appendix 10B.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

- 9.3 Set up valves on Demineralized Water System for normal distribution, and observe filling of Demineralized Water Storage Tank TK-702.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

- 9.4 Set up valves on Demineralized Water Transfer System and Polishing Demineralizers for Normal Distribution, and observe filling of Condensate Storage Tank TK-902.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

- 9.5 Isolate Condensate Storage Tank outlets at Boundary Valves to adjoining systems.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

- 9.6 Inform the SCE Shift Operating Foreman that the test is completed and the system may be lined up and placed in service in accordance with station operating procedures.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

## 10.0 ATTACHMENTS

Appendix 10A      Master Tracking System

Appendix 10B      Abnormal Equipment and Circuits

Appendix 10C      Electrical Prerequisite Tests

Appendix 10D      Instrumentation and Control Prerequisite Tests and  
Calibrations

Appendix 10E      Mechanical Prerequisite Tests

Appendix 10F      Initial Status of Breakers for Test Procedure Step 8.1.1

Appendix 10G      Initial Status of Switches for Test Procedure Step 8.1.1

Appendix 10H      Initial Status - Valve Lineup for Test Procedure Steps

Data Sheet EO 142 Raw/Service Water Pump Motor & Breaker P-703

Data Sheet EO 142 Raw/Service Water Pump Motor & Breaker P-704

Data Sheet EO 142 Demineralized Water Transfer Pump Motor & Breaker P-710

Data Sheet E5-386 Raw/Service Water Pump P-703

Data Sheet E5-386 Raw/Service Water Pump P-704

Data Sheet E5-386 Demineralized Water Transfer Pump P-710

APPENDIX 10A

MASTER TRACKING SYSTEM

ITEM NO.	DESCRIPTION	SECTION AFFECTED	INITIAL/DATE

APPENDIX 10B

ABNORMAL EQUIPMENT AND CIRCUITS

ITEM NO.	DESCRIPTION	SECTION AFFECTED	INITIAL/DATE

APPENDIX 10C

ELECTRICAL PREREQUISITE TESTS

Component		Generic Test Procedure No.	Test Complete Initial/Date
Number	Description		
1	Raw/Service Water Pump Motor P-703	Form EO-142 a) Insulation b) Resistance c) Ground Strap d) Coupling e) Lubrication f) Vibration g) Rotation h) Inrush Amps i) No Load Amps	
2	Raw/Service Water Pump Motor P-704	Form EO-142 a) Insulation b) Resistance c) Ground Strap d) Coupling e) Lubrication f) Vibration g) Rotation h) Inrush Amps i) No Load Amps	
3	Demineralized Water Transfer Pump Motor P-710	Form EO-142 a) Insulation b) Resistance c) Ground Strap d) Coupling e) Lubrication f) Vibration g) Rotation h) Inrush Amps i) No Load Amps	
4	Raw/Service Water Pump Motor P-703 Breaker	Form EO-142 a) Calibration Check b) Set Trip Points c) Minimum Trip Current Check d) Operating Time	



APPENDIX 10C

ELECTRICAL PREREQUISITE TESTS

Component		Generic Test Procedure No.	Test Complete Initial/Date
Number	Description		
5	Raw/Service Water Pump Motor P-704 Breaker	Form EO-142 a) Calibration \ Check b) Set Trip Points c) Minimum Trip Current Check d) Operating Time	
6	Demineralized Water Transfer Pump Motor P-710 Breaker	Form EO-142 a) Calibration Check b) Set Trip Points c) Minimum Trip Current Check d) Operating Time	

# APPENDIX 10D

## INSTRUMENTATION & CONTROLS PREREQUISITE TESTS AND CALIBRATIONS

Component				Generic Test Procedure	Test Complete Initial/Date
Number	Description	Set Point	Field Setting		
1	LIT-160	N/A		Calibrate	
2	LAHL-160 High Low	18' 17'-6"			
3	LI-160	N/A		Calibrate	
4	LI-161	N/A		Calibrate	
5	LV-162	N/A		Stroke	
6	LC-162	N/A		Calibrate	
7	PI-1201	N/A		Calibrate	
8	LV-1203	N/A		Stroke	
9	SOV-1203	N/A		Stroke	
10	LS-1203	14'-2"			
11	LAHL-1203 High Low	14'-4" 2'-0"			
12	LI-1204	N/A		Calibrate	
13	CE-1205	N/A		Clean	
14	CIT-1205	N/A		Calibrate	
15	CY-1205	N/A		N/A	
16	CI-1205	N/A		Calibrate	
17	CAH-1205	0.5 mm/2 cm			
18	FQI-1205	N/A		N/A	
19	LI-1701	N/A		Calibrate	
20	SOV-1702	N/A		Stroke	
21	LV-1702	N/A		Stroke	

APPENDIX 10D

INSTRUMENTATION & CONTROLS  
PREREQUISITE TESTS AND CALIBRATIONS

Component				Generic Test Procedure	Test Complete Initial/Date
Number	Description	Set Point	Field Setting		
22	LS-1702 Falling Rising	25'-6" 27'-6"			
23	LS-1703	27'-9"			
24	LAH-1703	27'-9"			
25	PI-1703A	N/A		Calibrate	
26	PI-1703B	N/A		Calibrate	
27	PV-1703	N/A		Stroke	
28	SOV-1703	N/A		Stroke	
29	FIT-1703A	N/A		Calibrate	
30	FIT-1703B	N/A		Calibrate	
31	PV-1704	80 PSIG			
32	QAH-1206	TBD			
33	FI-1206	N/A		N/A	
34	CE-1206	N/A		Clean	
35	CIT-1206	N/A		Calibrate	
36	CY-1206	N/A		N/A	
37	CI-1206	N/A		Calibrate	
38	CAH-1206	0.3 mmho/cm			

APPENDIX 10E

MECHANICAL PREREQUISITE TESTS

Component		Generic Test Procedure No.	Test Complete Initial/Date
Number	Description		
1	Raw/Service Water Pump P-703	Form E5-386 a) Pump Lubri- cation b) RPM c) Suction Pres- sure & Temperature d) Discharge Pressure e) Alignment f) Vibration	
2	Raw/ Service Water Pump P-704	Form E5-386 a) Pump Lubri- cation b) RPM c) Suction Pres- sure & Temperature d) Discharge Pressure e) Alignment f) Vibration	
3	Demineralized Water Transfer Pump P-710	Form E5-386 a) Pump Lubri- cation b) RPM c) Suction Pres- sure & Temperature d) Discharge Pressure e) Alignment f) Vibration	

APPENDIX 10E

MECHANICAL PREREQUISITE TESTS (Contd)

Component		Generic Test Procedure No.	Test Complete Initial/Date
Number	Description		
4	Raw Water Storage Tank TK-701 has been cleaned, inspected and closed.	N/A	
5	Demineralized Water Storage Tank TK-702 has been cleaned, inspected and closed.	N/A	
6	Condensate Storage Tank TK-902 has been cleaned, inspected and closed.	N/A	
7	Demineralized Water Transfer Pump P-710 Temporary Suction Strainer TF-DW-2-1 has been removed, cleaned, inspected and reinstalled.	N/A	
8.	All instrumentation isolation valves have been opened.	N/A	

### INITIAL STATUS OF BREAKERS FOR TEST PROCEDURE STEP 8.1.1

910  
Rev. 0  
Page 35 of 48  
10 Mwe SPP

APPENDIX 10G

INITIAL STATUS OF SWITCHES FOR TEST PROCEDURE STEP 8.1.1

SWITCH		STATUS	INITIAL/DATE
NUMBER	DESCRIPTION		
HS-1703A	Raw/Service Water Pump P-703	OFF	
HS-1703B	Raw/Service Water Pump P-704	OFF	
HS-1202	Demineralized Water Transfer Pump P-710	OFF	

APPENDIX 10H

INITIAL STATUS - VALVE LINEUP LIST FOR TEST PROCEDURE STEP 8.1.2

VALVE TAG NO.	INFO ONLY DRAWING NUMBER	INFO ONLY COORD	DESCRIPTION	POSITION	INITIAL	DATE
V-FP-22-34	40P7005133150	E-4	Fire Pumps Supply	C		
V-ED-2-1	40P7005133150	E-4	Raw Water Storage Tank Drain	C		
V-FP-26-35	40P7005133150	D-4	Fire Pump Minimum Flow	C		
V-RW-4-1	40P7005133150	E-6	Raw/Service Water Pumps Suction	O		
V-RW-4-2	40P7005133150	E-8	Raw/Service Water Pump P-704 Suction	O		
V-RW-4-3	40P7005133150	F-8	Raw/Service Water Pump P-703 Suction	O		

O = Open      C - Closed      T - Throttled      LO - Locked Open      LC - Locked Closed



APPENDIX 10H

INITIAL STATUS - VALVE LINEUP LIST FOR TEST PROCEDURE STEP 8.1.4 AND 8.1.5

VALVE TAG NO.	INFO ONLY DRAWING NUMBER	INFO ONLY COORD	DESCRIPTION	POSITION	INITIAL	DATE
N/A	40P7005133150	C-4	LV-1702 By-Pass	O		
V-FP-38-38	40P7005133150	H-2	Cooling Tower Basin Fill Block	O/C**		

O = Open      C - Closed      T - Throttled      LO - Locked Open      LC - Locked Closed

\*\* See Procedure

APPENDIX 10H

INITIAL STATUS - VALVE LINEUP LIST FOR TEST PROCEDURE STEP 8.3.1, 8.4.1, 8.5.1, 8.5.2

VALVE TAG NO.	INFO ONLY DRAWING NUMBER	INFO ONLY COORD	DESCRIPTION	POSITION	INITIAL	DATE
V-RW-4-1	40P7005133150	E-6	Raw/Service Water Pumps Suction	O		
V-RW-4-2	40P7005133150	E-8	Raw/Service Water Pump P-704 Suction	O		
V-RW-4-3	40P7005133150	F-8	Raw/Service Water Pump P-703 Suction	O		
V-SW-5-4	40P7005133150	E-10	Raw/Service Water Pump P-704 Discharge	O/C**		
V-SW-5-6	40P7005133150	F-10	Raw/Service Water Pump P-703 Discharge	O/C**		
V-SW-8-8	40P7005133150	C-9	Raw/Service Water Pump P-704 Recirc.	O/C**		
V-SW-8-10	40P7005133150	C-9	Raw/Service Water Pump P-703 Recirc.	O/C**		
N/A	40P7005133150	C-10	PV-1704 Upstream Block	C		
V-SW-17-7	40P7005133150	F-11	Warehouse, Rest Room & Cooling Tower Supply	C		
N/A	40P7005133150	D-11	SWS Supply	C		
N/A	40P7005133150	A-11	Humidifier Supply	C		
N/A	40P7005133149	I-4	Separator Pumps Bearing Lube Supply	C		
N/A	40P7005133150	D-14	EPGS SWS	C		

O = Open      C = Closed      T = Throttled      LO = Locked Open      LC = Locked Closed

\*\*See Procedure Step 8.5.

INITIAL STATUS - VALVE LINEUP LIST FOR TEST PROCEDURE STEP 8.3.1, 8.4.1, 8.5.1 (Contd.)

[illegible]

LC - Locked Closed

10 MWe SPP

APPENDIX 10H

INITIAL STATUS - VALVE LINEUP LIST FOR TEST PROCEDURE STEP 8.7.1

VALVE TAG NO.	INFO ONLY DRAWING NUMBER	INFO ONLY COORD	DESCRIPTION	POSITION	INITIAL	DATE
V-ED-17-2	40P7005133145	H-13	Demineralized Water Storage Tank Drain	C		
N/A	40P7005133145	H-11	Tank TK-702 Sample	C		
V-DW-2-1	40P7005133145	H-11	Demineralized Water Transfer Pump Suction	C		
N/A	40P7005133145	H-11	Demineralized Water Transfer Pump Recirc.	C		

O = Open      C - Closed      T - Throttled      LO - Locked Open      LC - Locked Closed

APPENDIX 10H

INITIAL STATUS - VALVE LINEUP LIST FOR TEST PROCEDURE STEP 8.7.3

VALVE TAG NO.	INFO ONLY DRAWING NUMBER	INFO ONLY COORD	DESCRIPTION	POSITION	INITIAL	DATE
V-SW-17-7	40P7005133150	F-11	Warehouse, Rest Room & Cooling Tower Supply	C		
N/A	40P7005133150	D-11	SWS Supply	C		
N/A	40P7005133150	A-11	Humidifier Supply	C		
N/A	40P7005133149	I-4	Separator Pumps Bearing Lube Supply	C		
N/A	40P7005133150	D-14	EPGS SWS	C		
V-SW-29-13	40P3005132195	L-9	TV-1420 Upstream Block	C		
N/A	40P3005132195	L-9	TV-1420 By-Pass	C		
N/A	40P7005133150	D-13	SWS and Humidifier Supply	C		

O = Open

C = Closed

T = Throttled

LO = Locked Open

LC = Locked Closed

APPENDIX 10H

INITIAL STATUS - VALVE LINEUP LIST FOR TEST PROCEDURE STEP 8.7.4

VALVE TAG NO.	INFO ONLY DRAWING NUMBER	INFO ONLY		POSITION	INITIAL	DATE
		COORD	DESCRIPTION			
N/A	40P7005133145	D-9	LV-1203 Upstream Block	O		
N/A	40P7005133145	D-9	LV-1203 Downstream Block	O		
N/A	40P7005133145	D-9	LV-1203 By-pass	C/O**		
N/A	40P7005133145	G-11	Demineralized Water Storage Tank Inlet	O		
N/A	40P7005133150	C-10	PV-1704 Upstream Block	O		
N/A	40p7005133150	C-10	PV-1704 Downstream Block	O		

O = Open      C = Closed      T = Throttled      LO = Locked Open      LC = Locked Closed

\*\*See Procedure

APPENDIX 10H

INITIAL STATUS - VALVE LINEUP LIST FOR TEST PROCEDURE STEP 8.8.1

VALVE TAG NO.	INFO ONLY DRAWING NUMBER	INFO ONLY		POSITION	INITIAL	DATE
		COORD				
N/A	40P9005133301	D-11	Condensate Storage Tank Drain	C		
N/A	40P9005133301	D-11	Condensate Storage Tank Outlet	C		

= Open      C - Closed      T - Throttled      LO - Locked Open      LC - Locked Closed

C - Closed

1 - Throttled

LO - Locked Open

LC - Locked Closed

APPENDIX 10H

INITIAL STATUS - VALVE LINEUP LIST FOR TEST PROCEDURE STEP 8.8.4

VALVE TAG NO.	INFO ONLY DRAWING NUMBER	INFO ONLY COORD	DESCRIPTION	POSITION	INITIAL	DATE
N/A	40P7005133145	G-11	Demineralized Water Storage Tank Inlet	C		

O = Open

C - Closed

T - Throttled

LO - Locked Open

LC - Locked Closed



APPENDIX 10H

INITIAL STATUS - VALVE LINEUP LIST FOR TEST PROCEDURE STEP 8.8.6

VALVE TAG NO.	INFO ONLY DRAWING NUMBER	INFO ONLY COORD	DESCRIPTION	POSITION	INITIAL	DATE
V-DW-2-1	40P7005133145	H-11	Demineralized Water Transfer Pump Suction	O		
N/A	40P7005133145	H-11	Demineralized Water Transfer Pump Recirc.	O/C**		
N/A	40P7005133145	K-7	Demineralized Water Transfer Pump Discharge	C		
N/A	40P7005133145	H-5	Polishing Demineralizers Return to 1K-702	C		

O = Open      C = Closed      T = Throttled      LO = Locked Open      LC = Locked Closed

\*\*See Procedure

APPENDIX 10H

INITIAL STATUS - VALVE LINEUP LIST FOR TEST PROCEDURE STEP 8.8.7

VALVE TAG NO.	INFO ONLY DRAWING NUMBER	INFO ONLY COORD	DESCRIPTION	POSITION	INITIAL	DATE
N/A	40P7005133145	K-7	Demineralized Water Transfer Pump Discharge	O		
N/A	40P7005133145	K-6	Mirror Washing SWS	C		
N/A	40P7005133145	K-6	Polishing Demineralizers By-Pass	C		
N/A	40P7005133145	K-6	Polishing Demineralizers Inlet	O		
N/A	40P7005133145	K-5	Polishing Demineralizers Outlet	O		
N/A	40P7005133145	H-5	Polishing Demineralizer Return to 1K-702	O		

O = Open

C - Closed

T - Throttled

LO - Locked Open

LC - Locked Closed

## APPENDIX 10H

INITIAL STATUS - VALVE LINEUP LIST FOR TEST PROCEDURE STEP 8.8.10

[illegible]

C - Closed

T - Throttled

LO - Locked Open

LC - Locked Closed

910

Rev. 0

Page 48 of 48

10 MWe SPP

# EQUIPMENT DATA SHEET

## -MECHANICAL-

GENERATING STATION: Solar One DATE: \_\_\_\_\_

UNIT NUMBER: \_\_\_\_\_ S.C.E. J.O. NO.: \_\_\_\_\_

EQUIPMENT: Raw/Service Water Pump P-703

MANUFACTURER: \_\_\_\_\_ SERIAL NO.: \_\_\_\_\_

RATING: \_\_\_\_\_ CAPACITY: \_\_\_\_\_



### START-UP AND TEST DATA

DATE OF LUBRICATION: \_\_\_\_\_ RPM: \_\_\_\_\_

SUCTION PRESSURE AND TEMPERATURE: \_\_\_\_\_ PSIG: \_\_\_\_\_ °F.

DISCHARGE PRESSURE: \_\_\_\_\_ PSIG


ALIGNMENT DATA:



DIAL INDICATOR MOUNTED ON: \_\_\_\_\_

VIBRATION DATA:

POINT	VIBRATION, MILS		
	HORIZ.	VERT.	AXIAL
A			
B			-----
C			-----
D			-----
E			



COMMENTS: \_\_\_\_\_

SIGNED: \_\_\_\_\_

S.C.E. START-UP ENG.

DATE: \_\_\_\_\_

SIGNED: \_\_\_\_\_

S.C.E. CONST. ENG.

DATE: \_\_\_\_\_

SIGNED: \_\_\_\_\_

CONTRACT REP.

DATE: \_\_\_\_\_

**-MECHANICAL-**

**GENERATING STATION:** Solar One

UNIT NUMBER:

**EQUIPMENT:** Raw/Service Water Pump P-704

**MANUFACTURER:**

**RATING:**



## START-UP AND TEST DATA

**DATE OF LUBRICATION:**

**SUCTION PRESSURE AND TEMPERATURE:**

**DISCHARGE PRESSURE:**


**ALIGNMENT DATA:**



**DIAL INDICATOR MOUNTED ON:**

**VIBRATION DATA:**

POINT	VIBRATION, MILS		
	HORIZ.	VERT.	AXIAL
A			
B			-----
C			-----
D			-----
E			



**COMMENTS:**

**SIGNED:**

**DATE:**

**SIGNED:**

**DATE:**

**SIGNED:**

**DATE:** \_\_\_\_\_

# EQUIPMENT DATA SHEET

## -MECHANICAL-

GENERATING STATION: Solar One DATE: \_\_\_\_\_

UNIT NUMBER: \_\_\_\_\_ S.C.E. J.O. NO.: \_\_\_\_\_

EQUIPMENT: Demineralized Water Transfer Pump P-710

MANUFACTURER: \_\_\_\_\_ SERIAL NO.: \_\_\_\_\_

RATING: \_\_\_\_\_ CAPACITY: \_\_\_\_\_


### START-UP AND TEST DATA

DATE OF LUBRICATION: \_\_\_\_\_ RPM: \_\_\_\_\_

SUCTION PRESSURE AND TEMPERATURE: \_\_\_\_\_ PSIG: \_\_\_\_\_ °F.

DISCHARGE PRESSURE: \_\_\_\_\_ PSIG


ALIGNMENT DATA:



DIAL INDICATOR MOUNTED ON: \_\_\_\_\_

VIBRATION DATA:

POINT	VIBRATION, MILS		
	HORIZ.	VERT.	AXIAL
A			
B			-----
C			-----
D			-----
E			



COMMENTS: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

SIGNED: \_\_\_\_\_

S.C.E. START-UP ENG.

DATE: \_\_\_\_\_

SIGNED: \_\_\_\_\_

S.C.E. CONST. ENG.

DATE: \_\_\_\_\_

SIGNED: \_\_\_\_\_

CONTRACT REP.

DATE: \_\_\_\_\_

# **ELECTRICAL CIRCUIT TEST RECORD AND EQUIPMENT DATA SHEET**

EQUIPMENT IDENTIFICATION			
STATION NAME <div>Solar One</div>		UNIT NO.	S.C.E. J.O. NO.
CONTRACTOR			CONTRACTOR J.O. NO.
FILE NO.	SCHEDULE NO.	CIRCUIT NO.	DRAWING NO.
EQUIPMENT: <div>Raw/Service Water Pump Motor &amp; Breaker P-703</div>			

EQUIPMENT NAME PLATE DATA			
NAME OF MANUFACTURER		SERIAL NO.	FRAME
TYPE	CODE	DUTY	MODEL
S.F.	H.P.	R.P.M.	AMPS
		VOLTS	

START-UP AND TEST DATA			
TYPE MEGGER _____		MOTOR INSULATION WITH LEADS: _____ MEGA OHMS	
MOTOR RESISTANCE (OHMS): <input type="checkbox"/> WITH, <input type="checkbox"/> WITHOUT LEADS: _____ A-B, _____ B-C, _____ C-A			
GROUND STRAP <input type="checkbox"/> YES <input type="checkbox"/> NO	MOTOR <input type="checkbox"/> YES <input type="checkbox"/> NO	LUBRICATION: <input type="checkbox"/> FACTORY, <input type="checkbox"/> FIELD	LUBE TAG: <input type="checkbox"/> YES, <input type="checkbox"/> NO
VIBRATION: _____ MILS		ROTATION VIEWED FROM COUPLING END: <input type="checkbox"/> CCW, <input type="checkbox"/> CW	
INRUSH AMPS _____		NO LOAD AMPS _____	TYPE OF CONTROL: <input type="checkbox"/> LOCAL, <input type="checkbox"/> BOARD
OPERATING TIME IN SECONDS: CLOSE _____ OPEN _____			
POWER CABLE SIZE _____		FUSE SIZE _____	O/L SIZE _____
COMMENTS _____ _____ _____			

REV. NO.	DATE REVISION	S.C.E. APPROVED	CONTRACTOR OK	DATE ASSIGNED	START DATE	DATE COMPLETED	REMARKS

SIGNED: S C E. START-UP ENGINEER _____	SHEET _____ OF _____
--	----------------------

# ELECTRICAL CIRCUIT TEST RECORD AND EQUIPMENT DATA SHEET

EQUIPMENT IDENTIFICATION			
STATION NAME Solar One		UNIT NO.	S.C.E. J.O. NO.
CONTRACTOR			CONTRACTOR J.O. NO.
FILE NO.	SCHEDULE NO.	CIRCUIT NO.	DRAWING NO.
EQUIPMENT: Raw/Service Water Pump Motor & Breaker P-704			

EQUIPMENT NAME PLATE DATA				
NAME OF MANUFACTURER		SERIAL NO.	FRAME	
TYPE	CODE	DUTY	MODEL	
S.F.	H.P.	R.P.M.	AMPS	VOLTS

START-UP AND TEST DATA				
TYPE MEGGER		MOTOR INSULATION WITH LEADS: _____ MEGA OHMS		
MOTOR RESISTANCE (OHMS): <input type="checkbox"/> WITH, <input type="checkbox"/> WITHOUT LEADS: _____ A-B, _____ B-C, _____ C-A				
GROUND STRAP <input type="checkbox"/> YES CONNECTED: <input type="checkbox"/> NO	MOTOR <input type="checkbox"/> YES COUPLED: <input type="checkbox"/> NO	LUBRICATION: <input type="checkbox"/> FACTORY, <input type="checkbox"/> FIELD	LUBE TAG: <input type="checkbox"/> YES, <input type="checkbox"/> NO	
VIBRATION: _____ MILS		ROTATION VIEWED FROM COUPLING END: <input type="checkbox"/> CCW, <input type="checkbox"/> CW		
INRUSH AMPS _____		NO LOAD AMPS _____	TYPE OF CONTROL: <input type="checkbox"/> LOCAL, <input type="checkbox"/> BOARD	
OPERATING TIME IN SECONDS: CLOSE _____ OPEN _____				
POWER CABLE SIZE _____		FUSE SIZE _____	O/L SIZE _____	
COMMENTS: _____ _____ _____				

REV. NO.	DATE REVISION	S.C.E. APPROVED	CONTRACTOR OK	DATE ASSIGNED	START DATE	DATE COMPLETED	REMARKS

SIGNED: S.C.E. START-UP ENGINEER _____	SHEET _____ OF _____
--	----------------------

DISTRIBUTION  
SERVICE ENGR. TO RETAIN ORIGINAL & SEND 1 COPY TO S.C.E. START-UP ENGR.



ELECTRICAL CIRCUIT TEST RECORD  
AND  
EQUIPMENT DATA SHEET

EQUIPMENT IDENTIFICATION			
STATION NAME Solar One		UNIT NO.	S.C.E. J.O. NO.
CONTRACTOR			CONTRACTOR J.O. NO.
FILE NO.	SCHEDULE NO.	CIRCUIT NO.	DRAWING NO.
EQUIPMENT: Demineralized Water Transfer Pump Motor & Breaker P-710			

EQUIPMENT NAME PLATE DATA			
NAME OF MANUFACTURER		SERIAL NO.	FRAME
TYPE	CODE	DUTY	MODEL
S.F.	H.P.	R.P.M.	AMPS
			VOLTS

START-UP AND TEST DATA			
TYPE MEGGER _____		MOTOR INSULATION WITH LEADS: _____ MEGAOHMS	
MOTOR RESISTANCE (OHMS): <input type="checkbox"/> WITH, <input type="checkbox"/> WITHOUT LEADS; _____ A-B, _____ B-C, _____ C-A			
GROUND STRAP <input type="checkbox"/> YES <input type="checkbox"/> NO	MOTOR <input type="checkbox"/> YES <input type="checkbox"/> NO	LUBRICATION: <input type="checkbox"/> FACTORY, <input type="checkbox"/> FIELD	LUBE TAG: <input type="checkbox"/> YES, <input type="checkbox"/> NO
VIBRATION: _____ MILS		ROTATION VIEWED FROM COUPLING END: <input type="checkbox"/> CCW, <input type="checkbox"/> CW	
INRUSH AMPS _____		NO LOAD AMPS _____	TYPE OF CONTROL: <input type="checkbox"/> LOCAL, <input type="checkbox"/> BOARD
OPERATING TIME IN SECONDS: CLOSE _____ OPEN _____			
POWER CABLE SIZE _____		FUSE SIZE _____	O/L SIZE _____
COMMENTS: _____			
_____			
_____			

REV. NO.	DATE REVISION	S.C.E. APPROVED	CONTRACTOR OK	DATE ASSIGNED	START DATE	DATE COMPLETED	REMARKS

SIGNED: S.C.E. START-UP ENGINEER \_\_\_\_\_

SHEET \_\_\_\_\_ OF \_\_\_\_\_

DISTRIBUTION  
SERVICE ENGR. TO RETAIN ORIGINAL & SEND 1 COPY TO S.C.E. START-UP ENGR.

TBD LIST - SYSTEM 910

PROCED PARA.		DESCRIPTION	DUE DATE	SOURCE
NO.	NO.			DATA RESPONSIBILITY
910	2.17	Auto Rinse Set Point	4/1/81	SCE
910	2.17	Excessive Rinse Time	4/1/81	SCE
910	8.8.8	QAH-1206 Design Alarm Time	4/1/81	SCE
910	App. 10D	Page 27, QAH-1206 Set Point	4/1/81	SCE

A3-202-EP-RGR-417  
17 July 1981

Department of Energy  
San Francisco Operations Office  
1333 Broadway  
Oakland, CA 94612

Attention: Mr. David J. Tenca, Contracting Officer

Subject: CONTRACT DE-AC03-79SF10499  
SOLAR FACILITIES DESIGN INTEGRATION  
PARTIAL SUBMITTAL OF SUBSYSTEM STAND ALONE (PREOPERATIONAL)  
TEST PROCEDURES (RADL ITEM 2-45)

Reference: MDAC Letter A3-130-EP-DSB-138, dated 3 March 1981,  
"Revised Delivery Date for Subsystem Stand Alone Test Procedures  
(RADL Item 2-45)"

Dear Mr. Tenca:

One (1) copy each of six of the Preoperational Test Procedures that comprise a portion of the subject RADL item is being submitted in accordance with the requirements of the Phase II Reports and Deliverables List of the subject contract, as modified by the contents of the reference letter. The reference letter proposed to fulfill the reporting requirements for the subject RADL item by submitting informal drafts to the Test Working Group (TWG) for review and comments, with subsequent formal transmittal of the finalized versions (Revision 0) of these procedures which reflect the review comments and represent the actual test procedures to be implemented. DOE concurrence was received from STMP0 on this approach on 3 March 1981.

This letter transmits the following preoperational test procedures:

• 210	Thermal Storage System Oil Filling	Revision 1
• 305	Subsystem Distributed Process Controllers (SDPC)	Revision 0
• 820	Collector Power Systems	Revision 0
• 871	Heat Tracing System	Revision 0
• 905	Nitrogen System	Revision 0
• 910	Water Supply Systems	Revision 0

A copy of this letter also transmits the master copy of each of the procedures to Southern California Edison (L. H. Chillcott) at the Solar One site for control and implementation. Any revisions to these procedures which are originated by the SFDI will be coordinated informally with SCE and subsequently transmitted by letter in the same manner as the subject documents.

A3-202-EP-RGR-417  
17 July 1981

Additional submittals will be made as other preoperational test procedures become available in Revision 0 versions, and you will be notified when all of the preoperational test procedures that comprise RADL item 2-45 have been submitted.

Technical questions regarding these procedures should be directed to R. G. Riedesel at (714) 896-3357. For contractual questions, please call the undersigned at (714) 896-1340.

Very truly yours,



D. S. Butler  
Contractor Administrator  
Solar Facilities Design Integration

Enclosure: (as noted)

Cy: L. H. Chillcott, SCE-Daggett (1)  
J. M. Slaminski, DOE/STMPD (1)

(w/o enclosure)

R. N. Schweinberg, DOE/STMPD  
J. C. Corcoran, DOE/STMPD  
D. W. Christian, DOE/Daggett  
F. Kovach, T&B-Daggett  
R. M. Weeks, MMC-Daggett  
C. W. Lopez, SCE-Daggett  
A. Maitino, T&B-Daggett  
D. L. Williams, Stearns-Roger  
H. D. Eden, Aerospace/STMPD  
R. O. Rogers, Aerospace/STMPD  
R. W. Wiese, ETEC/STMPD  
K. L. Adler, ETEC/STMPD  
D. N. Tanner, Sandia-Livermore  
W. S. Rorke, Sandia-Livermore  
J. N. Reeves, SCE  
N. J. DeHaven, SCE  
C. P. Winarski, SCE  
W. R. Lang, Stearns-Roger  
J. M. Friefeld, Rocketdyne  
L. L. Vant-Hull, Univ. of Houston  
T. E. Olson, SFDI Field Office



Department of Energy  
San Francisco Operations Office  
1355 Market Street  
Oakland, California 94612

Reply To: DOE Solar One Project Office  
P.O. Box 366  
Daggett, CA 92327

AUG 16 1984

Mr. Robert L. Gervais  
Solar One Project Office  
McDonnell Douglas Astronautics Corp.  
P.O. Box 366  
Daggett, CA 92327

Subject: Clearance of Control Contract DE-AC03-79SF10499  
Solar One Reports for DOE/TIC Inclusion.

Dear Bob:

Enclosed are copies of covers and title pages of eight reports prepared by McDonnell Douglas Astronautics Corporation for the Solar One Project under the above referenced contract. In preparation for delivery of these documents to DOE/TIC, I have prepared a SAN form 70 "Request for Patent Clearance" and a DOE form RA-426 "Recommendations for Announcement and Distribution of Documents" for each document.

Please have the appropriate MDAC personnel complete and sign these forms. As agreed, SAN form 70 should be forwarded to SAN/CPC by your office with copies of the completed SAN form 70 and the transmittal letter being sent to me. The completed DOE form RA-426 should be sent directly back to me.

The documents covered by this letter are:

<u>Primary Document No.</u>	<u>Secondary No.</u>	<u>Brief Title</u>
DOE/SF/10499-T117	STMPO 581	Test Procedure 210, Rev. 1
DOE/SF/10499-T118	STMPO 587	Test Procedure 820, Rev. 0
DOE/SF/10499-T119	STMPO 588	Test Procedure 871, Rev. 0
DOE/SF/10499-T120	STMPO 589	Test Procedure 905, Rev. 0
DOE/SF/10499-T121	STMPO 590	Test Procedure 910, Rev. 0
DOE/SF/10499-T138	STMPO 593	Test Procedure 1010, Rev. 0
DOE/SF/10499-T139	STMPO 594	Test Procedure 1030, Rev. 0, Sec. 1-9
DOE/SF/10499-T140	STMPO 595	Test Procedure 1030, Rev. 0, Sec. 10

If you should have any questions or concerns please do not hesitate to contact me by telephone at, (619) 254-2672.

Sincerely,

A handwritten signature in cursive script, appearing to read "S.D. Elliott, Jr.", with a long horizontal flourish extending to the right.

S.D. Elliott, Jr., Director  
DOE Solar One Project Office

SDE/aks  
Project File: CCC005.RN0(SA3)

Encl: Eight Document Covers W/forms 70 and RA-426

cc: Roger Gaither, SAN/OPC  
W.D. Matheny, DOE/TIC  
Mike Lopez, DOE/SAN (FGS)  
Mary Soderstrum, B&McD



DEPARTMENT OF ENERGY  
SAN FRANCISCO OPERATIONS OFFICE

CONTRACTOR REQUEST FOR PATENT CLEARANCE  
FOR RELEASE OF UNCLASSIFIED DOCUMENT

TO: Roger S. Gaither, Asst. Chief for Prosecution  
Office of Patent Counsel/Livermore Office  
P.O. Box 808, L-376  
Livermore, California 94550

FROM: McDonnell Douglas Corporation  
3855 Lakewood Blvd.  
Long Beach, CA 90846

Prime Contract No. DE-AC03-79SF10499
Subcontract No. (N/A)
Report No. (STMP0 590) DOE/SF/10499-T121
Date of Report July 1981
Name & Phone No. of DOE Technical Representative S.D. Elliott, Jr. (619) 254-2672

- Document Title: Water Supply Systems Preoperational Test Procedure 910, Revision 0
- Type of Document: ☒ Technical Report, ☐ Conference Paper, ☐ Journal Article, ☐ Abstract or Summary,  
☐ Copy of Oral Presentation, ☐ Other (please specify): \_\_\_\_\_
- In order to meet a publication schedule or submission deadline, patent clearance by \_\_\_\_\_ (Routine) would be desired.

SENDER IS TO CHECK BOX #4 OR #5 BELOW.

- ☐ 4. I have reviewed (or have had reviewed by technically knowledgeable personnel) this document for possible inventive subject matter (Subject Inventions) and that no inventions or discoveries (Subject Inventions) are deemed to be disclosed in this document except as stated below:
- Attention should be directed to pages \_\_\_\_\_ of this document.
  - This document describes matter relating to an invention:
    - Contractor Invention Docket No. \_\_\_\_\_
    - A disclosure of the invention was submitted to DOE on \_\_\_\_\_ (date)
    - A disclosure of the invention will be submitted shortly \_\_\_\_\_ (approximate date)
    - A waiver of DOE's patent rights to the contractor:
 ☐ has been granted, ☐ has been applied for; or ☐ will be applied for \_\_\_\_\_ (date)
- ☐ 5. This document is being submitted, but no review has been made of this document for possible inventive subject matter.
- Provide copy of clearance to: Solar One Project Office  
P.O. Box 366, Daggett, CA 92327

Reviewing/Submitting Official: Name (Print/Type) \_\_\_\_\_  
Title \_\_\_\_\_  
Signature \_\_\_\_\_ Date \_\_\_\_\_

TO: INITIATOR OF REQUEST

FROM: ASSISTANT CHIEF FOR PROSECUTION  
Office of Patent Counsel/Livermore Office

- ☐ No patent objection to above-identified release.
- ☐ Please defer release until advised by this office.

Signed \_\_\_\_\_ Date Mailed \_\_\_\_\_

## U.S. DEPARTMENT OF ENERGY

OMB NO. 038-R0190

DOE AND MAJOR CONTRACTOR RECOMMENDATIONS FOR  
ANNOUNCEMENT AND DISTRIBUTION OF DOCUMENTS*See Instructions on Reverse Side*

1. DOE Report No. (STMPO 590) DOE/SF/10499-T121	2. Contract No. DE-AC03-79SF10499	3. Subject Category No. UC 62, 62c, 62d
--	--------------------------------------	--

4. Title  
Water Supply Systems Preoperational Test Procedure 910, Revision 0

5. Type of Document ("x" one)  
☒ a. Scientific and technical report  
☐ b. Conference paper: Title of conference \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
Date of conference \_\_\_\_\_  
Exact location of conference \_\_\_\_\_ Sponsoring organization \_\_\_\_\_  
☐ c. Other (specify planning, educational, impact, market, social, economic, thesis, translations, journal article manuscript, etc.) \_\_\_\_\_

6. Copies Transmitted ("x" one or more)  
☐ a. Copies being transmitted for standard distribution by DOE-TIC.  
☐ b. Copies being transmitted for special distribution per attached complete address list.  
☒ c. Two completely legible, reproducible copies being transmitted to DOE-TIC. (Classified documents, see instructions)  
☐ d. Twenty-seven copies being transmitted to DOE-TIC for TIC processing and NTIS sales.

7. Recommended Distribution ("x" one)  
☐ a. Normal handling (after patent clearance): no restraints on distribution except as may be required by the security classification.  
Make available only ☐ b. To U.S. Government agencies and their contractors. ☐ c. within DOE and to DOE contractors.  
☐ d. within DOE. ☐ e. to those listed in item 13 below.  
☒ f. Other (Specify) Archive/Issue on request

8. Recommended Announcement ("x" one)  
☒ a. Normal procedure may be followed. ☐ b. Recommend the following announcement limitations:

9. Reason for Restrictions Recommended in 7 or 8 above.  
☐ a. Preliminary information. ☐ b. Prepared primarily for internal use. ☐ c. Other (Explain)

10. Patent, Copyright and Proprietary Information  
Does this information product disclose any new equipment, process or material? ☐ No ☐ Yes If so, identify page nos. \_\_\_\_\_  
Has an invention disclosure been submitted to DOE covering any aspect of this information product? ☐ No ☐ Yes  
If so, identify the DOE (or other) disclosure number and to whom the disclosure was submitted.  
Are there any patent-related objections to the release of this information product? ☐ No ☐ Yes If so, state these objections.  
Does this information product contain copyrighted material? ☐ No ☐ Yes  
If so, identify the page number \_\_\_\_\_ and attach the license or other authority for the government to reproduce.  
Does this information product contain proprietary information? ☐ No ☐ Yes If so, identify the page numbers \_\_\_\_\_  
("x" one ☐ a. DOE patent clearance has been granted by responsible DOE patent group.  
☐ b. Document has been sent to responsible DOE patent group for clearance.

11. National Security Information (For classified document only; "x" one)  
Document ☐ a. does ☐ b. does not contain national security information

12. Copy Reproduction and Distribution  
Total number of copies reproduced \_\_\_\_\_ Number of copies distributed outside originating organization \_\_\_\_\_

13. Additional information or Remarks (Continue on separate sheet, if necessary)

14. Submitted by (Name and Position) (Please print or type)  
S.D. Elliott, Jr., Director, DOE Solar One Project Office  
Organization  
P.O. Box 366, Daggett, CA 92327 (619) 254-2672  
Signature \_\_\_\_\_ Date \_\_\_\_\_