

1120

1120

PROGRESS REVIEW MEETING NO. 3

FEBRUARY 13-14, 1980

**ALTERNATE
CENTRAL RECEIVER POWER
SYSTEM PROGRAM
PHASE II**

PREPARED FOR
UNITED STATES DEPARTMENT OF ENERGY
(CONTRACT NO. DE-AC03-79SF10535)

GENERAL ELECTRIC COMPANY
ENERGY SYSTEMS PROGRAMS DEPARTMENT
SCHENECTADY, NEW YORK

GENERAL  ELECTRIC

GE Progress Review #3

February 13, 1980

<u>Name</u>	<u>Phone</u>	<u>Company</u>
Bill Peila	415/422-2077	SLL
Prem Mathur	213/648-5333	Aerospace
Bob Gallagher	415/422-3117	SLL
John Kraabel	415/422-3408	SLL
Dave Muller	518/385-1428	GE=ESPD
Greg Ogadowski	518/385-9389	GE-ESPD
Bill Marshall	505/844-2280	SLA
C. Edward Meserve	408/358-1517	GE-ARSD
Rick Wayne	415/422-2711	SLL
Al Skinrood	415/422-2501	SLL
Ed Cull	415/422-2634	SLL
Frank Tippets	408/738-7323	GE-ARSD
Elzie Gerrels	408/738-7593	GE-ARSD
F. Witt	415/494-7693	GE-Field Sales
Cy Hussey	518/385-9391	GE-ESPD
Gene Olich	408/738-7205	GE-ARSD
J. C. Amos	408/738-7533	GE-ARSD
Ken Bell	505/844-1579	SLA
D. H. Imhoff	408/738-7356	GE-ARSD
Al Baker	415/422-2171	SLL
Bill Wilson	415/422-2326	SLL
Jack Jones	415/422-2795	SLL
Bill Winters	415/422-2367	SLL
Tom Brumleve	415/422-2941	SLL

PROGRESS REVIEW MEETING NO. 3

FEBRUARY 13-14, 1980

**ALTERNATE
CENTRAL RECEIVER POWER
SYSTEM PROGRAM
PHASE II**

PREPARED FOR
UNITED STATES DEPARTMENT OF ENERGY
(CONTRACT NO. DE-AC03-79SF10535)

GENERAL ELECTRIC COMPANY
ENERGY SYSTEMS PROGRAMS DEPARTMENT
SCHENECTADY, NEW YORK

GENERAL  ELECTRIC

AGENDA

WEDNESDAY, FEBRUARY 13, 1980

→ 0800	INTRODUCTION	J. ELSNER
0830	TEST RECEIVER DESIGN REQUIREMENTS	A. CURINGA
0845	TEST RECEIVER OVERALL DESIGN/LAYOUT	E. Olich
0920	TEST RECEIVER STRUCTURE	E. MESERVE
1000	BREAK	
1015	ABSORBER PANEL DESIGN & ANALYSIS	C. HUSSEY
1145	LUNCH	
1230	ABSORBER PANEL FABRICATION	C. HUSSEY
1330	SODIUM PIPING DESIGN	E. Olich
1350	SODIUM COMPONENTS	E. Olich/D. DRENDEL
1500	ELECTRICAL, CONTROLS & INSTRUMENTATION	P. SWARTZ
1530	ASSEMBLY PLAN/STATUS	E. GERRELS
1600	ADJOURN	

AGENDA (CONTINUED)

THURSDAY, FEBRUARY 14, 1980

0800	TEST RECEIVER INSTALLATION & CHECKOUT	J. AMOS
0900	MAINTENANCE & TRAINING	J. AMOS
0930	DECOMMISSIONING & REMOVAL	J. AMOS
0945	PRINCIPAL TESTS	A. CURINGA
1030	BREAK	
1045	PRELIMINARY TEST PLAN	A. CURINGA
1145	CONCLUSIONS	J. ELSNER
1150	ACTION ITEMS	ALL
1200	ADJOURN	

INTRODUCTION

- PROGRAM OVERVIEW
- BASELINE TEST PANEL DESIGN
- TEST PANEL DEVELOPMENTS
- SCHEDULE IMPACT
- COST GROWTH
- ACTION PLAN

PROGRAM OBJECTIVE

SUPPORT THE NEAR TERM APPLICATION OF SODIUM SOLAR CENTRAL
RECEIVERS FOR LOW COST ELECTRIC POWER GENERATION, BY:

- PERFORMANCE OF A RECEIVER PANEL TEST AT THE
CENTRAL RECEIVER TEST FACILITY (CRTF)

- PERFORMANCE OF MATERIALS EXPERIMENTS AND PANEL
FABRICATION DEVELOPMENT


- COMMERCIAL PLANT DESIGN UPDATES

- DEVELOPMENT PLANNING



CONTRACTING ORGANIZATION


- GENERAL ELECTRIC COMPANY
 - ENERGY SYSTEMS PROGRAMS DEPARTMENT (ESPD)
 - PROGRAM MANAGEMENT
 - SYSTEMS ENGINEERING
 - PLANT INTEGRATION
 - ADVANCED REACTOR SYSTEMS DEPARTMENT (ARSD)
 - LIQUID METAL ENGINEERING
 - SODIUM COMPONENTS
 - CORPORATE RESEARCH AND DEVELOPMENT (CRD)
 - PHASE I CONTINUITY
 - PLANT IMPROVEMENTS
- FOSTER WHEELER DEVELOPMENT CORPORATION (FWDC)
 - ABSORBER TEST PANEL FABRICATION
- KAISER ENGINEERS, INC.
 - STORAGE SYSTEM DESIGN IMPROVEMENT





ALTERNATE CENTRAL RECEIVER PROGRAM MAJOR PHASE II ACTIVITIES

SYSTEM ENGINEERING AND ANALYSIS



SUBSYSTEM RESEARCH EXPERIMENTS (SRE'S)

• SRE 1	ABSORBER PANEL TEST
• SRE 2	MATERIALS SRE'S
SRE 2A	PANEL FABRICATION DEVELOPMENT
SRE 2B	PANEL INSPECTION AND EVALUATION
SRE 2C	STRESS CORROSION AND FATIGUE
SRE 2D	FATIGUE CRACK GROWTH AND FRACTURE TOUGHNESS



ABSORBER PANEL TEST SRE

OBJECTIVES

- **MANUFACTURABILITY OF A THIN-WALLED, BRAZED PANEL**
- **STRUCTURAL INTEGRITY OF THE AS-BUILT PROTOTYPE PANEL**
- **CONTROL STABILITY**
- **RELIABILITY/SAFETY OF SODIUM SYSTEMS**
- **HIGH FLUX PANEL OPERATION**
- **ACTUAL ABSORBER PANEL COST DATA**




SODIUM RECEIVER TEST ASSEMBLY (SRTA)


- **ABSORBER TEST PANEL PLUS NECESSARY SUPPORT EQUIPMENT**
- **2.5 MW RATED POWER**
- **TO BE TESTED AT THE CENTRAL RECEIVER TEST FACILITY (CRTF) IN FALL 1980**
- **MAJOR SUPPORT EQUIPMENT PURCHASED FROM SOUTHWEST EXPERIMENTAL FAST OXIDE REACTOR (SEFOR) NEAR FAYETTEVILLE, ARKANSAS**



SIMPLIFIED SRTA SCHEMATIC



SRTA (TASK 1.1) SUMMARY WORK FLOW



BASELINE TEST PANEL DESIGN

- PHASE II PROPOSAL (12/78) BASED ON:
 - VERTICAL BRAZE OF 2 HALF LENGTH PANELS FOR 3 HEADER CONFIGURATION
 - TANGENT TO TANGENT TUBE BRAZE
 - UNIFORM FLUX AND THEREFORE UNIFORM TRANSVERSE TEST PANEL CENTER TO EDGE TEMPERATURE GRADIENT (BASED ON 11/78 CRTF MEETING)

REVISED TEST PANEL DESIGN

- AS THE RESULT OF PHASE II BRAZE DEVELOPMENT PROGRAM:
 - HORIZONTAL BRAZE ORIENTATION
 - NICKEL PLATED I300
 - BRAZING INSERTS BETWEEN TUBES

- AS THE RESULT OF SHIFT TO 2 HEADER PANEL
 - FULL LENGTH PANEL BRAZE
 - NO ACCEPTABLE FURNACE AVAILABLE, NECESSITATING FABRICATION OF TEMPORARY FURNACE

- AS THE RESULT OF UNEXPECTED NON-UNIFORM CRTF FLUX PROFILE
 - LARGE (126°F) CENTER-TO-EDGE TEMPERATURE GRADIENT
 - MUCH MORE COMPLEX TEST PANEL DESIGN AND FABRICATION

DESIGN PROGRESS

- TO BRAZE THE LONG TEST PANEL (20') IN A HORIZONTAL CONFIGURATION A TEMPORARY FURNACE HAD TO BE BUILT (11/79).
- TO REDUCE FURNACE COST AND RISK, PART WIDTH SEGMENTS WERE SELECTED AS BRAZE APPROACH (11/79).
- SMALL FURNACE CONTRACT IN PLACE (1/80).
- FOSTER WHEELER FABRICATION DEVELOPMENT AND ANALYSIS SHOWED FULL WIDTH BRAZE TO BE LOWER COST AND RISK. (GE ADOPTED APPROACH - 1/80)
- FULL WIDTH FURNACE REQUIRED (2/80): AMENDMENT TO PYROMET CONTRACT BEING PREPARED.

14 WEEK SCHEDULE SLIP PROJECTED


- LARGE FURNACE DELIVERY IS CRITICAL PATH ITEM

- FOSTER WHEELER SUPPLIERS CLOSE TO CRITICAL PATH
 - TUBING (PATCO IN L.A.)
 - SPACERS (TECHALLOY IN PA.)

- POTENTIAL FUTURE PROBLEMS
 - FIT UP AND WELDING AT FOSTER WHEELER
 - SLIP AT FOSTER WHEELER SUPPLIERS
 - HELIUM LEAK TEST AT FOSTER WHEELER

- AGGRESSIVE EXPEDITING WILL BE APPLIED TO HOLD NEW SCHEDULE

ALTERNATE CENTRAL RECEIVER PROGRAM
 REVISED SCHEDULE
 (PRELIMINARY)



ORIGINAL SCHEDULE



SLIP



STRETCH OUT



COST INCREASES

- TEMPORARY BRAZING FURNACE

- FOSTER WHEELER COST GROWTH
 - BRAZING INSERTS
 - NICKEL PLATING
 - TRACE HEATING
 - INCREASED COMPLEXITY

- PROGRAM STRETCH OUT

PROGRAM SOURCES OF FUNDS

● DOWNSCOPING OF NON-CRITICAL TASKS

#1.2.2 NON-DESTRUCT TEST

#2.2 COM'L PLANT UPDATE

#3 CRITICAL MODULE

#4 DEVELOPMENT PLAN

ACTION PLAN

- GE PREPARING A LETTER OUTLINING:
 - NEW SCHEDULE & CONTRACT END DATE
 - FORM 60 AND BACK-UPS FOR TASK #1 COST GROWTH (EXPLAINING REASONS FOR GROWTH)
 - SUGGESTED DOWNSCOPING OF OTHER TASKS WITH PRIORITY SO THAT DOE CAN DECIDE WHETHER TO FUND PARTIALLY

PROGRAM STATUS

- COMMERCIAL PLANT DESIGN REVISION COMPLETED - 10/79
- FULL WIDTH TEST PANEL BRAZE SELECTED
- SRTA DESIGN NEARING COMPLETION
- SRTA FACTORY ASSEMBLY UNDERWAY
- DRAFT TEST PLAN TO BE COMPLETED BY 3/1/80

AGENDA

WEDNESDAY, FEBRUARY 13, 1980

0800	INTRODUCTION	J. ELSNER
→ 0830	TEST RECEIVER DESIGN REQUIREMENTS	A. CURINGA
0845	TEST RECEIVER OVERALL DESIGN/LAYOUT	E. Olich
0920	TEST RECEIVER STRUCTURE	E. MESERVE
1000	BREAK	
1015	ABSORBER PANEL DESIGN & ANALYSIS	C. HUSSEY
1145	LUNCH	
1230	ABSORBER PANEL FABRICATION	C. HUSSEY
1330	SODIUM PIPING DESIGN	E. Olich
1350	SODIUM COMPONENTS	E. Olich/D. DRENDEL
1500	ELECTRICAL, CONTROLS & INSTRUMENTATION	P. SWARTZ
1530	ASSEMBLY PLAN/STATUS	E. GERRELS
1600	ADJOURN	

SRTA DESIGN REQUIREMENTS

INCIDENT SOLAR BEAM ACCEPTANCE

THE SRTA SHALL ACCEPT A MAXIMUM STEADY STATE INCIDENT SOLAR POWER OF 2.5 MW ON THE ABSORBER PANEL ACTIVE HEAT EXCHANGER SURFACE. THE PANEL SHALL BE ABLE TO ACCEPT THIS POWER LEVEL IN ANY DISTRIBUTION WHICH IS SYMMETRIC ABOUT THE VERTICAL CENTERLINE OF THE PANEL, BETWEEN THE EXTREMES OF UNIFORM FLUX AND SINGLE POINT AIMING FLUX. THE SRTA SHALL BE DESIGNED TO ACCEPT TRANSIENTS IN THE SOLAR POWER LEVEL OF UP TO 1 MW/MINUTE AND HOLD TIMES AT FULL POWER (2.5 MW INCIDENT) OF UP TO 10 HOURS.

ABSORBER PANEL INLET TEMPERATURE

THE ABSORBER PANEL INLET TEMPERATURE SHALL BE MAINTAINED AT A SET POINT BETWEEN 500°F AND 700°F ($\pm 5^\circ\text{F}$) UNDER ALL INCIDENT SOLAR POWER LEVELS BETWEEN 0.25 MW AND 2.5 MW INCLUDING TRANSIENT AS WELL AS STEADY STATE CONDITION.

ABSORBER PANEL OUTLET TEMPERATURE

THE ABSORBER PANEL OUTLET TEMPERATURE SHALL BE MAINTAINED AT 1100°F $\pm 5^\circ\text{F}$ UNDER ALL STEADY STATE AND TRANSIENT INSOLATION CONDITIONS FROM 0.25 MW TO 2.5 INCIDENT POWER.

DESIGN LIFE REQUIREMENTS

THE SRTA EQUIPMENT SHALL BE DESIGNED TO OPERATE FOR AT LEAST 5000 HOURS WITHOUT SIGNIFICANT DETERIORATION IN PERFORMANCE OR PLANNED REPLACEMENT OF MAJOR COMPONENTS. IN ADDITION THE ABSORBER PANEL SHALL BE DESIGNED TO PROVIDE 30 YEAR LIFE WITH RESPECT TO CORROSION AND THERMAL CYCLING DAMAGE OF THE METALLIC PARTS. FOR CORROSION, 30 YEAR LIFE SHALL BE DEFINED AS 131,000 HOURS OF EXPOSURE TO FULL LOAD OPERATING TEMPERATURES AND ENVIRONMENTS.

SRTA DESIGN REQUIREMENTS (CONTINUED)

OPERATING MODES

- OPERATION - THE SODIUM PUMP AND THE HEAT DUMP ARE UNDER AN AUTOMATIC CONTROL WHICH RESPONDS TO VARIATIONS IN THE SOLAR HEAT INPUT TO MAINTAIN THE ABSORBER PANEL INLET/OUTLET TEMPERATURES AT APPROXIMATELY 600°F/1100°F RESPECTIVELY.
- HOT HOLD - HOT SHUTDOWN CONDITION IN WHICH THE PANEL MOVEABLE INSULATION IS CLOSED AND THE TRACE HEATERS MAINTAIN THE LOOP TEMPERATURE AT APPROXIMATELY 600°F.
- PREHEAT - TRANSITION FROM A COLD AMBIENT TEMPERATURE CONDITION TO HOT HOLD.
- STARTUP - TRANSITION FROM HOT HOLD TO OPERATION.
- SHUTDOWN - TRANSITION FROM OPERATION TO HOT HOLD.
- EMERGENCY DUMP - ALL OF THE SODIUM IS DRAINED RAPIDLY OUT OF THE LOOP INTO THE DUMP TANK AND THE LOOP IS FILLED WITH INERT GAS.
- CALIBRATION MANEUVERS - CALIBRATION MODES SHALL BE PROVIDED AS REQUIRED FOR INSTANCE THE SODIUM FLOWMETER CALIBRATION USING THE SURGE TANK LEVEL GAGES, T/C CALIBRATION RUN OVER A RANGE OF ISOTHERMAL TEMPERATURES FROM 600°F TO 1100°F.

SRTA DESIGN REQUIREMENTS (CONTINUED)

OPERATING REQUIREMENTS

TEMPERATURE (DRY BULB):

-20 TO 120°F

WIND SPEED:

0 TO 14 M/S (30 MPH)

SURVIVAL REQUIREMENTS

WIND SPEED:

45 M/S GUSTS FROM ANY DIRECTION (100 MPH)

SNOW:

5 LB/FT² SNOW DEPOSITION

LIGHTNING:

DIRECT HIT

RAIN:

3 INCHES IN 24 HOURS

ICE:

2 INCH THICK DEPOSIT

EARTHQUAKE:

.5G LATERAL AT CONSTANT ACCELERATION


(AT TOP OF TOWER)

HAIL:

1 INCH DIAMETER

0.9 SPECIFIC GRAVITY

75 FPS



<u>TYPE OF CYCLE</u>	<u>NUMBER OF CYCLES</u>	<u>DURATION (MINUTES)</u>
1. RAMP TO FULL TEMPERATURE	18,000	30
2. RAMP TO FULL FLUX	18,000	10
3. HOLD AT FULL FLUX		
CLEAR DAYS	7,000	600
HALF CLOUDY DAYS	2,500	300
PARTLY CLOUDY DAYS	8,500	60
4. RAMP TO MINIMUM FLOW	9,500	10
5. RAMP TO UNIFORM TEMPERATURE	9,500	30
6. EMERGENCY SHUTDOWN	8,500	5 SECONDS

ABSORBER PANEL THERMAL CYCLING HISTOGRAM (30 YEARS)


AGENDA


WEDNESDAY, FEBRUARY 13, 1980

0800	INTRODUCTION	J. ELSNER
0830	TEST RECEIVER DESIGN REQUIREMENTS	A. CURINGA
→ 0845	TEST RECEIVER OVERALL DESIGN/LAYOUT	E. OLICH
0920	TEST RECEIVER STRUCTURE	E. MESERVE
1000	BREAK	
1015	ABSORBER PANEL DESIGN & ANALYSIS	C. HUSSEY
1145	LUNCH	
1230	ABSORBER PANEL FABRICATION	C. HUSSEY
1330	SODIUM PIPING DESIGN	E. OLICH
1350	SODIUM COMPONENTS	E. OLICH/D. DRENDEL
1500	ELECTRICAL, CONTROLS & INSTRUMENTATION	P. SWARTZ
1530	ASSEMBLY PLAN/STATUS	E. GERRELS
1600	ADJOURN	



OVERALL DESIGN/LAYOUT DRAWINGS

- | | | |
|-----|---------------------------------------|---------|
| (1) | Piping and Instrumentation Diagram | 908E992 |
| (2) | Sodium Receiver Test Assembly Sheet 1 | 908E982 |
| (3) | Sodium Receiver Test Assembly Sheet 2 | 908E982 |
| (4) | Test Facility Tower Layout | 908E993 |



GENERAL  ELECTRIC
SOLAR TEST RECEIVER

500 272
12
11
10
9
8
7
6
5
4
3
2
1



4

SRTA MAJOR COMPONENTS

	<u>SOURCE</u>
SUPPORT STRUCTURE	NEW
EM PUMP	SEFOR
VALVES	SEFOR
SOLAR SHIELD	NEW
SURGE TANK	SEFOR
DRAIN TANK	SEFOR
HEAT DUMP	SEFOR
SOLAR TEST PANEL	NEW
INSTRUMENTATION	NEW

STATUS

DESIGN

COMPLETED

PRELIMINARY DESIGN REVIEW

SEPTEMBER 25, 1979

DESIGN REVIEW BY ESPD REVIEW TEAM

NOVEMBER 12, 1979

FINAL DESIGN REVIEW

JANUARY 10, 1980

PIPING DESIGN & SUPPORTS

IN PROCESS

SOLAR SHIELD

IN PROCESS

SRTA DOOR

IN PROCESS

INSTRUMENTATION

IN PROCESS

FABRICATION

STRUCTURAL SUPPORT

DELIVERED 1/18/80

PIPE SPOOLS, SOLD TRAP, VAPOR TRAP

IN PROCESS

SEFOR EQUIPMENT REFURBISHMENT

EM PUMP

OCTOBER 16, 1979

SODIUM VALVES

JANUARY 4, 1980

SURGE TANK

IN PROCESS

DRAIN TANK

IN PROCESS

HEAT DUMP

IN PROCESS

OFF-PANEL SOLAR INCIDENCE FLUX




FIG. 1

AGENDA

WEDNESDAY, FEBRUARY 13, 1980

0800	INTRODUCTION	J. ELSNER
0830	TEST RECEIVER DESIGN REQUIREMENTS	A. CURINGA
0845	TEST RECEIVER OVERALL DESIGN/LAYOUT	E. Olich
→ 0920	TEST RECEIVER STRUCTURE	E. MESERVE
1000	BREAK	
1015	ABSORBER PANEL DESIGN & ANALYSIS	C. HUSSEY
1145	LUNCH	
1230	ABSORBER PANEL FABRICATION	C. HUSSEY
1330	SODIUM PIPING DESIGN	E. Olich
1350	SODIUM COMPONENTS	E. Olich/D. DRENDEL
1500	ELECTRICAL, CONTROLS & INSTRUMENTATION	P. SWARTZ
1530	ASSEMBLY PLAN/STATUS	E. GERRELS
1600	ADJOURN	

TEST RECEIVER STRUCTURAL DRAWINGS

(5)	Test Support Structure Sheet 1	908E983
(6)	Test Support Structure Sheet 2	908E983
(7)	Test Support Structure Sheet 3	908E983
(8)	Test Support Structure Sheet 4	908E983

SRTA STRUCTURAL ANALYSIS

LOADS

WIND	40PSF, GUSTING
SEISMIC	RESPONSE SPECTRA ANALYSIS
VERTICAL DL + LL	NEGL.
THERMAL	UNDER STUDY
SHIPPING	3G LAT., 5G AXIAL

MATERIALS

ASTM A36 STEEL BEAMS, BRACES ASTM A500
STEEL TUBES A307 BOLTED CONNECTIONS

GUSTING OF WIND

GUSTING, IN ORDER TO HAVE FULL EFFECT ON A STRUCTURE, NEEDS TO HAVE AN ALONGWIND EXTENT OF 4 TIMES THE ALONGWIND DIMENSION, AND THE GUSTING MUST AT LEAST BE AT THE MINIMUM FREQUENCY OF THE STRUCTURE (6.0 H_Z IN THIS CASE)

$$V_{\text{MIN}} = 4(6.25 \text{ FT}) (6.0 \text{ CYCLES/SEC}) = 150 \text{ FT/SEC} = 102 \text{ MPH.}$$

HOWEVER THIS CORRESPONDS TO A WAVE LENGTH OF ONLY 25 FT. AND THE GUST SPECTRAL DENSITY VARIATION IS ONLY ABOUT 1/10 THE VALUE OF THE MORE PROMINENT (300+ FT/SEC) WAVE LENGTHS, AND THUS GUSTING WILL NOT POSE A PROBLEM

REFERENCE: VELLOZZI, J. AND COHEN, E., "GUST RESPONSE FACTORS"
JOURNAL OF THE STRUCTURAL DIVISION, ASCE, VOL. 94,
NO. ST6, PROC. PAPER 5980, JUNE 1968, PP 1295-1313.

WIND FLUTTER

IN ORDER TO PRODUCE SHEDDING OF VORTICES AT THE RIGHT FREQUENCY THE WIND SPEED MUST BE:


$$v = \frac{FD}{.198} = \frac{(6.0 \text{ CYCLES/SEC})(6.25 \text{ FT})}{.198} = 189 \text{ FT/SEC} = 129 \text{ MPH}$$


AT THIS SPEED THE REYNOLDS NUMBER IS:

$$RE = \frac{VD}{\nu} = \frac{(189 \text{ FT/SEC})(6.25 \text{ FT})}{1.7 \times 10^{-4} \text{ FT}^2/\text{SEC}} = 6.9 \times 10^6$$


HOWEVER VORTICES TEND TO DISINTEGRATE INTO RANDOM TURBULENCE AT REYNOLDS NUMBERS HIGHER THAN 2×10^4 , WHICH IS ONLY .54 FT/SEC FOR THE TOWER

REFERENCE: DUAGHERTY, R. AND INGERSOLL, A. FLUID MECHANICS WITH ENGINEERING APPLICATIONS, MCGRAW HILL BOOK COMPANY INC. 1954







SOUTH FACE



EAST FACE



WEST FACE




SOLAR TOWER REV 2 SAP MODEL
 NOVEMBER 1979 C. E. MESERVE

NODES

SAP MODEL (NO
OUTRIGGERS)





93 SOLAR TOWER REV 2 SAP MODEL
 NOVEMBER 1979 C. E. MESERVE

ELEMENTS

SAP MODEL (NO OUTRIGGERS)


COMPARISON OF DIFFERENT CONFIGURATIONS
OF SRTA DURING SEISMIC EVENT

CONFIGURATION	MAXIMUM DEFLECTION IN INCHES		MAXIMUM STRESS IN KSI	MAXIMUM BASE LOADS NS OR E-W IN KIPS	
	N-S	E-W		AXIAL	SHEAR
157 ELEMENTS	1.4	3.1	30.3	114.0	10.6
158 ELEMENTS + 2 1.5D ROD STRUTS IN THE E-W PLANE	1.4	1.2	21.3	114.0	10.6
158 ELEMENTS + 2 2.0D ROD STRUTS IN THE E-W PLANE	1.4	1.3	24.9	137.0	13.0
158 ELEMENTS + 4 1.5D ROD STRUTS IN THE E-W PLANE	1.5	1.0	25.6	133.0	14.7
158 ELEMENTS + 4 6X6X1/4 ST STRUTS IN THE E-W PLANE	1.6	.85	28.9	142.0	19.4
164 ELEMENTS + 4 6X6X1/4 ST STRUTS IN THE E-W PLANE	1.3	.80	18.2	105.0	13.1
164 ELEMENTS + 4 6X6X1/4 ST STRUTS NORTH 2 - E-W PLANE SOUTH 2 - 45° TO E-W PLANE	.63	.65	10.9	45.7	8.4
AS ABOVE BUT WITH 2 W21X101 I BEAMS TO CONNECT WITH ELEVATOR	.84	.49	18.5 (BASE BEAM STRESS)	55.0	7.8

COMPARISON OF DIFFERENT CONFIGURATIONS
OF SRTA DURING SEISMIC EVENT

CONFIGURATION	MAXIMUM DEFLECTION IN INCHES		MAXIMUM STRESS IN KSI	MAXIMUM BASE LOADS NS OR E-W IN KIPS	
	N-S	E-W		AXIAL	SHEAR
AS BUILT NO STRUTS 3/8 G FACTOR	1.21	.98	14.2	49.2	11.0
AS BUILT NO STRUTS .5 G LOADS	.63	.76	7.9	29.9	7.6

PLAN VIEW OF TOWER ON ELEVATOR ROOF




1. W 33 x 130
2. W 27 x 114
3. W 24 x 100
4. W 21 x 101
5. W 14 x 61
6. W 14 x 43
7. W 12 x 27
8. W 24 x 84

NORTH
↑

DEFLECTIONS OF THE SRTA

HEIGHT ABOVE THE ELEVATOR ROOF IN INCHES	DEFLECTION IN INCHES			
	SEISMIC		WIND	
	N-S	E-W	N-S	E-W
90	.25	.13	.13	.08
259	.66	.46	.41	.34
428	1.1	.96	.62	.67
481	1.2	.99	.68	.68

PLACEMENT OF SUPPORTS FOR TRANSPORTATION



CONCLUSIONS

TEST TOWER IN STRUCTURALLY ADEQUATE WITH REDUCED
SEISMIC LOADS

AGENDA

WEDNESDAY, FEBRUARY 13, 1980

0800	INTRODUCTION	J. ELSNER
0830	TEST RECEIVER DESIGN REQUIREMENTS	A. CURINGA
0845	TEST RECEIVER OVERALL DESIGN/LAYOUT	E. OLICH
0920	TEST RECEIVER STRUCTURE	E. MESERVE
1000	BREAK	
→ 1015	ABSORBER PANEL DESIGN & ANALYSIS	C. HUSSEY
1145	LUNCH	
1230	ABSORBER PANEL FABRICATION	C. HUSSEY
1330	SODIUM PIPING DESIGN	E. OLICH
1350	SODIUM COMPONENTS	E. OLICH/D. DRENDEL
1500	ELECTRICAL, CONTROLS & INSTRUMENTATION	P. SWARTZ
1530	ASSEMBLY PLAN/STATUS	E. GERRELS
1600	ADJOURN	

ABSORBER PANEL DESIGN DRAWINGS

- | | | |
|------|--|--------------|
| (9) | Absorber Panel Interface Control Drawing | E-017 |
| (10) | Solar Absorber Test Panel - Details | 67-3481-5-30 |

TEST PANEL DESIGN & MANUFACTURE

- PERFORMANCE AND DESIGN REQUIREMENTS
- FLUX AND TEMPERATURE DISTRIBUTION
- TEST/COMMERCIAL PANEL COMPARISON
- PANEL & STRUCTURE ARRANGEMENT
- MECHANICAL ALTERNATIVES
- EXPANSION ALLOWANCE
- FINITE ELEMENT ANALYSIS (GE)
- FINITE ELEMENT ANALYSIS (FW)
- MANUFACTURING EFFORT

ABSORBER TEST PANEL REQUIREMENTS

PERFORMANCE

- 2.5 MW TOTAL INCIDENT POWER WITH "UNIFORM" FLUX
~ .5 MW/M², PEAK FLUX ~ 1.5 MW/M²
- INLET TEMPERATURE 500°F-700°F
- CONSTANT OUTLET TEMPERATURE 1100°F
- 30 YEAR CYCLIC DESIGN LIFE
- OPERATING MODES
- OPERATING/SURVIVAL REQUIREMENTS
- TRUCK TRANSPORTATION
- MINIMUM FIELD LABOR/WELDING
- CLEANLINESS

DESIGN AND CONSTRUCTION

- ASME SECTION VIII DIVISION 1 BOILER & PRESSURE VESSEL
- AISC STRUCTURE
- HANDLING LOADS 5g
- SHIPPING LOADS 2g VERTICAL, 5g DIRECTION OF TRAVEL
- INCOLOY 800 PER ASME

ABSORBER TEST PANEL REQUIREMENTS (CONT'D)

DESIGN DOCUMENTATION

TESTING

- HYDROSTATIC OR PNEUMATIC PRESSURE
- HELIUM LEAK TEST


INSULATION/TRACE HEATING

QUALITY ASSURANCE


SHIPPING

- PURGED

FLUX PLOT FOR "UNIFORM" PANEL DISTRIBUTION




9/29/79
CH



SODIUM FULL LOAD TEMPERATURES @ 70°F AMBIENT FOR 51 TUBE TEST PANEL

END OF BEHEAT LENGTHS



DISTANCE ALONG BRAZED PANEL (INCHES)


9-41-319
AR 11/5/80

A SOLAR TEST PANEL OUTLET NODE SODIUM TEMPERATURES


AVERAGE TUBE METAL TEMPERATURE 8.162" FROM TOP (°F)

NOTE:
 (1) POINTS PLOTTED ARE FOR
 OUTLET NODE LOCATED
 8.162" BELOW TOP OF BRACED
 LENGTH
 (2) TEMPERATURES FROM SE
 LETTERS OF 7/10/77 & 1/11/80


LEGEND:
 Δ FULL LOAD
 ◇ MINIMUM LOAD
 — UNIFORM FLUX
 --- SINGLE POINT AINING



PLAN VIEW
OF PANEL



VERTICAL SECTION
THRU PANEL



PANEL FLUX FIELD RESTRICTIONS





9/29/79
CH

SRTA/COMMERCIAL PANEL COMPARISON

<u>PARAMETER PHYSICAL CHARACTERISTICS</u>	<u>SRTA</u>		<u>COMMERCIAL (100 MWE)</u>		<u>REPOWERING (60 MWE)</u>	
WIDTH, M (FT)	1	(3.31)	2.09	(6.87)	1.52	(5.0)
LENGTH, M (FT)	4.57	(15.0)	16	(52.48)	12	(39.37)
TUBE DIAM. CM (IN.)	1.905	(.75)	1.905	(.75)	1.905	(.75)
TUBE WALL, CM (IN.)	.127	(.05)	.127	(.05)	.127	(.05)
NUMBER OF TUBES	51		108		80	
MATERIAL	I800		I800		I800	
FLOW DRIVER	EM PUMP		EM PUMP		EM PUMP	
TUBE-TO-TUBE JOINTS	BRAZED		BRAZED		BRAZED	
TUBE-TO-HEADER JOINTS	WELDED		WELDED		WELDED	
<u>PERFORMANCE CHARACTERISTICS</u>						
PEAK FLUX, (MW/M ²)	0.64	1.55	1.2		1.13	
INLET TEMP., °C (°F)	323 (613)	323 (613)	323 (613)		293 (560)	
OUTLET TEMP., °C (°F)	593 (1100)	593 (1100)	593 (1100)		593 (1100)	
SODIUM VELOCITY (MAX) M/SEC (FT/SEC)	.70 (2.3)	.70 (2.3)	3.1 (10.2)		1.9 (6.4)	
MAX. WALL TEMPERATURE RISE °C (°F)	52 (90.5)	105 (189)	86 (155)		78 (141)	

MECHANICAL DESIGN REQUIREMENTS

- o PANEL TO BE TOP SUPPORTED AND GUIDED TO GROW DOWNWARD
- o PANEL MUST OPERATE WITH A 126°F TUBE-TO-TUBE TEMPERATURE DIFFERENTIAL
- o 1100°F ISOTHERMAL OPERATION IMPOSES LARGEST THERMAL GROWTHS
- o TUBES AND HEADERS EXPAND APPROXIMATELY 2-1/2" AND 1/2" RESPECTIVELY
- o SURFACES NOT EXPOSED TO MAIN FLUX MUST BE INSULATED
- o BACK SIDE OF BRAZE SECTION MUST BE ACCESSIBLE TO A DEPTH OF 28"
- o HEAT TRACING MUST BE PROVIDED ON PANEL AND HEADERS




TYPICAL 12 TUBE INCOLOY 800 TUBE PANEL

9-41-3/19
AR 8/23/70


NOTES

1. DO NOT SCALE THIS DRAWING. USE DIMENSIONS INDICATED ONLY.
2. APPROVED FOR USE ON THIS DRAWING. THE DRAWING IS THE PROPERTY OF THE COMPANY AND IS NOT TO BE REPRODUCED OR COPIED IN ANY MANNER WITHOUT THE WRITTEN PERMISSION OF THE COMPANY.
3. ALL MATERIALS TO BE USED SHALL BE OF THE HIGHEST QUALITY AVAILABLE AND SHALL BE SUBJECT TO INSPECTION AND TESTING BY THE COMPANY.
4. DIMENSIONS ARE TO FACE UNLESS OTHERWISE NOTED.
5. DIMENSIONS ARE TO FACE UNLESS OTHERWISE NOTED.


SOLAR ABSORBER TEST PANEL DETAILS
 PRELIMINARY 2/16/80
 67-3581-5-30



SIDE ELEVATION



FRONT ELEVATION



DETAIL 3-A (SCALE 1:2)


(AS SHOWN AND NOTED)

TABLE OF DIMENSIONS


NO.	DESCRIPTION	UNIT	VALUE
1
2
3
4
5
6
7
8
9
10
11
12

RIGHT SIDE

NO.	DESCRIPTION	UNIT	VALUE
1
2
3
4
5
6
7
8
9
10
11
12




SECTION A-A (SCALE FULL SIZE)



DETAIL 1 (SCALE 1:1)

DETAIL 2 (SCALE 1:1)



SOLAR COLLECT SPRT TOWER, #3581PITUCH

SHIELDS FOR FLUX SPILLAGE

SPILLAGE FLUXES RECEIVED FROM GE 9/13/79

MAXIMUM SPILLAGE FLUX IS 42 W/CM² (133140 BTU/H·FT²)

SHIELDS ASSUMED TO BE PAINTED WHITE TO YIELD ABSORPTIVITY
OF 0.3

FREE CONVECTION INADEQUATE FOR COOLING HEADER BOX SHIELDS

DEAN PANEL WITH AIR BLOWN THROUGH AT 220 FPS PROVIDES
ADEQUATE COOLING


AIR INSIDE HEAT TRANSFER COEFFICIENT IS 45 BTU/H·FT² AND
 $\Delta P = 8$ PSI

75 HP BLOWER REQUIRED FOR 2 PANELS AT COST OF \$15,300

EACH DEAN PANEL WILL COST \$1,200 IN C.S. AND \$7,000 IN S.S.


GE ASSUMES RESPONSIBILITY FOR ALL FLUX SPILLAGE SHIELDS

METHOD OF ACCOMODATING TUBE TO TUBE ΔT
PROVIDE FLEXIBILITY LOOP AT HEADER WHILE
MINIMIZING SHADOW




STRESS TOO
HIGH IN
INNER LOOP

SIMPLE LOOP




STRESS TOO
HIGH IN
OUTER LOOP

INNER LOOPS CROSS



STRESSES
ACCEPTABLE

BOTH LOOPS CROSS




SOLAR TEST PANEL STRESS
 IN TUBE STUBS WITH 130°F
 TEMPERATURE DIFFERENTIAL

POSSIBLE HEADER/TUBESHEET ARRANGEMENTS

ARRANGEMENT

METHOD OF TUBE ATTACHMENT


COMMENTS



PIPE WITH STUBS*
*(SELECTED)

TUBES ORBITAL WELDED TO STUBS

TUBE WELD CAN BE RT'ED, BUT STUB CANNOT




COMBINATION THICK AND THIN WALL HEADER

TUBES FILLET WELDED AND ROLLED INTO 1" THICK SECTION

TUBE WELD CANNOT BE RT'ED, BUT FITUP SIMPLIFIED (.070 MIN WALL REQ'D)


x worst S.W.L. penetration weld *
as N.G.



FLAT TUBESHEET

TUBES FILLET WELDED & ROLLED INTO 1" THK TUBESHEET

TUBE WELD CANNOT BE RT'ED, BUT FITUP SIMPLIFIED (.070 MW FOR HORIZ WELDS) (.050 MW FOR VERT WELDS)




FLAT TUBESHEET WITH SPIGOTS


TUBES ORBITAL OR IB WELDED TO SPIGOTS

TUBE WELD CAN BE RT'ED.

METHODS OF PANEL HEAT TRACING STUDIED



HEAT TRACING ELEMENTS ATTACHED TO STEEL PLATE BEHIND PANEL (SELECTED)



HEAT TRACING ELEMENTS SUSPENDED IN AIR GAP BEHIND PANEL


METHODS OF ACCOMMODATING THERMAL EXPANSION CONSIDERED

SLIP JOINTS

BALL AND ROLLER SLIDES

LINKAGES


SLOTTED HOLE WITH
LUBRICATED PADS




I BEAM ON &
OF PANEL

PLAN VIEW

SLIP JOINT OPERATING AT
AMBIENT CONDITIONS




SLIP JOINT OPERATING AT
PANEL TEMPERATURE




LINKAGE

LATERAL MOVEMENT
OF
PROPOSED LINKAGE




NOMINAL




WORST CASE


METHODS OF ATTACHING WINDBRACES TO PANEL




AXISYMMETRIC BRAZE STRIPS WELDED TO BASE



STRUCTURAL CLIP WELDED TO BRAZE STRIP




STRUCTURAL CLIP BRAZED TO TUBES



PANEL MODEL WITH NARROW SPACER STRIP

1.2 MW/m²



ISOOTHERMS FOR ^{.03}~~.10~~ IN SPACER (GE)

TEMPERATURES—RECEIVER PIPE WITH BRAZE SPACER #3


TEMPERATURE

- A = 941.
- B = 970.
- C = 1000.
- D = 1030.
- E = 1060.
- F = 1090.
- G = 1120.
- H = 1160.
- I = 1180.
- J = 1210.
- K = 1240.
- L = 1270.
- M = 1300.
- N = 1330.
- O = 1360.
- P = 1390.

TIME = 1.00000E 33



01/22/80 12.206



ISOTHERMS FOR .093 IN. SPACER (GE)
(thermocouple strip)

TEMPERATURES—RECEIVER PIPE WITH BRONZE SPACER #3



TEMPERATURE

- A = 941.
- B = 970.
- C = 1000.
- D = 1030.
- E = 1060.
- F = 1090.
- G = 1120.
- H = 1160.
- I = 1180.
- J = 1210.
- K = 1240.
- L = 1270.
- M = 1300.
- N = 1330.
- O = 1360.
- P = 1390.


TIME = 1.00000E 33



01/22/80 12.205



THERMOCOUPLE LOCATIONS




NOTE: (1) ELEMENT NUMBERS ARE SHOWN
 (2) NOT TO SCALE

FOSTER WHEELER FINITE ELEMENT MODEL

SUMMARY OF GE PANEL ANALYSIS


ABSORBED FLUX = 1.1 MW/M²

	<u>0.030 SPACER</u>	<u>0.093 SPACER</u>
T ₇ , °F	1152	1152
T ₁₆₁ , °F	1146	1174
T ₁₆₆ , °F	1284	1400
Δε ₆ , IN/IN	1.403 x 10 ⁻³	1.237 x 10 ⁻³
Δε ₁₃₂ , IN/IN	1.682 x 10 ⁻³	2.125 x 10 ⁻³
Δε ₁₃₉ , IN/IN	1.883 x 10 ⁻³	2.257 x 10 ⁻³
Δε ₁₄₃ , IN/IN	2.394 x 10 ⁻³	3.370 x 10 ⁻³
 <u>ALLOWABLE CYCLES:</u>		
FOR 620 MIN. HOLD	350	< 140
80 MIN. HOLD	700	< 250
0 MIN. HOLD	9000	< 1600



OPERATING CONDITIONS:
 STEADY STATE FULL LOAD SODIUM FLOW
 1.0 MW/m² ABSORBED FLUX

COMMERCIAL PANEL FRONT TO BACK
 TEMPERATURE DISTRIBUTION (°F)
 6 METERS BELOW TOP OF PANEL



OPERATING CONDITIONS:
 STEADY STATE FULL LOAD SODIUM FLOW
 1.0 MW/m² ABSORBED FLUX

COMMERCIAL PANEL FRONT TO BACK
 AXIAL STRESS DISTRIBUTION (KSI)
 6 METERS BELOW TOP OF PANEL

AGENDA

WEDNESDAY, FEBRUARY 13, 1980

0800	INTRODUCTION	J. ELSNER
0830	TEST RECEIVER DESIGN REQUIREMENTS	A. CURINGA
0845	TEST RECEIVER OVERALL DESIGN/LAYOUT	E. OLICH
0920	TEST RECEIVER STRUCTURE	E. MESERVE
1000	BREAK	
1015	ABSORBER PANEL DESIGN & ANALYSIS	CY HUSSEY
1145	LUNCH	
→ 1230	ABSORBER PANEL FABRICATION	C. HUSSEY
1330	SODIUM PIPING DESIGN	E. OLICH
1350	SODIUM COMPONENTS	E. OLICH/ ^{dave} DRENDEL
1500	ELECTRICAL, CONTROLS & INSTRUMENTATION	P. SWARTZ
1530	ASSEMBLY PLAN/STATUS	E. GERRELS
1600	ADJOURN	

PROPOSED MANUFACTURING PLAN

- RECEIPT AND INSPECTION OF MATERIALS
- HEADER FABRICATION
 - END CLOSURE FABRICATION
 - SHELL FABRICATION, ASSEMBLY AND NDE
- STRUCTURAL PARTS FABRICATION
 - STRUCTURAL SUPPORT
 - WIND BRACES AND ATTACHMENTS
 - INSULATION ENCLOSURES
- PANEL FABRICATION
 - FIELD AND RECEIVING INSPECTION
 - TUBES - REDRAWING, NICKEL PLATING, BENDING & BRAZING
 - PANEL PREPARATION AND JUMPER TUBE FABRICATION
- TUBE BUNDLE ASSEMBLY AND TESTING
 - CHECK AND MAINTAIN CLEANLINESS
 - ASSEMBLY - WELDING AND NDE OF JUMPER TUBES
 - * ● HYDROTEST THE ASSEMBLY AND DRYING
 - * ● HELIUM LEAK TEST
- FINAL ASSEMBLY, PACKAGE AND SHIP
 - ASSEMBLY HEAT TRACING WIRING
 - ASSEMBLE INSULATION

* CUSTOMER NOTIFICATION POINTS

PROPOSED MANUFACTURING PLAN

(CONTINUED)

- FINAL ASSEMBLY, PACKAGE AND SHIP (CONT'D)
 - ASSEMBLE SUPPORT STRUCTURE
 - PAINT WITH PYROMARK 2500 BLACK
 - PRESSURIZE THE PANEL WITH NITROGEN
 - FINALIZE DATA PACKAGE
 - PREPARE TO SHIP
 - LOAD AND SHIP

SUMMARY OF PROPOSED SHOP TESTS (FW)

- TUBING - *from Hunt. Alloys, redrawn by*
 - EDDY CURRENT TEST
 - ULTRASONIC TEST FOR THICKNESS
 - PRESSURE TEST
- HEADER FABRICATION
 - PENETRATION TEST THE BACK GOUGE AND FINAL ACCESSIBLE SURFACES OF ALL HEADER FITTING AND STUB TO HEADER WELDS AND ALL CRITICAL ATTACHMENT WELDS
 - R.T. ALL BUTT WELDS
 - A) END CLOSURES TO HEADERS
 - B) STAINLESS TO INCOLOY TRANSITION WELD
- TUBE BUNDLE ASSEMBLY AND TESTING
 - TUBE TO TUBE WELDS
 - A) R.T.
 - B) PENETRANT EXAMINATION
 - TUBE TO STUB WELDS
 - A) R.T.
 - B) PENETRANT EXAMINATION
- IN PROCESS AIR TEST OF TUBE WELDS - (FWEC INFORMATION)
- HYDROTEST OF THE PANEL ASSEMBLY
- HELIUM LEAK TEST





*stub tube orbital
welded to header*

Plating of tubes
costs ~ \$33,000

LIST OF EXPECTED FABRICATION PROCEDURES

- * 1. BRAZED TUBE PANEL RECEIVING INSPECTION
- * 2. CLEANING
- * 3. PREPARATION FOR SHIPMENT AND PACKAGING
- * 4. UNPACKING AND SPECIAL FIELD HANDLING
- * 5. BRAZING
- 6. HYDROTEST AND DRYING
- 7. HELIUM LEAK TEST - HOOD METHOD
- 8. PENETRANT TESTING
- * 9. TUBE TO TUBE AND TUBE TO STUB WELDING
- 10. STUB TO HEADER WELDING
- 11. HEADER PRESSURE BOUNDARY WELDING
- 12. WELDING OF CARBON STEEL PARTS
- 13. STAINLESS TO INCOLOY TRANSITION WELDING

* DESIGNATES PROCEDURES REQUIRING GE APPROVAL.



NOTES

1. HEADER AND STUB MATERIAL: INCOLOY 800

REV.	DATE	BY	DESCRIPTION
A	2-21-79	RLK	FIRST ISSUE

REVISIONS

**SOLAR TEST PANEL
HEADER MOCK-UP**

DRAWING NUMBER	SCALE	1/2"	11"
67-3581-3-1416			
DRAWN BY	RLK	12-6-79	67-3581
CHECKED BY			
APPROVED BY			

This Drawing is the Property of the
FOSTER WHEELER ENERGY CORPORATION
400 000 CHURCH AVE. LAWRENCE, K.S.


AND IS LOANED TO YOU UNDER AGREEMENT THAT THE REPRODUCING OR DISSEMINATION OF THIS DRAWING WITHOUT THE WRITTEN PERMISSION OF FOSTER WHEELER ENERGY CORPORATION IS STRICTLY PROHIBITED.

FW

PROPOSED CLEANING CRITERIA

1. CLEANLINESS INSPECTION CRITERIA
2. CLEANING METHODS AND MATERIALS
3. IN PROCESS CLEANLINESS

PANEL MANUFACTURING SCHEDULE



MANUFACTURING RISK

- HEADER FABRICATION
 - STUB TO HEADER WELDS
 - PT DEFECT REPAIRS
 - A) MINOR REPAIRS
 - B) MAJOR REPAIRS

- PANEL ASSEMBLY AND TESTING
 - TUBE TO TUBE AND TUBE TO STUB WELDS
 - CUT TO SUIT FIT-UP AND INSPECTION
 - PT AND RT DEFECT REPAIRS
 - A) REPREPING OF ENDS
 - B) REWELDING

AGENDA

WEDNESDAY, FEBRUARY 13, 1980

0800	INTRODUCTION	J. ELSNER
0830	TEST RECEIVER DESIGN REQUIREMENTS	A. CURINGA
0845	TEST RECEIVER OVERALL DESIGN/LAYOUT	E. Olich
0920	TEST RECEIVER STRUCTURE	E. MESERVE
1000	BREAK	
1015	ABSORBER PANEL DESIGN & ANALYSIS	C. HUSSEY
1145	LUNCH	
1230	ABSORBER PANEL FABRICATION	C. HUSSEY
→ 1330	SODIUM PIPING DESIGN	E. Olich
1350	SODIUM COMPONENTS	E. Olich/D. DRENDEL
1500	ELECTRICAL, CONTROLS & INSTRUMENTATION	P. SWARTZ
1530	ASSEMBLY PLAN/STATUS	E. GERRELS
1600	ADJOURN	

SODIUM PIPING DESIGN DRAWINGS

(11)	Sodium Receiver Test Loop Isometric	909E050
(12)	Surge Tank Inlet Loop	145D6376
(13)	Primary Return Loop	145D6374
(14)	Primary Inlet Loop	145D6373
(15)	Pump Outlet Loop	145D6375

PIPING ANALYSIS

MATERIAL

PIPE - ASTM A312 TYP 304 SEAMLESS

FITTINGS - ASTM A403 GRADE WP - TYP 304 SEAMLESS

VALVE FORGING - ASTM A182 TYP 304


INSULATION - CALCIUM SILICATE - 3" WITH 8 OZ CANVAS JACKET

<u>SERVICE</u>	<u>DESIGN</u>	<u>OPERATING</u>
PRESSURE PSI	75	50
TEMPERATURE °F	1150	1100
EARTHQUAKE G (HORIZ)	.5	0

ANALYSIS METHODS

- o FLEXIBILITY ANALYSIS - M. W. KELLOGG CO.
- o STATIC & DYNAMIC ANALYSIS OF MECHANICAL & PIPING COMPONENTS BY FINITE ELEMENT METHOD - (SAP 4)
- o POWER PIPING CODE FOR PRESSURE PIPING - ANSI B31.1

SRTA PIPING SURGE TANK TO HEAT DUMP



	MAX. STRESS LOCATION	MAX. STRESS (KSI)	ALLOWABLE STRESS (KSI)	MAX. D.C.P. (IN.)
THERMAL EXPANSION	(44)-(45)	14.7	21.5	1.7" VERT. @ NODE (29)
DEAD WT. W/O HANGER	(44)-(45)	SUSTAINED LOAD		.59" VERT. @ NODE (29)
		4.95	6.5	
DEAD WT. WITH 3 HANGERS @ NODES (25), (34) & (40)	(4)	SUSTAINED LOAD		.13" VERT. @ NODE (19)
		1.72	6.5	
		ADDITIVE LOAD		
		19.5	28.0	
		16.32	28.0	

K.L.L.
FEB/80

AGENDA

WEDNESDAY, FEBRUARY 13, 1980

0800	INTRODUCTION	J. ELSNER
0830	TEST RECEIVER DESIGN REQUIREMENTS	A. CURINGA
0845	TEST RECEIVER OVERALL DESIGN/LAYOUT	E. OLICH
0920	TEST RECEIVER STRUCTURE	E. MESERVE
1000	BREAK	
1015	ABSORBER PANEL DESIGN & ANALYSIS	C. HUSSEY
1145	LUNCH	
1230	ABSORBER PANEL FABRICATION	C. HUSSEY
1330	SODIUM PIPING DESIGN	E. OLICH
→ 1350	SODIUM COMPONENTS	E. OLICH/D. DRENDEL
1500	ELECTRICAL, CONTROLS & INSTRUMENTATION	P. SWARTZ
1530	ASSEMBLY PLAN/STATUS	E. GERRELS
1600	ADJOURN	

SODIUM COMPONENT DRAWINGS

(16)	EM Pump	134D1856
(17)	Sodium Control Valve (Motor Oper.)	179C5264
(18)	Sodium Control Valve (Pneu. Oper.)	179C5262
(19)	Sodium Globe Valve (Manual)	179C5263
(20)	Vapor Trap	179C5261
(21)	4" Cold Trap	145D6361
(22)	Heat Dump Sheet 1	179C5260
(23)	Heat Dump (Coil) Sheet 2	179C5260

→ mostly from SEFOR

SODIUM COMPONENTS

- o EM PUMP

- o VALVES

- o TANKS

- o HEAT DUMP

- o LOOP ANALYSIS

- o DRAWINGS


 - EM PUMP 134D1856

 - CONTROL VALVE 179C5264


 - CONTROL VALVE 179C5262

 - GLOBE VALVE 179C5263

EM PUMP



- 250 gpm HELICAL PUMP
- 30 psi HEAD



CONTROLS

DESIGN SPECIFICATION

23A2623

↓ pump comes from SEFOR

<u>DESIGN CONDITIONS</u>	<u>SRTA</u>	<u>SEFOR</u>
DESIGN FLOW RATE, GPM	175	250
DESIGN HEAD REQUIRED, PSI	30	30
DESIGN SODIUM TEMPERATURE, °F	700	550
SUCTION PRESSURE, PSIA	5	5

<u>OPERATING CONDITIONS</u>	<u>RANGE</u>	<u>SRTA</u> <u>NORMAL</u>
OPERATING FLOW RATE, GPM	10-175	15
OPERATING HEAD, PSI	1-30	20
OPERATING TEMPERATURE, °F	300-1100	612
OPERATING SUCTION PRESSURE, PSIA	3-10	5

<u>SODIUM PRESSURE - RETAINING BOUNDARY</u>	<u>SRTA</u>	<u>SEFOR</u>
DESIGN PRESSURE, PSI	75	100
DESIGN TEMPERATURE, °F	1150	1050

CALCULATED PERFORMANCE

5KY416PN1 STATOR

5KY416PG1 DUCT


<u>DESIGN POINT</u>	<i>avail. pump</i> ↓ <u>SEFOR</u>	<i>max. requirements</i> ↓ <u>SRTA</u>	<i>normal requirements</i> <u>POTENTIAL OPERATION</u>
FLOW RATE (GPM)	250	175	175
DEVELOPED PRESSURE (PSI)	30	30	10
<u>CALCULATED PERFORMANCE</u>			
POWER OUTPUT, KW	3.3	2.3	.8
POWER INPUT, KW	19	33.6	13.37
LINE VOLTAGE, VOLTS	385	475	295
LINE CURRENT, AMPERES	95	125	78
POWER FACTOR, %	23.9	32.7	34.8
EFFICIENCY, %	17.1	6.8	5.5
WINDING CURRENT DENSITY, AMPERES/INCH ²	1936	2546	1595

SRTA TANKS


- o MODIFIED SODIUM EXPANSION TANKS FROM SEFOR
- o SECTION VIII, DIVISION 1, ASME CODE
- o BUTT WELDS 100 PERCENT RADIOGRAPHED
- o 304 STAINLESS STEEL
- o DESIGN PRESSURE: 100 PSIG AT 1000°F - SEFOR
50 PSIG AT 1150°F - SRTA
- o HYDROTESTED JULY 1979

SODIUM TANKS

- LEVEL PROBES
- 304 SS



450 gallons



75 gallons

TANK MODIFICATIONS FOR SRTA

- o 450 GAL CUT DOWN TO 240 GAL FOR DUMP TANK
- o NOZZLES AND SUPPORT LEGS
- o SECTION VIII, DIVISION 1, EXCEPT FOR A.I. AND U STAMP
- o BUTT WELDS RADIOGRAPHED
- o LIQUID PENETRANT ORIGINAL AND MODIFICATION WELDS (INSIDE AND OUTSIDE)
- o HYDROTEST AND HELIUM LEAK TEST
- o CODE CALCULATIONS FOR DESIGN PRESSURE
50 PSIG AT 1150°F
- o QUALITY RECORDS

REQUIRED DUMP TANK VOLUME

HEAT DUMP 32 GAL

SOLAR PANEL 42

PIPING 37

SURGE TANK (NA) 60
171 GAL

20% MISCELLANEOUS

COMPONENTS OR +34
OVERFILL OF SURGE
TANK 205


ALLOW 10% FOR FREE ARGON AND HEEL RESULTS
IN A REQUIRED DUMP TANK VOLUME OF 226 GAL.

(actually make 240 gal.)

HEAT DUMP

USE SEFOR AUX AIR BLAST COOLER

- o BUILT IN 1966
- o SECTION VIII ASME CODE
- o STRUCTURAL SUPPORT A.I.S.C.
- o 23 TYPE 304 TUBES
embedded carbon steel fins




- o BEING REFURBISHED
- o COMPARISON OF SRTA DUTY TO SEFOR DUTY

HEAT TRANSFER

CODE CALCULATIONS

STRUCTURAL


SODIUM/AIR HEAT DUMP



● 2.5 MWt

● 304 SS COIL

● CONTROL FROM
0.25 TO 2.5 MWt



80-098-01

HEAT DUMP

HEAT DUMP REFURBISHMENT

o TUBE BUNDLE SECTION

INERTED SINCE SEFOR SHUTDOWN

HYDROTESTED JULY 1979

REPAIRED SEVERAL SMALL MANIFOLD LEAKS

HELIUM LEAK TEST ($<2 \times 10^{-8}$ CC/SEC)

REPLACING THERMOCOUPLES

INSULATING MANIFOLD AND U BEND ENCLOSURES

QUALITY RECORDS

o ISOLATION DOORS

REPLACE RUSTED SHEETMETAL AND DAMAGED INSULATION

REBUILDING AIR CYLINDERS

o NEW HIGHER RATED CALROD HEATERS

o LOUVER OPERATING MOTOR TO BE REPLACED

o FAN MOTORS REBUILT/REPLACED

o DESIGNING A CATCH PAN

o INSULATE OUTSIDE

COMPARISON OF SRTA AND SEFOR THERMAL DUTY:

- o HEAT TRANSFER RATE UNCHANGED

$$2.5 \text{ MW} = 8.5 \times 10^6 \frac{\text{BTU}}{\text{HR}}$$

- o SODIUM SIDE

	<u>SEFOR</u>	<u>SRTA</u>
INLET TEMP	850°F	1100°F
OUTLET TEMP	550°F	500-700°F
FLOW	92000 $\frac{\text{LB}}{\text{HR}}$	47000 $\frac{\text{LB}}{\text{HR}}$

- o AIR SIDE

INLET TEMP	90°F	120°F
------------	------	-------

AFFECT OF SRTA CONDITIONS ON BLH HEAT TRANSFER CALCULATIONS:

- o "H_T" CONVECTION INSIDE TUBES DROPS

$$4500 \frac{\text{BTU}}{\text{HR FT}^2 \text{ } ^\circ\text{F}} \rightarrow 3300$$

- o "LMTD" INCREASES

$$430^\circ\text{F} \rightarrow 500$$

- o REQUIRED SURFACE AREA DROPS

$$2560 \text{ FT}^2 \rightarrow 2250$$

$$(\text{AVAILABLE AREA} = 2730 \text{ FT}^2)$$

CONCLUSION: ACCEPTABLE FOR SRTA, HOWEVER CONSIDERATION OF CONTACT RESISTANCE BETWEEN IMBEDDED CARBON STEEL FIN AND STAINLESS TUBE LED TO RECOMMENDATION TO REPLACE WITH A NEW BRAZED FIN TUBE BUNDLE.

CODE CALCULATIONS:

	<u>SEFOR</u>	<u>SRTA</u>
DESIGN TEMPERATURE	1000°F	1150°F
DESIGN PRESSURE	50 PSIG	50 PSIG

FATIGUE:

SEFOR - MULTIPLE CYCLES TO 14°F/SEC

SRTA - 100 CYCLES TO 1°F/SEC


STRUCTURAL:

	<u>SEFOR</u>	<u>SRTA</u>
WIND	300 MPH	100 MPH
SEISMIC	0.5 g Horz 0.33 g VERT	1.5 g @ 10 Hz * -

* BEING CHANGED TO 0.5G STATIC

SEISMIC ANALYSIS

- o "SAP" FINITE ELEMENT MODEL
- o RESPONSE SPECTRUM
- o DISPLACEMENT COMBINATION BY SRSS
- o FIRST SIGNIFICANT MODE 19 Hz
- o MAXIMUM DISPLACEMENT 0.042 IN.
- o MAX LOAD AT LEG BASE = 13700 LB/LEG COMPARE
TO 21000 LB/LEG BY BLH FOR 300 MPH WIND
- o RESPONSE INDICATES LITTLE OR NO DYNAMIC
AMPLIFICATION




ANALYTICAL MODEL OF SRTA LOOP


Temp. Transients :

EXAMPLE SLEW - SODIUM AND AIR FLOW RUN DOWN
TO 10% IN 15 SEC FOLLOWING SLEW


Door not closed



SLEW - NO AND AIR RUN DOWN TO 10% IN 15 SEC.
DOOR CLOSED AT 10 SEC



EXAMPLE CLOUD TRANSIENT - SODIUM AND AIR FLOW
VARIED IN PHASE WITH POWER



AGENDA

WEDNESDAY, FEBRUARY 13, 1980

0800	INTRODUCTION	J. ELSNER
0830	TEST RECEIVER DESIGN REQUIREMENTS	A. CURINGA
0845	TEST RECEIVER OVERALL DESIGN/LAYOUT	E. Olich
0920	TEST RECEIVER STRUCTURE	E. MESERVE
1000	BREAK	
1015	ABSORBER PANEL DESIGN & ANALYSIS	C. HUSSEY
1145	LUNCH	
1230	ABSORBER PANEL FABRICATION	C. HUSSEY
1330	SODIUM PIPING DESIGN	E. Olich
1350	SODIUM COMPONENTS	E. Olich/D. DRENDEL
→ 1500	ELECTRICAL, CONTROLS & INSTRUMENTATION	Paul SWARTZ
1530	ASSEMBLY PLAN/STATUS	E. GERRELS
1600	ADJOURN	

ELECTRICAL, CONTROLS AND INSTRUMENTATION DRAWINGS

(24)	SRTA Instrumentation & Electrical Diagram Sheet 1	909E024
(25)	SRTA Instrumentation & Electrical Diagram Sheet 2	909E024
(26)	SRTA One Line Diagram	145D6359
(27)	SRTA Control Center Sheet 1	909E040
(28)	SRTA Control Center Sheet 2	909E040
(29)	Vertical Flowmeter 3"	134D1875
(30)	Sodium Pressure Element	145D6380

INSTRUMENTATION

SODIUM LOOP FLOW

MAIN & BYPASS

SODIUM TEMPERATURE

RTDs AND TYPE K THERMOCOUPLES

SODIUM LOOP PRESSURES

PUMP AND PANEL INLET & OUTLET

SODIUM TANKS COVER GAS PRESSURE

DUMP TANK AND SURGE TANK

SODIUM TANKS LEVEL

ANALOG AND DISCRETE POINT

STRAIN GAUGES

15 POINTS

DISPLACEMENT

PANEL EXPANSION

INSTRUMENTATION

SODIUM LOOP FLOW

MAIN LOOP - 3 INCH - FULL FLOW RANGE - *cold leg*

BY-PASS LOOP - 1 INCH - LOW FLOW RANGE - " "

PERMANENT MAGNET TYPE

MAIN LOOP CALIBRATION IN PLACE

ACCURACY ± 1.0 TO 1.5%

SODIUM TEMPERATURE

PANEL INLET & OUTLET - PLATINUM RTDs

HEAT DUMP INLET AND OUTLET - CHROMEL-ALUMEL
THERMOCOUPLE

PANEL BACK TEMPERATURES - CHROMEL-ALUMEL
THERMOCOUPLE

TRACE HEATING TEMPERATURES - CHROMEL-ALUMEL
THERMOCOUPLE

RTD ACCURACY $\pm 0.1\%$

CHROMEL-ALUMEL T/C ACCURACY - FOR $\pm 4^{\circ}\text{F}$ IS A SPECIAL
OTHERS ARE STND

LOOP RTDs & T/Cs FOR CONTROL IN THERMOWELLS

INSTRUMENTATION

SODIUM LOOP PRESSURES

PUMP SUCTION AND DISCHARGE

PANEL INLET AND OUTLET

NA-TO-NAK-TO-SILICON OIL PRESSURE TRANSFER
THROUGH STAINLESS STEEL SLACK DIAPHRAGMS
STANDARD PRESSURE TRANSMITTER

ACCURACY ± 1 PSIG

SODIUM TANKS COVER GAS PRESSURES

STANDARD TRANSMITTER IN COLD SIDE OF VAPOR
TRAP PIPING

SODIUM TANKS LEVEL

RESISTANCE TYPE PROBES (SEFOR DESIGN)

BASED ON RESISTANCE OF STAINLESS STEEL SHEATH.
PASS DC CURRENT THROUGH SHEATH AND MEASURE
MILLIVOLT DROP ACROSS LENGTH OF PROBE.

"J" STYLE PROBE - ANALOG

"I" STYLE PROBE - POINT

INSTRUMENTATION

STRAIN GAUGES

MOUNTED ON BACK OF PANEL IN 15 LOCATIONS

BLH HIGH TEMPERATURE TYPE TO 1200°F

DISPLACEMENT SENSOR

MEASURES PANEL EXPANSION IN THE DOWNWARD DIRECTION

3 INCHES OF PANEL EXPANSION FROM ROOM
TEMPERATURE TO 1100°F ARE MEASURED WITH
AN LVDT (LINEAR VARIABLE DIFFERENTIAL
TRANSFORMER)

ACCURACY \pm 0.05 INCH

CONTROL

ABSORBER PANEL OUTLET TEMPERATURE

1100°F ± 5°F FROM 0.25 TO 2.5 MW

LOOP FLOW CONTROLLED -

FEED FORWARD (PROMPT) - SOLAR FLUX

TRIM (CONTROLLED RATE) - PANEL OUTLET
TEMPERATURE

ABSORBER PANEL INLET TEMPERATURE

SET FROM 500°F TO 700°F ± 5 F

HEAT DUMP CONTROLLED -

FAN SPEED LOGIC FROM PANEL POWER

TRIM BY ADJUSTING LOUVRE TO HEAT DUMP

OUTLET TEMPERATURE

MANUAL FOR STARTUP AND SHUTDOWN

TRACE HEATING

CONTROL

MANUAL BY OPERATOR FROM PANEL

TRIAC FOR LIGHT LOADS (120 & 240 VOLTS)

VARIABLE AUTOTRANSFORMER FOR HEAVY LOADS
(480 VOLTS)

BANKED SHUTOFF CONTROL

ABSORBER PANEL

HEAT DUMP

DRAIN TANK

LOOP PIPING AND SURGE TANK

OTHERS

GROUND FAULT INTERRUPTION (GFI)

MOST HEATERS - CALROD TUBULAR

DESIGN STATUS

DRAWINGS

IED - SETS THE C&I&E SCOPE BY FUNCTION

REVIEWED AND READY FOR ISSUE

CONTROL PANEL - HOUSES MOST TRANSDUCERS,
INDICATORS AND CONTROLS

90% COMPLETE, ABOUT READY FOR ENGINEERING
REVIEW

SYSTEM PARTS LIST - IDENTIFIES ALL COMPONENTS

75% COMPLETE, WILL BE SENT OUT FOR REVIEW
WITH PANEL DRAWINGS

MATERIAL


IN PROCESS OF ORDERING IDENTIFIED LONG LEAD
ITEMS

AGENDA

WEDNESDAY, FEBRUARY 13, 1980

0800	INTRODUCTION	J. ELSNER
0830	TEST RECEIVER DESIGN REQUIREMENTS	A. CURINGA
0845	TEST RECEIVER OVERALL DESIGN/LAYOUT	E. Olich
0920	TEST RECEIVER STRUCTURE	E. MESERVE
1000	BREAK	
1015	ABSORBER PANEL DESIGN & ANALYSIS	C. HUSSEY
1145	LUNCH	
1230	ABSORBER PANEL FABRICATION	C. HUSSEY
1330	SODIUM PIPING DESIGN	E. Olich
1350	SODIUM COMPONENTS	E. Olich/D. DRENDEL
1500	ELECTRICAL, CONTROLS & INSTRUMENTATION	P. SWARTZ
→ 1530	ASSEMBLY PLAN/STATUS	E. GERRELS
1600	ADJOURN	

SRTA ASSEMBLY



AGENDA (CONTINUED)

THURSDAY, FEBRUARY 14, 1980

→ 0800	TEST RECEIVER INSTALLATION & CHECKOUT	J. AMOS
0900	MAINTENANCE & TRAINING	J. AMOS
0930	DECOMMISSIONING & REMOVAL	J. AMOS
0945	PRINCIPAL TESTS	A. CURINGA
1030	BREAK	
1045	PRELIMINARY TEST PLAN	A. CURINGA
1145	CONCLUSIONS	J. ELSNER
1150	ACTION ITEMS	ALL
1200	ADJOURN	

SCHEDULE

SRTA INSTALLATION, CHECKOUT, AND TRAINING AT CRTF

	1980				1981			
	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR
FINAL SRTA ASSEMBLY AT CRTF	████████████████							
INSTALLATION ON CRTF ELEVATOR		████████████████████						
CHECKOUT				████████	████████			
TRAINING				██	██ ██			

ELEVATOR
AVAILABLE

ABSORBER
PANEL
DELIVERY

CHRISTMAS
HOLIDAYS

ACTIVITIES

SRTA FINAL ASSEMBLY AT CRTF

- o UNLOAD AND INSPECT SRTA SUBASSEMBLIES INSIDE CRTF AT GROUND LEVEL ON CRTF LIFT PLATFORM
- o MOUNT LOWER SRTA ASSEMBLY ON SLEEPER BEAMS AND ATTACH UPPER SRTA ASSEMBLY
- o APPLY INSULATION BOARD TO SOLAR SHIELD FRAME (PERFORMED BY CRTF PERSONNEL)
- o INSTALL PIPE HANGERS
- o INSTALL PUMP STATOR, BLOWER, CAPACITOR, AND SNUBBERS
- o CONNECT PUMP POWER CABLING
- o MOVE SRTA ASSEMBLY OUT OF TOWER

ACTIVITIES

SRTA INSTALLATION ON CRTF ELEVATOR

- o MOVE SRTA ASSEMBLY AND DRIP PANS INTO TOWER AND ATTACH SLEEPER BEAMS TO ELEVATOR TOP
- o ASSEMBLE HEAT DUMP ON ELEVATOR
- o INSTALL CONTROL PANEL ON COMPUTER LEVEL
- o INSTALL ELECTRICAL POWER SUPPLY ON ELEVATOR TOP
- o RECEIVE AND INSPECT ABSORBER PANEL
- o INSTRUMENT ABSORBER PANEL
- o INSTALL ABSORBER PANEL IN SRTA
- o WELD AND INSPECT Na PIPE SPOOLS TO CONNECT ABSORBER PANEL AND HEAT DUMP TO SRTA LOOP
- o INSTALL PREHEATERS & INSULATE SPOOLS
- o INSTALL SOLAR SHIELD
- o INSTALL INSULATING DOOR
- o INSTALL CABLE CONNECTIONS AND ROUTE CABLES
- o INSTALL SRTA SIDING

ACTIVITIES
SRTA CHECKOUT

GROUND LEVEL (NON-SOLAR)

- o ELECTRICAL AND INSTRUMENTATION FUNCTIONAL CHECKOUT
- o SYSTEM LEAK CHECK
- o PREHEAT DRAIN TANK AND TRANSFER SODIUM
- o PREHEAT SYSTEM, DEMONSTRATE FILL AND DRAIN OPERATIONS. PERFORM T/C AND FLOWMETER CALIBRATIONS, DEMONSTRATE SAFETY INTERLOCKS AND SYSTEM SHUTDOWN.
- o DISCONNECT POWER CABLES AND MOVE ELEVATOR TO TOWER TOP AND RECONNECT POWER CABLES

TOWER TOP CHECKOUT

- o PREHEAT, FILL AND DEMONSTRATE SOLAR STARTUP, AUTOMATIC CONTROLS, AND SAFETY CIRCUITS

AGENDA (CONTINUED)

THURSDAY, FEBRUARY 14, 1980

0800	TEST RECEIVER INSTALLATION & CHECKOUT	J. AMOS
→ 0900	MAINTENANCE & TRAINING	J. AMOS
0930	DECOMMISSIONING & REMOVAL	J. AMOS
0945	PRINCIPAL TESTS	A. CURINGA
1030	BREAK	
1045	PRELIMINARY TEST PLAN	A. CURINGA
1145	CONCLUSIONS	J. ELSNER
1150	ACTION ITEMS	ALL
1200	ADJOURN	

SRTA MAINTENANCE

- o SRTA DESIGNED FOR MINIMUM MAINTENANCE
- o ACCESS PROVIDED FOR INSTRUMENTATION AND TRACE HEATER REPLACEMENT IF REQUIRED
- o SPARE INSTRUMENTATION AND ELECTRICAL REPLACEMENT PARTS TO BE PROVIDED
- o EXTRA SEFOR VALVES AVAILABLE IF VALVE REPLACEMENT SHOULD BE REQUIRED
- o MAINTENANCE OPERATIONS WILL BE PERFORMED ON OFF SHIFTS AS FAR AS POSSIBLE TO MINIMIZE LOSS OF SOLAR TEST TIME
- o OPERATING PROCEDURES WILL INCLUDE DAILY EQUIPMENT INSPECTION AND PREVENTIVE MAINTENANCE TASKS

TRAINING

FIRST WEEK OF CHECKOUT

5 - 1 HR CLASSES - PROCEDURE REVIEW AND
DISCUSSION

THIRD AND FIFTH WEEK OF CHECKOUT

ON-THE-JOB TRAINING DURING HOT CHECKOUT
AND CALIBRATION OPERATIONS

AGENDA (CONTINUED)

THURSDAY, FEBRUARY 14, 1980

0800	TEST RECEIVER INSTALLATION & CHECKOUT	J. AMOS
0900	MAINTENANCE & TRAINING	J. AMOS
→ 0930	DECOMMISSIONING & REMOVAL	J. AMOS
0945	PRINCIPAL TESTS	A. CURINGA
1030	BREAK	
1045	PRELIMINARY TEST PLAN	A. CURINGA
1145	CONCLUSIONS	J. ELSNER
1150	ACTION ITEMS	ALL
1200	ADJOURN	

SRTA REMOVAL & DECOMMISSIONING

- o SHUT DOWN SYSTEM AND DISCONNECT POWER CABLES
 - o MOVE ELEVATOR TO GROUND LEVEL
 - * o CUT ABSORBER PANEL OUT. MAINTAIN INERT GAS IN PANEL AND LOOP. SEAL NOZZLES AND SRTA PIPES. REMOVE FROM SRTA AND TRANSPORT TO DESIGNATED LOCATION FOR POST-TEST INSPECTION. ANY FURTHER CLEANING WOULD BE PART OF POST-TEST INSPECTION ACTIVITY.
 - o CUT HEAT DUMP INLET AND OUTLET PIPES, SEAL WITH WELD CAPS. MAINTAIN INERT GAS IN LOOP AND HEAT DUMP FROM BOTTLE SUPPLY. MOVE SRTA AND HEAT DUMP TO DESIGNATED STORAGE AREA. COVER GAS PRESSURE OF 1-2 PSIG IS ADEQUATE BUT A METHOD OF MONITORING THIS PRESSURE SHOULD BE PROVIDED (ROUTINE INSPECTION OR LOW PRESSURE ALARM).
 - o MOVE AUXILIARY EQUIPMENT (CONTROL PANEL, ELECTRICAL EQUIPMENT, AND OTHERS) TO A DESIGNATED STORAGE AREA. INDOOR STORAGE IS DESIRABLE FOR THESE ITEMS.
- * NOT INCLUDED IN PRESENT SCOPE

AGENDA (CONTINUED)

THURSDAY, FEBRUARY 14, 1980

0800	TEST RECEIVER INSTALLATION & CHECKOUT	J. AMOS
0900	MAINTENANCE & TRAINING	J. AMOS
0930	DECOMMISSIONING & REMOVAL	J. AMOS
→ 0945	PRINCIPAL TESTS	A. CURINGA
1030	BREAK	
1045	PRELIMINARY TEST PLAN	A. CURINGA
1145	CONCLUSIONS	J. ELSNER
1150	ACTION ITEMS	ALL
1200	ADJOURN	

OBJECTIVES

DEMONSTRATE

- AVAILABILITY OF SODIUM COMPONENTS
- MANUFACTURABILITY OF PANEL
- SAFETY AND RELIABILITY OF SODIUM SYSTEMS


VERIFY

- SRTA COMPLIANCE WITH DEVELOPMENT SPECIFICATION

MEASURE

- PANEL EFFICIENCY
- RADIATION AND CONVECTIVE LOSSES
- REFLECTIVE LOSSES
- THERMALLY INDUCED STRAINS

OVERVIEW
CRTF TESTING



TEST DESCRIPTION

#1 RADIATION AND CONVECTIVE LOSSES:

OBJECTIVE

MEASURE THE RADIATION AND CON-
VECTION LOSSES FROM THE PANEL

PROCEDURE

CIRCULATE SODIUM WITHOUT ANY SOLAR FLUX
AND MEASURE ΔT ACROSS PANEL TO DEDUCE
LOSSES. CONDUCT THIS TEST AT FIVE
DIFFERENT PANEL INLET TEMPERATURES
350, 450, 600, 850 AND 1100°F AND
ACCURATELY MEASURE MASS OF SODIUM FLOW
THROUGH THE PANEL. TEST WILL RUN 10
MINUTES AT EACH TEMPERATURE.

TEST DESCRIPTION (CONTINUED)

#2 STARTUP/SHUTDOWN AND TRANSIENT CHARACTERIZATION:

OBJECTIVE

TO DETERMINE THE STARTUP/SHUT-DOWN FLUX RAMP AND FLOW CONDI-TIONS, AND THE SRTA TRANSIENT TOLERANCE

PROCEDURE

FOR CONSTANT FLUX DISTRIBUTIONS AND RAMP CON-DITIONS THE INITIAL FLOW RATE WILL BE HELD AT 40, 30, 20, AND 10 PERCENT OF NORMAL FLOW UNTIL THE 1100°F OUTLET TEMPERATURE IS REACHED. THIS WILL BE REPEATED FOR TWO ADDITIONAL FLUX RAMPS. ANALYSIS OF THE DATA WILL BE USED TO DETERMINE STARTUP AND SHUTDOWN SCENARIOS.

STARTING FROM NORMAL OPERATING CONDITIONS THREE DIFFERENT RAMPS WILL BE USED TO VARY THE FLUX 100 TO 0 PERCENT, THE RAMPS WILL BE REPEATED VARYING THE FLUX FROM 100 TO 50 PERCENT. THE DATA WILL BE ANALYZED TO DETERMINE OPERA-TIONAL LIMITS AS A FUNCTION OF TRANSIENT CONDITIONS.

TEST DESCRIPTION (CONTINUED)

#3 NORMAL OPERATIONS:

OBJECTIVE

TO MEASURE PANEL EFFICIENCY AT FULL POWER AND CORRELATE THIS WITH THE RESULTS OF TEST #1 AND #4 (RADIATION, CONVECTION, & REFLECTION LOSSES)

PROCEDURE

OPERATE THE PANEL WITH 1.5:1 PEAK TO AVERAGE FLUX DISTRIBUTION. SET INLET/OUTLET TEMPERATURES AT 600°F/1100°F RESPECTIVELY. REPEAT FOR 60 AND 20 PERCENT OF FLUX LEVELS.

OPERATE PANEL WITH 1.2 MW/M² PEAK FLUX, SET INLET/OUTLET TEMPERATURES AT 600°F/1100°F RESPECTIVELY.

#4 REFLECTION LOSS TEST:

OBJECTIVE

TO MEASURE THE EFFECTIVE SOLAR ABSORPTIVITY OF THE PANEL COATING

PROCEDURE

OPERATE PANEL WITH ~ 1.5 MW PEAK INCIDENT POWER. SET FLOW TO MAINTAIN ΔT OF 150°F FROM INLET 300°F.

#5 HIGH FLUX TEST:


OBJECTIVE

DEMONSTRATE ABILITY OF PANEL TO TOLERATE HIGH FLUX.

PROCEDURE

OPERATE PANEL WITH ~ 1.5 MW PEAK INCIDENT FLUX AT NORMAL INLET/OUTLET TEMPERATURES - 600°F/1100°F.

SIMPLIFIED LOOP DIAGRAM



DATA ACQUISITION

<u>PARAMETER</u>	<u>DEVICE</u>	<u>ACCURACY</u>
INCIDENT FLUX	RTAF	4%
FRONT SURFACE PANEL TEMPERATURE	T/C	TBD
BACK SURFACE PANEL TEMPERATURE	T/C	1%
SODIUM ΔT	PLATNIUM RTD	1%
SODIUM FLOW	FLOW METER	1.5%
PANEL STRAIN	BLH STRAIN GAUGE	TBD
PANEL EXPANSION	LINEAR VARIABLE DIFFERENTIAL TRANSFORMER	2%
AMBIENT TEMPERATURES	CRTF WEATHER STATION	1%
WIND SPEED	CRTF WEATHER STATION	2%

ABSORBER LOSS PROGRAM

INPUT VARIABLE

OUTPUT

RECEIVER




ABSORPTIVITY
EMISSIVITY
HEAT FLUX FACTOR
LENGTH
TUBE I.D.
TUBE O.D.
TUBES (QUANTITY)
WIDTH

OPERATING CONDITIONS

AMBIENT AIR TEMPERATURE
AIR SIDE CONVECTION COEFFICIENT
INCIDENT FLUX
SODIUM INLET TEMPERATURE
SODIUM OUTLET TEMPERATURE
SPECIFIC HEAT OF SODIUM

FLOW
RADIATION LOSS
CONVECTIVE LOSS
REFLECTIVE LOSS
EFFICIENCY
OUTSIDE TUBE TEMPERATURE
SODIUM TEMPERATURE
SODIUM HEAT TRANSFER COEFFICIENT
TUBE CONDUCTANCE
TUBE WALL CONDUCTIVITY
PEAK TUBE TEMPERATURE


FLUX DISTRIBUTIONS



HEAT LOSS TO AMBIENT, KW
 $WC_p \Delta T_N = (Q_R + Q_C)$

$$Q_R = \sigma \epsilon A (T_N + 460)^4 - (T_A + 460)^4$$

$$Q_C = H_T A (T_N - T_A)$$



- 1. $\epsilon = .9$ $H_T = 3.0$
- 2. $\epsilon = .9$ $H_T = 2.0$
- 3. $\epsilon = .8$ $H_T = 2.0$

AVERAGE SODIUM TEMP, \bar{T}_N , °F

CURVE FIT DETERMINATION OF $\epsilon + H_T$ FOR G.E. RECEIVER

TEST #2 STARTUP/SHUTDOWN AND TRANSIENT CHARACTERIZATION

TEST CONDITIONS


RUN #	TOTAL TIME	FLUX DISTRIBUTION	FLUX RAMP	% HELIOSTATS	INLET TEMP °F	OUTLET TEMP °F	% FLOW	WIND SPEED	AIR TEMP
2.1	6	1	1	0-100-0	600	600-1100-600	Initial 40	Note 2	Note 2
2.2	6	1	1	0-100-0	↑ ↓	↑ ↓	Initial 30	↑ ↓	↑ ↓
2.3	6	1	1	0-100-0			Initial 20		
2.4	6	1	1	0-100-0			Initial 10		
2.5	6	1	2	0-100-0			Initial 40		
2.6	6	1	2	0-100-0			Initial 30		
2.7	6	1	2	0-100-0			Initial 20		
2.8	6	1	2	0-100-0			Initial 10		
2.9	6	1	3	0-100-0			Initial 40		
2.10	6	1	3	0-100-0			Initial 30		
2.11	6	1	3	0-100-0			Initial 20		
2.12	6	1	3	0-100-0			Initial 10		
2.13	4	1	4	100-0					
2.14	4	1	5	100-0		1100-600	As Rqd.		
2.15	4	1	6	100-0		1100-600	As Rqd.		
2.16	4	1	7	100-50		1100-	As Rqd.		
2.17	4	1	8	100-50		1100-	As Rqd.		
2.18	4	1	9	100-50	600	1100-	As Rqd.	Note 2	Note 2

TEST #2 STARTUP/SHUTDOWN AND TRANSIENT CHARACTERIZATION
(CONTINUED)

DATA

RUN #	DATA INTERVAL	FLOW	ΔT	PANEL T/C	STRAIN GAUGE	RTAF	WIND SPEED	AIR TEMP
2.1	2 hours	20 sec.	20 sec.	T/C on center & edge tubes and those associated with strain gauges every sec	20 sec.	10 min.	5 min.	5 min.
2.2	2 hours	↑	↑		↑	↑	↑	↑
2.3	2 hours	↑	↑		↑	↑	↑	↑
2.4	2 hours	↑	↑		↑	↑	↑	↑
2.5	1 1/4 hours	↑	↑		↑	↑	↑	↑
2.6	1 1/4 hours	↑	↑		↑	↑	↑	↑
2.7	1 1/4 hours	↑	↑		↑	↑	↑	↑
2.8	1 1/4 hours	↑	↑		↑	↑	↑	↑
2.9	1 hour, 10 min.	↑	↑		↑	↑	↑	↑
2.10	1 hour, 10 min.	↑	↑	↑	↑	↑	↑	
2.11	1 hour, 10 min.	↑	↑	↑	↑	↓ 10 min.	↓ 5 min.	↓ 5 min.
2.12	1 hour, 10 min.	↑	↑	↑	↑	↓ 10 min.	↓ 5 min.	↓ 5 min.
2.13	3 min.	↑	↑	↑	↑	1 min.	Start & end of data interval	Start & end of data interval
2.14	3 min.	↑	↑	↑	↑	↑ 1 min.	↑	↑
2.15	3 min.	↑	↑	↑	↑	↑ 1 min.	↑	↑
2.16	3 min.	↑	↑	↑	↑	↑ 1 min.	↑	↑
2.17	3 min.	↑	↑	↑	↑	↓ 1 min.	↓	↓
2.18	3 min.	20 sec.	20 sec.	T/C on center & edge tubes and those associated with strain gauges every 20 sec.	20 sec.	1 min.	Start & end of data interval	Start & end of data interval

100% Flow is That Required to Maintain
1100°F at Full Flux



OUTPUT DATA PLOT
TEST #2 RUNS 2.1 THRU 2.12

TEST #3 NORMAL OPERATION

TEST CONDITIONS

RUN #	TOTAL TIME	FLUX DISTRIBUTION	FLUX RAMP	% HELIOSTATS	INLET TEMP °F	OUTLET TEMP °F	% FLOW	WIND SPEED	AIR TEMP
3.1	6 hrs.	1	Note 3	100	600	1100	As Rqd.	Note 2	Note 2
3.2	6 hrs.	1	↑	100	↑	↑	↑	↑	↑
3.3	6 hrs.	1							
3.4	4 hrs.	2							
3.5	4 hrs.	2							
3.6	4 hrs.	2							
3.7	4 hrs.	1							
3.8	4 hrs.	1	60	↓	↓	↓	↓	↓	
3.9	4 hrs.	1							
3.10	4 hrs.	1	20						
			20						

DATA

RUN #	DATA INTERVAL	FLOW	ΔT	PANEL T/C	STRAIN GAUGE	RTAF	WIND SPEED	AIR TEMP	
3.1	~ 5 hrs.	20 sec.	12 continuous samples every 20 seconds at 15 minute intervals	15 minutes	15 minutes	12 continuous samples every 20 seconds at 15 min. intervals	15 min.	15 min	
3.2	~ 5 hrs.	↑		↑	↑		↑	↑	↑
3.3	~ 5 hrs.								
3.4	~ 2 hrs.								
3.5	~ 2 hrs.								
3.6	~ 2 hrs.								
3.7	~ 2 hrs.								
3.8	~ 2 hrs.	↓	↓	↓	↓	↓	↓		
3.9	~ 2 hrs.								
3.10	~ 2 hrs.								
								15 minutes	15 minutes

TEST #4 REFLECTION LOSS

TEST CONDITIONS

RUN #	TOTAL TIME	FLUX DISTRIBUTION	FLUX RAMP	HELIOSTATS	INLET TEMP °F	OUTLET TEMP °F	FLOW	WIND SPEED	AIR TEMP
4.1	6 hrs.	3	Note 3	As Rqd.	300	450	As Rqd.	< 10 mph Note 1	Note 1
4.2	6 hrs.	3	Note 3	As Rqd.	300	450	As Rqd.		"
4.3	6 hrs.	3	Note 3	As Rqd.	300	450	As Rqd.		"

DATA

RUN #	DATA INTERVAL	FLOW	ΔT	PANEL T/C	STRAIN GAUGE	RTAF	WIND SPEED	AIR TEMP
4.1	15 minutes	20 seconds	20 seconds	20 seconds	1 minute	3 minutes	20 seconds	20 sec.
4.2	15 minutes	20 seconds	20 seconds	20 seconds	1 minute	3 minutes	20 seconds	20 sec.
4.3	15 minutes	20 seconds	20 seconds	20 seconds	1 minute	3 minutes	20 seconds	20 sec.

TEST #5 HIGH FLUX TEST

TEST CONDITIONS

RUN #	TOTAL TIME	FLUX DISTRIBUTION	FLUX RAMP	\ HELIOSTATS	INLET TEMP °F	OUTLET TEMP °F	\ FLOW	WIND SPEED	AIR TEMP
5.1	6 hrs.	3	Note 3	As Rqd.	600	1100	As Rqd.	Note 2	Note 2
5.2	6 hrs.	3	Note 3	As Rqd.	600	1100	As Rqd.	Note 2	Note 2
5.3	6 hrs.	3	Note 3	As Rqd.	600	1100	As Rqd.	Note 2	Note 2

DATA

RUN #	DATA INTERVAL	FLOW	ΔT	PANEL T/C	STRAIN GUAGE	RTAF	WIND SPEED	AIR TEMP
5.1	15 minutes	20 seconds	20 seconds	20 seconds	20 seconds	3 minutes	1 min.	1 min.
5.2	15 minutes	20 seconds	20 seconds	20 seconds	20 seconds	3 minutes	1 min.	1 min.
5.3	15 minutes	20 seconds	20 seconds	20 seconds	20 seconds	3 minutes	1 min.	1 min.

AGENDA (CONTINUED)

THURSDAY, FEBRUARY 14, 1980

0800	TEST RECEIVER INSTALLATION & CHECKOUT	J. AMOS
0900	MAINTENANCE & TRAINING	J. AMOS
0930	DECOMMISSIONING & REMOVAL	J. AMOS
0945	PRINCIPAL TESTS	A. CURINGA
1030	BREAK	
→ 1045	PRELIMINARY TEST PLAN	A. CURINGA
1145	CONCLUSIONS	J. ELSNER
1150	ACTION ITEMS	ALL
1200	ADJOURN	


TEST PLAN

- 1.0 SCOPE
- 2.0 OBJECTIVES
- 3.0 ORGANIZATION
- 4.0 SCHEDULE
- 5.0 TEST
- 6.0 DATA SYSTEMS REQUIREMENTS
- 7.0 CRTF SUPPORT
- 8.0 DEVELOPMENT FOR SPECIFICATION
FOR SRTA


SCOPE

- THE OBJECTIVES OF THE CRTF TESTING.
- THE ORGANIZATIONAL STRUCTURE THE GENERAL ELECTRIC TEST TEAM.
- A SCHEDULE OF THE ON-SITE INSTALLATION, CHECKOUT AND TEST OF THE SRTA.
- TRACEABILITY OF TESTS TO THE SRTA DEVELOPMENT SPECIFICATION.
- A DESCRIPTION OF THE TEST CONDITIONS AND DATA REQUIREMENTS FOR EACH TEST.
- A LISTING OF THE DATA SYSTEM SUPPORT TO BE PROVIDED BY CRTF.
- A LISTING OF SPECIAL TEST EQUIPMENT AND FACILITIES TO BE PROVIDED BY CRTF.

ORGANIZATION - ON-SITE



ORGANIZATION - EXTERNAL INTERFACES



DATA SYSTEMS REQUIREMENTS

DISPLAY FORMATS

CONTROL CONSOLE
MONITORS

ON-LINE CONVERSION & ANALYSIS

DATA RECORDING

HARD COPY
MAGNETIC TAPE

ALARMS & INTERRUPTS

CRTF SUPPORT

- RTAF
- SOLAR SHIELD INSULATION
- FACILITIES
- DATA SYSTEM
- IRSS

AGENDA (CONTINUED)

THURSDAY, FEBRUARY 14, 1980

0800	TEST RECEIVER INSTALLATION & CHECKOUT	J. AMOS
0900	MAINTENANCE & TRAINING	J. AMOS
0930	DECOMMISSIONING & REMOVAL	J. AMOS
0945	PRINCIPAL TESTS	A. CURINGA
1030	BREAK	
1045	PRELIMINARY TEST PLAN	A. CURINGA
→ 1145	CONCLUSIONS	J. ELSNER
1150	ACTION ITEMS	ALL
1200	ADJOURN	


APPENDIX

DRAWINGS

(1)	Piping and Instrumentation Diagram	908E992
(2)	Sodium Receiver Test Assembly Sheet 1	908E982
(3)	Sodium Receiver Test Assembly Sheet 2	908E982
(4)	Test Facility Tower Layout	908E993
(5)	Test Support Structure Sheet 1	908E983
(6)	Test Support Structure Sheet 2	908E983
(7)	Test Support Structure Sheet 3	908E983
(8)	Test Support Structure Sheet 4	908E983
(9)	Absorber Panel Interface Control Drawing	E-017
(10)	Solar Absorber Test Panel - Details	67-3481-5-30
(11)	Sodium Receiver Test Loop Isometric	909E050
(12)	Surge Tank Inlet Loop	145D6376
(13)	Primary Return Loop	145D6374
(14)	Primary Inlet Loop	145D6373
(15)	Pump Outlet Loop	145D6375
(16)	EM Pump	134D1856
(17)	Sodium Control Valve (Motor Oper.)	179C5264
(18)	Sodium Control Valve (Pneu. Oper.)	179C5262
(19)	Sodium Globe Valve (Manual)	179C5263
(20)	Vapor Trap	179C5261
(21)	4" Cold Trap	145D6361
(22)	Heat Dump Sheet 1	179C5260
(23)	Heat Dump (Coil) Sheet 2	179C5260

DRAWINGS (continued)

(24)	SRTA Instrumentation & Electrical Diagram Sheet 1	909E024
(25)	SRTA Instrumentation & Electrical Diagram Sheet 2	909E024
(26)	SRTA One Line Diagram	145D6359
(27)	SRTA Control Center Sheet 1	909E040
(28)	SRTA Control Center Sheet 2	909E040
(29)	Vertical Flowmeter 3"	134D1875
(30)	Sodium Pressure Element	145D6380



GENERAL ELECTRIC 908E982
 SODIUM RECEIVER TEST ASSEMBLY
 DRAWING NO. 46544100
 DATE 7/24/54
 SHEET NO. 0111
 OF 0112

- NOTES:
 1. ALL SODIUM PIPES AND FITTINGS ARE 316SS OR 304SS
 2. ALL PIPING AND COMPONENTS ARE TRACE HEATED PER 908E229
 3. ALL PIPING SLOPED 3/32 IN PER FOOT FOR COMPLETE DRAINAGE FROM SURGE TANK (HIGH POINT) TO DRAIN TANK (LOW POINT)
 4. ALL COMPONENTS AND PIPING SHALL BE DESIGNED PER 908E030
 5. ALL COMPONENTS AND PIPING SHALL BE INSULATED PER 908E225

REFERENCE DRS

SODIUM RECEIVER TEST ASSEMBLY P&ID	908E982
TEST SUPPORT STRUCTURE - STRUCTURAL	908E983
TEST SUPPORT STRUCTURE FRAMING	908E984
TEST FACILITY TOWER - LAYOUT	908E983
SODIUM RECEIVER TEST LOOP	909E050

REFERENCE PARTS LIST FOR COMPONENTS IN STRUCTURE


EP NO.	DESCRIPTION	DRWG. NO.
100	SUPPORT STRUCTURE	908E983
101	SURGE TANK	908E993
102	DRAIN TANK	13401931
103	ELECTRO CHEMICAL OXYGEN METER	GE MODEL NO. 8 EME1101X
104	EM PUMP	13401956
105	VALVE (2) MOTOR OPERATED	179C5264 PT 2
106	VALVE (2) MOTOR OPERATED	179C5262 PT 1
107	VALVE (2)	179C5264 PT 1
108	VALVE (2)	179C5264 PT 2
109	COLD TRAP	14506361
110	FLOW METER (VERTICAL)	13401975
111	VAPOR TRAP	179C5261
112	VAPOR TRAP	12C2427
113	VALVE RELIEF	PI-789-1 CIRCLE SEAL
114	VALVE RELIEF	PI-789-4 CIRCLE SEAL
115	FLOW METER (1")	LA-78
116	GLOBE VALVE (2) MANUAL	179C5263 PT
117	GLOBE VALVE (2) MANUAL	179C5263 PT
118	RUPTURE UNIT	179C5259
119	RUPTURE UNIT	179C5259
120	BALL VALVE	WORCHESTER 3385M224DS MARK III PNEUMATIC
121	BALL VALVE	WORCHESTER 3385M224DS MARK III PNEUMATIC
122	PRIMARY RETURN LOOP	14506374 G1
123		62
124		63
125	PRIMARY INLET LOOP	14506373 G1
126		62
127		63
128	SODIUM PRESSURE ELEMENT	14506380
129	SODIUM PRESSURE ELEMENT	14506380
130	PRIMARY INLET LOOP	14506375 G4
131		65
132		66
133		67
134		68
135	PRIMARY INLET LOOP	14506373 G9
136	SODIUM PRESSURE ELEMENT	14506380
137	SODIUM PRESSURE ELEMENT	14506380
138	FLOW METER (1")	LA-78
139	VALVE PANEL	13401932 G1
140	PUMP OUTLET LOOP	14506375 G1
141		62
142		63
143	PUMP OUTLET LOOP	14506375 G4
144	SURGE TANK INLET LOOP	14506375 G1
145		62
146		63
147	SURGE TANK INLET LOOP	14506375 G4
148	VALVE PANEL	13401932 G1
149	VALVE PANEL	13401932 G1
150	VALVE PANEL	13401932 G1

★ SEE SODIUM RECEIVER TEST LOOP 909E050 (ISOMETRIC)


REVISIONS

NO.	DATE	DESCRIPTION
1	7/24/54	ISSUED FOR CONSTRUCTION


DESIGNED BY: [Signature]
 CHECKED BY: [Signature]
 DRAWN BY: [Signature]




NOTES:
 1. FABRICATION SHALL NOT START PRIOR TO G.E. APPROVAL OF SHOP DRAWINGS. SHOP DRAWINGS SHALL SHOW DETAIL OF MEMBERS, WELDED CONNECTIONS, INDICATIONS OF STRESS AND SPACING OF BOLTS AND WELDS.
 2. WORK SHALL CONFORM WITH ALL APPLICABLE EDITIONS OF AISC STANDARD SPECIFICATIONS FOR THE DESIGN AND FABRICATION OF STRUCTURAL STEEL FOR BUILDINGS, 7TH EDITION, PLUS AISC CODE FOR ARC AND GAS WELDING, B.I.
 3. ALL PARTS TO RECEIVE PRIME COAT RED LEAD ALUMINUM (PAINT UNFINISHED) UNLESS OIL PAINT, RED LEAD (TYPE B), AFTER GUSSETS ARE WELDED ON. ALL SURFACES OF STEEL SHALL BE CLEANED AND GIVEN AN ADDITIONAL COAT OF SAME PAINT.
 4. MATERIALS:
 STRUCTURAL STEEL - ASTM - A36 - CST
 BOLTS / NUTS - ASTM - A307
 WELDS - E60 - C70 ARC WELDING ELECTRODES OR EQUIV. TO 1/8" FOR JOINTS AND 1/4" FOR SURFACES.
 WELDING - E60 - C70 ARC WELDING ELECTRODES OR EQUIV. TO 1/8" FOR JOINTS AND 1/4" FOR SURFACES.



ISOMETRIC ELEVATION








DATE	0	REVISED	
BY		BY	
CHECKED		CHECKED	
APPROVED		APPROVED	



NO.	DESCRIPTION	DATE	BY	CHKD.
1	ISSUED FOR CONSTRUCTION			
2	REVISED			
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				

FOR REVISIONS SEE SHEET 1
 908E 983



DETAIL-3 & 4 (FULL SIZE)
(AS SHOWN AND NOTED)
TABULATION OF LUG DATAS

MK - NUMBER	DETAIL - A	B	C	D	E	F	G
L1	10	3	2 2 1/2	1 1/2	5 1/2	10 1/2	3
L2	60	4	1 1/2	1 1/2	2 1/2	5 1/2	1 1/2

NOTES

- DO NOT SCALE THIS DRAWING. USE FIGURE DIMENSIONS ONLY.
- ABBREVIATIONS USED ON THIS DRAWING ARE IN ACCORDANCE WITH AMERICAN STANDARD ABBREVIATIONS FOR USE ON DRAWINGS.
- ALL MATERIALS TO BE INCOLOY 800 UNLESS OTHERWISE NOTED.
- BRAZER MUST KEEP HOLES OPEN BY PLUGGING OR OTHER MEANS.

REV. DATE CHG. DESCRIPTION

REVISIONS

SOLAR ABSORBER TEST PANEL
PANEL DETAILS
PRELIMINARY 2/5/80

67-3581-5-30


DRAWN BY: 2LK 2-1-80 (CONT. NO. 667.580)

CHECKED BY:

APPROVED BY:

FOSTER WHEELER ENERGY CORPORATION
100 20 STREET, NEWTON, MASS. 02459
THE DRAWING IS A PROPERTY OF FOSTER WHEELER ENERGY CORPORATION AND IS NOT TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT THE WRITTEN PERMISSION OF FOSTER WHEELER ENERGY CORPORATION.

- NOTES:
- FABRICATE PER G.E. SPEC.
 - IDENTIFIES WELD NUMBERS FOR TRACEABILITY OF QUALITY CONTROL RECORDS. ALL NONDESTRUCTIVE EXAMINATIONS TO BE REFERENCED TO DRAWING AND WELD NUMBERS.
 - NONDESTRUCTIVE EXAMINATION SHALL BE PERFORMED IN ACCORDANCE WITH PARAGRAPH 136.4 OF ANSI B31.1.
 - ALL PARTS CLEANED IN ACCORDANCE WITH 22A3515.



REVISIONS		C	PRINTS TO
CHECKED BY			
DATE			
ISSUED			
APPROVED			
LOCATION			
145D6376			
SUNNYVALE			


PRELIMINARY
KESD

UNLESS OTHERWISE SPECIFIED USE THE FOLLOWING:			
APPLIED PRACTICES: 263A4100	SURFACES: ✓	TOLERANCES UNLESS OTHERWISE SPECIFIED: ± .25	145D6374

TITLE PRIMARY RETURN LOOP	P2797
FIRST MADE FOR ACEPS	PL ISSUED

NOTES:

- FABRICATE PER G.E. SPEC.
- ◇ IDENTIFIES WELD NUMBERS FOR TRACEABILITY OF QUALITY CONTROL RECORDS. ALL NONDESTRUCTIVE EXAMINATIONS TO BE REFERENCED TO DRAWING AND WELD NUMBERS.
- NONDESTRUCTIVE EXAMINATION SHALL BE PERFORMED IN ACCORDANCE WITH PARAGRAPH 136.4 OF ANSI B31.1.
- ALL PARTS CLEANED IN ACCORDANCE WITH 22A3515.



QP-2

REVISIONS		C	PRINTS TO
CHECKED BY E. M. ... 21 JAN 80		ARSD	145D6374
SUNNYVALE		LOCATION	COUNT ON SHEET


PRELIMINARY
KBC

UNLESS OTHERWISE SPECIFIED USE THE FOLLOWING:			
APPLIED PRACTICES:	SURFACES:	FINISH:	WELDING:
Z65A4100	✓	+ 2°	+ 2°

145D6373
P2797
PL ISSUED

TITLE: AS-1
PRIMARY INLET LOOP
FIRST MADE FOR: ACRPS
FCF

- NOTES:
- FABRICATE PER G.E. SPEC.
 - ◇ IDENTIFIES WELD NUMBERS FOR TRACEABILITY OF QUALITY CONTROL RECORDS. ALL NONDESTRUCTIVE EXAMINATIONS TO BE REFERENCED TO DRAWING AND WELD NUMBERS.
 - NONDESTRUCTIVE EXAMINATION SHALL BE PERFORMED IN ACCORDANCE WITH PARAGRAPH 136.4 OF ANSI B31.1.
 - ALL PARTS CLEANED IN ACCORDANCE WITH 22A3515.






CHECKED BY		REVISED		PRINTS TO	
E. McIlroy DEC 79		ARSD		145D6373	
SUNNYVALE		SUNNYVALE		SUNNYVALE	

PRELIMINARY
K84DE

QP-2

2 3 4 5 6 7

UNLESS OTHERWISE SPECIFIED, USE THE FOLLOWING:		134D1856		CENTRAL ELECTRIC		134D1856	
APPLIED PRACTICES:	SURFACE:	FINISH:	DECIMALS:	ANGLES:	TITLE: EM PUMP REPAIRMENT		DATE OF ISSUE:
265A400	✓	+	+	+	FIRST MADE FOR: 2059		BY NO.:
				CONT. ON SHEET		PCF 387X253	



SEFOR REFERENCE DOCUMENT
 VPF S-1289-1 TO-122
 VPF S-1289-123 DRWG 5280215
 OUTLINE AUX. SECONDARY
 EM PUMP

- NOTES:
- FOR SPECIFICATION SEE
 - WELD INSPECTION ON SODIUM CONTAINMENT WELDS PER SPECS
 - ULTRASONIC INSPECTION PER N3243 SECTION III OF NUCLEAR PRESSURE VESSEL CODE.
 - CLEAN ALL PARTS PER 22A 3515.


REVISIONS	PRINTS TO
1	QD-2
2	QD-2
3	QD-2
4	QD-2
5	QD-2
6	QD-2
7	QD-2
8	QD-2
9	QD-2
10	QD-2

DATE: 8-27-79
 APPROVED: ARSD
 LOCATION: SUNNYVALE
 134D1856


1 2 3 4 5 6 7 8 9 10

UNLESS OTHERWISE SPECIFIED USE THE FOLLOWING—					
APPLIED PRACTICES	SURFACES	TOLERANCES ON DIMENSIONS		ANGLES	
26594100	✓	FRACTIONS	DECIMALS	+	-

TITLE
CONTROL VALVE (MOTOR OPERATED)
REFURBISHMENT
FIRST MADE FOR *TRAPS* P.N. P2797
REF 393-753



- NOTES:
- FOR SPECIFICATION SEE
 - WELD INSPECTION ON SODIUM CONTAINMENT WELDS PER SPECS
 - ULTRASONIC INSPECTION PER N324.3 SECTION III OF NUCLEAR PRESSURE VESSEL CODE.
 - CLEAN ALL PARTS PER 22A3515.



PART NO.	Valve Ident No. E.P. No.	Valve Size	Valve Type	Valve Location	Sefor Reference Document	Remarks	Sefor Ref E.P. No.
179C5264-1	106	2"	GLOBE ELEC. M.O.	PUMP INLET LOOP	Sargent - Lundy Specs Y-2018	Throttle Service	393-7
179C5264-2	105	2"	GLOBE ELEC. M.O.	PUMP OUTLET LOOP	" " "	Throttle Service	393-8



REF MFR; COPES-VULCAN-MODIFIED TYPE O-100 PER BULLETIN-4087
DRG NO. X-1-98221

MADE BY <i>9.76 8-20-79</i>		APPROVALS	DIV OR DEPT	179C5264
ISSUED	<i>TRAPP</i>	LOCATION	CORT OF SHEET 2	SH NO. 1
REVISIONS		PRINTS TO		
0 <i>ELM</i>				

UNLESS OTHERWISE SPECIFIED USE THE FOLLOWING:

APPLIED PRACTICES	SURFACES	TOLERANCES ON MACHINED DIMENSIONS		
265A4100	✓	FRACTIONS	DECIMALS	ANGLES
		+	+	+

TITLE: CONTROL VALVE REFINISHMENT
FIRST MADE FOR ALEPS PNB 01197
PCF 387 x 252



- NOTES:
- FOR SPECIFICATION SEE
 - WELD INSPECTION ON SODIUM CONTAINMENT WELDS PER SPECS
 - ULTRASONIC INSPECTION PER N324.3 SECTION III OF NUCLEAR PRESSURE VESSEL CODE.
 - CLEAN ALL PARTS PER 22A3516
 - VALVE PI SHOWN IS ARRANGED FOR "FAILED CLOSED" DESIGN. CONVERT TO "FAIL OPEN" DESIGN PER BULLETIN 1087, COPES-VULCAN.

CONTROL VALVES

PART NO.	Valve Ident No E.P. No.	Valve Size	Valve Type	Valve Location	Se for Reference Document	Remarks	Se for Ref E.P. No.
179C5262-1	107	2"	GLOBE Solenoid	PUMP INLET	Sargent - Lundy Specs Y 2018	Shut-off Service	393-12
179C5262-2	108	2"	GLOBE Solenoid	DRAIN LINE	" " "	Shut-off Service	393-14

REF MFR: COPES-VULCAN-MODIFIED TYPE O-100 PER BULLETIN 1087 DRG NO. X-1-98221

SEE NOTE 5



REVISIONS	I	PRINTS TO
0	ERM 2509	
MADE BY	J. Tai 8-31-79	APPROVALS
ISSUED		ALSP
		SUNNYVALE
		DIV OR DEPT
		179C5262
		LOCATION
		CONT. ON SHEET
		SH. NO.

179C5262
REV. NO. 0

UNLESS OTHERWISE SPECIFIED USE THE FOLLOWING:-

APPLIED PRACTICES	SURFACES	TOLERANCES ON DIMENSIONS		
25A400	✓	FRACTIONS	DECIMALS	ANGLES
		+	+	+

TITLE: **GLOBE VALVE-MANUAL REFLURBISHMENT**
 FIRST MADE FOR: **ACRDS PH-2 P1797**
PCF 387 x 253



DETAIL D
TYP BOTH ENDS

NOTES:

- FOR SPECIFICATION SEE
- WELD INSPECTION ON SODIUM CONTAINMENT WELDS PER SPECS
- ULTRASONIC INSPECTION PER N324.3 SECTION III OF NUCLEAR PRESSURE VESSEL CODE.
- CLEAN ALL PARTS PER 22A3515.

MANUALLY OPERATED GLOBE VALVES

PART NO.	Valve Ident No. (E.P. No.)	Valve Size	Valve Type	Valve Location	Sefor Reference Document	Remarks	Sefor Ref EP No.	Valve Dimensions			
								A	B	C	
179C5263-1	207	2"	GLOBE	NA FILL	Sargent - Lundy Specs Y-2018	Shut-off service w/lock	394-4				
179C5263-2	116	2"	GLOBE	OXYGEN METER LOOP	" " "	Shut-off service	394-8				
179C5263-3	117	2"	GLOBE	OXYGEN METER LOOP	" " "	" " "	394-2				

REF MFR: POWELL VALVE-SIMILAR TO DWG C 43647



REVISIONS	I	PRINTS TO
	0 ERM 2509	
MADE BY	9/10 8-30-79	APPROVALS
ISSUED		ARSD
		SUNNYVALE
		179C5263
		CONT ON SHEET SH NO.

DRAWING NO. 179C5263
CONT ON SHEET SH NO. 0
REVNO. 0

UNLESS OTHERWISE SPECIFIED USE THE FOLLOWING:-				
APPLIED PRACTICES	SURFACES	TOLERANCES ON MACHINED DIMENSIONS		ANGLES
265A400	✓	FRACTIONS	DIMINALS	
		+	-	+

TITLE	VAPOR TRAP (4")
	REFURBISHMENT
FIRST MADE FOR	WEP5 PH II 28797
	REF 387x753

- NOTES:
- FOR SPECIFICATION SEE
 - WELD INSPECTION ON SODIUM CONTAINMENT WELDS PER SPECS
 - ULTRASONIC INSPECTION PER N324.3 SECTION III OF NUCLEAR PRESSURE VESSEL CODE.
 - CLEAN ALL PARTS PER 22A3515,





179C5261
REVNO.
0

REVISIONS		PRINTS TO
0	ERM 2509	
MADE BY: J. Mc 8-29-79		APPROVAL: ARSD
ISSUED:		DIV OR DEPT: SUNNYVALE
		LOCATION: 179C5261
		CONT. ON SHEET SH. NO.

UNLESS OTHERWISE SPECIFIED USE THE FOLLOWING:—			
APPLIED PRACTICES 265A4100	SURFACES FA	WELDING OR BRASSING SYMBOLS + .06	FINISHES + 7

TITLE 4" COLD TRAP	REV. 0
FIRST MADE FOR ALPS INC. 01187	
PLF 287-253	PL ISSUED


- NOTES:
1. UNLESS OTHERWISE NOTED ALL WELD PREPARATION WILL BE PER DETAIL A.
 2. DESIGN, FABRICATION, INSPECTION AND TESTING IN ACCORDANCE WITH
 3. DESIGN TEMP. DESIGN PRESS.






REVISIONS	1	PRINTS TO
0	EQM 8059	
DATE 1-22-80		
APPROVED	DESIGNED	BY
RAMMAYALE	RAMMAYALE	RAMMAYALE
145D6361		REV. 0

UNLESS OTHERWISE SPECIFIED USE THE FOLLOWING:-

APPLIED PRACTICES	SURFACES	TOLERANCES ON DIMENSIONS						
265A4100	✓	<table border="1"> <tr> <th>FINISH</th> <th>DIMENSIONAL</th> <th>ANGLES</th> </tr> <tr> <td>+ .XX</td> <td>+ .XXX</td> <td>+ 5°</td> </tr> </table>	FINISH	DIMENSIONAL	ANGLES	+ .XX	+ .XXX	+ 5°
FINISH	DIMENSIONAL	ANGLES						
+ .XX	+ .XXX	+ 5°						



DETAIL (1A3)
(FROM 1C6)



ANCHOR BOLT PLAN (REF)

SEE DETAIL (2E1)

SEE DETAIL (2C3)

SHIPPING CAPS

SEE DETAIL (1A3) FOR WELD PREP

REMOVE THRUST PLATES
4 PLACES

SEFOR REFERENCE DOCUMENT
 VPF S-892-1 TO -37
 VPF S-892-1 DRWG 360-5-00005
 ERECTION PLAN
 AUXILIARY AIR BLAST COOLER

(G1)

DRAWING NOT CHECKED BY DRAFTING
 APVD _____
 DATE _____

PRELIMINARY

REVISIONS	I	PRINTS TO
ERM 2383		315
		334


CHKD BY: _____
 DATE: 8-24-79
 APPROVALS: ARSD
 SIGNATURE: _____
 DIV OR DEPT: _____
 LOCATION: _____
 179C5260
 CMT ON SHEET 2

179C5260


REV. NO.

UNLESS OTHERWISE SPECIFIED USE THE FOLLOWING:			
APPLIED PRACTICES	SURFACES	TOLERANCES ON MACHINED DIMENSIONS	
265A4100	✓	±.06	±.015 ± 5°

TITLE MODIFICATION
HEAT DUMP
 FIRST MADE FOR ACRPS P2797



- 3 HEATER, CALROD
.496 DIA, 321 SST
8KW, 480V, 3PHASE
246.5 SHEATH LENGTH
5.25 COLD LGTH EACH END
- 2C3 (FROM 1C4)
INSTALL IN ASSY
USING EXISTING
HEATER MOUNTING PLATES



- 2E1 (FROM 1B4)
- 5 DRILL & PIN AT ASSY
.375 DIA
- 4 MATL: ?

DRAWING
 NOT CHECKED
 BY DRAFTING
 APVD _____
 DATE _____

PRELIMINARY

CHKD BY:	REVISIONS	I	PRINTS TO
ISSUED	FOR REVISIONS SEE SHEET 1		
DATE: 7 DEC 79	APPROVALS	ARSD	179C5260
		SUNNYVALE	SH NO. 2


179C5260
 CONT ON SHEET FL SH NO. 2
 REV NO.

QP-2

INSTRUMENTATION
 TABLE NO. 1

ITEM NO.	PARTS LIST NO.
001-599	3 8 7 X 2 5 3
400-600	3 8 7 X 2 6 5

NOTES
 1. UNLESS OTHERWISE SPECIFIED ALL TCS ARE THERMOCOUPLES & ALL THERMOCOUPLES ARE (SA, Y, K, CHROMEL/ALUMEL).



LEGEND

- 264 - MATCH SIGNAL
- 265 - ZONE SH NO
- UR - CRTF DIGITAL DATA SYSTEM IN CRTF CONTROL ROOM
- TE - FUNCTIONAL IDENTIFICATION, REF. 1
- 051 - INSTRUMENT LOOP NO.
- EP - EQUIPMENT PIECE NO. - ITEM NO. SEE TABLE NO. 1
- * - FURNISHED WITH EQUIPMENT WITH WHICH IT IS SHOWN ASSOCIATED
- XE - SOLAR FLUX
- YE - Y-SMOKE
- OE - O-OXYGEN
- CRTF - CENTRAL RECEIVER TEST FACILITY CONTROL ROOM
- PI - INDICATION ON CRTF CONTROL CONSOLE GRAPHIC DISPLAY (GDT)
- FLV - ANNUNCIATOR FIELD CONTACT VOLTAGE
- - EQUIPMENT FURNISHED BY CRTF.
- - VARIABLE
- SP - SETPOINT

REFERENCE DRAWINGS

1. PIPING & INSTRUMENT SYMBOLS-816E200
2. PIPING & INSTRUMENT SYMBOLS-909E992
- 3.




TABLE 3. FAN PROGRAM

FAN NO. 1 SPEED	FAN NO. 2 SPEED	CONTROL DEVICE
0	0	START
X	0	FY/054C
0	X	D
X	X	E
0	X	F
0	X	FY/054G

TABLE NO. 2

LOOP NO.	FUNCTION	REMARKS
001	FLOW CONTROL VALVE, ABSORBER PANEL INLET	
2	FLOW CONTROL VALVE, MAIN LOOP FLOW	
3	LOOP DRAIN VALVE	
4	PRESS. EQUALIZATION VALVE, SURGE/DRAIN TANK	
5	VENT VALVE	
6	SUPPLY VALVE	
7	VENT VALVE	
8	SUPPLY VALVE	
009	CONTROL & INSTRUMENT POWER, HANDSWITCH	
11	E.M. PUMP POWER	
12	E.M. PUMP D.C. MOTOR POWER	
13	HEAT DUMP FAN #1 MOTOR POWER	
14	HEAT DUMP FAN #2 MOTOR POWER	
15	HEAT DUMP LOUVER MOTOR POWER	
16	TRACE HEATING POWER CONTROL, LOOP PIPING	
17	TRACE HEATING POWER CONTROL, JUNCTION BOXES	
019	TRACE HEATING POWER CONTROL, JUNCTION BOXES	
020	ABSORBER PANEL DOOR CONTROL	
1		
2		
3		
4	ABSORBER PANEL DISPLACEMENT	
5	ABSORBER PANEL TEMP PROFILE	
6	ABSORBER PANEL STRE 55	
7	SOLAR FLUX	
8	INLET TEMP.	
030	INLET TEMP.	
1	INLET MANIFOLD TEMP.	
2	OUTLET TEMP.	
3	OUTLET TEMP.	
4	OUTLET MANIFOLD TEMP.	
5	INLET PRESS.	
6	OUTLET PRESS.	
7	DIFFERENTIAL PRESS.	
8	INLET FLOW	
9	SOLAR FLUX PROFILE, ABSORBER PANEL	
040	TEMPERATURE, HTR CONTROL, SURGE TANK	
1	OUTLET TEMP.	
2	SODIUM LEVEL, ANALOG	
3	SODIUM LEVEL, HIGH	
4	SODIUM LEVEL, LOW	
5	COVER GAS PRESS., CONTROL	
6	COVER GAS PRESS., ALARM	
7	LEVEL PROBE POWER SUPPLY	
8	COVER GAS SUPPLY PRESS.	
9	COVER GAS SUPPLY PRESS. CONTROL, SURGE TANK	
050	INLET TEMP.	
1	OUTLET TEMP.	
2	CONTROL TEMP.	
3	COOLER/SOLAR PANEL TEMP. E	
4	TEMP./FLOW MULTIPLEXER	
5	TEMP. INDICATOR CONTROLLER	
6		
7	DOOR CONTROL	
8	MAIN LOOP FLOW	
9		
060	TEMP. (CONTROL TEMP.)	
1	SODIUM LEVEL	
2	COVER GAS PRESS. (ALARM)	
3	COVER GAS PRESS. (ALARM)	
4	COVER GAS SUPPLY PRESS.	
5	COVER GAS SUPPLY PRESS. CONTROL, SURGE TANK	
6	RIFTURE DISC LEAK DETECTION	
7	RIFTURE DISC LEAK DETECTION	
8		
9		
070	DUCT TEMP.	
1	DUCT TEMP.	
2	WINDING TEMP.	
3	WINDING TEMP.	
4	CONTROL SYSTEM	
5	TEMP. OFF-NORMAL (ALARM)	
6	VOLTAGE MONITORING	
7	INLET PRESSURE	
8	OUTLET PRESSURE	
9		
080	OXYGENMETER OUTPUT	
1	SMOKE DETECTION, LOOP STRUCTURE	
2	SMOKE DETECTION, NORM COOLER	
3	DAY-NITE CONTROL SWITCH	
4	OXYGENMETER TEMP.	
5	ANNUNCIATOR SYS.	
6	OXYGENMETER FLOW	
7		
8		
9		
09	HELIDSTAT SLEW SIGNAL	
1		
2		
3		
4		
5		
6		
7		
8		
9		
100	TRACE HEATING TEMP MONITORING	
	SEE CONTINUATION	

TABLE NO. 2 - CONTINUATION

LOOP NO.	FUNCTION	REMARKS
101	OXYGENMETER	
2	ABSORBER PANEL	
3	ABSORBER PANEL DOOR	
4	ABSORBER PANEL (BACK)	
5	PRESS. EQUALIZATION LINE	
6	COLD LEG PIPING	
7	HOT LEG PIPING	
8	VAPOR TRAP	
9	VAPOR TRAP	
110	DRAIN LINE	
1	COLD TRAP	
2	FLOWMETER, MAIN LOOP	
3	PRESS. TRANSDUCERS	
4	FLOWMETER, ABSORBER INLET	
5	DRAIN TANK	
6	SURGE TANK	
7	HEAT DUMP	
8	HEATER VOLTAGE	
9		
120		


BR-3
 FOR REVISIONS
 SEE SHEET 1
 REV. 2/2/64
 SUNNYVALE

UNLESS OTHERWISE SPECIFIED USE THE FOLLOWING:

APPLIED PRACTICES	SURFACES	TECHNIQUE OF MOUNTING DIMENSIONS
✓	+	+

TITLE ONE LINE DIAG
 SODIUM RECEIVER TEST ASSEMBLY
 FIRST MADE FOR SOLAR PANEL TEST PROGRAM
 FCF 387X265


ITEM NO	PARTS LIST NO
0-399	3 8 7 X 2 5 3
400-600	3 8 7 X 2 6 5



NOTES



LEGEND
 EY FUNCTION, SEE REF DWG. 3
 014 LOOP NO, SEE TABLE 2 ON IED, REF. DWG. 1

TRACE HTG PANELBOARD, EP410



- REFERENCE DWGS.
- I.E.D. SODIUM RECEIVER TEST ASM. - 909E024
 - ONE LINE DIAG, RECEIVER TOWER POWER - BLACK & VEATCH DWG 94076 - E-590
 - PIPING & INSTRUMENT SYMBOLS - 816E200

REVISIONS	PRINTS TO
PRELIMINARY	BR-3
APPROVED	DATE
A R S D	DEC. 10, 1979
SUNNYVALE	145D6359




DETAIL "A"
SHOWING TYPICAL ORIENTATION OF
THREE TYPES OF SOCKETS USED.


GENERAL ELECTRIC 909E040
CONTROL CENTER
PART NO. 300M RECEIVER TEST ASSEMBLY
PCF 387X269 PL ISSUED

PT. NO.	PARTS LIST
400-600	387 X 269

- NOTES:
- ELECTRICAL DEVICE DESIGNATIONS SHALL BE MARKED ON WIRING SIDE OF PANEL ADJACENT TO DEVICE USING ADHESIVE BACKED, BLACK PLASTIC EMBOSSING TAPE.
 - DEVICES NO. PSHL/047A, PSHL/062A & FISHL/078 REQUIRE RETAINING CLIP PT. NO. 42.
 - PARTS HAVING PREFIX 2 (i.e. 2-31) ARE MARKER PLATES AND WILL BE FOLDED ON PARTS LIST 387X272 6004.



FRONT VIEW




SIDE VIEW

BR-5
PRELIMINARY
ASD
SHINNYALE
909E040
12 ERM 13



UNLESS OTHERWISE SPECIFIED USE THE FOLLOWING:			
APPLIED PRACTICES	SURFACES	FINISHES	WELDS
2694100	✓	+	+

134D1875
 SHEET NO. 0
 SHEET TOTAL 9

TITLE: VERTICAL FLOWMETER (3")
 REFLECTIONS
 FIRST MADE FOR AGRIS DNB 2877
 REF 387x253



19.50 REF
 SEFOR REFERENCE DOCUMENT
 DRWG 718E725 AND 718E725 P/L



VIEW B-B

- NOTES:
- FOR SPECIFICATION SEE
 - WELD INSPECTION ON SODIUM CONTAINMENT WELDS PER SPECS
 - ULTRASONIC INSPECTION PER N324.3 SECTION III OF NUCLEAR PRESSURE VESSEL CODE.
 - CLEAN ALL PARTS PER 22A3515.
 - FILL PIPE WITH NITROGEN OR ARGON GAS BEFORE WELDING.


REFERENCE
 SEFOR SPECS 22A1644

REVISED	I	92-3
BY	ERN 2059	PRINTS TO
DATE	4/20/8-28-77	
APPROVED	SMITH	134D1875
LOCATION		

UNLESS OTHERWISE SPECIFIED USE THE FOLLOWING:			
APPLIED PRACTICES 265A4100	SURFACES ✓	TOLERANCES BY DECIMALS + -	ANGLES + -

TITLE: **SODIUM PRESSURE ELEMENT**
 FIRST MADE FOR: **WAPS PH 2**
 PFC 387-253

NOTES:



REVISIONS		PRINTS TO
0	BRM 2077	
DRAWN BY: C. TAI 1/23-80		APPROVED: MSO
SUNNYVALE		14506380

GENERAL  **ELECTRIC**