

CONTRACTOR REPORT

SAND84-8183
UC-62c
Unlimited Release

10 MWe Solar Thermal Central
Receiver Pilot Plant Mode 5
Charging Only Acceptance
Test Procedure 1150

McDonnell Douglas Astronautics Company
Huntington Beach, Ca

Prepared by Sandia National Laboratories, Albuquerque, New Mexico 87185
and Livermore, California 94550 for the United States Department of Energy
under Contract DE-AC04-76DP00789.

Printed December 1984

***When printing a copy of any digitized SAND
Report, you are required to update the
markings to current standards.***

Issued by Sandia National Laboratories, operated for the United States Department of Energy by Sandia Corporation.

NOTICE: This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor any of the contractors, subcontractors, or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government, any agency thereof or any of their contractors or subcontractors. The views and opinions expressed herein do not necessarily state or reflect those of the United States Government, any agency thereof or any of their contractors or subcontractors.

Printed in the United States of America
Available from
National Technical Information Service
5285 Port Royal Road
Springfield, VA 22161

NTIS price codes
Printed copy: A06
Microfiche copy: A01

SAND84-8183
Unlimited Distribution
Printed December 1984

10 MWe Solar Thermal Central Receiver Pilot Plant Mode 5
Charging Only Acceptance Test Procedure 1150

Prepared by
McDonnell Douglas Astronautics Company
Huntington Beach, California

ABSTRACT

This document provides the detailed test procedure followed for Mode 5--Storage Charging Acceptance Testing. Results will be reported in a separate document to be published in 1985.

MODE 5 - CHARGING ONLY

ACCEPTANCE TEST

PROCEDURE 1150

REVISION: 0

OCTOBER 1982

PREPARED FOR SANDIA NATIONAL LABORATORIES
UNDER CONTRACT NO. 84-8173

10 MWe SOLAR PILOT PLANT

DAGGETT, CALIFORNIA

MCDONNELL DOUGLAS ASTRONAUTICS COMPANY
HUNTINGTON BEACH, CALIFORNIA

AUTHOR:

W. L. Jay

REVIEWED BY:

Robert B. Riedel

APPROVED BY:

R. J. Gervais

MODE 5 - CHARGING ONLY ACCEPTANCE TEST (1150)

TABLE OF CONTENTS

| <u>SECTION</u> | <u>PAGE</u> |
|--------------------------------------|-------------|
| 1.0 OBJECTIVES | 3 |
| 2.0 ACCEPTANCE CRITERIA | 10 |
| 3.0 REFERENCES | 16 |
| 4.0 PREREQUISITES | 22 |
| 5.0 LIMITS AND PRECAUTIONS | 24 |
| 6.0 TEST EQUIPMENT | 30 |
| 7.0 INITIAL CONDITIONS | 32 |
| 8.0 PROCEDURE AND DATA COLLECTION | 36 |
| 9.0 SYSTEM RESTORATION | 98 |
| 10.0 ATTACHMENTS | 99 |
| APPENDIX | |
| 10.A MASTER TRACKING SYSTEM | 100 |
| 10.B ABNORMAL EQUIPMENT AND CIRCUITS | 101 |
| 10.C SDPC AND DARMS DATA SCAN LISTS | 102 |
| 10.D CONTROL LOOP TUNING FORM | 103 |
| 10.E COMPLETION RECORD | 104 |

1.0 OBJECTIVES

During Mode 5 (Charging Only) operation, the plant is operated in a "sun following" control strategy under manual control. All of the receiver steam flows to the thermal storage charging heat exchangers to heat the Thermal Storage Unit oil. The total steam flow and resulting charge rate may fluctuate significantly depending on the amount of thermal (solar) power supplied to the plant. Operator control over input power is limited to commanding selected heliostats to "Track" or "Standby".

The overall objective of the 1150 test series is to demonstrate satisfactory Mode 5 operation in all possible control/operating configurations associated with this mode. The objective is also to verify published operating procedures or to modify the procedures as required to satisfy the operating intent of the plant. The actual procedures themselves (step-by-step activities) will be evaluated against currently published operating procedures. In the event selected steps of the procedure do not produce the desired condition or better ways of achieving the desired conditions are identified, the operating procedures will be revised to support subsequent testing.

It is also the intent of this procedure to gather limited quantities of plant performance data from which initial performance evaluations can be made. Subsequent operational tests can be geared to specific performance studies which may arise as a result of preliminary data analysis. The subsections and flow of the 1150 test procedure are shown in Figure 1-1, with the composite (charging and extraction) Thermal Storage Subsystem (TSS) Piping and Instrumentation Diagram (P&ID) in Figure 1-2.

1.1 Charging Heat Exchanger Startup

- 1.1.1 Verify the proper startup of a single charging heat exchanger train and transition from flow to the steam dump system to steady-state Mode 5 charging.





Figure 1-1. 1150 (Mode 5) Test Flow



- NOTES:
1. THIS DRAWING DOES NOT SHOW ALL LINES, VALVES AND OTHER MISC. COMPONENTS, BUT IS ONLY INTENDED TO GIVE AN OVER VIEW OF THE MAIN PROCESS FLOW PATHS.
 2. FOR OPERATIONAL THERMAL STORAGE SUBSYSTEM P&ID REFERENCE:
 P-1301 CHARGING OIL
 P-1302 CHARGING STEAM & CONDENSATE (FLASH TANK)
 P-1303 CHARGING STEAM & CONDENSATE (CONDENSERS)
 P-1304 EXTRACTION OIL
 P-1305 EXTRACTION STEAM & CONDENSATE
 P-1306 THERMAL STORAGE UNIT

Test 1150
 Revision 0
 Page 5 of 105

Figure 1-2. Composite TSS P&ID

| REVISIONS | | | | REFERENCE DRAWINGS | | | | PRINT RECORD | | | | SOLAR FACILITIES DESIGN INTEGRATOR | | | | DEPARTMENT OF ENERGY SOLAR TEN MEGAWATT PROJECT OFFICE | | | |
|-----------|------|----|--------|--------------------|------|----|--------|--------------|------|----|--------|------------------------------------|------|----|--------|--|------|----|--------|
| NO. | DATE | BY | APP'D. | NO. | DATE | BY | APP'D. | NO. | DATE | BY | APP'D. | NO. | DATE | BY | APP'D. | NO. | DATE | BY | APP'D. |
| | | | | | | | | | | | | | | | | | | | |

DEPARTMENT OF ENERGY SOLAR TEN MEGAWATT PROJECT OFFICE
 9530 FLAIR DRIVE, SUITE 210
 EL MONTE, CALIFORNIA 91731
 10 MW SOLAR PILOT PLANT - DAGGETT, CALIFORNIA

TITLE: OPERATIONAL PIPING AND INSTRUMENTATION DIAGRAM COMPOSITE THERMAL STORAGE SUBSYSTEM
 SHEET NO: 1 of 1
 DATE: 4/5/01
 P & ID (P3-1300) 40P8005163141

- 1.1.2 Verify the proper startup of a single charging heat exchanger train followed (in series) by the startup of the second train and transition from steam dump flow to steady-state Mode 5 charging.
 - 1.1.3 Verify the proper simultaneous startup of both charging heat exchanger trains and transition from steam dump flow to steady-state Mode 5 charging.
 - 1.1.4 Demonstrate that the charging heat exchanger trains can be started satisfactorily from rated, derated and intermediate temperature steam dump flow conditions.
- 1.2 Mode 5 Operation
- 1.2.1 Demonstrate that the plant can be manually started from Mode 8 (Inactive) and transition into Mode 5 operation in a satisfactory manner.
 - 1.2.2 Demonstrate stable, sun-following operation in Mode 5.
 - 1.2.3 Demonstrate that the plant can be shut down manually from Mode 5 to Mode 8 in a satisfactory manner.
- 1.3 High Thermal Storage Charge Rates
- 1.3.1 Demonstrate Stable and Controlled Mode 5 operation at high steam flow rates and at both rated and derated receiver steam temperatures.
 - 1.3.2 Determine the maximum thermal storage charge rates for operation of both one and two charging heat exchanger trains.

- 1.3.3 Demonstrate the capability to fully charge the Thermal Storage Unit (TSU).
- 1.3.4 Observe the behavior of the TSU thermocline as a function of time and initial conditions at maximum charge rates.
- 1.3.5 Observe the composition of the TSU ullage gas as determined by the Oxygen Analyzer.
- 1.3.6 Verify the proper operation of the Ullage Maintenance Unit (UMU) at maximum charge rates.
- 1.4 Gradual Charging Rate Transitions
 - 1.4.1 Demonstrate stable and controlled Mode 5 operation during gradual transitions between high and low steam flow rates and between rated and derated receiver steam temperatures.
 - 1.4.2 Develop the procedure for one and two charging heat exchanger train operation during transitions between high and low charging rates.
 - 1.4.3 Establish flow conditions for the determination of the minimum stable Mode 5 operating points.
- 1.5 Low Thermal Storage Charge Rates
 - 1.5.1 Demonstrate stable and controlled Mode 5 operation at low steam flow rates and at both rated and derated receiver steam temperatures.
 - 1.5.2 Determine the minimum stable thermal storage charge rates for operation of both one and two charging heat exchanger trains (both pressure and flow control operation).

- 1.5.3 Observe the behavior of the TSU thermocline as a function of time and initial conditions at minimum charge rates.
- 1.5.4 Observe the composition of the TSU ullage gas as determined by the Oxygen Analyzer.
- 1.5.5 Verify the proper operation of the Ullage Maintenance Unit at minimum charge rates.

1.6 Rapid Charging Rate Transitions

- 1.6.1 Demonstrate stable and controlled Mode 5 operation during rapid transitions (various magnitudes and frequencies) between high and low (and zero) steam flow rates and between rated and derated receiver steam temperatures (simulated cloud transients).
- 1.6.2 Verify the procedure for one and two charging heat exchanger train operation during rapid transitions between high and low charging rates.

1.7 Cloud Induced Transitions

- 1.7.1 Demonstrate stable and controlled Mode 5 operation during cloud induced transients with receiver steam temperature setpoints between rated and derated levels.
- 1.7.2 Gather manual control Mode 5 plant operating data during cloud passages.

1.8 Mode 5 Trip Tests

- 1.8.1 Demonstrate that controlled and stable receiver operations can be maintained through the steam dump system following a trip of the thermal storage charging loop which occurs during steady-state Mode 5 operation.

1.8.2 Demonstrate that the charging system can be successfully re-started following a charging loop trip.

1.8.3 Demonstrate satisfactory system response to a receiver trip which occurs during steady-state Mode 5 operation.

1.9 Operational Mode 5 Demonstration

1.9.1 Demonstrate satisfactory/operation of the plant utilizing the operational procedure developed during the 1040B/1150 test series.

2.0 ACCEPTANCE CRITERIA

2.1 Charging Heat Exchanger Startup

| | Verification Paragraph | Objective |
|---|------------------------|-----------|
| 2.1.1 A single charging heat exchanger train can be properly started and transitioned from flow to the steam dump system to steady-state Mode 5 charging. | 8.1.1 | 1.1.1 |

| | | |
|--|-------|-------|
| 2.1.2 Both charging heat exchanger trains can be properly started in series and transitioned from steam dump flow to steady-state Mode 5 charging. | 8.1.2 | 1.1.2 |
|--|-------|-------|

| | | |
|---|-------|-------|
| 2.1.3 Both charging heat exchanger trains can be properly started simultaneously and transitioned from steam dump flow to steady-state Mode 5 charging. | 8.1.3 | 1.1.3 |
|---|-------|-------|

| | | |
|---|-------------------------|-------|
| 2.1.4 The charging heat exchanger trains can be started satisfactorily from rated, derated and intermediate temperature steam dump flow conditions. | 8.1.1 8.1.2 8.1.3 | 1.1.4 |
|---|-------------------------|-------|

2.2 Mode 5 Operation

| | | |
|---|-------|-------|
| 2.2.1 The plant can be manually started from Mode 8 (Inactive) and transition into Mode 5 operation in a satisfactory manner. | 8.2.1 | 1.2.1 |
|---|-------|-------|

| | | Verification Paragraph | Objective |
|-------|---|------------------------|-----------|
| 2.2.2 | The plant can be operated stably during sun-following Mode 5. | 8.2.2 | 1.2.2 |
| 2.2.3 | The plant can be shut down manually from Mode 5 to Mode 8 in a satisfactory manner. | 8.2.3 | 1.2.3 |
| 2.3 | High Thermal Storage Charge Rates | | |
| 2.3.1 | Stable and controlled Mode 5 operation is maintained at high steam flow rates and at both rated and derated receiver steam temperatures. | 8.3.1 8.3.2 | 1.3.1 |
| 2.3.2 | The maximum thermal storage charge rates are determined for operation of both one and two charging heat exchanger trains. | 8.3.1 8.3.2 | 1.3.2 |
| 2.3.3 | The TSU can be fully charged. | 8.3.3 | 1.3.3 |
| 2.3.4 | Data are gathered and recorded concerning the behavior of the TSU thermocline as a function of time and initial conditions at maximum charge rates. | 8.3.1 8.3.2 | 1.3.4 |
| 2.3.5 | Data are gathered and recorded regarding the composition of the TSU ullage gas as determined by the Oxygen Analyzer. | 8.3.4 | 1.3.5 |

| | Verification Paragraph | Objective |
|--|------------------------|-----------|
| 2.3.6 The UMU operates properly at maximum charge rates. | 8.3.1 8.3.2 | 1.3.6 |
| 2.4 Gradual Charging Rate Transitions | | |
| 2.4.1 Stable and controlled Mode 5 operation is maintained during gradual transitions between high and low steam flow rates and between rated and derated receiver steam temperatures. | 8.4 | 1.4.1 |
| 2.4.2 The procedure is developed for one and two charging heat exchanger train operation during transitions between high and low charging rates. | 8.4 | 1.4.2 |
| 2.4.3 Flow conditions are established for the determination of the minimum stable Mode 5 operating points. | 8.4 | 1.4.3 |
| 2.5 Low Thermal Storage Charge Rates | | |
| 2.5.1 Stable and controlled Mode 5 operation is maintained at low steam flow rates and at both rated and derated receiver steam temperatures. | 8.5.1 8.5.2 | 1.5.1 |

| | | Verification Paragraph | Objective |
|-------|---|------------------------|-----------|
| 2.5.2 | The minimum thermal storage charge rates are determined for operation of both one and two charging heat exchanger trains (both pressure and flow control operation). | 8.5.1 8.5.2 | 1.5.2 |
| 2.5.3 | Data are gathered and recorded concerning the behavior of the TSU thermocline as a function of time and initial conditions at minimum charge rates. | 8.5.1 8.5.2 | 1.5.3 |
| 2.5.4 | Data are gathered and recorded regarding the composition of the TSU ullage gas as determined by the Oxygen Analyzer. | 8.5.3 | 1.5.4 |
| 2.5.5 | The UMU operates properly at minimum charge rates. | 8.5.1 | 1.5.5 |
| 2.6 | Rapid Charging Rate Transitions | | |
| 2.6.1 | Stable and Controlled Mode 5 operation is maintained during rapid transitions (various magnitudes and frequencies) between high and low (and zero) steam flow rates and between rated and derated receiver steam temperatures (simulated cloud transients). | 8.6 | 1.6.1 |

| | | Verification Paragraph | Objective |
|-------|---|---------------------------|-----------|
| 2.6.2 | The procedure is verified for one and two charging heat exchanger train operation during rapid transitions between high and low charging rates. | 8.6 | 1.6.2 |
| 2.7 | Cloud Induced Transitions | | |
| 2.7.1 | Stable and controlled Mode 5 operation is maintained during cloud induced transients with receiver steam temperature set-points between rated and derated levels. | 8.7 | 1.7.1 |
| 2.7.2 | Manual control Mode 5 plant operating data are gathered and recorded during cloud passages. | 8.7 | 1.7.2 |
| 2.8 | Mode 5 Trip Tests | | |
| 2.8.1 | Controlled and stable receiver operations are maintained through the steam dump system following a trip of the thermal storage charging loop which occurs during steady-state Mode 5 operation. | 8.8.1 | 1.8.1 |
| 2.8.2 | The charging system can be successfully re-started following a charging loop trip. | 8.8.2 | 1.8.2 |

| | Verification Paragraph | Objective |
|--|-----------------------------------|------------------|
| 2.8.3 Satisfactory system response to a receiver trip which occurs during steady-state Mode 5 operation. | 8.8.3 | 1.8.3 |
| 2.9 Operational Mode 5 Demonstration | | |
| 2.9.1 Satisfactory operation of the plant utilizing the operational procedure developed during the 1040B/1150 test series. | 8.9 | 1.9.1 |

3.0 REFERENCES

3.1 Pilot Plant System Documentation

3.1.1 Pilot Plant System Description (RADL Item 2-1), Revised Sept. 1982.

3.1.2 Pilot Plant Startup and Acceptance Test Plan (RADL Item 2-46), Dec. 1980

3.1.3 Plant Operating/Training Manual (RADL Item 2-36), July 1982

3.1.4 Test Operations Plan (Draft), Sandia, May 1982

3.2 Logic Diagrams

3.2.1 MVCU Controller Functional Block Diagrams, Issued 7 May 1982

3.2.2 Overall Plant Trip Logic, Rev. 1, Oct. 24, 1981

3.3 Line Schedules

- A. Auxiliary Steam (AS)
- B. Bearing Cooling Water (BW)
- C. Condensate (CO)
- D. Circulating Water (CW)
- E. Plant Drains (DR)
- F. Demineralized Water (DW)
- G. Equipment Cooling Water (EW)
- H. Feedwater (FW)
- I. Heptane (HP)
- J. Main Steam (MS)
- K. Nitrogen (N)
- L. Instrument Air (NA)
- M. Oily Water Drains (OW)
- N. Raw Water (RW)

- O. Service Air (SA)
- P. Steam (Incl. Traps) (ST)
- Q. Service Water (SW)
- R. Thermal Oil (TO)
- S. Ullage Gas (UG)
- T. Vents (Incl. Relief Valves) (VT)

3.4 Single Line Diagrams

- A. 40E700 5133351-0, Main One Line Diagram
- B. 40E900 5133353-3, 4160 Volt System
- C. 40E900 5133354-1, 480 V. Switchgear "B01"
- D. 40E700 5133106, 4160 Volt Feeders, Collector Subsystem
- E. 40E700 5133192, 480 V. MCC B
- F. 40E700 5133193, 480 V. MCC C
- G. 40E300 5132029, Load Center "A" and Receiver F.W. Pump
- H. 40E700 5132120, Low Voltage AC and DC Distribution
- I. 40E700 5133121, 480 V. MCC 1, 2, 3, 4
- J. 40E700 5133262, Three Line Diagram 480 V. Load Center A
- K. 40E900 5133352-3, 13.8 KV System
- L. 40E900 5133355-1, 480 V. Switchgear B02 and
480 V. Motor Control Center BOL
- M. 40E900 5133356-1, 480 V. System, MCC - "BOA"
- N. 40E900 5133357-2, 125 VDC Distribution System

3.5 Piping and Instrumentation Diagrams

- A. P3-1201, Receiver Preheat Panel Feedwater
- B. P3-1202, Receiver Boiler Panels RB-204 thru RB-206
- C. P3-1203, Receiver Boiler Panels RB-207 thru RB-209
- D. P3-1204, Receiver Boiler Panels RB-210 thru RB-212
- E. P3-1205, Receiver Boiler Panels RB-213 thru RB-215
- F. P3-1206, Receiver Boiler Panels RB-216 thru RB-218
- G. P3-1207, Receiver Boiler Panels RB-219 thru RB-221
- H. P3-1208, Main Steam Manifold, GN₂, and Drain Systems

- I. P3-1301, Charging Oil
- J. P3-1302, Charging Steam and Condensate
- K. P3-1303, Charging Steam and Condensate
- L. P3-1306, Thermal Storage Unit and Ullage Maintenance Unit
- M. P3-1901, Steam System
- N. P3-1903, Feedwater and Condensate System
- O. P3-1904, Condenser and Condensate Drains
- P. P3-1905, Equipment Cooling Water System
- Q. P3-1906, Circulating Water System
- R. P3-1907, Sumps and Drains System
- S. P3-1909, Sampling System
- T. P3-1910, Condensate Polishing System
- U. P3-1911, Service Water System
- V. P3-1914, Instrument Air and Service Air Systems
- W. P3-1915, Miscellaneous Systems

3.6 Electrical Loop Diagrams

- A. 9033/4 SK-EL1, TV-2301 Sheets 1-3
- B. 9033/4 SK-EL2, TV-2302 Sheets 1-3
- C. 9033/4 SK-EL3, TV-2303 Sheets 1-3
- D. 9033/4 SK-EL4, TV-2401 Sheets 1-3
- E. 9033/4 SK-EL5, TV-2402 Sheets 1-3
- F. 9033/4 SK-EL6, TV-2403 Sheets 1-3
- G. 9033/4 SK-EL7, TV-2501 Sheets 1-3
- H. 9033/4 SK-EL8, TV-2502 Sheets 1-3
- I. 9033/4 SK-EL9, TV-2503 Sheets 1-3
- J. 9033/4 SK-EL10, TV-2601 Sheets 1-3
- K. 9033/4 SK-EL11, TV-2602 Sheets 1-3
- L. 9033/4 SK-EL12, TV-2603 Sheets 1-3
- M. 9033/4 SK-EL13, TV-2701 Sheets 1-3
- N. 9033/4 SK-EL14, TV-2702 Sheets 1-3
- O. 9033/4 SK-EL15, TV-2703 Sheets 1-3
- P. 9033/4 SK-EL16, TV-2801 Sheets 1-3
- Q. 9033/4 SK-EL17, TV-2802 Sheets 1-3

R. 9033/4 SK-EL18, TV-2803 Sheets 1-3
S. 9033/4 SK-EL19, PV-2906 Sheet 1
T. 9033/4 SK-EL20, PV-2002 Sheet 1
U. 9033/4 SK-EL21, UV-2905 Sheets 1-2
V. 9033/4 SK-EL22, UV-3102 Sheets 1-5
W. 9033/4 SK-EL23, TV-3105 Sheets 1-3
X. 9033/4 SK-EL24, PV-3110 Sheets 1-2
Y. 9033/4 SK-EL25, PV-3111 Sheets 1-2
Z. 9033/4 SK-EL32, PV-1000 Sheet 1
AA. 9033/4 SK-EL33, PV-1001 Sheets 1-2
BB. 9033/4 SK-EL34, TV-1002 Sheet 1
CC. 9033/4 SK-EL35, PV-1003 Sheet 1
DD. 9033/4 SK-EL36, TV-1004 Sheet 1
EE. 9033/4 SK-EL38, TV-3411 Sheets 1-2
FF. 9033/4 SK-EL39, TV-3410 Sheets 1-2
GG. 9033/4 SK-EL40, P-301 Sheet 1
HH. 9033/4 SK-EL41, P-302 Sheet 1
II. 9033/4 SK-EL45, LV-74D1&2 Sheet 1
JJ. 9033/4 SK-EL46, LV-74B Sheet 1
KK. 9033/4 SK-EL47, PV-647C Sheet 1
LL. 9033/4 SK-EL48, PV-640 Sheets 1-2
MM. 9033/4 SK-EL49, PV-647B Sheet 1
NN. 9033/4 SK-EL50, LV-74A Sheet 1
OO. 9033/4 SK-EL51, LV-74C Sheet 1
PP. 9033/4 SK-EL52, P-917 Sheets 1-4
QQ. 9033/4 SK-EL55, TY-2009 Sheet 1
RR. 9033/4 SK-EL56, FY-2233 Sheets 1-2
SS. 9033/4 SK-EL57, HS-2913 Sheet 1
TT. 9033/4 SK-EL58, Flow Meter Power Sheet 1
UU. 9033/4 SK-EL59, RS SOV to ILS (RS #1) Sheet 1
VV. 9033/4 SK-EL60, RS POS SW to ILS & DARM (RS #1) Sheet 1
WW. 9033/4 SK-EL61, RS POS SW to MUX (RS #1) Sheet 1
XX. 9033/4 SK-EL62, RS PRESS SW to MUX (RS #1) Sheet 1
YY. 9033/4 SK-EL63, RS T/C to MUX (RS #1) Sheet 1
ZZ. 9033/4 SK-EL64, RS Heat Flux to MUX (RS #1) Sheets 1-2

AAA. 9033/4 SK-EL65, RS XTMR & RTD to MUX (RS #1) Sheet 1
BBB. 9033/4 SK-EL66, PSS Misc. SW to MUX (RS #1) Sheet 1
CCC. 9033/4 SK-EL67, PSS TEMP SW to MUX (RS #1, 2, & 3) Sheet 1
DDD. 9033/4 SK-EL68, TSS SOV to ILS (RS #2) Sheet 1
EEE. 9033/4 SK-EL70, TSS POS SW to MUX (RS #2) Sheet 1
FFF. 9033/4 SK-EL71, TSS T/C to MUX (RS #2) Sheets 1-3
GGG. 9033/4 SK-EL72, TSS SW (3 WIRE) to ILS & MUX (RS #2 & 3)
Sheet 1
HHH. 9033/4 SK-EL73, TSS XMTR to MUX (RS #2) Sheets 1-3
III. 9033/4 SK-EL74, TSS RTD to MUX (RS #2 & 3) Sheet 1
JJJ. 9033/4 SK-EL75, TSS PUMPS to ILS (RS #2) Sheet 1
KKK. 9033/4 SK-EL76, PSS SOV to ILS (RS #2) Sheet 1
LLL. 9033/4 SL-EL77, PSS POS SW to ILS (RS #2) Sheet 1
MMM. 9033/4 SK-EL78, PSS Level SW to ILS (RS #2) Sheet 1
NNN. 9033/4 SK-EL79, PSS POS SW to MUX (RS #2) Sheet 1
OOO. 9033/4 SK-EL80, TSS SOV to ILS (RS #3) Sheet 1
PPP. 9033/4 SK-EL81, TSS POS SW to MUX (RS #3) Sheet 1
QQQ. 9033/4 SK-EL82, TSS T/C to MUX (RS #3) Sheet 1
RRR. 9033/4 SK-EL83, TSS XTMR to MUX (RS #3) Sheets 1-5
SSS. 9033/4 SK-EL84, TSS XTDR to MUX (RS #3) Sheet 1
TTT. 9033/4 SK-EL85, PSS LC-4 SW'S to MUX (RS #3) Sheet 1
UUU. 9033/4 SK-EL86, PSS MCC-B to ILS (RS #2 & 3) Sheets 1-2
VVV. 9033/4 SK-EL87, TSS SPEED XTMR to MUX (RS #3) Sheet 1
WWW. 9033/4 SK-EL88, RS Deflection XTMR to DARM (RS #1) Sheets 1-2
XXX. 9033/4 SK-EL89, RS RTD to DARM (RS #1) Sheets 1-2
YYY. 9033/4 SK-EL90, RS PRESS XTMR to DARM (RS #1) Sheet 1
ZZZ. 9033/4 SK-EL91, RS T/C to DARM (RS #1) Sheets 1-2
AAAA. 9033/4 SK-EL92, TSS STRAIN GAUGE to DARM (RS #2) Sheet 1
BBBB. 9033/4 SK-EL93, TSS HEAT FLUX to DARM (RS #2) Sheet 1
CCCC. 9033/4 SK-EL94, TSS PRESS XTMR to DARM (RS #2) Sheet 1
DDDD. 9033/4 SK-EL95, TSS T/C to DARM (RS #2) Sheets 1-3
EEEE. 9033/4 SK-EL96, TSS PRESS XTMR to DARM (RS #3) Sheet 1
FFFF. 9033/4 SK-EL97, TSS T/C to DARM (RS #3) Sheet 1
GGGG. Control Loop Diagrams (RADL Item 2-37, Supplement - Part II -
EPGS Control Loop Diagrams)

3.7 Instrument Index

3.7.1 Master Equipment List (MEL)

3.7.2 Measurements List

3.7.3 Master Information File (MIF)

3.8 Material Requisition and/or Specification

N/A

3.9 Vendor Data

N/A

3.10 Standards

N/A

3.11 Startup Schedule

3.11.1 10 MWe Pilot Plant Schedule, Start-Up and 2 Year
Experimental Testing Phase

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |

4.0 PREREQUISITES

- 4.1 Turnover of the system to SCE is complete and in accordance with Section 5.4 of the SCE Startup Manual.
- 4.2 Referenced material has been reviewed and later revision (if any) will not affect this test.
- 4.3 The Master Tracking System has been reviewed and outstanding items (if any) will not affect this test. A summary list of outstanding items is attached on Appendix 10A.
- 4.4 The Abnormal Equipment and Circuitry Log has been reviewed, is current, and is satisfactory for this test. A summary list is attached on Appendix 10B.
- 4.5 The system has been walked through and verified complete to the extent required to conduct this test.
- 4.6 Related prerequisite and preoperational tests (Test numbers 000-980) have been completed to the extent required to demonstrate the operability of the plant systems required for this test.

- 4.7 Verify that all necessary control development tests (1010, 1030, and 1040) have been completed to the extent required to operate the TSS charging system over its entire operating range. Also, since it will be necessary to discharge the TSU periodically to permit the execution of 1150 tests, 1150 tests and 1160 (Storage Discharging) tests will be performed on an overlapping basis. Therefore, also verify that 1040 tests have been completed to the extent required to satisfactorily discharge the TSU to the levels required for 1150 tests.

- 4.8 All test equipment as per Section 6.0 is available, calibrated, and in working order.

- 4.9 The data base in the CCM and MVCU and control loop diagrams for the control loops under test have been validated and updated to proper test configuration.

- 4.10 A pretest coordination meeting has been held to familiarize test and operations personnel with requirements of this test.

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |

5.0 LIMITS AND PRECAUTIONS

- 5.1 This test involves the use of redirected power on to the receiver. As a result, no personnel are permitted on or above the 15th tower level during these operating periods. Test personnel are permitted however in remote station #1 at the 13th and 14th level (see Section 5.10).
- 5.2 High temperature, high pressure steam and feedwater and high temperature oil will be flowing throughout the plant including the thermal storage equipment. Care should be exercised when working around any operating or flowing system. Avoid areas exposed to safety valve discharges.
- 5.3 Opening of the system for inspection, maintenance, or repair should be done only after internal temperatures and pressures have reached ambient conditions and proper clearances have been received.
- 5.4 The heliostat field should be kept clear of unattended vehicles. Personnel working in the collector field must be in communication with the control room and be working under the direction of the control room operator (see Section 5.10).
- 5.5 Visual inspections of hot areas should only be accomplished after cooldown and under extremely guarded conditions after proper clearances have been received.
- 5.6 Groups of 2 or more heliostats in one quadrant shall not perform simultaneous wire walks during operating hours without "alarming" personnel in the field and on the tower (see Section 5.10).
- 5.7 In case of a power failure or sustained dropout, tracking heliostats shall be directed to face up stow position.

- 5.8 Operating personnel should be familiar with emergency procedures involving defocus of the collector field during normal operation and following loss of primary field power.
- 5.9 During high power portions of this test procedure, the steam flow produced by the receiver can exceed the maximum TSS charging limitation. Therefore some reduction of collector field operation may be required.

5.10 SAFETY POLICIES

5.10.1 Introduction

The following outlines the Safety Policies that will be followed during the Thermal Storage Test (1150) period. In addition to these Safety Policies, all personnel involved in the program are encouraged to read and understand the SCE Accident Prevention Manual (APM). Questions regarding these rules should be directed to your immediate supervisor.

ONLY AUTHORIZED PERSONNEL will be allowed in the Collector Field, Receiver Tower, Core Area or Control Room during actual test periods. AUTHORIZED PERSONNEL are those individuals who have obtained approval from the Operating Foreman and/or who have previously demonstrated familiarity with the solar facilities design and the safety procedures.

5.10.2 General

A. SCE Accident Prevention Rules and Solar One Generating Station Operating Procedures shall be followed when working on all process and electrical distribution systems. Particular emphasis will be placed on SCE Clearance Procedures as defined in the APM.

- B. In the event of an accident, SCE and DOE shall be notified and SCE will conduct an inquiry to identify the cause of the accident and take measures necessary to prevent its recurrence.
- C. All personnel involved in testing and operations shall be cognizant and understand these Safety Policies. It will be the responsibility of ALL supervisors to insure these Safety Policies are followed.
- D. SCE Control Operators shall have prior knowledge of ALL personnel working in a hazardous area, and will maintain communication with these personnel by use of radios or pagers.
- E. ALL personnel shall obtain approval from the Operating Foreman BEFORE entering designated hazardous areas or working on any equipment. Personnel shall be notified by the Control Operator of any designated hazardous areas related to the requested approval.
- F. ALL control systems related to Thermal Storage (1150) Testing shall be in good working condition.
- G. A warning system shall be devised to indicate; test start, wire walk, stray heliostat, emergency stop, and test end. This warning system could be a sequence of whistle soundings, a public address message or flashing lights.
- H. Identification badges will be issued to all personnel and shall be worn in a conspicuous location by everyone.
- I. Hard hats shall be worn by all personnel within the plant area.
- J. The Operating Foreman shall be notified immediately of any abnormal or hazardous situations observed.

5.10.3 Guests

A. Guests shall be accompanied by a qualified person when entering Collector Field, Receiver Tower, Core Area or Control Room during non operating periods. Guests will not normally be allowed in these areas during operating periods.

B. Guests on an exception basis may be allowed in the Collector Field, Receiver Tower, Core Area or Control Room during operating periods with the approval of the Operating Foreman and accompanied by AUTHORIZED PERSONNEL at all times.

C. Use of cameras shall be allowed only with the appropriate approvals. The Security Officer should be contacted regarding approval authority.

D. Temporary identification badges shall be issued by plant security and worn in a conspicuous location.

5.10.4 Collector Field

A. ONLY AUTHORIZED PERSONNEL shall be allowed in the Collector Field during its operation and only with the approval of the Operating Foreman. This limitation applies to the access roads leading to and from the Core Area.

B. AUTHORIZED PERSONNEL working in the Collector Field shall carry and wear, as required, safety approved dark glasses and maintain communication with the Control Operator by use of radios or pagers.

C. Personnel working in the Collector Field with motorized vehicles shall not leave vehicles unattended unless the Control Operator has cleared that area specifically for that purpose.

- D. The Weather Station Towers are "OFF LIMITS" to all personnel during testing.
- E. In the event of loss of electrical power, the Collector Field shall be cleared.
- F. All heliostats involved in testing shall normally be placed in "standby" before sunrise. These heliostats shall normally not be moved to face down stow until after sunset, except in emergency conditions or in accordance with test requirements, and after an appropriate warning signal.
- G. Wire walks involving the southeast quadrant should be initiated only from the ALT-1 stow position.
- H. If more than two heliostats in one quadrant are required to wire walk, a wire walk notification shall be given.
- I. Areas designated "Location of Bottom of Wire Walk" shall be marked in a conspicuous manner and will immediately be evacuated when the "wire walk" alarm is sounded.
- J. Established "wire walks" will be used when moving heliostats between stow and "standby".
- K. Sun images on heliostats should not be viewed intentionally with the naked eye or through any type of lensed mechanism.

5.10.5 Receiver Tower

- A. ONLY AUTHORIZED PERSONNEL will be allowed on the Receiver Tower during testing.

B. Receiver Tower access shall normally be made by the elevator and limited to times when heliostats are in "standby" or "track" and only with the approval of the Operating Foreman. Movement up and down the Receiver Tower during wire walk periods shall be limited to emergency situations and requires the approval of the Operating Foreman.

C. Receiver panels should not be viewed directly by the naked eye or through any type of lensed mechanism.

D. Hazardous areas shall be posted and local danger spots safety striped. These areas are to be avoided during wire walks.

E. Personnel shall be restricted from the fifteenth level (directly above the BCS targets) during Receiver operation or with any portion of the Collector Field in track except for special situations left up to the discretion of the Operating Foreman. Dark glasses shall be used as protection from Receiver brightness.

6.0 TEST EQUIPMENT

NOTE: Depending on the results of specific plant stability tests, some or all of the following test equipment may be required. Test equipment equivalent to that specified may be used. Equipment serial number will be recorded prior to start of test and calibration shall be verified for expected test time period.

6.1 Indicating Instruments

None required

6.2 Sensors and Transducers

None required

6.3 Recording Equipment

6.3.1 Strip Chart Recorders

Make: Gould
Model: Brush 260
Number Required: 2

6.4 Others

6.4.1 Control Test Unit

Serial Number: MDAC Supplied
Number Required: 2

6.4.2 Transfer Function Analyzer

Make: EMR
Number Required: 1

6.4.3 Function (Wave) Generator

Make: Hewlett Packard

Model: 3310A

Number Required: 1

| Initial | Date |
|---------|------|
| | |
| | |
| | |

7.0 INITIAL CONDITIONS

7.1 Environmental Conditions

7.1.1 Mode 5 testing should be carried out during clear or hazy weather periods when uniform and constant insolation levels are available to the collector field. The only exception occurs during tests specifically designed to investigate plant operation during partly cloudy periods (Section 8.7).

7.2 Temporary Installations

7.2.1 The Controls Test Units, Transfer Function Analyzer, Function Generator, and strip chart recorders are installed as required to support Section 8 testing.

7.3 Support Systems/Plant Operating Status

7.3.1 This test requires the operation of all plant systems excluding:

- Turbine generator system
 - Beam characterization system
 - Operational control system (OCS)
 - Specifically instrumented heliostat and meteorological measurement system (SHIMMS)
- and all related power, instrumentation, and control equipment.

7.3.2 Auxiliary steam should be available from the auxiliary electric boiler or TSS extraction system to the deaerator and turbine seal steam regulator in sufficient quantities to properly deaerate the condensate and maintain a condenser vacuum.

7.3.3 All aspects of the Data Acquisition System involving SDPC and DARMS information shall be operational including onsite recording, display, and playback capability. If the apparatus for transmission, recording, and processing of data at MDAC Huntington Beach is inoperable, the testing may proceed at discretion of the lead startup engineer.

7.3.4 All "first out" trip parameters shall be properly loaded into the DARMS scan list and the high speed trip recording capability shall be operational.

7.3.5 The TSU bed has been conditioned and the heat exchangers and TSS flash tank and all piping have been sufficiently cleaned on both oil and water/steam sides to support TSS charging loop operation. See TSU Bed Conditioning Procedure 1040A.

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |

| | Initial | Date |
|---|---------|------|
| 7.3.6 All appropriate control valves, instruments and control loops have been loop checked and tuned and are operational to support the 1150 tests. See TSS Controls Test Procedure 1040B. | | |
| 7.3.7 The Ullage Maintenance Unit (UMU) has been checked out and is operational. | | |
| 7.4 Process Conditions | | |
| The following process and SDPC controller conditions should exist at the outset of testing as defined in Section 8 or at anytime when a restart of Mode 5 operation is required. | | |
| 7.4.1 Feedwater shall be flowing through the condensate and feedwater system to the receiver. Feedwater chemistry shall be within the acceptable operating limits as defined by the sampling system alarm values (Ref: Sampling System Preoperational Test Procedure - No. 956). | | |
| 7.4.2 The receiver shall be producing steam and flowing through the down-comer to the steam dump system. The steam dump system shall be controlling system pressure to between 1450 and 1515 psig at PI 1001. Receiver steam temperature set point shall be >650°F to exceed the 50°F minimum | | |

- 7.3.6 All appropriate control valves, instruments and control loops have been loop checked and tuned and are operational to support the 1150 tests. See TSS Controls Test Procedure 1040B.
- 7.3.7 The Ullage Maintenance Unit (UMU) has been checked out and is operational.

7.4 Process Conditions

The following process and SDPC controller conditions should exist at the outset of testing as defined in Section 8 or at anytime when a restart of Mode 5 operation is required.

- 7.4.1 Feedwater shall be flowing through the condensate and feedwater system to the receiver. Feedwater chemistry shall be within the acceptable operating limits as defined by the sampling system alarm values (Ref: Sampling System Preoperational Test Procedure - No. 956).
- 7.4.2 The receiver shall be producing steam and flowing through the down-comer to the steam dump system. The steam dump system shall be controlling system pressure to between 1450 and 1515 psig at PI 1001. Receiver steam temperature set point shall be >650°F to exceed the 50°F minimum

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |

allowable superheat trip point. Redirected power to the receiver shall be that value provided by a predefined heliostat group. Receiver steam flow shall be that which naturally occurs in response to the heliostat group. Receiver feed pump shall be operating in an automatic (valve) control mode. Receiver flash tank shall be in its normal standby mode.

7.4.3 A large fraction of the collector field heliostats shall be available to track the receiver. During portions of this test involving transitions to high charging rate operation, the required additional heliostats should be tracking the "Standby" point.

7.4.4 Controllers, valves and hand switches shall be in the status identified in Section 8.1.

8.0 PROCEDURE AND DATA COLLECTION

The basic procedure of the 1150 test series is to systematically operate the process equipment and its associated controllers over the normal and extreme operating ranges to verify functional operation and ability to meet plant performance and operating requirements. The control loops have been brought into service and verified one at a time using a closed loop control test in the 1040 B test series. If acceptable performance cannot be obtained, additional tuning or tests such as open loop tests on the processor or control components may be required to characterize the control loop so further control algorithm adjustments or modifications can be made. It is assumed that the test conductors, test engineers and control operators are closely familiar with the process and the control loops and therefore detailed step by step instructions are not required to conduct the tests.

8.1 CHARGING HEAT EXCHANGER STARTUP

8.1.1 Single Charging Train Startup

The following test sequence is written for the startup of charging heat exchanger train 1 (SKID SA-302). Similar instructions can be developed for train 2 (SKID SA-303) by substituting the appropriate tag numbers for hand switches, sensors, controllers and equipment.

- 8.1.1.1 Verify that the charging heat exchangers have cooled to a temperature substantially below their normal operating level.
- 8.1.1.2 Verify that low temperature oil (425-450°F) is available in the thermal storage unit from the bottom manifold.
- 8.1.1.3 Set up and verify the valve alignments as shown in Table 8-1.
- 8.1.1.4 Set up and verify the controller/loop conditions as shown in Table 8-2.
- 8.1.1.5 Verify that receiver steam is flowing through the main steam downcomer at a controlled temperature and pressure. (A pressure between 1450 and 1515 psig at PI 1001 and a temperature of 960°F at TI 2903 are required before actual charging operation can begin.) The total receiver flow should be approximately 50,000 lb/hr.
- 8.1.1.6 Verify that the charging oil pump P-301 and flash tank drain pump P-307 are ready for operation. Verify that the steam line low point drains are operational.
- 8.1.1.7 Toggle TD 3411 from "FLOW" to "TEMP" and back to "FLOW".

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Table 8-1
Initial Valve Alignment for Single Charging Train Startup

| Valve | Train 1 | | Train 2 | |
|--------------------------|----------|--------|----------|--------|
| | Position | Verify | Position | Verify |
| (Water/Steam) | | | | |
| Main Steam Stop-MOV 1030 | Closed | ---- | Closed | ---- |
| UV-3102 | Closed | ---- | Closed | ---- |
| TV-3105 | Closed | ---- | Closed | ---- |
| TDWIS | Open | ---- | Open | ---- |
| TDSBV | Closed | ---- | Closed | ---- |
| V-MS-3-301 | Open | ---- | Open | ---- |
| V-MS-4-302 | Open | ---- | Closed | ---- |
| AOV-3206 | Closed | ---- | Closed | ---- |
| THSVV-1 | Closed | ---- | (Closed) | ---- |
| V-CO-301-301 | Open | ---- | (Open) | ---- |
| PV-3110 | Closed | ---- | Closed | ---- |
| V-CO-303-305 | Open | ---- | (Open) | ---- |
| V-MS-4-304 | Closed | ---- | Open | ---- |
| AOV-3306 | Closed | ---- | Closed | ---- |
| THSVV-2 | (Closed) | ---- | Closed | ---- |
| V-CO-302-302 | (Open) | ---- | Open | ---- |
| PV-3111 | Closed | ---- | Closed | ---- |
| V-CO-304-306 | (Open) | ---- | Open | ---- |
| AOV-3220 | Closed | ---- | Closed | ---- |
| AOV-3320 | Closed | ---- | Closed | ---- |
| TCVV-2, -3 | Closed | ---- | Closed | ---- |
| V-VT-4-301 | Open | ---- | Open | ---- |

Table 8-1

Initial Valve Alignment for Single Charging Train Startup (Continued)

| Valve | Train 1 | | Train 2 | |
|--|----------|--------|----------|--------|
| | Position | Verify | Position | Verify |
| V-C0-15-307 | Open | ---- | Open | ---- |
| V-C0-5-7 | Open | ---- | Open | ---- |
| LV-74B Upstream and Downstream Block | Open | ---- | Open | ---- |
| LV-74D1 Upstream and Downstream Block | Open | ---- | Open | ---- |
| LV-74D2 Upstream and Downstream Block | Open | ---- | Open | ---- |
| PV 647C Upstream and Downstream Block | Open | ---- | Open | ---- |
| PV 640 Upstream and Downstream Block | Open | ---- | Open | ---- |
| AOV-3117 | Closed | ---- | Closed | ---- |
| AOV-3118 | Closed | ---- | Closed | ---- |
| THSBV-1 & -2 Vent Valves | Open | ---- | Open | ---- |
| THSBLV-1, 2, 3, 4 Vent Valves (Charging Oil) | Open | ---- | Open | ---- |
| AOV 3004 | Open | ---- | Open | ---- |
| AOV 3003 | Open | ---- | Open | ---- |
| AOV 3001 | Closed | ---- | Closed | ---- |
| AOV 3002 | Closed | ---- | Closed | ---- |
| AOV 3005 | Open | ---- | Open | ---- |

Table 8-1

Initial Valve Alignment for Single Charging Train Startup (Continued)

| Valve | Train 1 | | Train 2 | |
|--------------|----------|--------|----------|--------|
| | Position | Verify | Position | Verify |
| PV 3910 | Closed | ---- | Closed | ---- |
| V-T0-3-301 | Open | ---- | NA | ---- |
| V-T0-3-302 | Open | ---- | NA | ---- |
| V-T0-3-303 | NA | ---- | Open | ---- |
| V-T0-3-304 | NA | ---- | Open | ---- |
| V-T0-3-305 | Open | ---- | NA | ---- |
| V-T0-3-306 | NA | ---- | Open | ---- |
| V-T0-4-307 | Open | ---- | NA | ---- |
| V-T0-5-308 | NA | ---- | Open | ---- |
| V-T0-4-310 | Open | ---- | NA | ---- |
| V-T0-5-311 | NA | ---- | Open | ---- |
| V-T0-9-312 | Open | ---- | NA | ---- |
| V-T0-9-313 | NA | ---- | Open | ---- |
| V-T0-301-309 | Closed | ---- | Closed | ---- |

Table 8-2
Controller/Loop Initial Conditions For Single Charging Train Startup

TEST 1150

PARAGRAPH 8.1.1

| Item Verified | Controller/Loop Tag | Control Mode | Setpoint | Commanded Output | Constraints or Special Conditions |
|---------------|---------------------|----------------|----------|------------------|-----------------------------------|
| | PC640/PC640 | Auto/Console | 115 PSIG | | |
| | AM640 | Auto/Console | | | |
| | PC647C/PC647C | Auto/Console | * | | |
| | AM647C | Auto/Console | | | |
| | LC74D/LCM74D1 | Auto/Console | 95% | | |
| | LCM74D2 | Auto/Console | 25 in | | |
| | LC74B/LC74B | Auto/Console | 20 in | | |
| | AM74B | Auto/Console | | | |
| | PC3110/PCM3110 | Auto/Cascade | | | Train 1 Startup |
| | PC3111/PCM3111 | Auto/Cascade | | | Train 2 Startup |
| | UC3102/AM3102 | Auto/Console | | | |
| | PC3102 | Manual/Console | | 0% | |
| | FC3102 | Manual/Console | | 0% | |
| | UD3102A | PT1001 | | | |

*Normal value as established in Test Series 1040B.

Table 8-2

Controller/Loop Initial Conditions For Single Charging Train Startup (Continued)

TEST 1150

PARAGRAPH 8.1.1

| Item Verified | Controller/Loop Tag | Control Mode | Setpoint | Commanded Output | Constraints or Special Conditions |
|---------------|---------------------|----------------|----------|------------------|-----------------------------------|
| | UD3102B | Normal | | | |
| | UD3102C | Flow | | | |
| | TC3105/TC3105 | Auto/Console | 648°F | | |
| | FCM3105 | Auto/Cascade | | | |
| | TC3411/TC3411 | Manual/Console | 580°F | | Oil Loop - Train 1 |
| | FC3411 | Auto/Cascade | | | |
| | FCY3411 | Manual/Console | | 33.2% | |
| | FCM3411 | Manual/Cascade | | 80% | |
| | TD3411 | Flow | | | |
| | TC3413/PCM3413 | Manual/Console | | 0% | Oil Pump - Train 1 |
| | TC3410/TC3410 | Manual/Console | 580°F | | Oil Loop - Train 2 |
| | FC3410 | Auto/Cascade | | | |
| | FCY3410 | Manual/Console | | 33.2% | |
| | FCM3410 | Manual/Cascade | | 80% | |
| | TD3410 | Flow | | | |

Test 1150
Revision 0
Page 42 of 105

Table 8-2
 Controller/Loop Initial Conditions For Single Charging Train Startup (Continued)

TEST 1150

PARAGRAPH 8.1.1

| Item Verified | Controller/Loop Tag | Control Mode | Setpoint | Commanded Output | Constraints or Special Conditions |
|---|--------------------------------------|--|----------|------------------|-----------------------------------|
| | TC3414/PCM3414 Receiver Loops | Manual/Console Normal Operating Modes | * | 0% | Oil Pump - Train 2 |
| *Normal values as established in Test Series 1040B. | | | | | |

| | Initial | Date |
|--|---------|------|
| <p>8.1.1.8 Command oil pump P-301 to start through either</p> <p style="padding-left: 40px;">HS 3413A (console switch) HS 3413B (SDPC keyboard)</p> <p>And verify oil flow as indicated by FI 3211 on TSS CRT.</p> | | |
| <p>8.1.1.9 Monitor pump discharge oil temperature (TI 3214) on the TSS CRT. Continue oil circulation until discharge oil temperature stabilizes and then switch PCM 3413 to Auto/Console and FCM 3411 to Auto/Cascade.</p> | | |
| <p>8.1.1.10 Open AOV 3206 and then open bypass hand valves on charging steam line around valves MOV 1030 and UV 3102.</p> <p>NOTE: Warmup steam temperature cannot exceed 690°F as indicated by TI 3105A and TI 3105B. A temperature in excess of this value will activate a TSS charging loop trip. If a high temperature is experienced, the bypass isolation valve around UV 3102 should be partially closed.</p> | | |
| <p>8.1.1.11 Open MOV 1030 and allow full steam pressure to the upstream side of UV 3102 (close MOV 1030 bypass valve). At this point, the steam pressure should be between 1450 and 1515 psig (as indicated by PI 1001 -- RS CRT) and the steam temperature should be 960°F (as indicated by TI 2903 -- RS-CRT).</p> | | |

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

- 8.1.1.12 Open bootleg drain free blows at SA-301 outlet and SA-302 inlet.
- 8.1.1.13 Gradually open UV-3102 by inputting a C.O. to FC 3102 and verify proper desuperheater (DS-301) operation. Close UV-3102 bypass hand valve.
- 8.1.1.14 Continue to open UV-3102 until steam flow (FI 3102) is equal to approximately 10 KLBH.
- 8.1.1.15 Close bootleg drain free blows.
- 8.1.1.16 Adjust the setpoint of FC 3102 to a value equal to the P.V. and set FC 3102 to AUTO.
- 8.1.1.17 Verify proper operation of desuperheater DS-301. Steam temperature shall be 650°F (nominal value) as measured by TI 3105A or 3105B.
- 8.1.1.18 When condenser discharge oil temperature (TI 3211 A/B) increases to 550°F (on its way to a 580°F final control value), divert flow to the top TSU manifold. The required oil valve commands are:
 - AOV 3001 (open)
 - AOV 3002 (open)
 - AOV 3003 (closed)
 - AOV 3005 (closed)

(AOV 3005 command executed last)

- 8.1.1.19 Gradually increase the setpoint on FC 3102 until the P.V. equals approximately 40 KLBH. Verify proper operation of PC 3110.
- 8.1.1.20 Verify that TC 3411 sequences to AUTO when the condenser discharge oil temperature (TI 3211 A/B) reaches 570°F.
- 8.1.1.21 Adjust the PC 3102 controller setpoint to a value equal to the current P.V. (PI 1001).
- 8.1.1.22 Toggle UD 3102B to "PRESS."
- 8.1.1.23 Adjust the setpoint on PC 3102 to a value equal to 1515 psig and toggle PD 1001A to "ENABLE." Verify that the steam dump valve goes fully closed (ZI 1001) and that PC 3102 is functioning properly.
- 8.1.1.24 Adjust the setpoint on PC 3102 to a value equal to the current P.V. (PI 3102) and toggle UD 3102A to "PT 3102."
- 8.1.1.25 Follow pressure stabilization, adjust the setpoint on PC 3102 to 1450 psig.
- 8.1.1.26 Repeat steps 8.1.1.1 through 8.1.1.25 starting with a downcomer steam temperature of 775°F (TI 2903, steps 8.1.1.5 and 8.1.1.11).
- 8.1.1.27 Repeat steps 8.1.1.1 through 8.1.1.25 starting with a downcomer steam temperature of 660°F (TI 2903, steps 8.1.1.5 and 8.1.1.11).

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

8.1.2 Series Charging Train Startup

The following test sequence is written for the startup of charging heat exchanger train 2 following the startup of charging heat exchanger train 1. Similar instructions can be developed for train 2 followed by train 1 by substituting the appropriate tag numbers for hand switches, sensors, controllers and equipment. When one loop is in operation, the inlet steam pressure regulators (PCV 3207, PCV 3307) are designed to maintain the inactive loop in a hot standby condition.

8.1.2.1 Verify that the charging heat exchangers have cooled to a temperature substantially below their normal operating level.

8.1.2.2 Verify that low temperature oil (425-450°F) is available in the thermal storage unit from the bottom manifold.

8.1.2.3 Set up and verify the valve alignments as shown in Table 8-3.

8.1.2.4 Set up and verify the controller/loop conditions as shown in Table 8-4.

8.1.2.5 Verify that receiver steam is flowing through the main steam downcomer at a controlled temperature and pressure. (A pressure between 1450 and 1515 psig at PI 1001 and a temperature of 960°F at TI 2903 are required before actual charging operation can begin.) The total receiver flow should be approximately 50,000 lb/hr.

Table 8-3

Initial Valve Alignment for Series Charging Train Startup

| Valve | Train 1 | | Train 2 | |
|--------------------------|----------|--------|----------|--------|
| | Position | Verify | Position | Verify |
| (Water/Steam) | | | | |
| Main Steam Stop-MOV 1030 | Closed | ---- | Closed | ---- |
| UV-3102 | Closed | ---- | Closed | ---- |
| TV-3105 | Closed | ---- | Closed | ---- |
| TDWIS | Open | ---- | Open | ---- |
| TDSBV | Closed | ---- | Closed | ---- |
| V-MS-3-301 | Open | ---- | Open | ---- |
| V-MS-4-302 | Open | ---- | Open | ---- |
| AOV-3206 | Closed | ---- | Closed | ---- |
| THSVV-1 | Closed | ---- | (Closed) | ---- |
| V-CO-301-301 | Open | ---- | (Open) | ---- |
| PV-3110 | Closed | ---- | Closed | ---- |
| V-CO-303-305 | Open | ---- | (Open) | ---- |
| V-MS-4-304 | Open | ---- | Open | ---- |
| AOV-3306 | Closed | ---- | Closed | ---- |
| THSVV-2 | (Closed) | ---- | Closed | ---- |
| V-CO-302-302 | (Open) | ---- | Open | ---- |
| PV-3111 | Closed | ---- | Closed | ---- |
| V-CO-304-306 | (Open) | ---- | Open | ---- |
| AOV-3220 | Closed | ---- | Closed | ---- |
| AOV-3320 | Closed | ---- | Closed | ---- |
| TCVV-2, -3 | Closed | ---- | Closed | ---- |
| V-VT-4-301 | Open | ---- | Open | ---- |

Table 8-3

Initial Valve Alignment for Series Charging Train Setup (Continued)

| Valve | Train 1 | | Train 2 | |
|--|----------|--------|----------|--------|
| | Position | Verify | Position | Verify |
| V-C0-15-307 | Open | ---- | Open | ---- |
| V-C0-5-7 | Open | ---- | Open | ---- |
| LV-74B Upstream and Downstream Block | Open | ---- | Open | ---- |
| LV-74D1 Upstream and Downstream Block | Open | ---- | Open | ---- |
| LV-74D2 Upstream and Downstream Block | Open | ---- | Open | ---- |
| PV 647C Upstream and Downstream Block | Open | ---- | Open | ---- |
| PV 640 Upstream and Downstream Block | Open | ---- | Open | ---- |
| A0V-3117 | Closed | ---- | Closed | ---- |
| A0V-3118 | Closed | ---- | Closed | ---- |
| THSBV-1 & -2 Vent Valves | Open | ---- | Open | ---- |
| THSBLV-1, 2, 3, 4 Vent Valves (Charging Oil) | Open | ---- | Open | ---- |
| A0V 3004 | Open | ---- | Open | ---- |
| A0V 3003 | Open | ---- | Open | ---- |
| A0V 3001 | Closed | ---- | Closed | ---- |
| A0V 3002 | Closed | ---- | Closed | ---- |
| A0V 3005 | Open | ---- | Open | ---- |

Table 8-3

Initial Valve Alignment for Series Charging Train Startup (Continued)

| Valve | Train 1 | | Train 2 | |
|--------------|----------|--------|----------|--------|
| | Position | Verify | Position | Verify |
| PV 3910 | Closed | ---- | Closed | ---- |
| V-T0-3-301 | Open | ---- | NA | ---- |
| V-T0-3-302 | Open | ---- | NA | ---- |
| V-T0-3-303 | NA | ---- | Open | ---- |
| V-T0-3-304 | NA | ---- | Open | ---- |
| V-T0-3-305 | Open | ---- | NA | ---- |
| V-T0-3-306 | NA | ---- | Open | ---- |
| V-T0-4-307 | Open | ---- | NA | ---- |
| V-T0-5-308 | NA | ---- | Open | ---- |
| V-T0-4-310 | Open | ---- | NA | ---- |
| V-T0-5-311 | NA | ---- | Open | ---- |
| V-T0-9-312 | Open | ---- | NA | ---- |
| V-T0-9-313 | NA | ---- | Open | ---- |
| V-T0-301-309 | Closed | ---- | Closed | ---- |

Table 8-4
Controller/Loop Initial Conditions For Series Charging Train Startup

TEST 1150

PARAGRAPH 8.1.2

| Item Verified | Controller/Loop Tag | Control Mode | Setpoint | Commanded Output | Constraints or Special Conditions |
|---------------|---------------------|----------------|----------|------------------|-----------------------------------|
| | PC 640/PC640 | Auto/Console | 115 PSIG | | |
| | AM640 | Auto/Console | | | |
| | PC647C/PC647C | Auto/Console | * | | |
| | AM647C | Auto/Console | | | |
| | LC74D/LCM74D1 | Auto/Console | 95% | | |
| | LCM74D2 | Auto/Console | 25 in | | |
| | LC74B/LC74B | Auto/Console | 20 in | | |
| | AM74B | Auto/Console | | | |
| | PC3110/PCM3110 | Auto/Cascade | | | Train 1 Startup |
| | PC3111/PCM3111 | Auto/Cascade | | | Train 2 Startup |
| | UC3102/AM3102 | Auto/Console | | | |
| | PC3102 | Manual/Console | | 0% | |
| | FC3102 | Manual/Console | | 0% | |
| | UD3102A | PT1001 | | | |

*Normal value as established in Test Series 1040B.

Table 8-4

Controller/Loop Initial Conditions For Series Charging Train Startup (Continued)

TEST 1150PARAGRAPH 8.1.2

| Item Verified | Controller/Loop Tag | Control Mode | Setpoint | Commanded Output | Constraints or Special Conditions |
|---------------|---------------------|----------------|----------|------------------|-----------------------------------|
| | UD3102B | Normal | | | |
| | UD3102C | Flow | | | |
| | TC3105/TC3105 | Auto/Console | 648°F | | |
| | FCM3105 | Auto/Cascade | | | |
| | TC3411/TC3411 | Manual/Console | 580°F | | Oil Loop - Train 1 |
| | FC3411 | Auto/Cascade | | | |
| | FCY3411 | Manual/Console | | 33.2% | |
| | FCM3411 | Manual/Cascade | | 80% | |
| | TD3411 | Flow | | | |
| | TC3413/PCM3413 | Manual/Console | | 0% | Oil Pump - Train 1 |
| | TC3410/TC3410 | Manual/Console | 580°F | | Oil Loop - Train 2 |
| | FC3410 | Auto/Cascade | | | |
| | FCY3410 | Manual/Console | | 33.2% | |
| | FCM3410 | Manual/Cascade | | 80% | |
| | TD3410 | Flow | | | |

Table 8-4

Controller/Loop Initial Conditions For Series Charging Train Startup (Continued)

TEST 1150

PARAGRAPH 8.1.2

| Item Verified | Controller/Loop Tag | Control Mode | Setpoint | Commanded Output | Constraints or Special Conditions |
|---------------|----------------------------------|--|----------|------------------|-----------------------------------|
| | TC3414/PCM3414 Receiver Loops | Manual/Console Normal Operating Modes | * | 0% | Oil Pump - Train 2 |

*Normal values as established in Test Series 1040B.

Initial

Date

8.1.2.6 Startup charging heat exchanger train 1 according to procedure steps 8.1.1.6 through 8.1.1.25.

8.1.2.7 Verify that charging train 2 pressure (PI 3311) is approximately equal to 800 psig.

8.1.2.8 Verify that charging oil pump P-302 is ready for operation. Verify that the steam line low point drains are operational.

8.1.2.9 Toggle TD 3410 from "FLOW" to "TEMP" and back to "FLOW."

8.1.2.10 Command oil pump P-302 to start through either

HS 3414A (console switch)

HS 3414B (SDPC keyboard)

And verify oil flow as indicated by FI 3310 on TSS CRT.

8.1.2.11 Monitor pump discharge oil temperature (TI 3314) on the TSS CRT. Continue oil circulation until discharge oil temperature stabilizes and then switch PCM 3414 to Auto/Console and FCM 3410 to Auto/Cascade.

- 8.1.2.12 Adjust the setpoint on PC 3102 to approximately 1000 psig.

- 8.1.2.13 Following pressure stabilization, verify that the difference between PI 3303 and PI 3311 is less than 100 PSI and open AOV-3306. Verify steam flow to train 2 (FI 3305) and verify train 2 pressure control (PCM 3111 P.V.).

- 8.1.2.14 Adjust the setpoint on PC 3102 to 1450 psig and verify proper charging oil/steam system operation.

- 8.1.2.15 Verify that TC 3410 sequences to AUTO when the train 2 condenser discharge oil temperature (TI 3310 A/B) reaches 570°F.

- 8.1.2.16 Repeat steps 8.1.2.1 through 8.1.2.15 starting with a downcomer steam temperature of 775°F (TI 2903, step 8.1.2.5).

- 8.1.2.17 Repeat steps 8.1.2.1 through 8.1.2.15 starting with a downcomer steam temperature of 660°F (TI 2903, step 8.1.2.5).

- 8.1.3 Parallel charging train startup.

The following test sequence is written for the simultaneous (parallel) startup of both TSS charging heat exchanger trains.

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

| | | Initial | Date |
|---------|--|---------|------|
| 8.1.3.1 | Verify that the charging heat exchangers have cooled to a temperature substantially below their normal operating level. | | |
| 8.1.3.2 | Verify that low temperature oil (425-450°F) is available in the thermal storage unit from the bottom manifold. | | |
| 8.1.3.3 | Set up and verify the valve alignments as shown in Table 8-5. | | |
| 8.1.3.4 | Set up and verify the controller/loop conditions as shown in Table 8-6. | | |
| 8.1.3.5 | Verify that the receiver steam is flowing through the main steam downcomer at a controlled temperature and pressure. (A pressure between 1450 and 1515 psig at PI 1001 and a temperature of 960°F at TI 2903 are required before actual charging operation can begin.) The total receiver flow should be approximately 50,000 lb/hr. | | |
| 8.1.3.6 | Verify that the charging oil pumps (P-301, P-302) and flash tank drain pump (P-307) are ready for operation. Verify that the steam line low point drains are operational. | | |
| 8.1.3.7 | Toggle TD 3411/TD 3410 from "FLOW" to "TEMP" and back to "FLOW." | | |

Table 8-5

Initial Valve Alignment for Parallel Charging Train Startup

| Valve | Train 1 | | Train 2 | |
|--------------------------|----------|--------|----------|--------|
| | Position | Verify | Position | Verify |
| (Water/Steam) | | | | |
| Main Steam Stop-MOV 1030 | Closed | ---- | Closed | ---- |
| UV-3102 | Closed | ---- | Closed | ---- |
| TV-3105 | Closed | ---- | Closed | ---- |
| TDWIS | Open | ---- | Open | ---- |
| TDSBV | Closed | ---- | Closed | ---- |
| V-MS-3-301 | Open | ---- | Open | ---- |
| V-MS-4-302 | Open | ---- | Open | ---- |
| AOV-3206 | Closed | ---- | Closed | ---- |
| THSVV-1 | Closed | ---- | (Closed) | ---- |
| V-CO-301-301 | Open | ---- | (Open) | ---- |
| PV-3110 | Closed | ---- | Closed | ---- |
| V-CO-303-305 | Open | ---- | (Open) | ---- |
| V-MS-4-304 | Open | ---- | Open | ---- |
| AOV-3306 | Closed | ---- | Closed | ---- |
| THSVV-2 | (Closed) | ---- | Closed | ---- |
| V-CO-302-302 | (Open) | ---- | Open | ---- |
| PV-3111 | Closed | ---- | Closed | ---- |
| V-CO-304-306 | (Open) | ---- | Open | ---- |
| AOV-3220 | Closed | ---- | Closed | ---- |
| AOV-3320 | Closed | ---- | Closed | ---- |
| TCVV-2, -3 | Closed | ---- | Closed | ---- |
| V-VT-4-301 | Open | ---- | Open | ---- |

Table 8-5

Initial Valve Alignment for Parallel Charging Train Startup (Continued)

| Valve | Train 1 | | Train 2 | |
|--|----------|--------|----------|--------|
| | Position | Verify | Position | Verify |
| V-CO-15-307 | Open | ---- | Open | ---- |
| V-CO-5-7 | Open | ---- | Open | ---- |
| LV-74B Upstream and Downstream Block | Open | ---- | Open | ---- |
| LV-74D1 Upstream and Downstream Block | Open | ---- | Open | ---- |
| LV-74D2 Upstream and Downstream Block | Open | ---- | Open | ---- |
| PV 647C Upstream and Downstream Block | Open | ---- | Open | ---- |
| PV 640 Upstream and Downstream Block | Open | ---- | Open | ---- |
| AOV-3117 | Closed | ---- | Closed | ---- |
| AOV-3118 | Closed | ---- | Closed | ---- |
| THSBV-1 & -2 Vent Valves | Open | ---- | Open | ---- |
| THSBLV-1, 2, 3, 4 Vent Valves (Charging Oil) | Open | ---- | Open | ---- |
| AOV 3004 | Open | ---- | Open | ---- |
| AOV 3003 | Open | ---- | Open | ---- |
| AOV 3001 | Closed | ---- | Closed | ---- |
| AOV 3002 | Closed | ---- | Closed | ---- |
| AOV 3005 | Open | ---- | Open | ---- |

Table 8-5
Initial Valve Alignment for Parallel Charging Train Startup (Continued)

| Valve | Train 1 | | Train 2 | |
|--------------|----------|--------|----------|--------|
| | Position | Verify | Position | Verify |
| PV 3910 | Closed | ---- | Closed | ---- |
| V-T0-3-301 | Open | ---- | NA | ---- |
| V-T0-3-302 | Open | ---- | NA | ---- |
| V-T0-3-303 | NA | ---- | Open | ---- |
| V-T0-3-304 | NA | ---- | Open | ---- |
| V-T0-3-305 | Open | ---- | NA | ---- |
| V-T0-3-306 | NA | ---- | Open | ---- |
| V-T0-4-307 | Open | ---- | NA | ---- |
| V-T0-5-308 | NA | ---- | Open | ---- |
| V-T0-4-310 | Open | ---- | NA | ---- |
| V-T0-5-311 | NA | ---- | Open | ---- |
| V-T0-9-312 | Open | ---- | NA | ---- |
| V-T0-9-313 | NA | ---- | Open | ---- |
| V-T0-301-309 | Closed | ---- | Closed | ---- |

Table 8-6

Controller/Loop Initial Conditions For Parallel Charging Train Startup

TEST 1150PARAGRAPH 8.1.3

| Item Verified | Controller/Loop Tag | Control Mode | Setpoint | Commanded Output | Constraints or Special Conditions |
|---------------|---------------------|----------------|----------|------------------|-----------------------------------|
| | PC640/PC640 | Auto/Console | 115 PSIG | | |
| | AM640 | Auto/Console | | | |
| | PC647C/PC647C | Auto/Console | * | | |
| | AM647C | Auto/Console | | | |
| | LC74D/LCM74D1 | Auto/Console | 95% | | |
| | LCM74D2 | Auto/Console | 25 in | | |
| | LC74B/LC74B | Auto/Console | 20 in | | |
| | AM74B | Auto/Console | | | |
| | PC3110/PCM3110 | Auto/Cascade | | | Train 1 Startup |
| | PC3111/PCM3111 | Auto/Cascade | | | Train 2 Startup |
| | UC3102/AM3102 | Auto/Console | | | |
| | PC3102 | Manual/Console | | 0% | |
| | FC3102 | Manual/Console | | 0% | |
| | UD3102A | PT1001 | | | |

*Normal values as established in Test Series 1040B.

Table 8-6

Controller/Loop Initial Conditions For Parallel Charging Train Startup (Continued)

TEST 1150

PARAGRAPH 8.1.3

| Item Verified | Controller/Loop Tag | Control Mode | Setpoint | Commanded Output | Constraints or Special Conditions |
|---------------|---------------------|----------------|----------|------------------|-----------------------------------|
| | UD3102B | Normal | | | |
| | UD3102C | Flow | | | |
| | TC3105/TC3105 | Auto/Console | 648°F | | |
| | FCM3105 | Auto/Cascade | | | |
| | TC3411/TC3411 | Manual/Console | 580°F | | Oil Loop - Train 1 |
| | FC3411 | Auto/Cascade | | | |
| | FCY3411 | Manual/Console | | 33.2% | |
| | FCM3411 | Manual/Cascade | | 80% | |
| | TD3411 | Flow | | | |
| | TC3413/PCM3413 | Manual/Console | | 0% | Oil Pump - Train 1 |
| | TC3410/TC3410 | Manual/Console | 580°F | | Oil Loop - Train 2 |
| | FC3410 | Auto/Cascade | | | |
| | FCY3410 | Manual/Console | | 33.2% | |
| | FCM3410 | Manual/Cascade | | 80% | |
| | TD3410 | Flow | | | |

Table 8-6

Controller/Loop Initial Conditions For Parallel Charging Train Startup (Continued)

TEST 1150

PARAGRAPH 8.1.3

| Item Verified | Controller/Loop Tag | Control Mode | Setpoint | Commanded Output | Constraints or Special Conditions |
|---------------|----------------------------------|--|----------|------------------|-----------------------------------|
| | TC3414/PCM3414 Receiver Loops | Manual/Console Normal Operating Modes | | 0% * | Oil Pump - Train 2 |

*Normal values as established in Test Series 1040B.

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |

8.1.3.8 Command oil pump P-301 to start through either

- HS 3413A (console switch)
- HS 3413B (SDPC keyboard)

and verify oil flow as indicated by FI 3211 on TSS CRT.

8.1.3.9 Command oil pump P-302 to start through either

- HS 3414A (console switch)
- HS 3414B (SDPC keyboard)

and verify oil flow as indicated by FI 3310 on TSS CRT.

8.1.3.10 Monitor pump discharge oil temperatures (TI 3214/3314) on the TSS CRT. Continue oil circulation until discharge oil temperatures stabilize and then switch PCM 3413/3414 to Auto/Console and FCM 3411/3410 to Auto/Cascade.

8.1.3.11 Open AOV-3206 and AOV-3306 and then open bypass hand valves on charging steam line around valves MOV-1030 and UV-3102.

NOTE: Warmup steam temperature cannot exceed 690°F as indicated by TI 3105A and TI 3105B. A temperature in excess of this value will activate a TSS charging loop trip. If a high

temperature is experienced, the bypass isolation valve around UV-3102 should be partially closed.

8.1.3.12 Open MOV-1030 and allow full steam pressure to the upstream side of UV-3102 (close MOV-1030 bypass valve). At this point, the steam pressure should be between 1450 and 1515 psig (as indicated by PI 1001 -- RS CRT) and the steam temperature should be 960°F (as indicated by TI 2903 -- RS-CRT).

8.1.3.13 Open bootleg drain free blows at SA-301 outlet and SA-302/303 inlets.

8.1.3.14 Gradually open UV-3102 by inputting a C.O. to FC 3102 and verify proper desuperheater (DS-301) operation. Close UV-3102 bypass hand valve.

8.1.3.15 Continue to open UV-3102 until steam flow (FI 3102) is equal to approximately 20 KLBH.

8.1.3.16 Close bootleg drain free blows. Verify proper condenser pressure control (PCM 3110, PCM 3111).

8.1.3.17 Adjust the setpoint of FC 3102 to a value equal to the P.V. and set FC 3102 to AUTO.

8.1.3.18 Verify proper operation of desuperheater DS-301. Steam temperature shall be 650°F (nominal value) as measured by TI 3105A or 3105B.

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

8.1.3.19 When condenser discharge oil temperatures TI 3211A/B or TI 3310A/B increase to 550°F (on the way to 580°F final control values), divert flow to the top TSU manifold. The required oil valve commands are:

- AOV 3001 (open)
- AOV 3002 (open)
- AOV 3003 (closed)
- AOV 3005 (closed)

(AOV 3005 command executed last)

8.1.3.20 Gradually increase the setpoint on FC 3102 until the P.V. equals approximately 40 KLBH. Verify proper operation of PC 3110/3111.

8.1.3.21 Verify that TC 3411/3410 sequence to AUTO when the condenser discharge oil temperatures (TI 3211A/B, TI 3310A/B) reach 570°F.

8.1.3.22 Adjust the PC 3102 controller setpoint to a value equal to the current P.V. (PI 1001).

8.1.3.23 Toggle UD 3102B to "PRESS."

8.1.3.24 Adjust the setpoint on PC 3102 to a value equal to 1515 psig and toggle PD 1001A to "ENABLE." Verify that the steam dump valve goes fully closed (ZI 1001) and that PC 3102 is functioning properly.

8.1.3.25 Adjust the setpoint on PC 3102 to a value equal to the current P.V. (PI 3102) and toggle UD 3102A to PT 3102.

| | Initial | Date |
|----------|---------|------|
| 8.1.3.26 | | |
| 8.1.3.27 | | |
| 8.1.3.28 | | |
| 8.2 | | |
| 8.2.1 | | |
| 8.2.2 | | |

- 8.1.3.26 Following pressure stabilization, adjust the setpoint on PC 3102 to 1450 psig.
- 8.1.3.27 Repeat steps 8.1.3.1 through 8.1.3.26 starting with a downcomer steam temperature of 775°F (TI 2903, steps 8.1.3.5 and 8.1.3.12).
- 8.1.3.28 Repeat steps 8.1.3.1 through 8.1.3.26 starting with a downcomer steam temperature of 660°F (TI 2903, steps 8.1.3.5 and 8.1.3.12).

8.2 MODE 5 OPERATION

8.2.1 Plant Startup

Plant startup, startup of one or two TSS charging heat exchanger trains, and transition to steady-state Mode 5 operation is according to the sequence of steps in Section 8.1.

8.2.2 Sun Following

The initial conditions for the following Mode 5 operating points may be established as a result of the operations in Section 8.1. The total receiver steam flow rate following charging heat exchanger startup should be 50-60 KLBH. In the sun following operation, the heliostat field configuration (number and location of heliostats on track) should remain fixed. Steady-state Mode 5 operation should be achieved as early as possible in the morning and continued until at least midafternoon.

8.2.2.1 Verify stable sun following Mode 5 operation for a minimum of one hour with a single charging heat exchanger train in service and rated downcomer steam conditions of 960°F (TI 2903) and 1515 psig (PI 1001).

8.2.2.2 Verify stable sun following Mode 5 operation for a minimum of one hour with a single charging heat exchanger train in service and de-rated downcomer steam conditions of 660°F (TI 2903) and 1515 psig (PI 1001).

8.2.2.3 Verify stable sun following Mode 5 operation for a minimum of one hour with both charging heat exchanger trains in service and rated downcomer steam conditions of 960°F (TI 2903) and 1515 psig (PI 1001).

8.2.2.4 Verify stable sun following Mode 5 operation for a minimum of one hour with both charging heat exchanger trains in service and de-rated downcomer steam conditions of 660°F (TI 2903) and 1515 psig (PI 1001).

8.2.3 Manual Shutdown

Manual shutdown of the plant from steady-state Mode 5 operation to Mode 8 (Inactive) will be demonstrated. The initial conditions (prior to shutdown) should be:

- (a) Downcomer steam conditions of 960°F (TI 2903), 1515 psig (PI 1001) and 50-60 KLBH.

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |

- (b) Steady-state Mode 5 operation with TSS steam inlet pressure controller UC-3102 in pressure control with one or two charging heat exchanger trains in operation.
- (c) Steam dump system is operational with the steam dump valve controller (PC 1001) in AUTO (pressure control).

8.2.3.1 Verify initial conditions with both charging heat exchanger trains in operation.

8.2.3.2 Adjust the setpoint on FC 3102 to 20 KLBH.

8.2.3.3 Decrease the setpoint on the steam dump pressure controller (PSP 1001) to a value equal to approximately 10 psi below the P.V. on controller PC 1001.

8.2.3.4 Toggle UD 3102B to "NORMAL" to switch UC-3102 from pressure to flow control and allow steam flow to TSS to stabilize.

8.2.3.5 Verify proper operation of the steam dump system (PC 1001 and TC 1002).

8.2.3.6 Place FC 3102 in MANUAL and close the TSS steam inlet valve (UV-3102).

8.2.3.7 Turn off the charging oil pumps (P-301, P-302) using dedicated switches HS 3413A/ HS 3414A or keyboard functions HS 3413B/ HS 3414B immediately following 8.2.3.6.

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

8.2.3.17 Turn off the charging oil pump (P-301 or P-302) using dedicated switch HS 3413A or HS 3414A or keyboard function HS 3413B or HS 3414B immediately following 8.2.3.16.

8.2.3.18 Close MOV-1030 and then close AOV-3206 or AOV-3306.

8.2.3.19 Complete the transition from steam dump operation to Mode 8 (Inactive) using the standard procedures (Ref. 3.1.3).

8.2.3.20 Repeat steps 8.2.3.11 through 8.2.3.19 with an initial steam temperature (TI 2903) of 660°F.

8.3 HIGH THERMAL STORAGE CHARGE RATES

8.3.1 Single Charging Heat Exchanger Train

8.3.1.1 Start up a single charging heat exchanger train according to procedure steps 8.1.1.1 through 8.1.1.18 (inlet steam controller UC-3102 in flow control).

8.3.1.2 Continue to add power to the receiver, with steam dump system pressure control, until all available heliostats are on TRACK.

8.3.1.3 Gradually increase the setpoint (flow) on FC 3102 until the condenser drain valve (PV-3110) is approximately 80% open (ZI 3110). This operating point represents the maximum

single train charge rate condition. Verify stable and controlled operation at the maximum charging condition.

8.3.1.4 Verify that the TSU UMU operates properly at the maximum charge rate and maintains the TSU ullage pressure within acceptable operating limits.

8.3.1.5 Gather data to establish the behavior of the TSU thermocline as a function of time.

8.3.1.6 Repeat steps 8.3.1.1 through 8.3.1.5 starting with a downcomer steam temperature of 660°F (TI 2903, steps 8.1.1.5 and 8.1.1.11).

8.3.2 Both Charging Heat Exchanger Trains

These tests should be run on high insolation days with the maximum charging rates determined near solar noon (all available heliostats on TRACK) to maximize receiver flow.

8.3.2.1 Start up both charging heat exchanger trains according to procedure steps 8.1.3.1 through 8.1.3.19 (inlet steam controller UC-3102 in flow control).

8.3.2.2 Continue to add power to the receiver, with steam dump system pressure control, until all available heliostats are on TRACK.

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |

8.3.2.3

Gradually increase the setpoint (flow) on FC 3102 until either condenser drain valve (PV-3110 or PV-3111) is approximately 80% open (ZI 3110 or ZI 3111). This operating point represents the maximum two train charge rate condition. Verify stable and controlled operation at the maximum charging condition.

NOTE: If the steam dump valve (PV-1001) closes to a position less than 5% (ZI 1001) before the above condition is met, the TSS inlet steam controller UC 3102 will have to be switched to pressure control and the steam dump system taken out of service as follows:

- (a) Gradually decrease the setpoint on FC 3102 by an amount equal to the steam dump flow (the difference between total receiver flow, FI 2233, and total charging flow, FI 3102).
- (b) Reduce the total receiver flow by an amount equal to the reduction in step 8.3.2.3(a) (by removing heliostats from TRACK).
- (c) Place controller UC 3102 into pressure control according to procedure steps 8.1.1.21 through 8.1.1.25.

Then, gradually increase the number of helio-
stats on TRACK until the above condenser
drain valve condition is met.

8.3.2.4 Verify that the TSU UMU operates properly at
the maximum charge rate and maintains the
TSU ullage pressure within acceptable oper-
ating limits.

8.3.2.5 Gather data to establish the behavior of the
TSU thermocline as a function of time.

8.3.2.6 Repeat steps 8.3.2.1 through 8.3.2.5 starting
with a downcomer steam temperature of 660°F
(TI 2903, steps 8.1.3.5 and 8.1.3.12).

8.3.3 TSU Full Charge

Continue the charging operation in either
8.3.1 or 8.3.2 until the TSU is fully charged.
This condition is met when the TSU oil temper-
ature is uniform (top to bottom) at 575°F
and the charging pump inlet oil temperature
(TI 3412) increases approximately 10°F
(425°F to 435°F).

8.3.4 TSU Ullage Gas Composition

During the high charging rate tests, period-
ically monitor the composition of the TSU
ullage gas as determined by the Oxygen
Analyzer. Depending on previous results
(test series 1040B), it may be necessary to

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |

obtain TSU ullage gas samples, for analysis, at partial and full TSU charge conditions.

8.4 GRADUAL CHARGING RATE TRANSITIONS

The high charging rate transition tests should be run on high insolation days near solar noon. See Figures 8-1 and 8-2 for Section 8.4 test flow.

8.4.1 Establish maximum two-train charging conditions according to procedure steps 8.3.2.1 through 8.3.2.3 with the steam dump system out of service and UC 3102 in pressure control.

8.4.2 Input a value of 660°F to the receiver temperature setpoint TSP 2929.


8.4.3 Verify stable and controlled TS charging system operation during the receiver steam temperature/flow transition and at the final operating conditions.

8.4.4 Following the verification in step 8.4.3, input a value of 960°F to the receiver temperature setpoint TSP 2929.

8.4.5 Verify stable and controlled TSS charging system operation during the receiver steam temperature/flow transition and at the final operating conditions.

8.4.6 Adjust the setpoint on FC 3102 to a value approximately 25 KLBH below the current P.V.

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |
| | |



* Steady-State Steam Flow Conditions at Indicated Procedure Step
 ** Procedure Step(s) for Transition Between Steady-State Operating Points

Figure 8-1. Charging Rate Transition Flow Chart




Figure 8-2. TSS Charging Rate Transitions (Section 8.4)

- 8.4.7 Decrease the setpoint on the steam dump pressure controller (PSP 1001) to a value equal to approximately 10 psi below the P.V. on controller PC 1001.
- 8.4.8 Toggle UD 3102B to "NORMAL" to switch UC-3102 from pressure to flow control and allow steam flow to TSS to stabilize.
- 8.4.9 Verify proper operation of the steam dump system (PC 1001 and TC 1002) and adjust PSP 1001 to 1515 psig.
- 8.4.10 Gradually decrease the setpoint on FC 3102 to a final value of 20 KLBH and verify stable and controlled TSS charging system operation during the flow transition and at the final operating conditions.
- 8.4.11 Following the verification in step 8.4.10, input a value of 660°F to the receiver temperature setpoint TSP 2929.
- 8.4.12 Verify stable and controlled TSS charging system operation during the receiver steam temperature transition and at the final operating conditions.
- 8.4.13 Following the verification in step 8.4.12, input a value of 960°F to the receiver temperature setpoint TSP 2929.

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

| | | Initial | Date |
|--------|--|---------|------|
| 8.4.14 | Verify stable and controlled TSS charging system operation during the receiver steam temperature transition and at the final operating conditions. | | |
| 8.4.15 | Following verification in step 8.4.14, gradually increase the setpoint on FC 3102 to the value established in step 8.4.6 and allow charging system temperatures to stabilize. | | |
| 8.4.16 | Input a value of 660°F to the receiver temperature setpoint TSP 2929 and immediately start decreasing the setpoint on FC 3102 (slowly) to a final value of 20 KLBH. | | |
| 8.4.17 | Verify stable and controlled TSS charging system operation during the receiver steam temperature/flow transition and at the final operating conditions. | | |
| 8.4.18 | Following the verification in step 8.4.17, input a value of 960°F to the receiver temperature setpoint TSP 2929 and immediately start increasing the setpoint on FC 3102 (slowly) to a final value equal to that in step 8.4.15. | | |
| 8.4.19 | Verify stable and controlled TSS charging system operation during the receiver steam temperature/flow transition and at the final operating conditions. | | |

- 8.4.20 Input a value of 660°F to TSP 2929 and allow the TSS charging system temperatures to stabilize.
- 8.4.21 Gradually increase the setpoint on FC 3102 until either condenser drain valve (PV-3110 or PV-3111) is approximately 80% open (ZI 3110 or ZI 3111) or the steam dump valve (PV-1001) closes to 5% open position (ZI 1001).
- 8.4.22 Gradually decrease the setpoint on FC 3102 to a final value of 20 KLBH and verify stable and controlled TSS charging system operation during the flow transition and at the final operating conditions.
- 8.4.23 Following verification in step 8.4.22, gradually increase the setpoint on FC 3102 to the value established in step 8.4.21 and verify stable and controlled system operation during the flow transition and at the final operating conditions.
- 8.4.24 Input a value of 960°F to the receiver temperature setpoint TSP 2929 and immediately start decreasing the setpoint on FC 3102 (slowly) to a final value of 20 KLBH.
- 8.4.25 Verify stable and controlled TSS charging system operation during the receiver steam temperature/flow transition and at the final operating conditions.

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |

8.4.26 Following the verification in step 8.4.25, input a value of 660°F to the receiver temperature setpoint TSP 2929 and immediately start increasing the setpoint on FC 3102 (slowly) to a final value equal to that in step 8.4.21.

8.4.27 Verify stable and controlled TSS charging system operation during the receiver steam temperature/flow transition and at the final operating conditions.

8.4.28 Following the verification in step 8.4.27, gradually decrease the setpoint on FC 3102 to a value equal to the maximum single train charging rate flow established in step 8.3.1.6. At this point, shut down charging train 2 by closing AOV-3306 and then turning off P-302. Continue to decrease the setpoint on FC-3102 to a final value of 20 KLBH.

8.4.29 Verify stable and controlled charging system operation during the charging system/flow transition.

8.4.30 Establish/re-establish two-train charging system operation with UC-3102 in flow control, receiver temperature setpoint TSP 2929 equal to 960°F and steam flow equal to the value established in 8.4.6. Verify stable charging system operation.

- 8.4.31 Following the verification in step 8.4.30, gradually decrease the setpoint on FC 3102 to a value equal to the maximum single train charging rate flow established in step 8.3.1.3. At this point, shut down charging train 2 by closing AOV-3306 and then turning off P-302. Continue to decrease the setpoint on FC 3102 to a final value of 20 KLBH.
- 8.4.32 Verify stable and controlled charging system operation during the charging system/flow transition.
- 8.5 LOW THERMAL STORAGE CHARGE RATES
 - 8.5.1 Single Charging Heat Exchanger Train
 - 8.5.1.1 Start up a single charging heat exchanger train according to procedure steps 8.1.1.1 through 8.1.1.19 (inlet steam controller UC-3102 in flow control).
 - 8.5.1.2 Gradually decrease the setpoint on FC 3102 until the charging oil pump trips due to low flow or stable operating conditions cannot be maintained (thus determining the minimum single train charging rate).
 - 8.5.1.3 Re-establish conditions as specified in step 8.5.1.1 and gradually decrease the setpoint on FC 3102 until the minimum stable operating conditions are achieved (as determined in step 8.5.1.2). Verify stable and controlled charging system operation at these conditions.

| | Initial | Date |
|--|---------|------|
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |
| | |

- 8.5.1.4 Verify that the TSU UMU operates properly at the minimum charge rates and maintains the TSU ullage pressure within acceptable operating limits.
- 8.5.1.5 Gather data to establish the behavior of the TSU thermocline as a function of time.
- 8.5.1.6 Repeat steps 8.5.1.1 through 8.5.1.5 starting with a downcomer steam temperature of 660°F (TI 2903, steps 8.1.1.5 and 8.1.1.11).
- 8.5.2 Both Charging Heat Exchanger Trains
 - 8.5.2.1 Start up both charging heat exchanger trains according to procedure steps 8.1.3.1 through 8.1.3.21 (inlet steam controller UC-3102 in flow control).
 - 8.5.2.2 Gradually decrease the setpoint on FC 3102 until either charging oil pump trips due to low flow or stable operating conditions cannot be maintained (thus determining the minimum two train charging rate).
 - 8.5.2.3 Re-establish conditions as specified in step 8.5.2.1 and gradually decrease the setpoint on FC 3102 until the minimum stable operating conditions are achieved (as determined in step 8.5.2.2). Verify stable and controlled charging system operation at these conditions.

- 8.5.2.4 Repeat steps 8.5.2.1 through 8.5.2.3 starting with a downcomer steam temperature of 660°F (TI 2903, steps 8.1.3.5 and 8.1.3.12).
- 8.5.2.5 Increase the receiver temperature setpoint (TSP 2929) to 960°F and increase receiver power to establish a total flow of approximately 70 KLBH.
- 8.5.2.6 Gradually increase the setpoint on FC 3102 until the P.V. equals approximately 40 KLBH.
- 8.5.2.7 Adjust the PC 3102 controller setpoint to a value equal to the current P.V. (PI 1001).
- 8.5.2.8 Toggle UD 3102B to PRESS.
- 8.5.2.9 Adjust the setpoint on PC 3102 to a value equal to 1515 psig and toggle PD 1001A to "ENABLE." Verify that the steam dump valve goes fully closed (ZI 1001) and that PC 3102 is functioning properly.
- 8.5.2.10 Adjust the setpoint on PC 3102 to a value equal to the current P.V. (PI 3102) and toggle UD 3102A to "PT 3102."
- 8.5.2.11 Follow pressure stabilization, adjust the setpoint on PC 3102 to 1450 psig.

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |

8.5.2.12 Gradually decrease the receiver power by placing heliostats from TRACK to STANDBY until either charging oil pump trips due to low flow or stable receiver/charging system operating conditions cannot be maintained (thus determining the minimum Mode 5 charging rate).

8.5.2.13 Re-establish conditions as specified prior to step 8.5.2.12 and gradually decrease the receiver power until the minimum stable operating conditions are achieved (as determined in step 8.5.2.12). Verify stable and controlled charging system operation at these conditions.

8.5.2.14 Increase the receiver power until the receiver/charging system flow is approximately 40 KLBH and then decrease TSP 2929 to 660°F.

8.5.2.15 Following flow/temperature stabilization, repeat step 8.5.2.12.

8.5.2.16 Re-establish stable conditions as specified in 8.5.2.15 and gradually decrease the receiver power until the minimum stable operating conditions are achieved (as determined in step 8.5.2.15). Verify stable and controlled charging system operation at these conditions.

Initial

Date

8.5.3 TSU Ullage Gas Composition

During the low charging rate tests, periodically monitor the composition of the TSU ullage gas as determined by the Oxygen Analyzer. Depending on previous results (test series 1040B), it may be necessary to obtain TSU ullage gas samples, for analysis, at partial and full TSU charge conditions.

8.6 RAPID CHARGING RATE TRANSITIONS

This portion of the procedure is designed to assess the ability of the plant to maintain Mode 5 operation during a series of transients introduced by the collector field simulating operation during cloud passages. The tests are carried out for a series of transients at various frequencies and magnitudes.

8.6.1 Establish Mode 5 operation with both charging heat exchanger trains in service, controller UC-3102 in pressure control, (1450 psig) using PT 3102, and a receiver temperature setpoint of 960°F.

8.6.2 Gradually increase the number of heliostats tracking the receiver until all available heliostats are in TRACK or the maximum charging conditions are established.

Steps 8.6.3 - 8.6.10 are designed to evaluate plant operation during symmetric disturbances.

- 8.6.3 Command ring one to standby and then return to track mode. Monitor process parameters and verify that the plant can operate stably during this power transition. Monitor individual receiver panel and charging train conditions for proper operation.
- 8.6.4 Repeat step 8.6.3 for ring 2 of the collector field.
- 8.6.5 Repeat step 8.6.3 for ring 3 of the collector field.
- 8.6.6 Repeat step 8.6.3 for ring 4 of the collector field.
- 8.6.7 Repeat step 8.6.3 for ring 5 of the collector field.

Proceed through the subsequent steps of Section 8.6 until the controllability limit is reached from the standpoint of combined receiver, feed pump, and charging system operation. From the receiver steam standpoint, the limit is reached when receiver (mix) steam temperature oscillates by more than $\pm 75^{\circ}\text{F}$. The steam temperature setpoint (TSP 2929) may be adjusted to a value between rated (960°F) and derated (660°F) depending on the results of the above steps. During each transient, primary water/steam process parameters should be closely monitored for impending alarm and/or trip conditions. Receiver panel metal temperatures and related strain gauge data should be monitored for excessive local temperatures or temperature gradients and related panel expansions. Preheat panel

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |
| | |

flows and discharge temperatures should be monitored for the approach of boiling in individual panels. Boiling in a preheat panel may result in a stagnation of flow in the affected panel. Charging trains should be closely monitored for charging pump low flow trips.

- 8.6.8 Repeat step 8.6.3 for rings 2 and 3 of the collector field simultaneously and monitor process conditions.
- 8.6.9 Repeat steps 8.6.3 for rings 2, 3, and 4 of the collector field simultaneously and monitor process conditions.
- 8.6.10 Repeat step 8.6.3 for rings 2 - 5 of the collector field simultaneously and monitor process conditions.
- 8.6.11 Depending on results obtained in the previous steps of this section, carryout additional (simulated cloud) transients by using combinations of segments that provide zero receiver power and approach the nonsymmetric aspects of cloud passage over the collector field. The required commands to the collector field can be carried out through a simple commands file. Record all such commands issued as well as appropriate process conditions that occur from the transients.

8.7 CLOUD INDUCED TRANSITIONS

Note: This portion of the test should be carried out only if the charging system operated in a stable and controlled manner

| | Initial | Date |
|--|---------|------|
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

Initial

Date

during the controlled transients created during Section 8.6 of this procedure. In addition, these steps should be carried out only if the test engineer has a reasonable confidence that the system can maintain stable operation based on past operating experience. It is required that the charging system and plant trip functions, including those contained in Section 8.8 of this procedure, be operating properly as a prerequisite to this portion of the test.

8.7.1 Verify that the plant (receiver and charging system) is operating in a moderate to high charging rate condition with the charging system controlling steam pressure to 1450 psig, both charging trains in operation, receiver controlling steam temperature to 960°F and the receiver feed pump in valve control.

8.7.2 Continue operation during the passage of partial cloud cover and monitor system response. Verify that the receiver feed pump, receiver controllers, and charging system operate in a stable manner, maintaining system steam temperature and pressure while exposed to the changing power (and steam flow) environment. Note this test should not be carried out if the partly cloudy condition will completely block the insolation from the entire collector field. During any cloud passage tests, particular

| Initial | Date |
|---------|------|
| | |
| | |
| | |

attention should be paid to possible upset conditions in the receiver and possible charging pump low flow trips.

8.7.3 Repeat step 8.7.2 for a variety of partly cloudy events. These events should be carried out at various times during the day and at differing redirected power levels. Record sufficient data to characterize cloud type, insolation fall off, and pertinent process/control stability data.

8.8 MODE 5 TRIP TESTS

The purpose of this section of the procedure is to:

- (a) Demonstrate the ability of the steam dump system to accept steam flow, in the event of a TSS charging system trip, and to permit continued operation of the receiver.
- (b) Demonstrate the ability to restart the charging system following a charging system trip.
- (c) Demonstrate proper response of the receiver/charging system to a receiver trip.

Initial

Date

The tests in this section should be executed at a convenient point in the test program, possibly during the high charging rate tests.

8.8.1 TSS Charging System Trip

8.8.1.1 Establish Mode 5 operation with both charging heat exchanger trains in service, total steam flow approximately 70 klbh, controller UC-3102 in pressure control (1450 psig) using PT 3102, and a receiver temperature setpoint of 960°F.

8.8.1.2 Verify that the steam dump controller PC 1001 is in the automatic control mode with a pressure override set point (PSP 1001) 75 psig above the current downcomer pressure (PI 1001).

8.8.1.3 Verify that the condenser is operating at an absolute pressure ≤ 2.5 in Hg and that the circulating water pumps and cooling towers are operating properly.

8.8.1.4 Press the CHARGING TRIP pushbutton on the TSS console. Monitor plant parameters for acceptable operation:

- (a) Verify that the charging system steam inlet valve (UV-3102) closes, the charging oil pumps (P-301, -302) shut off, the charging heat exchanger inlet steam valves (AOV-3206, -3306)

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

close (due to low oil flow), the condenser drain valves (PV-3110, -3111) close, and the oil temperature control valves (TV-3410, -3411) open.

- (b) Monitor steam system pressure rise and verify that the steam dump valve opens and, following an acceptable overshoot, controls system pressure at its set point value (~75 psi above the initial downcomer pressure value).
- (c) Verify that the steam dump desuperheater responds properly by controlling steam temperature entering the condenser to ~20°F superheat (on a steady state basis) and the initial transient does not lead to a high steam temperature trip.
- (d) Verify that a condenser overpressure and trip condition does not occur as a result of the rapid initiation of steam dump system operation.
- (e) Verify that no significant receiver upset occurs during the transient and that stable controlled operation is maintained during the period immediately following the charging system trip and initiation of flow to the steam dump system.

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |

8.8.1.5 Repeat steps 8.8.1.1 through 8.8.1.4 at the maximum two-train charging rate condition for 960°F receiver steam.

8.8.1.6 Repeat steps 8.8.1.1 through 8.8.1.4 at the maximum two-train charging rate condition for 660°F receiver steam.

8.8.2 Charging System Re-Start

The following test sequence applies to a charging system re-start immediately following a charging system trip.

8.8.2.1 Verify that conditions are acceptable for a re-start and reset the TSS RLU.

8.8.2.2 Verify that low temperature oil (425°F) is available in the thermal storage unit from the bottom manifold.

8.8.2.3 Set up and verify the valve alignments as shown in Table 8-5.

8.8.2.4 Set up and verify the controller/loop conditions as shown in Table 8-6.

8.8.2.5 Verify that receiver steam is flowing through the main steam downcomer at a controlled temperature and pressure. (A pressure between 1450 and 1515 psig at PI 1001 and a temperature of 960°F at TI 2903 are required before actual charging operation

- can begin.) The total receiver flow should be approximately 50,000 lb/hr.
- 8.8.2.6 Verify that the charging oil pumps (P-301, P-302) and flash tank drain pump (P-307) are ready for operation. Verify that the steam line low point drains are operational.
- 8.8.2.7 Toggle TD 3411/TD 3410 from "FLOW" to "TEMP" and back to "FLOW."
- 8.8.2.8 Command oil pump P-301 to start through either
 HS 3413A (console switch)
 HS 3413B(SDPC keyboard)
 and verify oil flow as indicated by FI 3211 on TSS CRT.
- 8.8.2.9 Command oil pump P-302 to start through either
 HS 3414A (console switch)
 HS 3414B (SPDC keyboard)
 and verify oil flow as indicated by FI 3310 on TSS CRT.
- 8.8.2.10 Monitor pump discharge oil temperatures (TI 3214/3314) on the TSS CRT. Continue oil circulation until discharge oil temperatures stabilize and then switch PCM 3413/3414 to Auto/Console and FCM 3411/3410 to Auto/Cascade.

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

- 8.8.2.11 Open AOV-3206 and AOV-3306 and then gradually open UV-3102 by inputting a C.O. to FC 3102 and verify proper desuperheater (DS-301) operation.

- 8.8.2.12 Slowly open UV-3102 to a position corresponding to approximately 20 klbh (determined from previous two-train startups).

- 8.8.2.13 Verify proper condenser pressure control (PCM 3110, PCM 3111).

- 8.8.2.14 Adjust the setpoint of FC 3102 to a value equal to the P.V. and set FC 3102 to AUTO.

- 8.8.2.15 Verify proper operation of desuperheater DS-301. Steam temperature shall be 650°F (nominal value) as measured by TI 3105A or 3105B.

- 8.8.2.16 When condenser discharge oil temperatures TI 3211A/B or TI 3310A/B increase to 550°F (on the way to 580°F final control values), divert flow to the top TSU manifold. The required oil valve commands are:
 - AOV 3001 (open)
 - AOV 3002 (open)
 - AOV 3003 (closed)
 - AOV 3005 (closed)(AOV 3005 command executed last)

- 8.8.2.17 Gradually increase the setpoint of FC 3102 until the P.V. equals approximately 40 KLBH. Verify proper operation of PC 3110/3111.

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

- 8.8.2.18 Verify that TC 3411/3410 sequence to AUTO when the condenser discharge oil temperatures (TI 3211A/B, TI 3310A,B) reach 570°F.
- 8.8.2.19 Adjust the PC 3102 controller setpoint to a value equal to the current P.V. (PI 1001).
- 8.8.2.20 Toggle UD 3102B to "PRESS."
- 8.8.2.21 Adjust the setpoint on PC 3102 to a value equal to 1515 psig and toggle PD 1001A to "ENABLE." Verify that the steam dump valve goes fully closed (ZI 1001) and that PC 3102 is functioning properly.
- 8.8.2.22 Adjust the setpoint on PC 3102 to a value equal to the current P.V. (PI 3102) and toggle UD 3102A to "PT 3102."
- 8.8.2.23 Following pressure stabilization, adjust the setpoint on PC 3102 to 1450 psig.
- 8.8.2.24 Repeat steps 8.8.2.1 through 8.8.2.23 starting with a downcomer steam temperature of 660°F (TI 2903, step 8.8.2.5).
- 8.8.3 Receiver System Trip
- 8.8.3.1 Establish Mode 5 operation with both charging heat exchanger trains in service, charging rate at or near the two-train maximum, controller UC-3102 in pressure control (1450 psig) using PT 3102, and a receiver temperature setpoint of 960°F.

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

8.8.3.2 Press the RS TRIP pushbutton on the RS console. Monitor plant parameters for acceptable response:

(a) Verify a TSS charging system trip (initiated by the RS TRIP) and system response according to 8.8.1.4(a).

(b) Verify proper receiver system response to trip.

8.8.3.3 Repeat steps 8.8.3.1 and 8.8.3.2 at a receiver temperature setpoint of 660°F.

8.9 OPERATIONAL MODE 5 DEMONSTRATION

During test series 1040B and the previous sections of this test series, procedures were verified and/or developed for the operation of the TSS charging system. The final procedures, which will become part of the "Plant Operating/Training Manual," are to be demonstrated in the section.

8.9.1 Verify single charging train startup operational procedure.

8.9.2 Verify series charging train startup operational procedure.

8.9.3 Verify parallel charging train startup operational procedure.

8.9.4 Verify high to low charging rate transition operational procedure.

8.9.5 Verify cloudy-day Mode 5 operational procedure.

8.9.6 Verify trip restart operational procedure.

8.9.7 Verify manual shutdown operational procedure.

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |

9.0 SYSTEM RESTORATION

9.1 Shutdown the system and prepare for operation in other plant operating modes.

9.2 Initiate trace heating if a subfreezing condition is anticipated.

9.3 Remove supporting electronic checkout equipment e.g., strip chart recorders, control test unit, or transfer function analyzer from the individual MVCU's (unless required for subsequent testing) and restore control wiring.

9.4 Inform SCE station shift operating foreman that the test is completed and the plant may be prepared for the next test.

| Initial | Date |
|---------|------|
| | |
| | |
| | |
| | |
| | |

10.0 ATTACHMENTS

Appendix 10A Master Tracking System

Appendix 10B Abnormal Equipment and Circuits

Appendix 10C SDPC and DARMS Data Scan Lists

Appendix 10D Control Loop Tuning Forms

Appendix 10E Completion Record

Appendix 10A
MASTER TRACKING SYSTEM

| Item No. | Description | Section Affected | Initial/Date |
|----------|-------------|------------------|--------------|
| | | | |

Appendix 10B
ABNORMAL EQUIPMENT AND CIRCUITS

| Item No. | Description | Section Affected | Initial/Date |
|----------|-------------|------------------|--------------|
| | | | |

Appendix C
SDPC AND DARMS DATA SCAN LISTS

(To be supplied)

Appendix 10D

Control Loop Tuning
 Controller Tag _____
 MVCU No. _____
 Function Type _____

Test No. 1150
 Paragraph _____
 Control Engr. _____
 Date _____

| | | <u>Initial Setting</u> | <u>Trial 1</u> | <u>Trial 2</u> | <u>Trial 3</u> | <u>Trial 4</u> | <u>Final Values</u> |
|---------------------|---------------|----------------------------|----------------|----------------|----------------|----------------|-------------------------|
| Gains | K1 | _____ | _____ | _____ | _____ | _____ | _____ |
| | K2 | _____ | _____ | _____ | _____ | _____ | _____ |
| | K3 | _____ | _____ | _____ | _____ | _____ | _____ |
| | K4 | _____ | _____ | _____ | _____ | _____ | _____ |
| | K5 | _____ | _____ | _____ | _____ | _____ | _____ |
| Alarms (Values) | | | | | | | |
| | Setpoint Low | _____ | _____ | _____ | _____ | _____ | _____ |
| | Setpoint High | _____ | _____ | _____ | _____ | _____ | _____ |
| | PV Low | _____ | _____ | _____ | _____ | _____ | _____ |
| | PV High | _____ | _____ | _____ | _____ | _____ | _____ |
| | Output Low | _____ | _____ | _____ | _____ | _____ | _____ |
| | Output High | _____ | _____ | _____ | _____ | _____ | _____ |
| Ramp Rates (Values) | | | | | | | |
| | Output | _____ | _____ | _____ | _____ | _____ | _____ |
| | Setpoint | _____ | _____ | _____ | _____ | _____ | _____ |
| Limiting (Select) | | | | | | | |
| | Setpoint | _____ | _____ | _____ | _____ | _____ | _____ |
| | Output | _____ | _____ | _____ | _____ | _____ | _____ |
| | High Dynamic | _____ | _____ | _____ | _____ | _____ | _____ |
| | Low Dynamic | _____ | _____ | _____ | _____ | _____ | _____ |
| Mode (Select) | | | | | | | |
| | Cascade | _____ | _____ | _____ | _____ | _____ | _____ |
| | Normal | _____ | _____ | _____ | _____ | _____ | _____ |
| Setpoint | | _____ | _____ | _____ | _____ | _____ | _____ |

Appendix 10E
COMPLETION RECORD

| TEST OPERATIONS PLAN TEST SPECIFICATION NO. | 1150 PROCEDURE SECTION NO.(S) | COMPLETION INITIAL/DATE |
|--|----------------------------------|----------------------------|
| 1150-1 | 8.1.1 | |
| | 8.1.2 | |
| | 8.1.3 | |
| | 8.2.1 | |
| | 8.2.2 | |
| | 8.2.3 | |
| 1150-4 | 8.8.1.6 | |
| 1150-5 | 8.8.1.5 | |
| 1150-8 | 8.8.3.3 | |
| 1150-9 | 8.8.3.2 | |
| 1150-10 | 8.5.2.16 | |
| 1150-11 | 8.5.2.13 | |
| 1150-12 | 8.3.2.6 | |
| 1150-13 | 8.3.2.3 | |
| 1150-14 | 8.4.13 | |
| | 8.4.14 | |
| | 8.4.23 | |
| 1150-15 | 8.4.23 | |
| 1150-16 | 8.4.18 | |
| | 8.4.19 | |
| | 8.4.11 | |
| 1150-17 | 8.4.11 | |
| | 8.4.12 | |
| 1150-18 | 8.4.26 | |
| | 8.4.27 | |
| 1150-19 | 8.4.15 | |
| 1150-20 | 8.4.22 | |
| | 8.4.28 | |
| | 8.4.29 | |
| | 8.4.24 | |
| 1150-21 | 8.4.24 | |
| | 8.4.25 | |

Appendix 10E
COMPLETION RECORD

| TEST OPERATIONS PLAN TEST SPECIFICATION NO. | 1150 PROCEDURE SECTION NO.(S) | COMPLETION INITIAL/DATE |
|--|----------------------------------|----------------------------|
| 1150-22 | 8.4.4 | |
| | 8.4.5 | |
| 1150-23 | 8.4.16 | |
| | 8.4.17 | |
| 1150-24 | 8.4.6 | |
| | 8.4.7 | |
| | 8.4.8 | |
| | 8.4.9 | |
| | 8.4.10 | |
| | 8.4.31 | |
| | 8.4.32 | |
| 1150-25 | 8.4.2 | |
| | 8.4.3 | |
| | 8.4.20 | |
| | 8.4.21 | |
| 1150-26 | 8.7.1 | |
| | 8.7.2 | |
| | 8.7.3 | |

December 19, 1984

UNLIMITED RELEASE
INITIAL DISTRIBUTION

U.S. Department of Energy (5)
Forrestal Building, Room 5H021
Code CE-314
1000 Independence Avenue, S.W.
Washington, D.C. 20585

Attn: C. Carwile
H. Coleman
S. Gronich
F. Morse
M. Scheve

U. S. Department of Energy (2)
P.O. Box 5400
Albuquerque, NM 87115

Attn: D. Graves
J. Weisiger

U.S. Department of Energy (2)
1333 Broadway
Oakland, CA 94612

Attn: R. Hughey
M. Lopez

University of California
Environmental Science and Engineering
Los Angeles, CA 90024
Attn: R. G. Lindberg

University of Houston
Solar Energy Laboratory
4800 Calhoun
Houston, TX 77704
Attn: A. F. Hildebrandt

AMFAC
P.O. Box 3230
Honolulu, HI 96801
Attn: G. E. St. John

ARCO Power Systems
7061 S. University, Suite 300
Littleton, CO 80122
Attn: F. A. Blake

ARCO Power Systems
302 Nichols Drive
Hutchins, TX 75141
Attn: R. L. Henry

Arizona Public Service Company
P.O. Box 21666
Phoenix, AZ 85036
Attn: E. Weber

Babcock and Wilcox (3)
91 Stirling Avenue
Barberton, OH 44203
Attn: G. Grant
M. Seale
D. C. Smith

Bechtel Group, Inc.
P. O. Box 3965
San Francisco, CA 94119
Attn: S. Fleming

Black & Veatch Consulting Engineers (2)
P.O. Box 8405
Kansas City, MO 64114
Attn: J. C. Grosskreutz
S. L. Levy

Boeing Aerospace Co., Energy Systems
P. O. Box 3999, MS87-63
Seattle, WA 98124
Attn: W. D. Beverly

California Energy Commission
1516 Ninth St., M/S 40
Sacramento, CA 95814
Attn: A. Jenkins

California Public Utilities Com.
Resource Branch, Room 5198
455 Golden Gate Ave.
San Francisco, CA 94102
Attn: T. Thompson

Combustion Engineering, Inc.
1000 Prospect Hill Road
Winsor, CT 06095
Attn: C. R. Buzzuto

El Paso Electric Company
P.O. Box 982
El Paso, TX 79946
Attn: J. E. Brown

Electric Power Research Institute (2)
P.O. Box 10412
Palo Alto, CA 94303
Attn: J. Bigger
E. DeMeo

Elliott, S. D.
1801 Highway 128
Star Route 7550
Philo, CA 95466

Exxon Enterprises, Inc.
P.O. Box 592
Florham Park, NJ 07932
Attn: T. L. Guckes

Foster Wheeler Development Corp.
12 Peach Tree Hill Road
Livingston, NJ 07039
Attn: R. J. Zoschak

Georgia Institute of Technology
Atlanta, GA 30332
Attn: C. T. Brown

Jet Propulsion Laboratory
4800 Oak Grove Drive
Pasadena, CA 91103
Attn: M. Alper

Los Angeles Department of Water and Power
Alternate Energy Systems
P.O. Box 111
111 North Hope St.
Los Angeles, CA 90051
Attn: D. Chu

Martin Marietta Aerospace
P.O. Box 179, MS L0450
Denver, CO 80201
Attn: H. Wroton

McDonnell Douglas Astronautics Company (2)
5301 Bolsa Avenue
Huntington Beach, CA 92647
Attn: R. L. Gervais
R. Riedesel

Meridian Corporation
5113 Leesburg Pike
Falls Church, VA 22041
Attn: R. King

Olin Chemicals Group (2)
120 Long Ridge Road
Stamford, CT 06904
Attn: F. N. Christopher
L. C. Fiorucci

Pacific Gas and Electric Company
77 Beale Street
San Francisco, CA 94105
Attn: R. E. Price

Pacific Gas and Electric Company (2)
3400 Crow Canyon Road
San Ramon, CA 94526
Attn: G. Braun
C. Weinberg

Pioneer Mill Company (AMFAC)
P.O. Box 727
Lahaina, HI 96761
Attn: R. K. MacMillan

Rockwell International
Energy Systems Group
8900 De Soto Avenue
Canoga Park, CA 91304
Attn: T. Springer

Rockwell International
Rocketdyne Division
6633 Canoga Avenue
Canoga Park, CA 91304
Attn: J. Friefeld

Solar Energy Industries Association
1140 19th St. N.W.
Suite 600
Washington, D.C. 20036
Attn: C. LaPorta

Solar Energy Research Institute (2)
1617 Cole Boulevard
Golden, CO 80401
Attn: B. Gupta
R. Hulstram

Southern California Edison
P.O. Box 325
Daggett, CA 92327
Attn: C. Lopez

Southern California Edison
P.O. Box 800
Rosemead, CA 92807
Attn: J. N. Reeves
P. Skvarna

Stearns Catalytic Corp.
P.O. Box 5888
Denver, CO 80217
Attn: W. R. Lang

Stone and Webster Engineering Corporation
P.O. Box 1214
Boston, MA 02107
Attn: R. W. Kuhr

Westinghouse Electric Corporation
Advanced Energy Systems Division
P.O. Box 10864
Pittsburgh, PA 15236
Attn: J. R. Maxwell

E. H. Beckner, 6000; Attn: V. Dugan, 6200
D. G. Schueler, 6220
J. V. Otts, 6222
R. S. Claassen, 8000; Attn: D. M. Olson, 8100
A. N. Blackwell, 8200
D. L. Hartley, 8300

C. S. Selvage, 8000A
C. Hartwig, 8244
M. E. John, 8245
R. C. Wayne, 8400; Attn: L. D. Bertholf, 8430
H. Hanser, 8440
R. L. Rinne, 8470

J. B. Wright, 8450
A. C. Skinrood, 8452
D. N. Tanner, 8452
Sandia Solar One Office, 8452
J. C. Swearngen, 8453
J. B. Wright, 8454 (Actg.)

Publications Division 8265, for TIC (27)
Publications Division 8265/Technical Library Processes Division, 3141
Technical Library Processes Division, 3141 (3)
M. A. Pound, 8024, for Central Technical Files (3)