

DOE FILE COPY

BEAM CHARACTERIZATION SUBSYSTEM
PREOPERATIONAL TEST
PROCEDURE 150

UNITED STATES DEPARTMENT OF ENERGY/
SOUTHERN CALIFORNIA EDISON COMPANY

10 MWe SOLAR PILOT PLANT
DAGGETT, CALIFORNIA

MCDONNELL DOUGLAS ASTRONAUTICS COMPANY
HUNTINGTON BEACH, CALIFORNIA

AUTHOR: *M. J. Caraway R. Fisher*
REVIEWED BY: *J. C. [unclear]*
APPROVED BY: *R. J. [unclear]*

TEST SPECIFICATION

TEST NUMBER 150 DATE _____
TEST TITLE BEAM CHARACTERIZATION SYSTEM REVISION NO. 0
PAGE _____

1.0 Objectives

- 1.1 Demonstrate the local handswitch operation of the BCS field receiver pump P-201.
- 1.2 Demonstrate the functional operation of the temperature control valve TV-1418.
- 1.3 Demonstrate the coolant fluid high temperature alarm function (TAH-1418).
- 1.4 Demonstrate the functional operation of the BCS cooling system fans.
- 1.5 Demonstrate the validity of installation and system generation of BCS software in the OCS computer.
- 1.6 Demonstrate the validity of installation and system generation of software in the MODACS located in Remote Station No. 1.
- 1.7 Demonstrate the proper loading of software in the H-P terminal.
- 1.8 Demonstrate the automatic operation of the target shutters by activating solenoid valves SOV-1410, SOV-1411, SOV-1412, and SOV-1413.
- 1.9 Demonstrate proper operation of the target pyrhelimeters (YT-1414 A-D, YT-1415 A-D, YT-1416 A-D, and YT-1417 A-D).
- 1.10 Demonstrate the proper operation of the 4 BCS cameras (BCS-901A, BCS-902A, BCS-903A, and BCS-904A) and supporting equipment.
- 1.11 Demonstrate proper operation of the Quantex digitizer.
- 1.12 Demonstrate the capability of the BCS to accurately locate the centroid from a reference (calibration) light source.
- 1.13 Demonstrate the proper operation of the theoretical beam power algorithm based on actual measured conditions.

TEST SPECIFICATION

TEST NUMBER 150 DATE _____

TEST TITLE BEAM CHARACTERIZATION SYSTEM REVISION NO. 0

PAGE _____

- 1.14 Demonstrate proper HAC/OCS message traffic (as appropriate to the BCS functions).
- 1.15 Demonstrate the proper operation of the off-line candidate list generation function in the OCS.
- 1.16 Demonstrate the total integrated functional operation of the system, at night.
- 1.17 Demonstrate the total integrated functional operation of the system, starting with the list and completing with the updating of biases. This test is run during daylight hours.
- 1.18 Demonstrate BCS capability of detecting hardware status during system startup.
- 1.19 Demonstrate BCS capability of detecting hardware status during BCS runtime.
- 1.20 Demonstrate the total system capability of detecting BCS measurement anomalies including beam on target during low level calibration, no beam on target during high level calibration, centroid out of range, and power out of range.

		Verification Paragraph	Objective
2.0	Acceptance Criteria		
2.1	The BSC fluid receiver pump (P-201) and BCS target heat exchanger fans (E-201 and E-202) start when local switch HS 1418 is placed in the ON position.	8.1	1.1, 1.4
2.2	The motor breaker position switch indicator ZI 1418 is activated when local hand switch HS 1418 is placed in the ON position.	8.2	1.2
2.3	Fluid temperature valve TV 1418 opens when the fluid temperature exceeds 75 ⁰ F as measured by TE 1418.	8.3	1.3
2.4	Fluid high temperature alarm TAH 1418 is activated in the fluid temperature reaches 130 ⁰ F as measured by TE 1418.	8.4	1.4
2.5	Camera switcher should gate the output of the proper camera into the digitizer.	8.5.3	1.5
2.6	Video monitor should display data written into the digitizer memory.	8.5.5	1.5

		Verification Paragraph	Objective
2.7	Successful downloading and executing of MODACS III operating system software will be indicated by the following prompt to the OCS system console. Load Complete/LDRIV/LDRIV LIO/LDRIV/LDRIV *K.O. MOGEN III/III/	8.6.2	1.6
2.8	Upon power up with auto start option on, the H.P. 9845B will automatically load the software for BCS operation. At completion of the loading process the BCS software will be put into execution. It will immediately display the BCS option menu.	8.7.1.4	1.7
2.9	Manual loading will proceed in the same manner as automatic loading. Again successful operation will be indicated by BCS option menu on CRT screen.	8.7.2.4	1.7
2.10	The MODACS should respond with a list of tasks executing within it.	8.8.2	1.8
2.11	The system should respond with a backslash in column 1 such that the command would appear as follows: XSHUTST/RTE LKA NOTE: Allow at least one minute for program to download.	8.8.3	1.8

		Verification Paragraph	Objective
2.12	Each of the four shutter systems should open and close fully.	8.8.5	1.8
2.13	Each theoretical vs. measured power response should agree to within $\pm 5\%$.	8.9	1.9
2.14	The digital image printed to hardcopy should reveal the position and size of the registration marks and identification mark. The digital data should exhibit a correlation to the video monitor display.	8.10	1.10
2.15	Analysis of data taken in section 8.10.3 and 8.10.5 should reveal a linear relation between background and target image.	8.10	1.10
2.16	Data taken with camera viewing gray level mask should exhibit a step function response appropriate to the position and illumination of the mask.	8.10	1.10
2.17	Pin cushion error should be minimal within center third of camera field of view.	8.10	1.10
2.18	Pin cushion error should be minimal within center two thirds of camera field of view	8.10	1.10
2.19	Controls on digitizer should allow proper settings to be obtained.	8.11	1.11

		Verification Paragraph	Objective
2.20	The static and dynamic centroid can be determined within ± 2 pixels.	8.12	1.12
2.21	BCS software algorithm should measure power to within the error band of the measured insolation data.	8.13	1.13
2.22	Acceptance here is dependent upon mode entered. If measurement mode is entered the following sequence is valid.	8.14	1.14
	HAC \rightarrow BCS BCS \rightarrow HAC		
T1	Message #1		
T2		Message #2	
T3	Message #3		
T4		Message #4	
T5	Message #5		
T6		Message #8 or Message #6	
NOTE:	Sequence T3-T6 will repeat for each heliostat in the list.		
T7	Message #10		
	The following sequence is valid for the bias update mode of operation.	8.14	1.14
	HAC \rightarrow BCS BCS \rightarrow HAC		

		Verification Paragraph	Objective
T1	Message #1		
T2		Message #2	
T3	Message #11		
T4		Up to 3 Message #12's	
T5	Message #13		
NOTE: Sequence T3-T5 will repeat for each heliostat in the list.			
T7	Message #10		
NOTE: Refer to Appendix 10F for explanation and description of BCS message traffic.			
2.23	First candidate list should be printed to line printer. Three files of 60 heliostats should have been generated. Verify the names MORNING, NOON and TARDE are heading each file. Each file name should have a sequence number appended to it in character positions 9 and 10 as follows:	8.15	1.15
	MORNING 01 NOON 02 TARDE 03		
2.24	Compare the second list generated with the first list. Heliostats which were updated prior to the generation of the second list should not appear in the second list.	8.15	1.15

		Verification Paragraph	Objective
2.25	List should be directed to magnetic tape. At completion of list the tape should rewind.	8.15	1.15
2.26	Records kept by field personnel should verify proper heliostats were measured and all blocking/shadowing heliostats were moved to ALT2 stow.	8.16	1.16
2.27	The summary report should indicate each heliostat in the list was measured.	8.16	1.16
2.28	Verify all sixty heliostats have been measured and compare time of measurement logged by field personnel with that recorded by system on report summary.	8.17	1.17
2.29	BCS software should flag to the H.P. console any errors occurring to the digitizer, MODACS III, pyrhelimeters or shutters during system startup.	8.18	1.18
2.30	BCS software should flag to the H.P. console any errors occurring to the digitizer, MODACS III, pyrhelimeters or shutters during runtime.	8.19	1.19

		Verification Paragraph	Objective
2.31	BCS and HAC BCS software should flag the following errors as appropriate.	8.20	8.20
	1. Beam on target during low level calibration.		
	2. No-beam on target during high level calibration.		
	3. Power out of range.		
	4. Centroid out of range.		

		Verification Paragraph	Objective
3.0	References		
3.1	Vendor Data		
	a) Auroro Pump A04, Model 134 data.		
	b) Jordan Mark 76 Valve data.		
3.2	CS-MCS and CS-Plant Interface Requirements (RADL Item 2-30-1).		
3.3	BCS Software Requirements.		
3.4	Quantex Corporation and Maintenance Manual.		
3.5	Operating and maintenance instructions for 2380 series remote controls. COHU Inc.		

4.8 Compressed air and electrical power has been supplied to the target shutter systems.

4.9 Pyrheliometers from each target have been connected to the proper MODACS III input channels.

4.10 Link between HAC and OCS has been checked out using Modcomp diagnostic software.

4.11 BCS master file has been generated and verified.

Initial	Date

- 7.0 Initial Conditions
- 7.1 Verify that the BCS fluid receiver is filled with the coolant (ethylene glycol-water) solution by observing the receiver level sight gauge. (An expansion space should be maintained to allow for coolant expansion up to 130°F without overflowing the fluid receiver).
- 7.2 Verify that individual isolation valves (4) are open to allow coolant flow to the individual targets once the pump is started.
- 7.3 Installation complete, visual inspection of all subsystems done.

Initial	Date

		Verification Paragraph
7.4	Digitizer is in the "MEM" mode as described in Quantex Corporation operation and maintenance manual Page 2-7.	8.5.6
7.5	Maxnet III operating system is generated and resides as the second file on disk partition DST	8.6
7.6	BCS cameras must be focussed aligned and zoomed prior to running this section.	8.12
7.7	An initialized masterfile has been generated and exists on disk partition MFD.	8.15
7.8	HAC timeout function must be disconnected.	8.16
7.9	All BCS hardware must be turned on.	8.14

Initial

Date

8.7.2.4 After several minute delay verify BCS option menu appears on screen. See Appendix 10B for BCS option menu display format.

8.8 BCS Target Shutters

8.8.1 Download MODACS III operating system by typing in the following command at the OCS console.

PRESS "BREAK" KEY
TYPE: //FIL LKA DST 3 2

After several minute delay verify the following prompt from MODACS to the OCS console:

LOAD COMPLETE /LDRIV/LDRIV
LIO /LDRIV/LDRIV

*K.O MOGEN
III/III/

8.8.2 Verify MODACS III operation by typing the following command:

PRESS "BREAK" KEY
TYPE: // RFO LKA

Note: See Appendix 10.C for proper response.

Initial	Date

8.8.3 Download BCS test module "SHUTST" to the MODACS III by typing the following command.

PRESS "BREAK" KEY
TYPE /SHUTST/RTE LKA

Verify proper downloading by observing a backslash in column one of the command such that the command would appear as follows:

X SHUTST/RTE LKA

8.8.4 Load and execute BCS test module "shutter" by typing the following command.

PRESS "BREAK" KEY
TYPE /SHUTTER/EXE

Verify following prompt at OCS console:

Which shutter? (N, E, S, W)

8.8.5 Select east target shutter system for cycling open/closed. Verify full opening and closing of shutters from the field with binoculars. Cycle open/closed five times.

8.8.6 Select west target shutter system for cycling open/closed. Verify full opening and closing of shutters from the field with binoculars. Cycle open/closed five times.

Initial

Date

8.9.4 Load and execute BCS test module "PYR" by typing the following command.

PRESS "BREAK" KEY
TYPE/PYR/EXE

Verify following prompt at OCS console:

Which target? (N, E, W, S)

8.9.5 Read and record pyrhelimeter data for north target.

8.9.6 Cover 1/4 of perfect mirror area.

8.9.7 Read and record pyrhelimeter data from north target.

8.9.8 Cover 1/2 of perfect mirror.

8.9.9 Read and record pyrhelimeter data from north target.

8.9.10 Cover 3/4 of perfect mirror.

8.9.11 Read and record pyrhelimeter data from north target.

8.9.12 Calculate theoretical power as described in Appendix 10D for each of the mirror areas used above.

Initial

Date

- 8.10.4 Point camera such that camera sees left edge of target as shown in Fig. 1.




Figure 1

- 8.10.5 With camera pointing as shown in Fig. 1 and same test software as in section 8.10.2 command a digital image be taken. Print an array of the digitized data which contains the target edge within it.

Note: Data is printed to the OCS line printer (OCS-701)

- 8.10.6 Move camera such that field of view is as shown in Fig. 1A and repeat step 8.10.5.




Figure 1A

Initial

Date

8.10.10 Use same test software as section 8.10.2 to command a digital image be taken. Print an array of the digitized data which contains the target edge within it.

Note: Data is printed to OCS line printer (OCS-701).

8.10.11 Move camera such that field of view is as shown in Fig. 2A. Repeat step 8.10.10.




Figure 2A

8.12.5 Load and execute BCS test software module "DIR" by typing the following command.

PRESS "BREAK" KEY
TYPE /DIR/EXE

Verify the following prompt to the OCS console device.

"IS DAYLIGHT SAVINGS TIME IN EFFECT?"

8.12.6 Using test software loaded in previous step command an image grab be taken. Generate and list to OCS hardcopy device (OCS-701) a rectangle of pixel data within test light source area. Verify location of pyrheliometer hole and distribution of light flux data. Verify reasonableness of flux distribution to measured results.

8.12.5 Generate scatter diagram of measured centroids taken in step 8.12.4. Verify the average centroid is within acceptable limits of the actual centroid.

8.12.6 Repeat step 8.12.1 for east target.

8.12.7 For 9:00 A.M. ± 1 hr switch test light source on.

8.12.8 Repeat steps 8.12.4 - 8.12.6 for east target.

Initial	Date

Verify the following prompt is written to the OCS CRT screen.

"IS DAYLIGHT SAVINGS TIME IN EFFECT?"

The isolated data will be printed to the OCS hardcopy device (OCS-701). Verify the contrast between the black registration marks and the white target is sufficient for BCS software detection.

8.12.17 At time of high beam to background ratio, mount perfect mirror on "A" frame approximately 250 ft. from north target.

8.12.18 Manually aim mirror such that beam is projected near right hand edge of target. Beam should be aimed approximately midway between righthand corners of target.

8.12.19 Using BCS centroid calculation routine take centroid readings at intervals of 1 minute until beam leaves opposite edge of target. Record each centroid value.

8.12.20 At time of high beam to background ratio, mount perfect mirror on "A" frame approximately 250 ft. from east target.

8.12.21 Manually aim mirror such that beam is projected near right hand edge of target. Beam should be aimed approximately midway between righthand corners of target.

8.12.22 Using BCS centroid calculation routine take centroid readings at intervals of 1 minute until beam leaves opposite edge of target. Record each centroid value.

Initial	Date

8.12.23 At time of high beam to background ratio, mount perfect mirror on "A" frame approximately 250 ft from south target.

8.12.24 Manually aim mirror such that beam is projected near right hand edge of target. Beam should be aimed approximately midway between righthand corners of target.

8.12.25 Using BCS centroid calculation routine take centroid readings at intervals of 1 minute until beam leaves opposite edge of target. Record each centroid value.

8.12.26 At time of high beam to background ratio, mount perfect mirror on "A" frame approximately 250 ft from west target.

8.12.27 Manually aim mirror such that beam is projected near right hand edge of target. Beam should be aimed approximately midway between righthand corners of target.

8.12.28 Using BCS centroid calculation routine take centroid readings at intervals of 1 minute until beam leaves opposite edge of target. Record each centroid value.

8.12.29 Mount flat black test target with white Lambertian rectangle in such a manner that it exceeds the north cameras field of view the target should be located approximately 50 ft from the camera.

Initial	Date

8.12.30 Load and execute BCS test module "BLDCLT" to build a linear calibration table. The following commands should be used.

PRESS "BREAK" KEY
TYPE: /BLDCLT/EXE

Verify the following prompt appears at the CRT.

WHICH TABLE (1-4)

8.12.31 Using BCS test module "DIR" determine the location of the white rectangle on the target. Do a hand calculation to determine the approximate pixel location of the centroid.

8.12.32 At times when sun illuminates test target calculate the centroid of target and white rectangle using actual BCS centroid calculation module. Verify results of measurement agree within TBD of centroid determined in step 8.12.31.

8.12.33 With same test setup as above add a gray rectangle next to the white rectangle.

8.12.34 At times when sun illuminates test target calculate the centroid of target and white and gray rectangles using actual BCS centroid calculation module. Verify results of measurement agree within TBD of centroid determined in step 8.12.31.

Initial	Date

- 8.12.35 Mount flat black test target with white Lambertian rectangle in such a manner that it exceeds the east cameras field of view. The target should be located approximately 50 ft from the camera.

- 8.12.36 Using BCS test module "DIR" determine the location of the white rectangle on the target. Do a hand calculation to determine the approximate pixel location of the centroid.

- 8.12.37 At times when sun illuminates test target calculate the centroid of target and white rectangle using actual BCS centroid calculation module. Verify results of measurement agree within TBD of centroid determined in step 8.12.31.

- 8.12.38 With same test setup as above add a gray rectangle next to the white rectangle.

- 8.12.39 At times when sun illuminates test target calculate the centroid of target and white and gray rectangles using actual BCS centroid calculation module. Verify results of measurement agree within TBD of centroid determined in step 8.12.31.

- 8.12.40 Mount flat black test target with white Lambertian rectangle in such a manner that it exceeds the south cameras field of view. The target should be located approximately 50 ft from the camera.

Initial	Date

- 8.12.41 Using BCS test module "DIR" determine the location of the white rectangle on the target. Do a hand calculation to determine the approximate pixel location of the centroid.

- 8.12.42 At times when sun illuminates test target calculate the centroid of target and white rectangle using actual BCS centroid calculation module. Verify results of measurement agree within TBD of centroid determined in step 8.12.31.

- 8.12.43 With same test setup as above add a gray rectangle next to the white rectangle.

- 8.12.44 At times when sun illuminates test target calculate the centroid of target and white and gray rectangles using actual BCS centroid calculation module. Verify results of measurement agree within TBD of centroid determined in step 8.12.31.

- 8.12.45 Mount flat black test target with white lambertian rectangle in such a manner that it exceeds the west cameras field of view the target should be located approximately 50 ft from the camera.

- 8.12.46 Using BCS test module "DIR" determine the location of the white rectangle on the target. Do a hand calculation to determine the approximate pixel location of the centroid.

Initial	Date

- 8.12.47 At times when sun illuminates test target calculate the centroid of target and white rectangle using actual BCS centroid calculation module. Verify results of measurement agree within TBD of centroid determined in step 8.12.31.

- 8.12.48 With same test setup as above add a gray rectangle next to the white rectangle.

- 8.12.49 At times when sun illuminates test target calculate the centroid of target and white and gray rectangles using actual BCS centroid calculation module. Verify results of measurement agree within TBD of centroid determined in step 8.12.31.

- 8.12.50 Return all center hole pyrhelimeters back to their original locations.

- 8.12.51 Return modified software modules "BHILVL" and "BRPYRL" to their original states.

Initial	Date

- 8.15 Off-Line Candidate List Generation.
- 8.15.1 From OCS console load the candidate list generation function and direct its output to the OCS line printer. The following commands will be used:

Press "Break" key
 Type /BCL003/EST
 Type /BCL003/ASS 6 AG1

- 8.15.2 From H.P. terminal request off-line candidate list generation by pressing key #8 of the function control keys.
- 8.15.3 Generate a morning file called "MORNING". Request 60 heliostats in this file with a start time of 8:00 and an ending time of 10:00.
- 8.15.4 Generate a noon file called "NOON". Request 60 heliostats in this file with a start time of 10:30 and ending time of 12:00.
- 8.15.5 Generate an afternoon file called "TARDE." Request 60 heliostats in this file with a start time of 1:00 PM and an ending time of 3:00.
- 8.15.6 Load and execute BCS test module "UPDCEN" to update centroid data on any heliostat in the list. The following procedure is used to load and execute "UPDCEN".

Press "Break" key
 Type: /UPDCEN/EXE

Initial	Date

Initial

Date

Verify the following prompt appears on CRT screen.

"Type in record number of desired Heliostat"

8.15.7 Repeat steps 8.15.2 - 8.15.5. Verify heliostats updated in step 8.15.6 do not appear on new list.

8.15.8 Command the candidate list generation function to direct its output to magnetic tape by typing the following command.

Press "Break" key
Type: /BCL003/DEE

8.15.9 Repeat steps 8.15.2 - 8.15.5. Verify tape movement and if possible verify HAC can read the tape correctly.

8.15.9 Generate a new masterfile as described in Appendix 10.G.

8.16 BCS Dark System Test (run at night).

8.16.1 From H.P. console generate a heliostat candidate list choosing heliostats approximately 350 ft. from the target. The list should include at least two heliostats per target.

8.16.2 Modify BCS software routine "BCALLO" to include a pause before sending its completion message to HAC

Initial

Date

8.16.3 Initiate BCS from H.P. console by issuing the following command.

Press key #3 of function control keys.

Verify H.P. prompts operator to continue by issuing the following prompt:

"Is the south target operational?"

8.16.4 Load heliostat candidate list tape on HAC and initiate HAC/BCS software.

NOTE: The commands necessary to perform this function were not available at time of this writing.

8.16.5 At the OCS console monitor the progress of BCS measurement by observing the pause statements written to the CRT. After a pause statement is written to the CRT load and execute BCS test software module "READGC" using the following command:

Press "Break" key

Type /READGC/EXE

verify the following propt appears on the CRT.

"INDEX"

8.16.6 Using above software determine the target and heliostat number being measured.

8.18.37 Respond to all prompts as appropriate and bring BCS to hardware status mode. Verify upper right pyrhelimeter for north target is flagged as inoperative by hardware status log written to H.P. CRT.

8.18.38 Reconnect upper right pyrhelimeter for north target.

8-18-39 From H.P. console restart BCS processing by pressing "Stop" then "Run". Verify BCS option menu appears.

8.18.40 Disconnect lower center pyrhelimeter from north target.

8.18.41 From H.P. console start BCS processing by pressing key #3 of the H.P. function keys. Verify following prompt occurs:

"Is south target operational?"

8.18.42 Respond to all prompts as appropriate and bring BCS to hardware status mode. Verify lower center pyrhelimeter for north target is flagged as inoperative by hardware status log written to H.P. CRT.

8.18.43 Reconnect lower center pyrhelimeter for north target.

Initial	Date

8.18.52 Respond to all prompts as appropriate and bring BCS to hardware status mode. Verify upper right pyrhelimeter for south target is flagged as inoperative by hardware status log written to H.P. CRT.

8.18.53 Reconnect upper right pyrhelimeter for south target.

8.18.54 From H.P. console restart BCS processing by pressing "Stop" then "Run". Verify BCS option menu appears.

8.18.55 Disconnect lower center pyrhelimeter from south target.

8.18.56 From H.P. console start BCS processing by pressing key #3 of the H.P. function keys. Verify following prompt occurs:

"Is south target operational?"

8.18.57 Respond to all prompts as appropriate and bring BCS to hardware status mode. Verify lower center pyrhelimeter for south target is flagged as inoperative by hardware status log written to H.P. CRT.

8.18.58 Reconnect lower center pyrhelimeter for south target.

Initial	Date

8.18.82 Respond to all prompts as appropriate and bring BCS to hardware status mode. Verify upper right pyrhelimeter for west target is flagged as inoperative by hardware status log written to H.P. CRT.

8.18.83 Reconnect upper right pyrhelimeter for west target.

8.18.84 From H.P. console restart BCS processing by pressing "Stop" then "Run". Verify BCS option menu appears.

8.18.85 Disconnect lower center pyrhelimeter from west target.

8.18.86 From H.P. console start BCS processing by pressing key #3 of the H.P. function keys. Verify following prompt occurs:

"Is south target operational?"

8.18.87 Respond to all prompts as appropriate and bring BCS to hardware status mode. Verify lower center pyrhelimeter for west target is flagged as inoperative by hardware status log written to H.P. CRT.

8.18.88 Reconnect lower center pyrhelimeter for west target.

Initial	Date

8.20.2 From the BCS console command a heliostat candidate list be generated by pressing key #8 of the special function keys. Build a candidate list tape containing the four heliostats with modified biases.

8.20.3 From H.P. console initiate the BCS system by typing key #3 of the H.P. function keys. Take all default options.

8.20.4 Mount candidate list tape on HAC and initiate HAC BCS software.

8.20.5 Verify the following error message is alarmed by the HAC for each heliostat.

No beam on target for high level calibration.

NOTE: The operator should monitor the video monitor to verify a beam does not exist on the BCS target during both low and high level calibration procedures.

8.20.6 Using HAC command "UPBIAS" return each of the four heliostats used in this test to their original bias points.

8.20.7 From H.P. console initiate the BCS system by typing key #3 of the H.P. function keys. Take all default options.

Initial	Date

NOTE: The exact format of the message may not be as stated above.

8.20.14 The following test is contingent upon the appropriate hardware being available to allow the BCS to make accurate power calculations.

Initial	Date

10.0 ATTACHMENTS

- Appendix 10.A BCS software modules and descriptions.
- Appendix 10.B BCS option menu display
- Appendix 10.C Response format for MAXNET remote information format.
- Appendix 10.D Derivation of theoretical beam power.
- Appendix 10.E Camera focus, zoom and alignment procedure
- Appendix 10.F BCS message traffic
- Appendix 10.G Generation of initialized masterfile.
- Appendix 10.H BCS test modules and functions.

Appendix 10.A

- BCS003 - Activates BCS Input Executive.

- BCSINX - BCS/HAC Input Executive.
- MSG001 - Writes Startup Message to HAC.

- BCALLO - BCS Low Level Calibration Function.
- BEAMCHK - Determines if Beam is on Target.
- BEAMON -
- BGRAB - Commands Digitizer to take Image Grab.

- BCALHI - BCS High Level Calibration Function.
- BGRAB - Commands Digitizer to take Image Grab.
- BDGTST - Takes Image Grab for High Level Calibration Module.
- BRDPYR - Controls MODACS III Operation.
- NOBEAM - Commands No Beam on Target Message be Sent to HAC.
- EXPCHK - Checks Digitizer to Determine if Camera is Within Exposure Limts.

- EXPOVR - Commands Exposure Over Message Be Sent to H.P.
- BLDCLT - Builds Calibration Table.
- BCURVE - Driver Program for "BCRVFIT" Subroutine.
- BCRVFIT - Performs a Curve Fit of Digital and Pyrheliometer Data.

- BMEAS1 - Performs Beam Measurement for South Target.
- TIM1 - Determines Average Time of Measurement.
- BGRAB - Commands Digitizer to take Image Grab.

- BMEAS2 - Performs Beam Measurement for West Target.
- TIM2 - Determines Average Time of Measurement.
- BGRAB - Commands Digitizer to take Image Grab.

BMEAS3 - Performs Beam Measurement for East Target.
 TIM3 - Determines Average Time of Measurement.
 BGRAB - Commands Digitizer to take Image Grab.

BMEAS4 - Performs Beam Measurement for North Target.
 TIM4 - Determines Average Time of Measurement.
 BGRAB - Commands Digitizer to take Image Grab.

BGTIM1 - Sets Calibration Necessary Flag for South Target.

BGTIM2 - Sets Calibration Necessary Flag for West Target.

BGTIM3 - Sets Calibration Necessary Flag for East Target.

BGTIM4 - Sets Calibration Necessary Flag for North Target.

BOK - Transmits OCS Permission Flag to H.P.

BHCOUT - BCS/HAC Output Message Processor.

BPT003 - BCS Contour Plotting Function.

 BNORML - Image Normalization Function.

 PLTALL - Plots All Records on a Given File.

 TIMINT - Plots All Records Between a Specified Time Interval.

 INDIVL - Plots Specified Record.

 RITEHP - Writes One Record of Image Data to H.P.

 BMFREC - Finds Record Number of Specified Helio-stat.

BHWSTA - BCS Hardware Status Routine.

 SWITCH - Switches Camera to Specified Target.

 BTGRAB -

 BRMARK - Finds Registration Marks on each Target.

 CENT - Determines Centroid of each Registration Mark.

 GETLINE - Get Data From Specified Line in Digitizer.

FINDEM -
 FINDC -
 BGRAB - Command Digitizer to take Image Grab.

 BSE - Sets H.P. Busy Flag.

 BMASS - Measurement Assessments Function.
 BMPWR - Calculates Theoretical Beam Power.
 BMFREC - Finds Record Number of.

 BRGEN - Report Generation Function

 BTERM - BCS Termination Function.

 BGLOBAL - Sets up BCS Global Data Base.

 BHILVL - BCS High Level Calibration Function.

 BRPYRL - BCS Low Level Calibration Function.

 BMFUPD - BCS Master File Update Processor.
 BMFREC - Calculates Record Number of Specified.

 BHISTR - Historical Data Retrieval Function.

 OLHCLG - Off-Line Heliostat Candidate List Generation.

 MODTEST - MODACS III Hardware Test Routine.

 BSTEP - Steps through BCS Targets.

 BHPMSG - H.P. Error Message Processor.
 SNDMSG - Sends Message to H.P. Terminal.
 JDAT - Calculates Julian Date.

 BRFO03 - BCS Data Archive Function.

- BGM003 - Sends Buffered Messages to H.P.
- JDAT - Calculates Julian Date.

- RES.1 - Resource Block for MODACS III Routines.

Key 1 Display Option Menu
Key 3 Initialization
Key 5 Contour Plots
Key 8 Heliostat Candidate List
Key 10 Archive Data
Key 12 BCS Data Report
Key 14 BCS Bias Updates

Appendix 10.C

Response Format for MAXNET Remote Information Format.

One of the functions of the BCS is to compare BCS measured beam power against a theoretical beam power. If the difference exceeds a threshold value, an alarm is provided. This memo outlines the requirements for generating the theoretical beam power. The power, P, on the BCS target is:

$$1) P = kIA_T\rho\cos\psi$$

where: k = Normalization constant
I = Insolation
A = Heliostat mirror area
T = Atmospheric transmission
 ρ = Mirror specular reflectance
 ψ = Angle between sun vector and mirror surfaces

The normalization constant is a field adjusted factor to allow the measured and theoretical powers to be made equal under idealized conditions (i.e., extremely clear day with a perfectly clean mirror).

The camera alignment procedure is done in the field using a Cohu Model 2380 Series Remote Control Unit and a standard video monitor. The remote control unit is connected to the back of the camera (see Operating and Maintenance Instructions 2380 Series Remote Controls Manual page 2-2 Figure 2-1). The video monitor can be connected to the back of the remote control unit. Power for the video monitor is available at the camera pedestal. For camera focus, zoom and alignment the following steps should be used.

- 1) Turn camera and video monitor on.
- 2) Position camera such that center pyrhelimeter is in approximate center of video image.
- 3) Zoom in on target as close as possible making certain all four registration marks are in view.
Note: Camera aimpoint may need changing as zoom is modified.
- 4) Focus camera

NOTE: The target image should match as closely as possible Fig. 1.

Appendix 10.E (Cont.)




Figure 1

Appendix.F BCS Message Traffic

Message Number	Origination-Destination	Title
BCS-1	HAC-OCS	BCS Initiation Request Message
BCS-2	OCS-HAC	BCS Initiation Response Message
BCS-3	HAC-OCS	BCS Measurement Initiation Request Message
BCS-4	OCS-HAC	BCS Measurement Initiation Response Message
BCS-5	HAC-OCS	Heliostat on BCS Target Message
BSC-6	OCS-HAC	Heliostat BCS Removal Request Message
BCS-8	OCS-HAC	BCS Measurement Results Message
BCS-10	HAC-OCS	BCS Termination Message
BCS-11	HAC-OCS	Heliostat Measure- ment Historical Data Request Message
BCS-12	OCS-HAC	Heliostat Measure- ment Data Response Message
BCS-13	HAC-OCS	Heliostat Bias Results Message

The following procedure can be used to create a new masterfile.


1. Enter Job Control

Type the following commands

1. \$EXE TOC
2. ASS 2 CφT
3. FIL 2
4. Change 500
5. EXI
6. \$ SED
7. ASS USL CφT
8. NOC
9. POS DATA
10. ASS SO ROA
11. REW SO
12. COPY
13. EXI
14. \$ ASS 4 ROA 21 MFD
\$ EXEC BMFS

The data file is stored as a source file on the File CφT of the cartridge disk. Data is stored in MODCOM? Compressed Format. Steps 6 - 13 store the data file in an uncompressed format on file ROA.

- IOISTS - This routine will output an operator specified code to the 1136 camera switching interface. The operator has the capability of switching to any camera, controlling the Iris manually or controlling the Iris automatically. The following format applies:



Camera Address Bits

South - C000
 West - 4000
 East - 8000
 North - 0000

- HILOTST - This test module will write three pixels to the quantex memory. If the quantex is in the "MEM" mode the data will be displayed to the video monitor. The operator can choose the line (1-256), column (1-256) and the value the three pixels will take on.

NOTE: Not all lines and columns are displayed by the video monitor.

- SHUTST - This test module executes within the MODACS III. It will receive information from a core device specifying which target system and whether the shutters should be opened or closed. It will then open or close the shutters as specified.
- SHUTTER - This test module is the companion module to "SHUTST". It operates within the OCS computer. This module prompts the operator as to which target and whether the shutters should be opened or closed. It then sends this information to MODACS through a core device.
- PYRTST - This test module executes within the MODACS III. It will receive information from a core device specifying which target system to operate on. The routine will open the shutters of the specified target and read the pyrhelimeters.
- PYR - This test module is the companion to PYRTST. It will run within the OCS computer. Its function is to provide a man machine interface to determine which target is desired then relay this information to MODACS through a core device. The routine will then wait for MODACS to complete then read the core device and print the results to the CRT screen.
- DIR - This test module provides the capability of looking at any subset of the 64K data array taken by an image grab. It will print all data to the OCS hardcopy device. (OCS-201).
- MSGBLD - This test module simulates HAC interface messages. It allows the operator to construct any message he desires and send it to the BCS input executive.

DOE FILE COPY

MCDONNELL DOUGLAS AERONAUTICS COMPANY

ENERGY PROGRAMS

5301 Bolsa Avenue, Huntington Beach, California 92647 (714) 896-3311 Telex: 678426

A3-202-EP-RGR-556
12 October 1981

Department of Energy
San Francisco Operations Office
1333 Broadway
Oakland, California 94612

Attention: Mr. David J. Tenca, Contracting Officer

Subject: CONTRACT DE-AC03-79SF10499
SOLAR FACILITIES DESIGN INTEGRATION
SIXTH PARTIAL SUBMITTAL OF SUBSYSTEM STAND ALONE
(PREOPERATIONAL) TEST PROCEDURES (RADL ITEM 2-45)

- References:
- (a) MDAC Letter A3-130-EP-DSB-138, dated 3 March 1981, "Revised Delivery Date for Subsystem Stand Alone Test Procedures" (RADL Item 2-45)
 - (b) MDAC Letter A3-202-EP-RGR-417, dated 17 July 1981, "Partial Submittal of Subsystem Stand Alone (Preoperational) Test Procedures (RADL Item 2-45)
 - (c) MDAC Letter A3-202-EP-RGR-444, dated 28 July 1981, "Second Partial Submittal of Subsystem Stand Alone (Preoperational) Test Procedures" (RADL Item 2-45)
 - (d) MDAC Letter A3-202-EP-RGR-494, dated 1 September 1981, "Third Partial Submittal of Subsystem Stand Alone (Preoperational) Test Procedures" (RADL Item 2-45)
 - (e) ~~MDAC Letter A3-202-EP-RGR-517, dated 15 September 1981, "Fourth Partial Submittal of Subsystem Stand Alone (Preoperational) Test Procedures" (RADL Item 2-45)~~
 - (f) MDAC Letter A3-202-EP-RGR-553, dated 5 October 1981, "Fifth Partial Submittal of Subsystem Stand Alone (Preoperational) Test Procedures" (RADL Item 2-45)

Dear Mr. Tenca:

One (1) copy of one of the Preoperational Test Procedures that comprise a portion of the subject RADL item is being submitted in accordance with the requirements of the Phase II Reports and Deliverables List of the subject contract, as modified by the contents of the Reference (a) letter. Previous transmittals were accomplished per the Reference (b), (c), (d), (e), and (f) letters. This letter transmits the following Preoperational Test Procedure:

- 150 Beam Characterization System Revision 0

MCDONNELL DOUGLAS



A3-202-EP-RGR-556
12 October 1981

A copy of this letter also transmits the master copy of the procedure to Southern California Edison (L. H. Chillcott) at the Solar One Site for control and implementation. Any SFDI-oriented revisions to this procedure will be coordinated informally with SCE and subsequently transmitted by letter in the same manner as the subject document.

Additional submittals will be made as other Preoperational Test Procedures become available in Revision 0 versions, and you will be notified when all of the Preoperational Test Procedures that comprise RADL Item 2-45 have been submitted.

Technical questions regarding this procedure should be directed to R. G. Riedesel at (714) 896-3357. For contractual questions, please call the undersigned at (714) 896-1340.

Very truly yours,



D. S. Butler
Contract Administrator
Solar Facilities Design Integration

RGR:bj

Enclosure: as noted

Cy: L. H. Chillcott, SCE-Solar One (1)
J. M. Slaminski, DOE/Daggett (1)
C. W. Lopez, SCE-Solar One (1)
J. J. Bartel, Sandia-Livermore (3)
D. N. Tanner, Sandia-Livermore (1)
R. O. Rogers, Aerospace/STMPO (1)
T. L. Neilsen, Rocketdyne-Daggett (1)
J. M. Friefeld, Rocketdyne (1)
W. R. Lang, Stearns-Roger (1)
J. R. Detweiler, Stearns-Roger-Daggett (1)
R. M. Weeks, MMC-Daggett (3)

(w/o enclosure)

R. N. Schweinberg, DOE/STMPO
J. C. Corcoran, DOE/STMPO
D. W. Christian, DOE/Daggett
A. Maitino, T&B-Daggett
D. L. Williams, Stearns-Roger
H. D. Eden, Aerospace/STMPO
R. W. Wiese, ETEC/STMPO
K. L. Adler, ETEC/STMPO
W. S. Rorke, Sandia-Livermore
J. N. Reeves, SCE
N. J. DeHaven, SCE

C. P. Winarski, SCE
T. E. Olson, SFDI Field Office
F. Kovach, T&B-Daggett