

# DOE FILE COPY

THERMAL STORAGE SYSTEM

PREOPERATIONAL TEST

PROCEDURE 205/250

REVISION 0

20 JULY 1981

UNITED STATES DEPARTMENT OF ENERGY/  
SOUTHERN CALIFORNIA EDISON COMPANY

10 MWe SOLAR PILOT PLANT

DAGGETT, CALIFORNIA

PROJECT: C-21700

MCDONNELL DOUGLAS CORPORATION

HUNTINGTON BEACH, CALIFORNIA

AUTHOR: E. C. Cady

E. C. CADY

APPROVED BY: R. J. Berman

THERMAL STORAGE SYSTEM

PROCEDURE 205/250

<u>SECTION</u>		<u>PAGE</u>
1.0	OBJECTIVES	4
2.0	ACCEPTANCE CRITERIA	5
3.0	REFERENCES	30
4.0	PREREQUISITES	38
5.0	LIMITS AND PRECAUTIONS	39
6.0	TEST EQUIPMENT	40
7.0	INITIAL CONDITIONS	41
8.0	PROCEDURE AND DATA COLLECTION	43
9.0	SYSTEM RESTORATION	157
10.0	ATTACHMENTS	158
	Appendix 10A Master Tracking System	159
	Appendix 10B Abnormal Equipment and Circuits	160
	Appendix 10C Electrical Prerequisite Tests	161
	Appendix 10D Instrument and Control Prerequisite Tests and Calibration	162
	Appendix 10D-1 Pressure Switch End to End Checkout	163
	Appendix 10D-2 Flowmeter End to End Checkout	166
	Appendix 10D-3 Thermocouple End to End Checkout	180
	Appendix 10D-4 RTD End to End Checkout	213
	Appendix 10D-5 Heat Flux Transducer End to End Checkout	217
	Appendix 10D-6 Strain Gage End to End Checkout	220
	Appendix 10D-7 Pressure Transmitter End to End Checkout	226

<u>SECTION</u>		<u>PAGE</u>
Appendix 10D-8	Differential Pressure Transmitter End to End Checkout	242
Appendix 10D-9	Level Transmitter End to End Checkout	246
Appendix 10D-10	Stop Valve End to End Checkout	250
Appendix 10D-11	Modulating Valve End to End Checkout	261
Appendix 10D-12	Pump Run Circuit End to End Checkout	268
Appendix 10D-13	Pump Speed End to End Checkout	271
Appendix 10D-14	Pump Motor Power End to End Checkout	274
Appendix 10E	Mechanical Prerequisite Tests	277
Appendix 10F	Initial Status of Breakers for Test Procedure	280
Appendix 10G	Initial Status of Switches for Test Procedure	281
Appendix 10H	Valve Line Up for Test Procedure	282

NOTE

This procedure addresses checkout and operation of TSS Instrumentation, Controls, Red Line Unit logic, Interlock Logic System logic, and Valve and Pump Operations. The Appendices to this procedure have End to End Checkouts of system transducers and components. The appendices are prerequisite tests to be accomplished prior to preoperational checks. Merely confirming that the prerequisite test has been accomplished satisfies many preoperational test requirements.

1.0 OBJECTIVES

- 1.01 Demonstrate prerequisite end-to-end checkout of all instrumentation, and operation of DARMS and SDPC.
- 1.1 Demonstrate RLU-201 trip and distribution logic.
- 1.2 Demonstrate RLU-201 alarm logic.
- 1.3 Demonstrate TSU ullage pressurization and purge system.
- 1.4 Demonstrate the logic of ILS-201 valve control circuits and control and monitor of these circuits from the operator console CRT and keyboard.
- 1.5 Demonstrate modulating valve circuit manual control and position indication from the operator's console CRT and keyboard.
- 1.6 Demonstrate charging and extraction oil pumps and flash tank drain pump operation, run permits, stops, and alarms.

		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.0	ACCEPTANCE CRITERIA		
2.1	RLU-201 Trip SFDI Dwg. 40E7005133120	8.1	1.1
2.1.1	RLU-201 TSCH Trip starts DARMS high speed recording	8.1.1	1.1
2.1.2	RLU-201 TSEXT Trips starts DARMS high speed recording	8.1.2	1.1
2.1.3	RLU-201 TSCH Trip initiates plant trip logic signals	8.1.3	1.1
2.1.4	RLU-201 TSEXT Trip initiates plant trip logic signals	8.1.4	1.1
2.1.5	All receiver trip signals and trip parameters are tripped and latched in RLU-201 Per Rockwell International IL 140-0086	8.1.5	1.1
2.2	RLU-201 Alarms Per Rockwell International IL 140-0088	8.2	1.2
2.2.1	RLU-201 Thermocouple monitor for trips is alarmed if an "A" primary parameter is failed, and the secondary "B" parameter is monitored	8.2.1	1.2.
2.2.2	RLU-201 Pressure sensor monitor for trips is alarmed if an "A" primary parameter is failed, and the secondary "B" parameter is monitored	8.2.2	1.2.
2.3	TSU Ullage Pressurization and Purge System	8.3	1.3

		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.3.1	UMU Alarm sounds if pilot pressure limits not normal.	8.3.1	1.3
2.3.2	UMU Alarm sounds if fume pressure limits not normal.	8.3.2	1.3
2.3.3	UMU Alarm sounds if UV detector fails to detect flame.	8.3.3	1.3
2.3.4	UMU thermal oxidizer control system operates properly in MANUAL mode.	8.3.4	1.3
2.3.5	Ullage pump operates properly from PS4010.	8.3.5 to 8.3.10	1.3
2.3.6	UMU thermal oxidizer control system operates properly from PS4011.	8.3.11 to 8.3.15	1.3
2.3.7	UMU N <sub>2</sub> system regulates properly.	8.3.16 to 8.3.21	1.3
2.4	Operator Valve Control and ILS Logic, Stearns-Roger Dwg. No. 9033/4	8.4	1.4
2.4.1	AOV-3011	8.4.1	1.4

		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.4.1.1	AOV-3001 is open with power off	8.4.1.1	1.4
2.4.1.2	Valve AOV-3001 operates from TSS keyboard HS-3001	8.4.1.2	1.4
2.4.1.3	ZS-3001B indicates AOV-3001 open position	8.4.1.3	1.4
2.4.1.4	HS-3001 closes AOV-3001	8.4.1.4	1.4
2.4.1.5	ZS-3001A indicates closed position of AOV-3001	8.4.1.5	1.4
2.4.1.6	Trips open AOV-3001	8.4.1.6	1.4
2.4.2	AOV-3002	8.4.2	1.4
2.4.2.1	AOV-3002 is open with power off	8.4.2.1	1.4
2.4.2.2	Valve AOV-3002 operates from TSS keyboard HS-3002	8.4.2.2	1.4
2.4.2.3	ZS-3002B indicates open position of AOV-3002	8.4.2.3	1.4
2.4.2.4	HS-3002 closes AOV-3002	8.4.2.4	1.4
2.4.2.5	ZS-3002A indicates closed position of AOV-3002	8.4.2.5	1.4
2.4.2.6	Trips open AOV-3002	8.4.2.6	1.4
2.4.3	AOV-3003	8.4.3	1.4
2.4.3.1	AOV-3003 is open with power off	8.4.3.1	1.4
2.4.3.2	Valve AOV-3003 operates from TSS keyboard HS-3003	8.4.3.2	1.4
2.4.3.3	ZS-3003B indicates AOV-3003 is open	8.4.3.3	1.4
2.4.3.4	HS-3003 closes AOV-3003	8.4.3.4	1.4
2.4.3.5	ZS-3003A indicates closed position of AOV-3003	8.4.3.5	1.4



		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.4.3.6	Trips open AOV-3003	8.4.3.6	1.4
2.4.4	AOV-3004	8.4.4	1.4
2.4.4.1	AOV-3004 is closed with power off	8.4.4.1	1.4
2.4.4.2	Valve AOV-3004 operates from TSS keyboard HS-3004	8.4.4.2	1.4
2.4.4.3	ZS-3004B indicates open position of valve AOV-3004	8.4.4.3	1.4
2.4.4.4	HS-3004 closes AOV-3004	8.4.4.4	1.4
2.4.4.5	ZS-3004A indicates AOV-3004 is closed	8.4.4.5	1.4
2.4.4.6	Trips close AOV-3004	8.4.4.6	1.4
2.4.5	AOV-3005	8.4.5	1.4
2.4.5.1	AOV-3005 is closed with power off	8.4.5.1	1.4
2.4.5.2	Valve AOV-3005 operates from TSS keyboard HS-3005	8.4.5.2	1.4
2.4.5.3	ZS-3005B indicates AOV-3005 is open	8.4.5.3	1.4
2.4.5.4	HS-3005 closes AOV-3005	8.4.5.4	1.4
2.4.5.5	ZS-3005A indicates AOV-3005 is closed	8.4.5.5	1.4
2.4.5.6	Trips close AOV-3005	8.4.5.6	1.4
2.4.6	LV-3116	8.4.6	1.4
2.4.6.1	LV-3116 is closed with power off	8.4.6.1	1.4
2.4.6.2	Valve LV-3116 operates from TSS keyboard HS-3116	8.4.6.2	1.4
2.4.6.3	ZS-3116B indicates LV-3116 is open	8.4.6.3	1.4

		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.4.6.4	RLU-201 trip does not affect control of LV-3116	8.4.6.4	1.4
2.4.6.5	HS-3116 closes LV-3116	8.4.6.5	1.4
2.4.6.6	ZS-3116A indicates LV-3116 is closed	8.4.6.6	1.4
2.4.6.7	Additional functional of LV-3116	8.4.6.7	1.4
2.4.7	AOV-3117	8.4.7	1.4
2.4.7.1	AOV-3117 is closed with power off	8.4.7.1	1.4
2.4.7.2	Valve AOV-3117 operates from TSS keyboard HS-3117	8.4.7.2	1.4
2.4.7.3	ZS-3117B indicates AOV-3117 is open	8.4.7.3	1.4
2.4.7.4	HS-3117 closes AOV-3117	8.4.7.4	1.4
2.4.7.5	ZS-3117A indicates AOV-3117 is closed	8.4.7.5	1.4
2.4.7.6	Extraction trip opens AOV-3117	8.4.7.6	1.4
2.4.7.7	Additional functional of AOV-3117	8.4.7.7	1.4
2.4.8	AOV-3118	8.4.8	1.4
2.4.8.1	AOV-3118 is closed with power off	8.4.8.1	1.4
2.4.8.2	Valve AOV-3118 operates from TSS keyboard HS-3118	8.4.8.2	1.4
2.4.8.3	ZS-3118B indicates AOV-3118 is open	8.4.8.3	1.4
2.4.8.4	HS-3118 closes AOV-3118	8.4.8.4	1.4
2.4.8.5	ZS-3118A indicates AOV-3118 is closed	8.4.8.5	1.4
2.4.8.6	Extraction trip opens AOV-3118	8.4.8.6	1.4
2.4.8.7	Additional functional on AOV-3118	8.4.8.7	1.4

		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.4.9	AOV-3206	8.4.9	1.4
2.4.9.1	AOV-3206 is closed with power off	8.4.9.1	1.4
2.4.9.2	Valve AOV-3206 operates from TSS keyboard HS-3206	8.4.9.2	1.4
2.4.9.3	ZS-3206B indicates AOV-3206 is open	8.4.9.3	1.4
2.4.9.4	RLU-201 trip does not affect control of AOV-3206	8.4.9.4	1.4
2.4.9.5	HS-3206 closes AOV-3206	8.4.9.5	1.4
2.4.9.6	ZS-3206A indicates AOV-3206 is closed	8.4.9.6	1.4
2.4.9.7	Additional functionals of AOV-3206	8.4.9.7	1.4
2.4.9.8	Repeat with HS-3206 in different group	8.4.9.8	1.4
2.4.10	SOV-3209	8.4.10	1.4
2.4.10.1	SOV-3209 is closed with power off	8.4.10.1	1.4
2.4.10.2	Valve SOV-3209 operates from TSS keyboard HS-3209	8.4.10.2	1.4
2.4.10.3	RLU-201 trip does not affect control of SOV-3209	8.4.10.3	1.4
2.4.10.4	HS-3209 closes SOV-3209	8.4.10.4	1.4
2.4.11	AOV-3218	8.4.11	1.4
2.4.11.1	AOV-3218 is open with power off	8.4.11.1	1.4
2.4.11.2	Valve AOV-3218 operates from TSS keyboard HS-3218	8.4.11.2	1.4
2.4.11.3	ZS-3218B indicates AOV-3218 is open	8.4.11.3	1.4
2.4.11.4	RLU-201 trip does not affect control of AOV-3218	8.4.11.4	1.4
2.4.11.5	HS-3218 closes AOV-3218	8.4.11.5	1.4
2.4.11.6	ZS-3218A indicates AOV-3218 is closed	8.4.11.6	1.4

		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.4.12	AOV-3220	8.4.12	1.4
2.4.12.1	AOV-3220 is closed with power off	8.4.12.1	1.4
2.4.12.2	Valve AOV-3220 operates from TSS keyboard HS-3220	8.4.12.2	1.4
2.4.12.3	ZS-3220B indicates AOV-3220 is open	8.4.12.3	1.4
2.4.12.4	RLU-201 trip does not affect control of AOV-3220	8.4.12.4	1.4
2.4.12.5	HS-3220 closes AOV-3220	8.4.12.5	1.4
2.4.12.6	ZS-3220A indicates AOV-3220 is closed	8.4.12.6	1.4
2.4.13	AOV-3306	8.4.13	1.4
2.4.13.1	AOV-3306 is closed with power off	8.4.13.1	1.4
2.4.13.2	Valve AOV-3306 operates from TSS keyboard HS-3306	8.4.13.2	1.4
2.4.13.3	ZS-3306B indicates AOV-3306 is open	8.4.13.3	1.4
2.4.13.4	RLU-201 trip does not affect control of AOV-3306	8.4.13.4	1.4
2.4.13.5	HS-3306 closes AOV-3306	8.4.13.5	1.4
2.4.13.6	ZS-3306A indicates AOV-3306 is closed	8.4.13.6	1.4
2.4.13.7	Additional functionals of AOV-3306	8.4.13.7	1.4
2.4.13.8	Repeat with HS-3306 in different group	8.4.13.8	1.4
2.4.14	SOV-3309	8.4.14	1.4
2.4.14.1	SOV-3309 is closed with power off	8.4.14.1	1.4

	<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.4.14.2 Valve SOV-3309 operates from TSS keyboard HS-3309	8.4.14.2	1.4
2.4.14.3 RLU-201 trip does not affect control of SOV-3309	8.4.14.3	1.4
2.4.14.4 HS-3309 closes SOV-3309	8.4.14.4	1.4
2.4.15 AOV-3318	8.4.15	1.4
2.4.15.1 AOV-3318 is open with power off	8.4.15.1	1.4
2.4.15.2 Valve AOV-3318 operates from TSS keyboard HS-3318	8.4.15.2	1.4
2.4.15.3 ZS-3318B indicates AOV-3318 is open	8.4.15.3	1.4
2.4.15.4 RLU-201 trip does not affect control of AOV-3318	8.4.15.4	1.4
2.4.15.5 HS-3318 closes AOV-3318	8.4.15.5	1.4
2.4.15.6 ZS-3318A indicates AOV-3318 is closed	8.4.15.6	1.4
2.4.16 AOV-3320	8.4.16	1.4
2.4.16.1 AOV-3320 is closed with power off	8.4.16.1	1.4

		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.4.16.2	Valve AOV-3320 operates from TSS keyboard HS-3320	8.4.16.2	1.4
2.4.16.3	ZS-3320B indicates AOV-3320 is open	8.4.16.3	1.4
2.4.16.4	RLU-201 trip does not affect control of AOV-3320	8.4.16.4	1.4
2.4.16.5	HS-3320 closes AOV-3320	8.4.16.5	1.4
2.4.16.6	ZS-3320A indicates AOV-3320 is closed	8.4.16.6	1.4
2.4.17	AOV-3707	8.4.17	1.4
2.4.17.1	AOV-3707 is open with power off	8.4.17.1	1.4
2.4.17.2	Valve AOV-3707 operates from TSS keyboard HS-3707	8.4.17.2	1.4
2.4.17.3	ZS-3707B indicates AOV-3707 is open	8.4.17.3	1.4
2.4.17.4	RLU-201 trip does not affect control of AOV-3707	8.4.17.4	1.4
2.4.17.5	HS-3707 closes AOV-3707	8.4.17.5	1.4
2.4.17.6	ZS-3707A indicates AOV-3707 is closed	8.4.17.6	1.4
2.4.18	AOV-3708	8.4.18	1.4
2.4.18.1	AOV-3708 is closed with power off	8.4.18.1	1.4
2.4.18.2	Valve AOV-3708 operates from TSS keyboard HS-3708	8.4.18.2	1.4
2.4.18.3	ZS-3708B indicates AOV-3708 is open	8.4.18.3	1.4
2.4.18.4	HS-3708 closes AOV-3708	8.4.18.4	1.4
2.4.18.5	ZS-3708A indicates AOV-3708 is closed	8.4.18.5	1.4
2.4.18.6	Extraction trip closes AOV-3708	8.4.18.6	1.4
2.4.19	AOV-3717	8.4.19	1.4
2.4.19.1	AOV-3717 is open with power off	8.4.19.1	1.4

		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.4.19.2	Valve AOV-3717 operates from TSS keyboard HS-3717	8.4.19.2	1.4
2.4.19.3	ZS-3717B indicates AOV-3717 is open	8.4.19.3	1.4
2.4.19.4	RLU-201 trip does not affect control of AOV-3717	8.4.19.4	1.4
2.4.19.5	HS-3717 closes AOV-3717	8.4.19.5	1.4
2.4.19.6	ZS-3717A indicates AOV-3717 is closed	8.4.19.6	1.4
2.4.19.7	Interlock with AOV-3117	8.4.19.7	1.4
2.4.20	AOV-3807	8.4.20	1.4
2.4.20.1	AOV-3807 is open with power off	8.4.20.1	1.4
2.4.20.2	Valve AOV-3807 operates from TSS keyboard HS-3807	8.4.20.2	1.4
2.4.20.3	ZS-3807B indicates AOV-3807 is open	8.4.20-3	1.4
2.4.20.4	RLU-201 trip does not affect control of AOV-3807	8.4.20.4	1.4
2.4.20.5	HS-3807 closes AOV-3807	8.4.20.5	1.4
2.4.20.6	ZS-3807A indicates AOV-3807 is closed	8.4.20.6	1.4
2.4.21	AOV-3808	8.4.21	1.4
2.4.21.1	AOV-3808 is closed with power off	8.4.21.1	1.4
2.4.21.2	Valve AOV-3808 operates from TSS keyboard HS-3808	8.4.21.2	1.4
2.4.21.3	ZS-3808B indicates AOV-3808 is open	8.4.21.3	1.4
2.4.21.4	HS-3808 closes AOV-3808	8.4.21.4	1.4
2.4.21.5	ZS-3808A indicates AOV-3808 is closed	8.4.21.5	1.4
2.4.21.6	Extraction trip closes AOV-3808	8.4.21.6	1.4
2.4.22	AOV-3817	8.4.22	1.4
2.4.22.1	AOV-3817 is open with power off	8.4.22.1	1.4

		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.4.22.2	Valve AOV-3817 operates from TSS keyboard HS-3817	8.4.22.2	1.4
2.4.22.3	ZS-3817B indicates AOV-3817 is open	8.4.22.3	1.4
2.4.22.4	RLU-201 trip does not affect control of AOV-3817	8.4.22.4	1.4
2.4.22.5	HS-3817 closes AOV-3817	8.4.22.5	1.4
2.4.22.6	ZS-3817A indicates AOV-3817 is closed	8.4.22.6	1.4
2.4.22.7	Interlock with AOV-3118	8.4.22.7	1.4
2.4.23	AOV-3905	8.4.23	1.4
2.4.23.1	AOV-3905 is closed with power off	8.4.23.1	1.4
2.4.23.2	Valve AOV-3905 operates from TSS keyboard HS-3905	8.4.23.2	1.4
2.4.23.3	ZS-3905B indicates AOV-3905 is open	8.4.23.3	1.4
2.4.23.4	RLU-201 trip does not affect control of AOV-3905	8.4.23.4	1.4
2.4.23.5	HS-3905 closes AOV-3905	8.4.23.5	1.4
2.4.23.6	ZS-3905A indicates AOV-3905 is closed	8.4.23.6	1.4
2.4.23.7	Repeat with HS-3905 indifferent group	8.4.23.7	1.4
2.4.24	AOV-3906	8.4.24	1.4
2.4.24.1	AOV-3906 is closed with power off	8.4.24.1	1.4
2.4.24.2	Valve AOV-3906 operates from TSS keyboard HS-3906	8.4.24.2	1.4
2.4.24.3	ZS-3906B indicates AOV-3906 is open	8.4.24.3	1.4
2.4.24.4	RLU-201 trip does not affect control of AOV-3906	8.4.24.4	1.4
2.4.24.5	HS-3906 closes AOV-3906	8.4.24.5	1.4
2.4.24.6	ZS-3906A indicates AOV-3906 is closed	8.4.24.6	1.4
2.4.24.7	Repeat with HS-3906 in different group	8.4.24.7	1.4
2.4.25	AOV-3907	8.4.25	1.4
2.4.25.1	AOV-3907 is closed with power off	8.4.25.1	1.4



		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.4.25.2	Valve AOV-3907 operates from TSS keyboard HS-3907	8.4.25.2	1.4
2.4.25.3	ZS-3907B indicates AOV-3907 is open	8.4.25.3	1.4
2.4.25.4	HS-3907 closes AOV-3907	8.4.25.4	1.4
2.4.25.5	ZS-3907A indicates AOV-3907 is closed	8.4.25.5	1.4
2.4.25.6	Trips close AOV-3907	8.4.25.6	1.4
2.4.25.7	Repeat with HS-3907 in different group	8.4.25.7	1.4
2.4.26	MOV-1030	8.4.26	1.4
2.4.26.1	MOV-1030 is closed with power off	8.4.26.1	1.4
2.4.26.2	Valve MOV-1030 operates from TSS keyboard HS-1030	8.4.26.2	1.4
2.4.26.3	ZS-1030B indicates MOV-1030 is open	8.4.26.3	1.4
2.4.26.4	RLU-201 trip does not affect control of MOV-1030	8.4.26.4	1.4
2.4.26.5	HS-1030 closes MOV-1030	8.4.26.5	1.4
2.4.26.6	ZS-1030A indicates MOV-1030 is closed	8.4.26.6	1.4

		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.5	Modulating Valve Circuits	8.5	1.5
2.5.1	Modulating valve LV-74B	8.5.1	1.5
2.5.1.1	Modulating valve LV-74B controls manually from the operator's keyboard tag number AM-74B The respective valve position para- meter indicate the measured valve position	8.5.1.1 8.5.1.2 8.5.1.3	1.5
2.5.1.2	The full open position of the valve is 100 percent	8.5.1.4	1.5
2.5.1.3	The full closed position of the valve is 0 percent	8.5.1.5.	1.5
2.5.1.4	Functionals of LV-74B	8.5.1.6	1.5
2.5.2	Modulating valve LV-74D-1	8.5.2	1.5
2.5.2.1	Modulating valve LV-74D-1 controls manually from the operator's keyboard tag number LCM-74D-1 The respective valve position para- meter indicate the measured valve position	8.5.2.1 8.5.2.2 8.5.2.3	1.5
2.5.2.2	The full open position of the valve is 100 percent	8.5.2.4	1.5
2.5.2.3	The full closed position of the valve is 0 percent	8.5.2.5	1.5
2.5.2.4	Functionals of LV-74D-1	8.5.2.6	1.5
2.5.3	Modulating valve LV-74D-2	8.5.3	1.5
2.5.3.1	Modulating valve LV-74D-2 controls manually from the operator's keyboard tag number LCM74D-2 The respective valve position para- meter indicate the measured valve position	8.5.3.1 8.5.3.2 8.5.3.3	1.5
2.5.3.2	The full open position of the valve is 100 percent	8.5.3.4	1.5
2.5.3.3	The full closed position of the valve is 0 percent	8.5.3.5	1.5
2.5.3.4	Functionals of LV-74D-2	8.5.3.6	1.5

		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.5.4	Modulating valve PV-640	8.5.4	1.5
2.5.4.1	Modulating valve PV-640 controls manually from the operator's keyboard tag number AM-640 The respective valve position para- meter indicate the measured valve position	8.5.4.1 8.5.4.2 8.5.4.3	1.5
2.5.4.2	The full open position of the valve is 100 percent	8.5.4.4	1.5
2.5.4.3	The full closed position of the valve is 0 percent	8.5.4.5	1.5
2.5.4.4	Functionals of PV-640	8.5.4.6	1.5
2.5.5	Modulating valve PV-647C	8.5.5	1.5
2.5.5.1	Modulating valve PV-647C controls manually from the operator's keyboard tag number AM-647C The respective valve position para- meter indicate the measured valve position	8.5.5.1 8.5.5.2 8.5.5.3	1.5
2.5.5.2	The full open position of the valve is 100 percent	8.5.5.4	1.5
2.5.5.3	The full closed position of the valve is 0 percent	8.5.5.5	1.5
2.5.5.4	Functionals of PV-647C	8.5.5.6	1.5
2.5.6	Modulating valve TV-1420	8.5.6	1.5
2.5.6.1	Modulating valve TV-1420 controls from the CHU  The respective valve position para- meter indicate the measured valve position	8.5.6.1 8.5.6.2 8.5.6.3 8.5.6.4 8.5.6.5	1.5

		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.5.7	Modulating valve UV-3102	8.5.7	1.5
2.5.7.1	Modulating valve UV-3102 controls manually from the operator's keyboard tag number AM-3102 The respective valve position para- meter indicate the measured valve position	8.5.7.1 8.5.7.2 8.5.7.3	1.5
2.5.7.2	The full open position of the valve is 100 percent	8.5.7.4	1.5
2.5.7.3	The full closed position of the valve is 0 percent	7.5.7.5	1.5
2.5.8	Modulating valve TV-3105	8.5.8	1.5
2.5.8.1	Modulating valve TV-3105 controls manually from the operator's keyboard tag number FCM3105 The respective valve position para- meter indicate the measured valve position	8.5.8.1 8.5.8.2 8.5.8.3	1.5
2.5.8.2	The full open position of the valve is 100 percent	8.5.8.4	1.5
2.5.8.3	The full closed position of the valve is 0 percent	8.5.8.5	1.5
2.5.9	Modulating valve PV-3110	8.5.9	1.5
2.5.9.1	Modulating valve PV-3110 controls manually from the operator's keyboard tag number PCM-3110 The respective valve position para- meter indicate the measured valve position	8.5.9.1 8.5.9.2 8.5.9.3	1.5 1.5 1.5
2.5.9.2	The full open position of the valve is 100 percent	8.5.9.4	1.5
2.5.9.3	The full closed position of the valve is 0 percent	8.5.9.5	1.5

		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.5.10	Modulating valve PV-3111	8.5.10	1.5
2.5.10.1	Modulating valve PV-3111 controls manually from the operator's keyboard tag number PCM3111 The respective valve position para- meter indicate the measured valve position	8.5.10.1 8.5.10.2 8.5.10.3	1.5
2.5.10.2	The full open position of the valve is 100 percent	8.5.10.4	1.5
2.5.10.3	The full closed position of the valve is 0 percent	8.5.10.5	1.5
2.5.11	Modulating valve TV-3410	8.5.11	1.5
2.5.11.1	Modulating valve TV-3410 controls manually from the operator's keyboard tag number TCM3410 The respective valve position para- meter indicate the measured valve position	8.5.11.1 8.5.11.2 8.5.11.3	1.5
2.5.11.2	The full open position of the valve is 100 percent	8.5.11.4	1.5
2.5.11.3	The full closed position of the valve is 0 percent	8.5.11.5	1.5
2.5.12	Modulating valve TV-3411	8.5.12	1.5
2.5.12.1	Modulating valve TV-3411 controls manually from the operator's keyboard tag number TCM-3411 The respective valve position para- meter indicate the measured valve position	8.5.12.1 8.5.12.2 8.5.12.3	1.5
2.5.12.2	The full open position of the valve is 100 percent	8.5.12.4	1.5
2.5.12.3	The full closed position of the valve is 0 percent	8.5.12.5	1.5

		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.5.13	Modulating valve LV-3505	8.5.13	1.5
2.5.13.1	Modulating valve LV-3505 controls manually from the operator's keyboard tag number LCM-3505 The respective valve position para- meter indicate the measured valve position	8.5.13.1 8.5.13.2 8.5.13.3	1.5
2.5.13.2	The full open position of the valve is 100 percent	8.5.13.4	1.5
2.5.13.3	The full closed position of the valve is 0 percent	8.5.13.5,	1.5
2.5.14	Modulating valve LV-3605	8.5.14	1.5
2.5.14.1	Modulating valve LV-3605 controls manually from the operator's keyboard tag number LCM-3605 The respective valve position para- meter indicate the measured valve position	8.5.14.1 8.5.14.2 8.5.14.3	1.5
2.5.14.2	The full open position of the valve is 100 percent	8.5.14.4	1.5
2.5.14.3	The full closed position of the valve is 0 percent	8.5.14.5	1.5
2.5.15	Modulating valve PV-3702	8.5.15	1.5
2.5.15.1	Modulating valve PV-3702 controls manually from the operator's keyboard tag number AM-3702 The respective valve position para- meter indicate the measured valve position	8.5.15.1 8.5.15.2 8.5.15.3	1.5
2.5.15.2	The full open position of the valve is 100 percent	8.5.15.4	1.5
2.5.15.3	The full closed position of the valve is 0 percent	8.5.15.5	1.5

		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.5.16	Modulating valve TV-3710	8.5.16	1.5
2.5.16.1	Modulating valve TV-3710 controls manually from the operator's keyboard tag number FCM3710 The respective valve position para- meter indicate the measured valve position	8.5.16.1 8.5.16.2 8.5.16.3	1.5
2.5.16.2	The full open position of the valve is 100 percent	8.5.16.4	1.5
2.5.16.3	The full closed position of the valve is 0 percent	8.5.16.5	1.5
2.5.17	Modulating valve PV-3802	8.5.17	1.5
2.5.17.1	Modulating valve PV-3802 controls manually from the operator's keyboard tag number AM-3802 The respective valve position para- meter indicate the measured valve position	8.5.17.1 8.5.17.2 8.5.17.3	1.5
2.5.17.2	The full open position of the valve is 100 percent	8.5.17.4	1.5
2.5.17.3	The full closed position of the valve is 0 percent	8.5.17.5	1.5
2.5.18	Modulating valve TV-3810	8.5.18	1.5
2.5.18.1	Modulating valve TV-3810 controls manually from the operator's keyboard tag number FCM-3810 The respective valve position para- meter indicate the measured valve position	8.5.18.1 8.5.18.2 8.5.18.3	1.5
2.5.18.2	The full open position of the valve is 100 percent	8.5.18.4	1.5
2.5.18.3	The full closed position of the valve is 0 percent	8.5.18.5	1.5

		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.5.19	Modulating valve PV-3910	8.5.19	1.5
2.5.19.1	Modulating valve PV-3910 controls manually from the operator's keyboard tag number PCM-3910 The respective valve position para- meter indicate the measured valve position.	8.5.19.1 8.5.19.2 8.5.19.3	1.5
2.5.19.2	The full open position of the valve is 100 percent	8.5.19.4	1.5
2.5.19.3	The full closed position of the valve is 0 percent	8.5.19.5	1.5



		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.6	Pump Functionals		
2.6.1	Pump P-301		
2.6.1.1	Pump set-up to verify start signal without operating pump motor.	8.6.1.1 8.6.1.2	1.6
2.6.1.2	Pump MANUAL start from TSS function panel. Stop by low oil flow trip.	8.6.1.3 8.6.1.4	1.6
2.6.1.3	Pump AUTO start from graphics panel. Stop by HS3413A(TSS function panel)	8.6.1.5	1.6
2.6.1.4	Pump start from graphics panel. Stop by HS3413B (graphics panel)	8.6.1.6	1.6
2.6.1.5	Pump start from graphics panel. Stop from RLU.	8.6.1.7	1.6
2.6.1.6	Pump start from graphics panel. Stop from GFI trip.	8.6.1.8	1.6
2.6.1.7	Pump start from graphics panel. Stop from motor current overload trip.	8.6.1.9	1.6
2.6.1.8	Pump start from graphics panel. Stop from motor overtemp trip.	8.6.1.10	1.6
2.6.1.9	Pump start from graphics panel. Stop from low coolant flow trip.	8.6.1.11	1.6
2.6.1.10	Pump start from graphics panel. Stop from pump seal leakage trip.	8.6.1.12	1.6
2.6.1.11	Pump start from graphics panel. Stop from inverter overtemp trip.	8.6.1.13	1.6
2.6.1.12	Pump start from graphics panel. Pump speed increase. Stop by HS3413B.	8.6.1.14	1.6
2.6.1.13	Pump start from graphics panel alternate group. Stop by low oil flow trip.	8.6.1.15	1.6

		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.6.2	Pump P-302		
2.6.2.1	Pump set-up to verify start signal without operating pump motor.	8.6.2.1 8.6.2.2	1.6
2.6.2.2	Pump MANUAL start from TSS function panel. Stop by low oil flow trip.	8.6.2.3 8.6.2.4	1.6
2.6.2.3	Pump AUTO start from graphics panel. Stop by HS3414A(TSS function panel)	8.6.2.5	1.6
2.6.2.4	Pump start from graphics panel. Stop by HS3414B (graphics panel)	8.6.2.6	1.6
2.6.2.5	Pump start from graphics panel. Stop from RLU.	8.6.2.7	1.6
2.6.2.6	Pump start from graphics panel. Stop from GFI trip.	8.6.2.8	1.6
2.6.2.7	Pump start from graphics panel. Stop from motor current over-load trip.	8.6.2.9	1.6
2.6.2.8	Pump start from graphics panel. Stop from motor overtemp trip.	8.6.2.10	1.6
2.6.2.9	Pump start from graphics panel. Stop from low coolant flow trip.	8.6.2.11	1.6
2.6.2.10	Pump start from graphics panel. Stop from pump seal leakage trip.	8.6.2.12	1.6
2.6.2.11	Pump start from graphics panel. Stop from inverter overtemp trip.	8.6.2.13	1.6
2.6.2.12	Pump start from graphics panel. Pump speed increase. Stop by HS3414B.	8.6.2.14	1.6
2.6.2.13	Pump start from graphics panel alternate group. Stop by low oil flow trip.	8.6.2.15	1.6

		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.6.3	Pump P-303		
2.6.3.1	Pump set-up to verify start signal without operating pump motor.	8.6.3.1 8.6.3.2	1.6
2.6.3.2	Pump MANUAL start from TSS function panel. Stop by low oil flow trip.	8.6.3.3 8.6.3.4	1.6
2.6.3.3	Pump AUTO start from graphics panel. Stop by HS3 903B(TSS function panel)	8.6.3.5	1.6
2.6.3.4	Pump start from graphics panel. Stop by HS3 903A (graphics panel)	8.6.3.6	1.6
2.6.3.5	Pump start from graphics panel. Stop from RLU.	8.6.3.7	1.6
2.6.3.6	Pump start from graphics panel. Stop from GFI trip.	8.6.3.8	1.6
2.6.3.7	Pump start from graphics panel. Stop from motor current over-load trip.	8.6.3.9	1.6
2.6.3.8	Pump start from graphics panel. Stop from motor overtemp trip.	8.6.3.10	1.6
2.6.3.9	Pump start from graphics panel. Stop from low coolant flow trip.	8.6.3.11	1.6
2.6.3.10	Pump start from graphics panel. Stop from pump seal leakage trip.	8.6.3.12	1.6
2.6.3.11	Pump start from graphics panel. Stop from inverter overtemp trip.	8.6.3.13	1.6
2.6.3.12	Pump start from graphics panel. Pump speed increase. Stop by HS3 903A.	8.6.3.14	1.6
2.6.3.13	Pump start from graphics panel alternate group. Stop by low oil flow trip.	8.6.3.15	1.6

		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.6.4	Pump P-304		
2.6.4.1	Pump set-up to verify start signal without operating pump motor.	8.6.4.1 8.6.4.2	1.6
2.6.4.2	Pump MANUAL start from TSS function panel. Stop by low oil flow trip.	8.6.4.3 8.6.4.4	1.6
2.6.4.3	Pump AUTO start from graphics panel. Stop by HS3904B(TSS function panel)	8.6.4.5	1.6
2.6.4.4	Pump start from graphics panel. Stop by HS3904A (graphics panel)	8.6.4.6	1.6
2.6.4.5	Pump start from graphics panel. Stop from RLU.	8.6.4.7	1.6
2.6.4.6	Pump start from graphics panel. Stop from GFI trip.	8.6.4.8	1.6
2.6.4.7	Pump start from graphics panel. Stop from motor current overload trip.	8.6.4.9	1.6
2.6.4.8	Pump start from graphics panel. Stop from motor overtemp trip.	8.6.4.10	1.6
2.6.4.9	Pump start from graphics panel. Stop from low coolant flow trip.	8.6.4.11	1.6
2.6.4.10	Pump start from graphics panel. Stop from pump seal leakage trip.	8.6.4.12	1.6
2.6.4.11	Pump start from graphics panel. Stop from inverter overtemp trip.	8.6.4.13	1.6
2.6.4.12	Pump start from graphics panel. Pump speed increase. Stop by HS3904A.	8.6.4.14	1.6
2.6.4.13	Pump start from graphics panel alternate group. Stop by low oil flow trip.	8.6.4.15	1.6

		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.6.5	Pump P-305		
2.6.5.1	Pump set-up to verify start signal without operating pump motor.	8.6.5.1	1.6
2.6.5.2	Pump start from graphics panel. Stop by low oil flow trip.	8.6.5.2 8.6.5.3	1.6
2.6.5.3	Pump start from graphics panel. Stop by HS3909 (graphics panel).	8.6.5.4	1.6
2.6.5.4	Pump start from graphics panel. Stop from RLU.	8.6.5.5	1.6
2.6.5.5	Pump start from graphics panel. Stop from motor current overload trip.	8.6.5.6	1.6
2.6.5.6	Pump start from graphics panel. Stop from low coolant flow trip.	8.6.5.7	1.6
2.6.5.7	Pump start from graphics panel. Stop from pump seal leakage trip.	8.6.5.8	1.6
2.6.5.8	Pump start from graphics panel. Pump speed increase. Stop by HS3909.	8.6.5.9	1.6

		<u>VERIFICATION PARAGRAPH</u>	<u>OBJECTIVE</u>
2.6.6	Pump P-307	8.6.6	1.6
2.6.6.1	Pump start disable at low level of LT3112 from CHU.	8.6.6.1	1.6
2.6.6.2	Pump enable and START/STOP from graphics panel HS3112.	8.6.6.2	1.6
2.6.6.3	Pump auto START/STOP at high level of LT3112 from CHU.	8.6.6.3	1.6
2.6.6.4	TSS Flash Tank LO-LO alarm from LT3112 from CHU.	8.6.6.4	1.6
2.6.6.5	Pump START from graphics panel HS3112, STOP from low level of LT3112 from CHU.	8.6.6.5	1.6
2.6.7	Pump P-306	8.6.7	1.6
2.6.7.1	Pump START/STOP from local HS1901.	8.6.7.1	1.6

### 3.0 REFERENCES

#### 3.1 Mechanical

- (a) 40P3005132192 Rev. 3 P&ID Thermal Storage System (TSS) Charging Oil
- (b) 40P3005132193 Rev. 3 P&ID Thermal Storage System (TSS) Charging Steam and Condensate
- (c) 40P3005132194 Rev. 3 P&ID Thermal Storage System (TSS) Extraction Oil
- (d) 40P3005132195 Rev. 3 P&ID Thermal Storage System (TSS) Extraction Steam and Condensate
- (e) 40P3005132196 Rev. 2 P&ID Thermal Storage System (TSS) Thermal Storage Unit and Ullage Maintenance Unit

#### 3.2 Control Logic Diagrams

- (a) 40I7002133046 (I15-30) Rev. 0 Thermal Storage Fluid Auxiliary Pump P305 (TFAP) Control
- (b) 40I7002133047 (I15-31) Rev. 0 TSS Fluid Oil Pump Control (Charging and Extraction Pumps P301, P302, P303, and P304)
- (c) 40I7002133048 (I15-33) Rev. 0 AOV Valves: -3220, -3320, -3209, -3309, -3905, -3906, -3708, -3808, -3707, -3807, -3218, -3318, -2903
- (d) 40I7002133049 (I15-34) Rev. 0 Thermal Storage Hot Standby Fluid Control Valve - AOV 3005
- (e) 40I7002133050 (I15-35) Rev. 0 Valves AOV 3001, AOV 3002, AOV 3003, AOV 3004, AOV 3907
- (f) 40I7002133051 (I15-36) Rev. 0 Valves AOV 3717, and AOV 3817
- (g) 40I7002133052 (I15-37) Rev. 0 TSS Steam Generator Bleed Control Valves AOV 3117 and AOV 3118
- (h) 40I7002133053 (I15-38) Rev. 0 Thermal Storage Heater Steam Inlet Control AOV 3206 and AOV 3306
- (i) 40I7002133031 (I5-30) Rev. 0 Thermal Storage Fluid Auxiliary Pump Control (P-305)
- (j) 40I7002133032 (I5-31 & I5-31a) Rev. 0 TSS Fluid Oil Pump Control (Charging - P301 and P302; Extraction - P303 and P304) and TSS Fluid Oil Pump Control Table
- (k) 40I7002133033 (I5-33 & I5-33a) Rev. 0 AOV Valves: -3220, -3320, -3209, -3309, -3905, -3906, -3708, -3808, -3707, -3807, -3218, -3318, -2903 and I5-33 Valves-Control Table

- (l) 4017002133034 Rev. 0 (I5-34) Thermal Storage Hot Standby Fluid Control Valve AOV 3005
- (m) 4017002133035 Rev. 0 (I5-35) & AOV Valves: -3001, -3002, -3003, (I5-35a) -3907 and I-35 Valves-Control Table
- (n) 4017002133036 Rev. 0 (I5-36) Superheater Steam Outlet Control Valves AOV 3717 and AOV 3817
- (o) 4017002133037 Rev. 0 (I5-37 & TSS Steam Generator Bleed Control Valves 15-37a) AOV 3117 and AOV 3118 and I5-37 Valves-Control Table
- (p) 4017002133038 Rev. 0 (I5-38) Thermal Storage Heater Steam Inlet Control Valve AOV 3206 and AOV 3306
- (q) ILS and RLU Logic Requirements, Rockwell International Internal Letter IL-141-42-8357, D. Landy, 20 November 1980
- (r) RLU Alarm System, Rockwell International Internal Letter ES-1-140-0088, G. Batoog, 9 March 1981
- (s) RLU Trip Identification Table, Rockwell International Internal Letter ES-1-140-0086, G. Batoog, 20 March 1981
- (t) ROD of 10 MWe Pilot Plant Safety Cutoffs, Rockwell International Internal Letter SE 81-43, J. G. Absalom, 1 May 1981.
- (u) Interlock Logic System Trip Reset Requirements, Rockwell International Internal Letter SE 81-54, J. G. Absalom, 27 May 1981.
- (v) 40E7005133120, Overall Plant Trip Logic Rev. 5

### 3.3 Electrical

- (a) 40E7005133192 Rev. 1 One-Line Diagram 480 Volt MCC-B
- (b) 40E3005132029 Rev. 1 One-Line Diagram Load Center "A" and Receiver F.W. Pump
- (c) 40E7005133187 Rev. 2 Electrical Equipment - General Arrangement Bldg. 712 and 709 and 710



### 3.4 Electrical Construction

40E3005132	100	Rev.	0	Electrical Block Diagram #1
	101		2	Electrical Block Diagram #2
	102		4	Stop Valve Schematic
	103		1	Modulating Valve Schematic
	104		5	SSR Schematic
	105		1	Pressure Schematic Sheet No. 1
	106		1	Pressure Schematic Sheet No. 2
	107		1	Misc. Instrumentation Schematic
	108		4	Flow Schematic
	109		3	TSU Strain Gauge Schematic
	110		1	Resistance Temperature Device Schematic
	111		1	Thermocouple System Schematic
	112		1	Thermocouple System Schematic
	113		1	TSU Thermocouple System Schematic
	114		1	TSU Thermocouple System Schematic
	115		1	TSU Thermocouple System Schematic
	116		1	TSU Thermocouple System Schematic
	122		1	TSU Misc. Instrumentation Schematic
	124		1	TSU Thermocouple System Schematic
	125		3	Pressure Schematic Sheet No. 3
40E3005132	126	Rev.	2	Misc. Switch Schematic
40E2005131	690	Rev.	2	Interface Equipment Plan
	691		2	Block Diagram & One Line Diagram
	692		1	Termination & Installation Details
	693		1	Recept. & Lighting Plans - Levels 15, 16, 17
	694		1	Recept. & Lighting Plans - Levels 18 - 21
	695		2	Conduit & Power Plans - Levels 15, 16, 17
	696		1	Conduit & Power Plans - Levels 18 - 21
	697		3	Conduit & Panel Schedules, Schematics
	698		0	Level 14: T-Boxes & SSR Box Plan
	699		4	Instrument Plan
	700		4	Instrument Plan
	701		0	Instrument Plan & Elev.
	702		0	T-Box RS-11 thru RS-21
	704		2	Modulating Valve Schematic
	705		3	Stop Valve Switches
	706		3	SSR Schematic
	707		1	Pressure Switch Schematic
	708		0	Thermocouple Schematic OCS
	709		0	Thermocouple Schematic OCS
	710		0	Thermocouple Schematic OCS
	711		0	Thermocouple Schematic OCS
40E2005131	712	Rev.	1	Thermocouple Schematic DAS

3.4 Electrical Construction (Cont'd)

40E2005131	713	Rev.	1	Thermocouple Schematic DAS
	714		2	Thermocouple Schematic DAS
	715		1	Thermocouple Schematic DAS
	716		2	Thermocouple Schematic DAS
	717		1	Thermocouple Schematic DAS
	718		1	Thermocouple Schematic DAS
	719		1	Thermocouple Schematic DAS
	720		3	Thermocouple Schematic DAS
	721		1	Pressure & Level Schematic
	722		1	Resistance Temp. Device Schematic
	723		1	Resistance Temp. Device Schematic
	724		0	Heat Flux Sensor Schematic
	725		0	Heat Flux Sensor Schematic
	726		2	Flow Measurements Schematic
	727		1	Linear Potentiometer Schematic
	728		2	Linear Potentiometer Schematic
	730		1	Differential Pressure Schematic
	731		0	T-Box Partial Wiring Diagram
	732		4	Valve Instl. Plan
	733		3	Valve Instl. Plan
40E2005131	734	Rev.	2	Misc. Details
GA000-90907-E1		Rev.	1	LEGEND AND DETAILS
	-E2		5	SKID ASSEMBLY 301 - CONDUIT PLAN
	-E3		4	SKID ASSEMBLY 302 & 303 - CONDUIT PLAN
	-E4		1	SKID ASSEMBLY 304 - CONDUIT PLAN
	-E5		2	SKID ASSEMBLY 305 & 306 - CONDUIT PLAN
	-E6		3	SKID ASSEMBLY 307 & 308 - CONDUIT PLAN
	-E7		1	SKID ASSEMBLY 309 - CONDUIT PLAN
	-E9		4	INST. BOXES SA301I, SA302I, SA303I T-GRID NO.
	-E10		2	INST. BOXES SA304I, SA305I, SA306I T-GRID NO.
	-E11		3	INST. BOXES SA307I, SA308I, SA309I T-GRID NO.
	-E12		1	CONTROL BOXES SA301-C THRU SA309-C T-GRID NO.
	-E17		4	UMU TERMINATION BOXES
GA000-90907-E20		Rev.	1	UMU ELECTRICAL DIAGRAM

40E700513XXXX & 40300513XXXX (E8) Drawings

40E7005133202	(E8-3)	Rev.	2	Wiring & Connections, TSS Interface J-Boxes SA301 & SA302
40E7005133203	(E8-4)	Rev.	2	Wiring & Connections, TSS Interface J-Boxes SA303 & SA304
40E7005133204	(E8-5)	Rev.	0	Wiring & Connections, TSS Interface J-Boxes SA305 & SA306
40E7005133205	(E8-6)	Rev.	2	Wiring & Connections, TSS Interface J-Boxes SA307 & SA308
40E7005133206	(E8-7)	Rev.	2	Wiring & Connections, TSS Interface J-Boxes SA309

### 3.4 Electrical Construction (Cont'd)

40E7005133207	(E8-8)	Rev. 3	Wiring & Connection, TSS Interface J-Box R.S. #2 Instrumentation (Left Side)
40E7005133062	(E8-8A)	Rev. 3	Wiring & Connection, TSS Interface J-Box R.S. #2 Instrumentation (Right Side)
40E7005133208	(E8-9)	Rev. 2	Wiring & Connection, TSS Interface J-Box R.S. #3 Instrumentation
40E7005133209	(E8-10)	Rev. 3	Wiring & Connection, TSS Interface J-Boxes R.S. #2 & 3 Control
40E7005133138	(E8-11)	Rev. 1	Wiring & Connection, TSS Interface J-Boxes R.S. #2 Thermocouples, Junction #1-3
40E7005133181	(E8-12)	Rev. 1	Wiring & Connection, TSS Interface J-Boxes R.S. #2 Thermocouples, Junctions #4-6.
40E7005133191	(E8-13)	Rev. 1	Wiring & Connection, TSS Interface J-Boxes R.S. #3 Thermocouples, Junction #7
40E7005133211	(E8-14)	Rev. 0	Wiring & Connection, TSU Instrument J-Box Left Side
40E7005133058	(E8-15)	Rev. 0	Wiring & Connection, TSU Instrument J-Box Right Side
40E7005133173	(E8-21)	Rev. 3	Wiring & Connections, J-Box No. 1951
40E7005133174	(E8-22)	Rev. 2	Wiring & Connections, J-Box No. 1952
40E3005132050	(E8-71)	Rev. 2	Wiring & Connection, MVCU Termination Rack Term SDP-205 (MVCU2-1A)
40E3005132051	(E8-72)	Rev. 1	Wiring & Connection, MVCU Termination Rack Term. SDP-205 (MVCU2-2A)
40E3005132052	(E8-73)	Rev. 1	Wiring & Connection, MVCU Termination Rack Term. SDP-205 (MVCU2-3A)
40E3005132053	(E8-74)	Rev. 0	Wiring & Connection, MVCU Termination Rack Term. SDP-205 (MVCU2-4A)
40E3005132055	(E8-76)	Rev. 0	Wiring & Connection, Signal Conditioning Unit SCU-201 R.S. #2 Rack 1-2 (Front)
40E3005132056	(E8-77)	Rev. 1	Wiring & Connection, Signal Conditioning Unit SCU-201 R.S. #2 Rack 1-2 (Rear)
40E3005132057	(E8-78)	Rev. 0	Wiring & Connection, Signal Conditioning Unit SCU-202 R.S. #2 Rack 2-2 (Front)
40E3005132058	(E8-79)	Rev. 1	Wiring & Connection, Signal Conditioning Unit SCU-202 R.S. #2 Rack 2-2 (Rear)
40E3005132059	(E8-80)	Rev. 1	Wiring & Connection, Data Acquisition Remote Monitor Term. DARM-202 (Front)
40E3005132060	(E8-81)	Rev. 1	Wiring & Connection, Data Acquisition Remote Monitor Term. DARM-202 (Side & Rear)
40E3005132061	(E8-82)	Rev. 2	Wiring & Connection, R.S. #2 Interlock Logic System ILS-201
40E3005132062	(E8-83)	Rev. 0	Wiring & Connection, R.S. #2 Red Line Unit RLU-202 (Front)
40E3005132063	(E8-84)	Rev. 1	Wiring & Connection, R.S. #2 Red Line Unit RLU-202 (Rear)
40E3005132064	(E8-85)	Rev. 1	Wiring & Connection, R.S. #2 Multiplexer MUX SDP-204 (Terminal Panels 2-1A & 2-1B)
40E3005132065	(E8-86)	Rev. 2	Wiring & Connection, R.S. #2 Multiplexer MUX SDP-204 (Terminal Panels 2-2A & 2-2B)

### 3.4 Electrical Construction (Cont'd)

40E3005132066	(E8-87)	Rev. 1	Wiring & Connection, R.S. #2 Interlock Logic System ILS-201
40E3005132067	(E8-88)	Rev. 0	Wiring & Connection, MVCU Termination Rack Term. SDP-305 (MVCU3-1A)
40E3005132068	(E8-89)	Rev. 0	Wiring & Connection, MVCU Termination Rack Terminal SDP-305 (MVCU3-2A)
40E3005132069	(E8-90)	Rev. 0	Wiring & Connection, Signal Conditioning Unit SCU-301 R.S. #3 Rack 1-3 (Front)
40E3005132070	(E8-91)	Rev. 1	Wiring & Connection, Signal Conditioning Unit SCU-301 R.S. #3 Rack 1-3 (Rear)
40E3005132071	(E8-92)	Rev. 0	Wiring & Connection, Data Acquisition Remote Monitor Term. DARM-302 (Front & Side)
40E3005132072	(E8-93)	Rev. 1	Wiring & Connection, R.S. #3 Interlock Logic System ILS-301
40E3005132073	(E8-94)	Rev. 2	Wiring & Connection, R.S. #3 Multiplexer MUX SDP-304 (Terminal Panels 3-1A & 3-1B)
40E3005132074	(E8-95)	Rev. 1	Wiring & Connection, R.S. #3 Interlock Logic System ILS-301
40E7005133260	(E8-96)	Rev. 0	Wiring & Connection, R.S. #1, R.S. #2, and R.S. #3 Data Hy-way to MVCU's
40E7005133179	(E8-101)	Rev. 2	Plant Trip Relay Panel Wiring Diagram & Schematic

### 3.5 Mechanical Construction

GA000-90907-M25	Rev. 2	SKID ASSEMBLY - 301 FLOW DIAGRAM
-M26	2	SKID ASSEMBLIES - 302 & 303 FLOW DIAGRAM
-M27	1	SKID ASSEMBLIES - 304 & 309 FLOW DIAGRAM
-M28	1	SKID ASSEMBLIES - 305, 306, 307 & 308 FLOW DIAGRAM
-M30	4	SKID ASSEMBLY - 301 PIPING PLAN & ELEVATION
-M31	4	SKID ASSEMBLY - 301 PIPING SECTIONS & ELEV.
-M32	0	SKID ASSEMBLY - 301 STEEL PLAN & ELEVATION
-M35	3	SKID ASSEMBLY - 302 & 303 PIPING PLAN
-M36	3	SKID ASSEMBLY - 302 & 303 PIPING ELEVATIONS
-M37	0	SKID ASSEMBLY - 302 & 303 STEEL PLAN AND ELEVATION
-M40	2	SKID ASSEMBLY - 304 PIPING PLAN & ELEVATION
-M41	1	SKID ASSEMBLY - 304 STEEL PLAN & ELEVATION
-M50	1	SKID ASSEMBLY - 305 & 306 PIPING PLAN, ELEVATION, AND SECTION
-M51	0	SKID ASSEMBLY - 305 & 306 STEEL PLAN AND ELEVATION
-M55	3	SKID ASSEMBLY - 307 & 308 PIPING PLAN
-M56	3	SKID ASSEMBLY - 307 & 308 SIDE ELEVATION
-M57	2	SKID ASSEMBLY - 307 & 308 FRONT & END ELEV.
-M58	1	SKID ASSEMBLY - 307 & 308 STEEL PLAN
-M59	0	SKID ASSEMBLY - 307 & 308 STEEL ELEVATION
-M60	3	SKID ASSEMBLY - 309 PIPING PLAN & ELEVATION
GA000-90907-M61	Rev. 2	SKID ASSEMBLY - 309 STEEL PLAN & ELEVATION

### 3.5 Mechanical Construction (Cont'd)

GA000-90907-M70	Rev. 1	SKID ASSEMBLIES TYP. PIPING DETAILS SHEET 1
-M71	1	SKID ASSEMBLIES TYP. PIPING DETAILS SHEET 2
-M72	2	SKID ASSEMBLIES TYP. PIPING DETAILS SHEET 3
-M73	0	SKID ASSEMBLIES TYP. STEEL DETAILS SHEET 4
-M74	1	SKID ASSEMBLIES TYP. STEEL DETAILS SHEET 5
-M75	1	SKID ASSEMBLIES TYP. SLING ASSEMBLY
-M76	1	SKID ASSEMBLIES TYP. INSTRUMENTATION DETAILS
-M8	4	UMU SKID ASSEMBLY
-M77	4	UMU FLOW DIAGRAM
-M33	1	FLASH TANK PLAN & ELEVATION (V-304)
-M34	1	FLASH TANK DETAILS
-M38	2	OIL HEATER STEAM TRAP (V-305 & V-306)
GA000-90907-M39	Rev. 2	TSS SURGE TANKS (V-309 & V-310)

### 3.6 Specifications

(a) GA000-90907-T10	Rev. 2	Charging and Extraction Pumps & Drives
(b) GA000-90907-T11	Rev. 0	Seal Steam Oil Pump and Motor
(c) GA000-90907-T9	Rev. 0	UMU
(d) SP78-001	Rev. A	Instrumentation-Flowmeters, Oil
(e) SP78-003	Rev. 0	Instrumentation - RTD's
(f) SP78-004	Rev. 0	Instrumentation - Thermocouples
(g) SP78-005	Rev. A	Instrumentation - Heat Flux Transducers
(h) SP78-006	Rev. 0	Instrumentation - Linear Position Transducers
(i) SP78-007	Rev. 0	Instrumentation - Pressure, Diff. Pressure and Level Transmitters
(j) SP42-025	Rev. A	Equipment - TSU Stop Control Valves
(k) SP42-029	Rev. A	Equipment - TS Aux. Fluid Control Valve
(l) SP42-042	Rev. C	Equipment - Pump Interconnect Control Valve
(m) SP42-063	Rev. A	Equipment - Thermal Fluid Control Valve
(n) SP42-068	Rev. B	Equipment - Superheater Fluid Control Valve

- 3.7 Instrumentation Index
  - 3.7.1 MEL and Measurement List, STMP, MDAC
- 3.8 Material Requisition or Specification
- 3.9 Vendor Data
  - 3.9.1 RLU Description
  - 3.9.2 SCU Description
- 3.10 Startup Schedule
  - 3.10.1 Procedural Development & Test Schedule
  - 3.10.2 Solar One Startup Schedule

4.0 PREREQUISITES

4.1 Turnover of the system to SCE is complete and in accordance with Section 5.4 of the SCE Startup Manual.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

4.2 Reference material has been reviewed and later revisions (if any) will not affect this test.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

4.3 The Master Tracking System has been reviewed and outstanding items (if any) will not affect this test. A summary list of outstanding items is attached on Appendix 10A.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

4.4 The Abnormal Equipment and Circuitry Log has been reviewed, is current, and is satisfactory for this test. A summary list is attached on Appendix 10B.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

4.5 The system has been walked through and verified complete to the extent required to conduct this test.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

4.6 Prerequisite component tests and calibration have been completed for components listed on Appendix 10C, 10D, and 10E.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

4.7 All test equipment as per Section 6.0 is available, calibrated, and in working order.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

4.8 A pretest coordination meeting has been held to familiarize test and operations personnel with the requirements of this test.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

5.0 LIMITS AND PRECAUTIONS

- 5.1 Pneumatic valve operations using keyboard control shall be directed by the operator observing the valve under test.
- 5.2 The operator at the component under test shall confirm other personnel in and around the immediate area have been notified of the intended dynamic test.
- 5.3 Unless specified, components shall not be operated with the system under pressure to preclude flow of gas or fluid in the system.
- 5.4 The SCE safety and operating procedures shall be adhered to in the conduct of these tests. If there is a conflict between this procedure and SCE requirement, the SCE operating requirements or engineering instructions shall prevail.
- 5.5 This procedure is intended to prove the end to end operation and logic of TSS components. This procedure is not intended to move fluids, or operationally demonstrate the complex control systems.



- 6.0 TEST EQUIPMENT  
(For equipment details, see appropriate O&M manuals)
- 6.1 Check Out Unit (CHU), Rocketdyne
- 6.2 Multimeter, Tektronix, DM502
- 6.3 Comparator Pressure Determination System, Ametek
- 6.4 Current Calibrator, Applied Research, Series 822
- 6.5 Universal Calibrator for Thermocouples, ANALOGIC DIGI-CAL-II, AN 6520
- 6.6 Resistance Substitution Unit, Phipps & Bird, Inc.
- 6.7 Irradiance Source for Heat flux Transducers, Medtherm Co.
- 6.8 Deflection Measurement Gauge
- 6.9 Function Generator, Tektronix, FG 503
- 6.10 Frequency Counter, Tektronix, FC503
- 6.11 Strain Gage Simulator/Calibrator, Saber, Model TS350-2.

7.0 INITIAL CONDITIONS

7.1 Environmental conditions

7.1.1 The control rooms should be at their normal operating temperatures.

7.2 Temporary Installations

7.2.1 N/A

7.3 Support Systems - Plant Operating Status

7.3.1 The instrumentation and service air system procedure 901 is completed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

7.3.2 The TSS instrumentation and valve control air is operating at the skids.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

7.3.3 The nitrogen system procedure 905 is completed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

7.3.4 Nitrogen pressure is available for tests.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

7.3.5 DC and UPS procedure 860 is completed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

7.3.6 Low voltage systems procedure 855 is completed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

7.3.7 System Dist. Process Controllers Procedure 305 is completed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

7.4 Component Line Up

7.4.1 Initial circuit breaker positioning for step 8.0 as noted in Appendix 10F completed.

\_\_\_\_\_  
INITIAL / DATE

7.4.2 Initial control switch positioning for step 8.0 as noted in Appendix 10G completed.

\_\_\_\_\_  
INITIAL / DATE

7.4.3 Initial valve lineup for step 8.0 as noted in Appendix 10H completed.

\_\_\_\_\_  
INITIAL / DATE

7.5 Other Initial Conditions

7.5.1 The SDPC, ILS, RLU, DARMS, PLANT TRIP and operator's console are set up for operation.

\_\_\_\_\_  
INITIAL / DATE

7.5.2 Communications have been established between the control operator and the field operator.

\_\_\_\_\_  
INITIAL / DATE

7.5.3 TSS 120 VAC and 28 VDC valve control power is turned on.

\_\_\_\_\_  
INITIAL / DATE

8.0 PROCEDURE AND DATA COLLECTION

8.1 Demonstrate RLU-201 trip logic as follows:

8.1.1 Confirm a RLU-201 trip energizes an TSCH Trip Signal from RLU-202 Term 6D (8 & 9) to DARMS 601 term TB-1 (35 & 36).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.1.2 Confirm a RLU-201 trip energizes an TSEXT Trip Signal from RLU-202 Term 6D (10 & 11) to DARMS 601 term TB-1 (38 & 39)

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.1.3 Confirm an RLU-201 trip energizes a signal from RLU-202 term 6D (3 & 4) to TSCH plant trip logic (PTL) relay R5 of the PTL and the following logic occurs:

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

1. TSCH Trip Alarm QAI6004 is alarmed (R5 term 4 & 8)

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

2. Receiver trip (RS term 3 & 7) if "Steam Dump Trip" from HS-1001A AND "Turbine Generator Trip" from pushbuttons are actuated.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.1.4 Confirm an RLU-201 trip energizes a signal from RLU-202 term 6D (5 & 6) to TSEXT plant trip logic (PTL) relay R6 of the PTL and the following logic occurs:

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

1. TSEXT Trip Alarm QAI6005 is alarmed (R6 term 2 & 5)

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

2. Closure of the Admission Steam Stop Valve (R6 term 3 & 6)

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

3. Trip of the Turbine generator if RSS "Not in Service to Turbine Generator" Switch ZSK-902 is "ON".

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.1.5 Test each TSCH and TSEXT trip parameter feeding the RLU-202 and confirm the RLU latches the trip. Confirm that the trip condition is retained by the RLU unless all trip conditions are off and then reset is achieved by HS6301B (TSCH) and HS6302B (TSEXT) on the TSS console. Confirm each trip occurs at the proper conditions, and the discrete trip is relayed to the operator console as a combination of discrete indications. The indications are found in overview group 125, slots 2 and 4.

Confirm the trip number and trip condition or value is in accordance with the attached TSS trip identification table.

Reset RLU after each trip.

8.1.5 Continued

1. Master trip HS6000D.

Charging Trip (Alarm QAI-6004)

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

Extraction Trip (Alarm QAI-6005)

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

2. Operator trip HS6301A.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

3. Charging Loop Plant trip logic (PTL) (Receiver Trip, e.g. HS6200A).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

4. Operator trip HS6302A.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

5. Extraction Loop Plant trip logic (PTL) (Turbine generator trip plus TSS Extraction Not in Service switch (ZSL-901)).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

6. TSS Feedwater Pump trip (P-303).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.1.5 Continued

7. Trips 10 thru 48 are achieved by increasing the analog signal to the RLU above the trip level. See attached identification table.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

Check the parameters on the attached list as each trip and value is confirmed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

Verify that the following trips actuate both a Charging Trip (Alarm QAI-6004) and an Extraction Trip (Alarm QAI-6005)

<u>TRIP</u>	<u>CHARGING</u>	<u>EXTRACTION</u>
12	—	—
13	—	—
44	—	—
45	—	—

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

\*\*\*\*\* THERMAL STORAGE TRIP IDENTIFICATION TABLE \*\*\*\*\*

NO.	PARAMETER	8	7	6	5	4	3	2	1
1	MASTER TRIP ----- HS 6000D	0	0	0	0	0	0	0	X
2	TSS CHARGING OPERATOR TRIP --- HS 6301A	0	0	0	0	0	0	X	0
3	TSS EXTR OPERATOR TRIP ----- HS 6302A	0	0	0	0	0	0	X	X
4	CHARGING LOOP, PLANT LOGIC TRIP -----	0	0	0	0	0	X	0	0
5	EXTRACTION LOOP, PLANT LOGIC TRIP -----	0	0	0	0	0	X	0	X
6	TSS FEEDWATER PUMP TRIP ----- P-303	0	0	0	0	X	0	X	0
10	EXTR OIL PR > 100 PSI ----- PT 3703	0	0	0	X	0	0	0	0
11	" " " " ----- PT 3803	0	0	0	X	0	0	0	X
12	STRG TK ULL PR < 02 IN ----- PT 400B	0	0	0	X	0	0	X	0
13	" " " " > 16 IN ----- PT 400B	0	0	0	X	0	0	X	X
16	CHRG OIL TEMP > 600 F ----- TE 3211A	0	0	0	X	0	X	X	0
17	" " " " ----- TE 3211B	0	0	0	X	0	X	X	X
18	" " " " ----- TE 3310A	0	0	0	X	X	0	0	0
19	" " " " ----- TE 3310B	0	0	0	X	X	0	0	X
22	TH HTR STM INL PR > 1500 PSI -- PT 3203	0	0	X	0	0	0	X	0
23	" " " " " " " " -- PT 3303	0	0	X	0	0	0	X	X
28	CHRG OIL PR > 100 PSI ----- PT 3208	0	0	X	0	X	0	0	0
29	" " " " ----- PT 3308	0	0	X	0	X	0	0	X
30	DS-301 OUTLET TEMP > 690 F --- TE 3105A	0	0	X	X	0	0	0	0
31	" " " " " " --- TE 3105B	0	0	X	X	0	0	0	X
32	SPRHTR E-307 OUT TMP < 525 F - TE 3710A	0	0	X	X	0	0	X	0
33	" " " " + AOV-3717 OPEN - TE 3710B	0	0	X	X	0	0	X	X
34	" E-308 " " " " - TE 3810A	0	0	X	X	0	X	0	0
35	" " " " + AOV-3817 OPEN - TE 3810B	0	0	X	X	0	X	0	X
38	BOILER E-305 LEV HI > 90% + AOV-3717 OP LT 3705	0	0	X	X	X	0	0	0
40	EXTR STM PRESS > 435 PSI ----- PT 3702A	0	X	0	0	0	0	0	0
41	" " " " " " ----- PT 3702B	0	X	0	0	0	0	0	X
42	" " " " " " ----- PT 3802A	0	X	0	0	0	0	X	0
43	" " " " " " ----- PT 3802B	0	X	0	0	0	0	X	X
44	FLASH TK LEV > 90% ----- LT 3112	0	X	0	0	0	X	0	0
45	FLASH TK STM PR > 150 PSI ----- PT 3114	0	X	0	0	0	X	0	X
48	BOILER E-305 LEV HI > 90% + AOV-3817 OP LT 3805	0	X	0	0	X	0	0	0



8.2 Demonstrate RLU-201 alarm logic:

8.2.1 Check the alarm logic of the "A" and "B" thermocouples of the attached alarm indication table. The alarm indicates that the "B" thermocouple is being monitored for trip instead of the primary "A" thermocouple. The failure will be indicated as the status on the 8 slots shown on the operator console. Use the attached identification table to check off the circuits as they are confirmed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.2.2 Check the alarm logic of the "A" and "B" pressure sensors of the attached alarm indication table. The alarm indicates that the "B" sensor is being monitored for trip instead of the primary "A" sensor. The failure will be indicated as the status on the 8 slots shown on the operator console. Use the attached identification table to check off the circuits as they are confirmed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

## \*\*\*\*\* THERMAL STORAGE ALARM IDENTIFICATION TABLE \*\*\*\*\*

NO.	PARAMETER	8	7	6	5	4	3	2	1
1	TE 3211A FAILURE	0	0	0	0	0	0	0	X
2	TE 3310A FAILURE	0	0	0	0	0	0	X	0
3	TE 3105A FAILURE	0	0	0	0	0	0	X	X
4	TE 3710A FAILURE	0	0	0	0	0	X	0	0
5	TE 3810A FAILURE	0	0	0	0	0	X	0	X
6	PT 3702A FAILURE	0	0	0	0	0	X	X	0
7	PT 3802A FAILURE	0	0	0	0	0	X	X	X

### 8.3 TSU Ullage Pressurization and Purge System

#### NOTE

If propane fuel is available for UMU pilot light, open propane supply valves and skip steps 8.3.1 and 8.3.2 below and actually light the pilot light. Turn power "ON", system to "MANUAL" and verify operation of FA-302, FA-301, SOV-4016, AOV-4014, and lighting of "power", "limits normal", "purging" and "pilot" lights.

8.3.1 Verify power on to R.S. #3. In UMU thermal oxidizer control panel, turn power "ON" and system to "MANUAL". Verify "power" on light is lit, and air blower fan FA-302 starts. Verify alarm sounds and "burner out" light is lit. Verify flame arrester "off" indications on graphics control panel CRT (group 15, slot 1). Silence alarm. Reset by turning power switch "OFF".

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.3.2 In UMU thermal oxidizer control panel, jumper from terminals 4 to 8 to simulate proper pilot light (propane) pressure. Also jumper from terminals 7 to 5 on the "flame safeguard" box. Turn power "ON". Verify FA-302 restarts. Verify "limits normal" light is lit. Verify "purging" light is lit until purge timer expires, then goes out. Verify fume blower fan FA-301 starts. Verify AOV-4014 actuates. Verify "fume pressure" and "temp normal" lights not lit. Verify MOV-4015 closes. Verify alarm sounds and "burner out" light is lit. Silence alarm. Reset by turning power switch "OFF".

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.3.3 In UMU thermal oxidizer control panel, jumper from terminals 9 to 17 to simulate proper fume pressure. Turn power "ON". Verify equipment and lights of 8.3.1 and 8.3.2 operate. Verify "fume pressure" and "temp. normal" lights are lit. Verify MOV-4015 opens. Verify alarm sounds and "burner out" light is lit. Silence alarm. Reset by turning power switch "OFF".

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.3.4 In the UMU thermal oxidizer control panel, jumper from terminals 3 to 5 to simulate flame detection. Turn power "ON". Verify equipment and lights of 8.3.1, 8.3.2 and 8.3.3 operate. Verify no alarm and operation of dilution air damper control motor. Verify flame arrester "on" indications on graphics control panel CRT (group 15, slot 1). Leave jumpers connected for step 8.3.12 below.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.3.5 Disconnect pressure switches PS4010 and PS4011 from hand valves on TSU vent stack. Connect comparator pressure determination system (see 6.3) to PS4010. Verify pressure on gage  $\geq 3$ " H<sub>2</sub>O.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.3.6 Disconnect line 1"-HP-1-BBA from interface connection U8I (at stack on TSU).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

NOTE

Ullage pump P-308 should not be run dry.

- 8.3.7 Open the ullage pump P-308 disconnect switch in SA311-C T-Box and connect multimeter across switch terminals to observe starting current.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- 8.3.8 Increase pressure on PS4010 to 10" H<sub>2</sub>O. Reduce pressure slowly to approximately 7" H<sub>2</sub>O and verify that ullage pump (P-308) actuates (observe multimeter current). Record actuation pressure: \_\_\_\_\_" H<sub>2</sub>O.

- 8.3.9 Increase pressure slowly on PS4010 to approximately 9" H<sub>2</sub>O. Verify that ullage pump P-308 deactuates. Record deactuation pressure: \_\_\_\_\_" H<sub>2</sub>O.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- 8.3.10 Repeat 8.3.8 and 8.3.9 two additional times.

- (1) Actuation pressure: \_\_\_\_\_" H<sub>2</sub>O.  
Deactuation pressure: \_\_\_\_\_" H<sub>2</sub>O.
- (2) Actuation pressure: \_\_\_\_\_" H<sub>2</sub>O.  
Deactuation pressure: \_\_\_\_\_" H<sub>2</sub>O.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.3.11 Reduce pressure to 0" H<sub>2</sub>O. Disconnect comparator pressure determination system from PS4010 and connect to PS4011. Reconnect PS4010 to hand valve on vent stack.

\_\_\_\_\_  
INITIAL / DATE

8.3.12 In UMU thermal oxidizer control panel, verify power "ON" and place system in "AUTO". Increase pressure on PS4011 to 8" H<sub>2</sub>O. Increase pressure slowly to 11" H<sub>2</sub>O and verify that the UMU thermal oxidizer control system operates properly: FA-302 starts; "limits normal" light is lit; "purging" light is lit until purging timer expires, then goes out; FA-301 starts; SOV-4016 and AOV-4014 actuate; "fume pressure" and "temp normal" lights are lit; MOV-4015 opens; no alarm and operation of dilution air damper control motor. Verify flame arrester "on" indications on graphics control panel CRT (group 15, slot 1). Record system actuation pressure: \_\_\_\_\_" H<sub>2</sub>O.

\_\_\_\_\_  
INITIAL / DATE

8.3.13 Decrease pressure slowly on PS4011 to 9" H<sub>2</sub>O and verify that the UMU burner stack control system deactuates. Record deactuation pressure: \_\_\_\_\_" H<sub>2</sub>O.

8.3.14 Repeat 8.3.12 and 8.3.13 two additional times.

(1) Actuation pressure \_\_\_\_\_" H<sub>2</sub>O.

Deactuation pressure \_\_\_\_\_" H<sub>2</sub>O.

(2) Actuation pressure \_\_\_\_\_ " H<sub>2</sub>O.

Deactuation pressure \_\_\_\_\_ " H<sub>2</sub>O.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.3.15 Reduce pressure to 0" H<sub>2</sub>O. Disconnect comparator pressure determination system from PS4011. Reconnect PS4011 to hand valve on vent stack. Remove jumpers installed in 8.3.2, 8.3.3 and 8.3.4.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.3.16 Close or Verify closed UNIS-1, UNIS-3, UNIS-4, UNIS-6, UNIS-7 and UNIS-9.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.3.17 Open UNIS-2. Verify on PI-4005 that PCV-4004 is set to 25 psig.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.3.18 On PI-4007, verify that PCV 4007 regulates (locked up) at 3" H<sub>2</sub>O. Uncap and slowly open UNIS-3 and verify that PCV-4007 regulates at 3" H<sub>2</sub>O with flow. Close UNIS-3.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.8.19 Open UNIS-1. On PI-4007, verify that PCV-4006 regulates (locked up) at 5" H<sub>2</sub>O. Slowly open UNIS-3 and verify that PCV-4007 regulates at 5" H<sub>2</sub>O with flow.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.3.20 Close hand valve UNIS-2 and allow GN<sub>2</sub> downstream pressure to decay to 0 psig (open and close UNIS-3 as required.)

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.3.21 Reconnect 1"-HP-1-BBA line at interface connection U8I.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE



8.4 Interlock Logic System Checkouts

8.4.1	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		AOV-3001	TU Charging	40P8005163147

Demonstrate ILS-201 logic and end to end control. (Ref. I5-35)  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4.1.1 Using SSR switch, turn 120VAC power OFF to SOV-3001, verify AOV-3001 is OPEN . Verify "RED" light is ON.

\_\_\_\_\_  
INITIAL / DATE

8.4.1.2 Using SSR switch, turn 120VAC power ON to SOV-3001. At the TSS operator's console, OPEN HS-3001(Group 1 , slot 3 ) to deenergize SOV-3001, and open AOV-3001.

\_\_\_\_\_  
INITIAL / DATE

8.4.1.3 Confirm AOV-3001 position switch ZS-3001B is indicating the open position when the valve is physically open. Verify "RED" light is ON.

\_\_\_\_\_  
INITIAL / DATE

8.4.1.4 CLOSE HS-3001 and confirm AOV-3001 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from open to closed position.

\_\_\_\_\_  
INITIAL / DATE

8.4.1.5 Confirm AOV-3001 position switch ZS-3001 A is indicating the closed position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_  
INITIAL / DATE

8.4.1.6 Actuate TSS charging and Extraction trips to confirm AOV-3001 opens . Verify HS-3001 will not actuate valve. Reset trips and hand switch.

\_\_\_\_\_  
INITIAL / DATE

8.4 Interlock Logic System Checkouts

8.4.2	For	Valve No.	Description	P&ID Reference
		AOV-3002	TU Upper Manifold	40P8005163147

Demonstrate ILS-201 logic and end to end control. (Ref. I5-35)  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4.2.1 Using SSR switch, turn 120VAC power OFF to SOV-3002, verify AOV-3002 is OPEN . Verify " RED " light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.2.2 Using SSR switch, turn 120VAC power ON to SOV-3002. At the TSS operator's console, OPEN HS-3002(Group 1 , slot 3 ) to deenergize SOV-3002, and open AOV-3002.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.2.3 Confirm AOV-3002 position switch ZS-3002B is indicating the open position when the valve is physically open. Verify "RED" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.2.4 CLOSE HS-3002 and confirm AOV-3002 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from open to closed position.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.2.5 Confirm AOV-3002 position switch ZS-3002A is indicating the closed position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.2.6 Actuate TSS charging and Extraction trips to confirm AOV-3002 opens . Verify HS-3002 will not actuate valve. Reset trips and hand switch.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4 Interlock Logic System Checkouts

8.4.3 For Valve No. Description P&ID Reference

AOV-3003 TU Bypass Upper/  
Lower Manifold 40P8005163147

Demonstrate ILS-201 logic and end to end control. (Ref. I5-35)  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4.3 .1 Using SSR switch, turn 120VAC power OFF to SOV-3003, verify AOV-3003 is OPEN . Verify " RED " light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.3 .2 Using SSR switch, turn 120VAC power ON to SOV-3003. At the TSS operator's console, OPEN HS-3003 (Group 1, slot 4 ) to deenergize SOV-3003, and open AOV-3003.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.3 .3 Confirm AOV-3003 position switch ZS-3003B is indicating the open position when the valve is physically open. Verify "RED" light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.3 .4 CLOSE HS-3003 and confirm AOV-3003 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from open to closed position.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.3 .5 Confirm AOV-3003 position switch ZS-3003A is indicating the closed position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.3 .6 Actuate TSS charging and Extraction trips to confirm AOV-3003 opens . Verify HS-3003 will not actuate valve. Reset trips and hand switch.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4 Interlock Logic System Checkouts

8.4.4	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		AOV-3004	TU Lower Manifold	40P8005163147

Demonstrate ILS-201 logic and end to end control. (Ref. I5-35)  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4. 4.1 Using SSR switch, turn 120VAC power OFF to SOV-3004, verify AOV-3004 is CLOSED . Verify "GREEN " light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4. 4.2 Using SSR switch, turn 120VAC power ON to SOV-3004. At the TSS operator's console, OPEN HS- 3004 (Group 1, slot 4 ) to energize SOV-3004, and open AOV-3004.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4. 4.3 Confirm AOV-3004 position switch ZS-3004 B is indicating the open position when the valve is physically open. Verify "RED" light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4. 4.4 CLOSE HS-3004 and confirm AOV-3004 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from open to closed position.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.4 .5 Confirm AOV-3004 position switch ZS- 3004A is indicating the closed position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4. 4.6 Open HS- 3004. Actuate TSS charging and Extraction trips to confirm AOV- 3004 closes. Verify HS-3004 will not actuate valve. Reset trips and hand switch. Close HS-3004.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4 Interlock Logic System Checkouts

8.4.5	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		AOV-3005	TU Bypass Upper/ Auxiliary Manifold	40P8005163147

Demonstrate ILS-201 logic and end to end control. (Ref. I5-34)  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4.5.1 Using SSR switch, turn 120VAC power OFF to SOV-3005, verify AOV-3005 is CLOSED. Verify "GREEN" light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.5.2 Using SSR switch, turn 120VAC power ON to SOV-3005. At the TSS operator's console, OPEN HS-3005(Group 1, slot 7) to energize SOV-3005, and open AOV-3005.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.5.3 Confirm AOV-3005 position switch ZS-3005B is indicating the open position when the valve is physically open. Verify "RED" light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.5.4 CLOSE HS-3005 and confirm AOV-3005 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from open to closed position.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.5.5 Confirm AOV-3005 position switch ZS-3005A is indicating the closed position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.5.6 Open HS-3005. Actuate TSS Extraction trip to confirm AOV-3005 closes. Verify HS-3005 will not actuate valve. Reset trip and hand switch. Close HS-3005.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4 Interlock Logic System Checkouts

8.4.6	For	Valve No.	Description	P&ID Reference
		LV-3116	Bootleg Level	40P8005163143

Demonstrate ILS-201 logic and end to end control.

(Refer to attachment 10 D-10 for circuit terminations.)

8.4.6.1 Using SSR switch, turn 120VAC power OFF to SOV-3116, verify LV-3116 is CLOSED. Verify "GREEN" light is ON.

\_\_\_\_\_  
INITIAL / DATE

8.4.6.2 Using SSR switch, turn 120VAC power ON to SOV-3116. At the TSS operator's console, OPEN HS-3116 (Group 16, slot 8) to energize SOV-3116, and open LV-3116.

\_\_\_\_\_  
INITIAL / DATE

8.4.6.3 Confirm LV-3116 position switch ZS-3116B is indicating the open position when the valve is physically open. Verify "RED" light is ON.

\_\_\_\_\_  
INITIAL / DATE

8.4.6.4 Actuate TSS trips and reset to confirm LV-3116 is not part of the TSS trip circuits. (Valve does not actuate).

\_\_\_\_\_  
INITIAL / DATE

8.4.6.5 CLOSE HS-3116 and confirm LV-3116 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from open to closed position.

\_\_\_\_\_  
INITIAL / DATE

8.4.6.6 Confirm LV-3116 position switch ZS-3116 A is indicating the closed position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_  
INITIAL / DATE

8.4.6.7 Additional functional of level control valve LV-3116.

A. Activate (or verify) SCU in RS#2.

B. Jumper SA301 Instrumentation Box terminals H46 to H47 to provide simulation of level switch contacts pick-up. Verify that LV-3116 opens. Verify that the high level alarm LAH-3116 is indicated on the Graphics CRT.

C. Remove Jumper and verify that high level alarm LAH-3116 is no longer indicated on Graphics CRT. Verify LV-3116 closes. Verify valve closed indication on Graphics CRT.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4 Interlock Logic System Checkouts

8.4.7 For Valve No. Description P&ID Reference

AOV-3117 Superheater Steam Bypass 40P8005163143

Demonstrate ILS-201 logic and end to end control. (Ref. I5-37)  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4.7.1 Using SSR switch, turn 120VAC power OFF to SOV-3117, verify AOV-3117 is CLOSED . Verify "GREEN" light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.7.2 Using SSR switch, turn 120VAC power ON to SOV-3117. At the TSS operator's console, OPEN HS-3117(Group 18, slot 4) to energize SOV-3117, and open AOV-3117.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.7.3 Confirm AOV-3117 position switch ZS-3117B is indicating the open position when the valve is physically open. Verify "RED" light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.7.4 CLOSE HS-3117 and confirm AOV-3117 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from open to closed position.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.7.5 Confirm AOV-3117 position switch ZS-3117A is indicating the closed position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.7.6 Actuate TSS Extraction trip to confirm AOV-3117 opens . Verify HS-3117 will not actuate valve. Reset trip and hand switch.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE



8.4.7.7 Additional functionals on valve AOV-3117 requires simulation of pressure transmitter output, or actual application of pressure to each transmitter. If simulation of pressure transmitter output is preferred, connect the CHU (4-20 ma output) to appropriate terminals in the skid instrument box. Otherwise, use a pressure gage and hand regulator to pressurize the transmitters to the levels required for valve actuation. Verify valve open actuation results from high and low pressure conditions (graphics only required).

<u>Skid Assembly</u>	<u>Valve (AOV-)</u>	<u>Pressure Xmitter (PT-)</u>	<u>Instr. Box Terminals</u>	<u>Actuation Press. Level</u>	<u>Graphics Verification</u>
SA301	3117	3702A 3702B	B52,B53 B55,B56	>425 psig ≤300 psig	— —

Verify that High Steam Pressure alarm is indicated on the Graphics CRT when the simulated or actual pressure level is >425 psig and the valve is closed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.4 Interlock Logic System Checkouts

8.4.8 For Valve No. Description P&ID Reference

AOV-3118 Superheater Steam Bypass 40P8005163143

Demonstrate ILS-201 logic and end to end control. (Ref. I5-37).  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4.8.1 Using SSR switch, turn 120VAC power OFF to SOV-3118, verify AOV-3118 is CLOSED . Verify "GREEN" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.8.2 Using SSR switch, turn 120VAC power ON to SOV-3118. At the TSS operator's console, OPEN HS- 3118(Group 18, slot 5 ) to energize SOV-3118, and open AOV-3118.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.8.3 Confirm AOV-3118 position switch ZS-3118B is indicating the open position when the valve is physically open. Verify "RED" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.8.4 CLOSE HS-3118 and confirm AOV-3118 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from open to closed position.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.8.5 Confirm AOV-3118 position switch ZS-3118A is indicating the closed position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.8.6 Actuate TSS Extraction trip to confirm AOV-3118 opens . Verify HS- 3118 will not actuate valve. Reset trip and hand switch.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.8.7 Additional functionals on valve AOV-3118 requires simulation of pressure transmitter output, or actual application of pressure to each transmitter. If simulation of pressure transmitter output is preferred, connect the CHU (4-20 ma output) to appropriate terminals in the skid instrument box. Otherwise, use a pressure gage and hand regulator to pressurize the transmitters to the levels required for valve actuation. Verify valve open actuation results from high and low pressure conditions (graphics only required).

<u>Skid Assembly</u>	<u>Valve (AOV-)</u>	<u>Pressure Xmitter (PT-)</u>	<u>Instr. Box Terminals</u>	<u>Actuation Press. Level</u>	<u>Graphics Verification</u>
SA30E	3118	3802A 3802B	B64,B65 B67,B68	>425 psig ≤300 psig	==

Verify that High Steam Pressure alarm is indicated on the Graphics CRT when the simulated or actual pressure level is  $\geq 425$  psig and the valve is closed.

\_\_\_\_\_  
INITIAL / DATE

8.4 Interlock Logic System Checkouts

8.4.9 For Valve No. Description P&ID Reference

AOV-3206 Condenser Steam 40P8005163144

Inlet

Demonstrate ILS-301 logic and end to end control.(Ref. I5-38).

(Refer to attachment 10 D-10 for circuit terminations.)

8.4.9.1 Using SSR switch, turn 120VAC power OFF to SOV-3206 , verify AOV-3206 is CLOSED . Verify "GREEN" light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.9.2 Using SSR switch, turn 120VAC power ON to SOV-3206 . At the TSS operator's console, OPEN HS-3206(Group 19, slot 4) to energize SOV-3206 , and open AOV-3206.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.9.3 Confirm AOV-3206 position switch ZS-3206B is indicating the open position when the valve is physically open. Verify "RED" light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.9.4 Actuate TSS trips and reset to confirm AOV-3206 is not part of the TSS trip circuits. (Valve does not actuate).

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.9.5 CLOSE HS-3206 and confirm AOV-3206 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from open to closed position.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.9.6 Confirm AOV-3206 position switch ZS-3206A is indicating the closed position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

205/250

Rev. 0

Page 67 of 282

8.4.9.7 Additional functionals of AOV-3206.

- A. These require simulation of flow transmitter output. Connect the CHU to FT-3211 and simulate 150 GPM with CHU output of 5.2 ma. At the TSS graphics control panel, OPEN AOV-3206 using HS3206. Slowly reduce CHU output to about 5.0 ma until AOV-3206 closes due to low flow trip. Verify physical closure of AOV-3206, and graphics CRT indications. Verify "VALVE AOV-3206 CLOSED DUE TO LOW OIL FLOW TO CHARGING TRAIN 1" alarm is displayed on graphics CRT.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- B. Do not change CHU output. Reset HS3206 and attempt to OPEN AOV-3206 using HS3206. Verify that AOV-3206 does not open. Verify "VALVE FAILED TO OPEN DUE TO LO OIL FLOW TO CHARGING TRAIN 1" alarm is displayed on graphics CRT.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- C. Disconnect CHU and reconnect FT-3211 connector.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- 8.4.9.8 Repeat steps 8.4.9.2, 8.4.9.3, 8.4.9.5, 8.4.9.6 and 8.4.9.7 using HS-3206 from Group 21, Slot 8.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4 Interlock Logic System Checkouts

8.4.10	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		SOV-3209	THSIP R-Cal	40P8005163144

Demonstrate ILS-301 logic and end to end control. (Ref. I5-33).  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4.10.1 Using SSR switch, turn 120VAC power OFF to SOV-3209, verify SOV-3209 is CLOSED.

\_\_\_\_\_  
INITIAL / DATE

8.4.10.2 Using SSR switch, turn 120VAC power ON to SOV-3209. At the TSS operator's console, OPEN HS-3209 (Group 19, slot 3 ) to energize SOV-3209, and open it.

\_\_\_\_\_  
INITIAL / DATE

8.4.10.3 Actuate TSS trips and reset to confirm SOV-3209 is not part of the TSS trip circuits. (Valve does not actuate).

\_\_\_\_\_  
INITIAL / DATE

8.4.10.4 CLOSE HS-3209 and confirm SOV-3209 closes.

\_\_\_\_\_  
INITIAL / DATE

8.4 Interlock Logic System Checkouts

8.4.11	For	Valve No.	Description	P&ID Reference
		AOV-3218	Condenser Blanket Steam	40P8005163144

Demonstrate ILS-301 logic and end to end control. (Ref. I5-33).  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4.11.1 Using SSR switch, turn 120VAC power OFF to SOV-3218, verify AOV-3218 is OPEN . Verify "RED" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.11.2 Using SSR switch, turn 120VAC power ON to SOV-3218. At the TSS operator's console, OPEN HS-3218(Group 30, slot 7 ) to deenergize SOV- 3218, and open AOV-3218.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.11.3 Confirm AOV-3218 position switch ZS-3218B is indicating the open position when the valve is physically open. Verify "RED" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.11.4 Actuate TSS trips and reset to confirm AOV-3218 is not part of the TSS trip circuits. (Valve does not actuate).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.11.5 CLOSE HS- 3218 and confirm AOV-3218 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from open to closed position.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.11.6 Confirm AOV-3218 position switch ZS-3218A is indicating the closed position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4 Interlock Logic System Checkouts

8.4.12	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		AOV-3220	Steam Trap Vent	40P8005163144

Demonstrate ILS-301 logic and end to end control.(Ref. I5-33).  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4.12.1 Using SSR switch, turn 120VAC power OFF to SOV-3220, verify AOV-3220 is CLOSED . Verify "GREEN" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.12.2 Using SSR switch, turn 120VAC power ON to SOV-3220 . At the TSS operator's console, OPEN HS-3220(Group 21, slot 8 ) to energize SOV- 3220, and open AOV-3220.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.12.3 Confirm AOV-3220 position switch ZS-3220 B is indicating the open position when the valve is physically open. Verify "RED" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.12.4 Actuate TSS trips and reset to confirm AOV-3220 is not part of the TSS trip circuits. (Valve does not actuate).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.12.5 CLOSE HS-3220 and confirm AOV-3220 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from open to closed position.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.12.6 Confirm AOV-3220 position switch ZS-3220 A is indicating the closed position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE



8.4 Interlock Logic System Checkouts

8.4.13	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		AOV-3306	Condenser Steam Inlet	40P8005163144

Demonstrate ILS-301 logic and end to end control.

(Refer to attachment 10 D-10 for circuit terminations.)

- 8.4.13.1 Using SSR switch, turn 120VAC power OFF to SOV-3306, verify AOV-3306 is CLOSED. Verify "GREEN" light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

- 8.4.13.2 Using SSR switch, turn 120VAC power ON to SOV-3306. At the TSS operator's console, OPEN HS-3306(Group 20, slot 4) to energize SOV-3306, and open AOV-3306.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

- 8.4.13.3 Confirm AOV-3306 position switch ZS-3306B is indicating the open position when the valve is physically open. Verify "RED" light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

- 8.4.13.4 Actuate TSS trips and reset to confirm AOV-3306 is not part of the TSS trip circuits. (Valve does not actuate).

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

- 8.4.13.5 CLOSE HS-3306 and confirm AOV-3306 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from open to closed position.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

- 8.4.13.6 Confirm AOV-3306 position switch ZS-3306A is indicating the closed position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

205/250

Rev. 0

Page 7 of 282

8.4.13.7 Additional functionals of AOV-3306.

- A. These require simulation of flow transmitter output. Connect the CHU to FT-3310 and simulate 150 GPM with CHU output of 5.2 ma. At the TSS graphics control panel, OPEN AOV-3306 using HS3306. Slowly reduce CHU output to about 5.0 ma until AOV-3306 closes due to low flow trip. Verify physical closure of AOV-3306, and graphics CRT indications. Verify "VALVE AOV-3306 CLOSED DUE TO LOW OIL FLOW TO CHARGING TRAIN 2" alarm is displayed on graphics CRT.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- B. Do not change CHU output. Reset HS3306 and attempt to OPEN AOV-3306 using HS3306. Verify that AOV-3306 does not open. Verify "VALVE FAILED TO OPEN DUE TO LO OIL FLOW TO CHARGING TRAIN 2" alarm is displayed on graphics CRT.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- C. Disconnect CHU and reconnect FT-3310 connector.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- 8.4.13.8 Repeat steps 8.4.13.2, 8.4.13.3, 8.4.13.5, 8.4.13.6 and 8.4.13.7 using HS-3306 from Group 22, Slot 8.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4 Interlock Logic System Checkouts

8.4.14	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		SOV-3309	THSIP R-Cal	40P8005163144

Demonstrate ILS-301 logic and end to end control. (Ref. I5-33).  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4.14.1 Using SSR switch, turn 120VAC power OFF to SOV-3309, verify SOV-3309 is CLOSED .

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.14.2 Using SSR switch, turn 120VAC power ON to SOV- 3309. At the TSS operator's console, OPEN HS- 3309(Group 20, slot 3 ) to energize SOV-3309, and open it.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.14.3 Actuate TSS trips and reset to confirm SOV-3309 is not part of the TSS trip circuits. (Valve does not actuate).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.14 . 4 CLOSE HS- 3309 and confirm SOV-3309 closes.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4 Interlock Logic System Checkouts

8.4.15 For Valve No. Description P&ID Reference

AOV-3318 Condenser Blanket  
Steam 40P8005163144

Demonstrate ILS-301 logic and end to end control. (Ref. I5-33).  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4.15.1 Using SSR switch, turn 120VAC power OFF to SOV-3318, verify AOV-3318 is OPEN . Verify " RED " light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.15.2 Using SSR switch, turn 120VAC power ON to SOV-3318. At the TSS operator's console, OPEN HS- 3318(Group 30 , slot 3 ) to deenergize SOV-3318 , and open AOV-3318.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.15.3 Confirm AOV-3318 position switch ZS- 3318B is indicating the open position when the valve is physically open. Verify "RED" light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.15.4 Actuate TSS trips and reset to confirm AOV-3318 is not part of the TSS trip circuits. (Valve does not actuate).

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.15.5 CLOSE HS-3318 and confirm AOV-3318 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from open to closed position.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.15.6 Confirm AOV-3318 position switch ZS-3318 A is indicating the closed position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4 Interlock Logic System Checkouts

8.4.16	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		AOV-3320	Steam Trap Vent	40P8005163144

Demonstrate ILS-301 logic and end to end control. (Ref: I5-33).  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4.16.1 Using SSR switch, turn 120VAC power OFF to SOV- 3320, verify AOV-3320 is CLOSED . Verify "GREEN" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.16.2 Using SSR switch, turn 120VAC power ON to SOV- 3320. At the TSS operator's console, OPEN HS-3320(Group 22, slot 8) to energize SOV- 3320, and open AOV-3320.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.16.3 Confirm AOV-3320 position switch ZS-3320B is indicating the open position when the valve is physically open. Verify "RED" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.16.4 Actuate TSS trips and reset to confirm AOV-3320 is not part of the TSS trip circuits. (Valve does not actuate).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.16.5 CLOSE HS-3320 and confirm AOV-3320 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from open to closed position.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.16.6 Confirm AOV-3320 position switch ZS- 3320 A is indicating the closed position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4 Interlock Logic System Checkouts

8.4.17	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		AOV-3707	Superheater Blanket Steam	40P8005163146

Demonstrate ILS-201 logic and end to end control. (Ref. I5-33).  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4.17.1 Using SSR switch, turn 120VAC power OFF to SOV-3707, verify AOV-3707 is OPEN . Verify "RED " light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.17.2 Using SSR switch, turn 120VAC power ON to SOV-3707. At the TSS operator's console, OPEN HS-3707(Group 25 , slot 8) to deenergize SOV- 3707, and open AOV-3707.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.17.3 Confirm AOV-3707 position switch ZS-3707B is indicating the open position when the valve is physically open. Verify "RED" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.17.4 Actuate TSS trips and reset to confirm AOV-3707 is not part of the TSS trip circuits. (Valve does not actuate).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.17.5 CLOSE HS-3707 and confirm AOV-3707 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from open to closed position.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.17.6 Confirm AOV-3707 position switch ZS-3707 A is indicating the closed position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4 Interlock Logic System Checkouts

8.4.18 For Valve No. Description P&ID Reference  
AOV-3708 Boiler Water Blowdown 40P8005163146

Demonstrate ILS-201 logic and end to end control. (Ref. I5-32).  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4.18.1 Using SSR switch, turn 120VAC power OFF to SOV-3708, verify AOV-3708 is CLOSED . Verify " GREEN" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.18.2 Using SSR switch, turn 120VAC power ON to SOV-3708. At the TSS operator's console, OPEN HS- 3708(Group 23, slot 8 ) to energize SOV-3708 and open AOV-3708.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.18.3 Confirm AOV-3708 position switch ZS-3708B is indicating the open position when the valve is physically open. Verify "RED" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.18.4 CLOSE HS-3708 and confirm AOV-3708 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from open to closed position.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.18.5 Confirm AOV- 3708 position switch ZS-3708A is indicating the closed position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.18.6 Open HS-3708. Actuate TSS Extraction trip to confirm AOV-3708 CLOSES. Verify HS-3708 will not actuate valve. Reset trip and hand switch. Close HS-3708.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4 Interlock Logic System Checkouts

8.4.19 For Valve No. Description P&ID Reference

AOV-3717 Superheater Steam Outlet 40P8005163146

Demonstrate ILS-201 logic and end to end control. (Ref. I5-36).  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4.19.1 Using SSR switch, turn 120VAC power OFF to SOV-3717, verify AOV-3717 is OPEN . Verify " RED " light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.19.2 Using SSR switch, turn 120VAC power ON to SOV-3717. At the TSS operator's console, OPEN HS-3717(Group 25, slot 8 ) to deenergize SOV-3717, and open AOV-3717.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.19.3 Confirm AOV-3717 position switch ZS-3717 B is indicating the open position when the valve is physically open. Verify "RED" light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.19.4 Actuate TSS trips and reset to confirm AOV-3717 is not part of the TSS trip circuits. (Valve does not actuate).

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.19.5 CLOSE HS-3717 and confirm AOV-3717 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from open to closed position.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.4.19.6 Confirm AOV-3717 position switch ZS-3717 A is indicating the closed position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE



8.4.19.7 Note that a close command signal from the Graphics Panel for valve AOV-3717 will open valve AOV-3117. Verify this event. Also, verify that "AOV-3717 close command" alarm is indicated on the Graphics CRT.

EVENT: \_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

ALARM: \_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4 Interlock Logic System Checkouts

8.4.20 For Valve No. Description P&ID Reference  
AOV-3807 Superheater Blanket Steam 40P8005163146

Demonstrate ILS-201 logic and end to end control. (Ref. I5-33).  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4.20.1 Using SSR switch, turn 120VAC power OFF to SOV-3807, verify AOV-3807 is OPEN . Verify " RED " light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.20.2 Using SSR switch, turn 120VAC power ON to SOV-3807. At the TSS operator's console, OPEN HS-3807(Group 26 , slot 8 ) to deenergize SOV-3807, and open AOV-3807.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.20.3 Confirm AOV-3807 position switch ZS-3807B is indicating the open position when the valve is physically open. Verify "RED" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.20.4 Actuate TSS trips and reset to confirm AOV-3807 is not part of the TSS trip circuits. (Valve does not actuate).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.20.5 CLOSE HS-3807 and confirm AOV-3807 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from open to closed position.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.20.6 Confirm AOV-3807 position switch ZS-3807 A is indicating the closed position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4 Interlock Logic System Checkouts

8.4.21	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		AOV-3808	Boiler Water Blowdown	40P8005163146

Demonstrate ILS-201 logic and end to end control. (Ref. I5-32).  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4.21.1 Using SSR switch, turn 120VAC power OFF to SOV-3808, verify AOV-3808 is CLOSED. Verify "GREEN" light is ON.

\_\_\_\_\_  
INITIAL / DATE

8.4.21.2 Using SSR switch, turn 120VAC power ON to SOV-3808. At the TSS operator's console, OPEN HS-3808(Group 24, slot 8) to energize SOV-3808 and open AOV-3808.

\_\_\_\_\_  
INITIAL / DATE

8.4.21.3 Confirm AOV-3808 position switch ZS-3808B is indicating the open position when the valve is physically open. Verify "RED" light is ON.

\_\_\_\_\_  
INITIAL / DATE

8.4.21.4 CLOSE HS-3808 and confirm AOV-3808 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from open to closed position.

\_\_\_\_\_  
INITIAL / DATE

8.4.21.5 Confirm AOV-3808 position switch ZS-3808A is indicating the closed position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_  
INITIAL / DATE

8.4.21.6 Open HS-3808 Actuate TSS Extraction trip to confirm AOV-3808 closes. Verify HS-3808 will not actuate valve. Reset trip and hand switch. Close HS-3808.

\_\_\_\_\_  
INITIAL / DATE

8.4 Interlock Logic System Checkouts

8.4. 22 For Valve No. Description P&ID Reference  
AOV-3817 Superheater Steam Outlet 40P8005163146

Demonstrate ILS-201 logic and end to end control. (Ref. I5-36).  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4.22.1 Using SSR switch, turn 120VAC power OFF to SOV-3817, verify AOV-3817 is OPEN . Verify " RED " light is ON.

\_\_\_\_\_  
INITIAL / DATE

8.4.22.2 Using SSR switch, turn 120VAC power ON to SOV-3817 . At the TSS operator's console, OPEN HS- 3817(Group 26, slot 8 ) to deenergize SOV-3817, and open AOV-3817.

\_\_\_\_\_  
INITIAL / DATE

8.4.22.3 Confirm AOV-3817 position switch ZS-3817 B is indicating the open position when the valve is physically open. Verify "RED" light is ON.

\_\_\_\_\_  
INITIAL / DATE

8.4.22.4 Actuate TSS trips and reset to confirm AOV-3817 is not part of the TSS trip circuits. (Valve does not actuate).

\_\_\_\_\_  
INITIAL / DATE

8.4.22.5 CLOSE HS-3817 and confirm AOV-3817 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from open to closed position.

\_\_\_\_\_  
INITIAL / DATE

8.4.22.6 Confirm AOV-3817 position switch ZS-3817 A is indicating the closed position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_  
INITIAL / DATE

8.4.22.7 Note that a close command signal from the Graphics Panel for valve AOV-3817 will open valve AOV-3118. Verify this event. Also, verify the "AOV-3817 close command" alarm is indicated on the Graphics CRT.

EVENT: \_\_\_\_\_ / \_\_\_\_\_  
INITIAL DATE

ALARM: \_\_\_\_\_ / \_\_\_\_\_  
INITIAL DATE

8.4 Interlock Logic System Checkouts

8.4.23 For Valve No. Description P&ID Reference  
AOV-3905 Extraction Pump 40P8005163145  
Interconnect Oil  
Demonstrate ILS-301 logic and end to end control. (Ref. I5-33).  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4.23.1 Using SSR switch, turn 120VAC power OFF to SOV- 3905, verify AOV-3905 is CLOSED . Verify "GREEN" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.23.2 Using SSR switch, turn 120VAC power ON to SOV- 3905. At the TSS operator's console, OPEN HS-3905 (Group 8 , slot 3 ) to energize SOV-3905, and open AOV-3905.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.23.3 Confirm AOV-3905 position switch ZS-3905B is indicating the open position when the valve is physically open. Verify "RED" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.23.4 Actuate TSS trips and reset to confirm AOV-3905 is not part of the TSS trip circuits. (Valve does not actuate).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.23.5 CLOSE HS- 3905 and confirm AOV-3905 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from open to closed position.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.23.6 Confirm AOV-3905 position switch ZS- 3905A is indicating the closed position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.23.7 Repeat steps 8.4.23.2, 8.4.23.3, 8.4.23.5 and 8.4.23.6 using HS-3905 from Group 14, Slot 6.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4 Interlock Logic System Checkouts

8.4.24 For Valve No. Description P&ID Reference  
AOV-3906 Extraction Pump 40P8005163145  
Interconnect Oil  
Demonstrate ILS-301 logic and end to end control. (Ref. I5-33)  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4.24.1 Using SSR switch, turn 120VAC power OFF to SOV-3906, verify AOV-3906 is CLOSED. Verify "GREEN" light is ON.

\_\_\_\_\_  
INITIAL / DATE

8.4.24.2 Using SSR switch, turn 120VAC power ON to SOV-3906. At the TSS operator's console, OPEN HS-3906(Group 7, slot 3) to energize SOV-3906, and open AOV-3906.

\_\_\_\_\_  
INITIAL / DATE

8.4.24.3 Confirm AOV-3906 position switch ZS-3906B is indicating the open position when the valve is physically open. Verify "RED" light is ON.

\_\_\_\_\_  
INITIAL / DATE

8.4.24.4 Actuate TSS trips and reset to confirm AOV-3906 is not part of the TSS trip circuits. (Valve does not actuate).

\_\_\_\_\_  
INITIAL / DATE

8.4.24.5 CLOSE HS-3906 and confirm AOV-3906 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from open to closed position.

\_\_\_\_\_  
INITIAL / DATE

8.4.24.6 Confirm AOV-3906 position switch ZS-3906 A is indicating the closed position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_  
INITIAL / DATE



8.4.24.7 Repeat steps 8.4.24.2, 8.4.24.3, 8.4.24.5, and 8.4.24.6 using HS-3906 from Group 14, Slot 6.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4 Interlock Logic System Checkouts

8.4.25	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		AOV-3907	Auxiliary Oil	40P8005163145

Demonstrate ILS-201 logic and end to end control. (Ref. I5-35).  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4.25.1 Using SSR switch, turn 120VAC power OFF to SOV- 3907, verify AOV-3907 is in TOPMAN position. Verify "GREEN" light is ON.

\_\_\_\_\_  
INITIAL / DATE

8.4.25.2 Using SSR switch, turn 120VAC power ON to SOV-3907. At the TSS operator's console, "Open" HS-3907 (Group 1, slot 7) to energize SOV-3907, and move AOV-3907 to AUXMAN position.

\_\_\_\_\_  
INITIAL / DATE

8.4.25.3 Confirm AOV-3907 position switch ZS-3907B is indicating the AUXMAN position when the valve is physically "open." Verify "RED" light is ON.

\_\_\_\_\_  
INITIAL / DATE

8.4.25.4 "Close" HS-3907 and confirm AOV-3907 closes. Verify that both "GREEN" and "RED" lights are ON when valve moves from AUXMAN to TOPMAN position.

\_\_\_\_\_  
INITIAL / DATE

8.4.25.5 Confirm AOV-3907 position switch ZS-3907A is indicating the TOPMAN position when the valve is physically closed. Verify "GREEN" light is ON.

\_\_\_\_\_  
INITIAL / DATE

8.4.25.6 "Open" HS-3907. Actuate TSS charging and Extraction trips to confirm AOV-3907 to TOPMAN. Verify HS-3907 will not actuate valve. Reset trips and hand switch. "Close" HS-3907.

\_\_\_\_\_  
INITIAL / DATE

8.4.25.7 Repeat steps 8.4.25.2, 8.4.25.3, 8.4.25.4, 8.4.25.5,  
and 8.4.25.6 using HS-3907 from Group 14, Slot 7.

\_\_\_\_\_  
INITIAL

/ \_\_\_\_\_  
DATE

8.4 Interlock Logic System Checkouts

8.4.26	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		MOV-1030	TSS Main Steam	40P8005163148

Demonstrate ILS-301 logic and end to end control. (Ref. I5-17).  
(Refer to attachment 10 D-10 for circuit terminations.)

8.4.26.1 Verify that the signal conditioning unit (SCU) in RS#3 is on (electrically). Verify that valve operator power is on from motor control center "B". Verify that the MOV-1030 is in the closed position indicated by physical check and by graphics display. ("GREEN" light is ON.)

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.26.2 Actuate the valve from the graphics display panel handswitch (HS1030). Verify that the valve travels from closed to open. ("GREEN" and "RED" lights are both ON.) See Group 16, Slot 8.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.26.3 Confirm MOV-1030 position switch ZS-1030B is indicating the open position when the valve is physically open. ("RED" light is ON.)

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.26.4 Actuate TSS trips and reset to confirm MOV-1030 is not part of the TSS trip circuits. (Valve does not actuate).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.26.5 CLOSE HS-1030 and confirm MOV-1030 closes.

NOTE:

Valve cannot be closed until it has reached its full-open position.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.4.26.6 Confirm MOV-1030 position switch ZS-1030A is indicating the closed position when the valve is physically closed. ("GREEN" light is ON.)

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.5. Modulating valve circuit checkouts:

8.5.1	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		LV-74B	Flash Tank Level	40P8005163148

Manually exercise the modulating control valves from the operator's console to confirm the control and valve position indication is functioning properly. Confirm that the end to end checkouts in Appendix 10D-11 have been completed prior to this functional test.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.1.1 Select group 47 , slot 1 (tag number AM74B ) on keyboard.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.1.2 Select manual control mode, and output select.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.1.3 Input 90, 50, and 10 percent valve control levels to slot 1 (AM74B ) CO and confirm the respective valve position (slot 2 , ZI 74B ) indicates

90 + 2% \_\_\_\_\_  
50 + 2% \_\_\_\_\_  
10 + 2% \_\_\_\_\_

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.1.4 Input 100 percent and confirm valve is fully open.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.1.5 Input 0 percent and confirm valve is fully closed.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.1.6 Functionals of level control valve LV-74B.

- A. Activate (or verify) SCU in RS #4.
- B. Connect CHU leads to LT-3112 connector (or to SA301 Instrumentation Box terminals H7 and H8) to provide simulation of level transmitter output (4-20 ma).
- C. Increase CHU simulation signal to equivalent of level % shown. Verify that that the valve responds and record graphics CRT (EPGS console) level .

<u>Valve</u>	<u>Set Point %</u>	<u>Level Set %</u>	<u>Graphics</u>
LV-74B	20	< 20	—

- D. Connect pressure source (ref. 6.3) to PIT-635 and increase pressure slowly to >110 PSIG. Verify that valve LV-74B closes. Record closing pressure \_\_\_\_\_ PSIG. Disconnect pressure source and reconnect pressure sensing line.
- E. Disconnect CHU from LT-3112 connector (or Instrumentation Box Terminals), reconnect connector to level transmitter and secure SCU.

\_\_\_\_\_  
Initial

\_\_\_\_\_  
Date

8.5. Modulating valve circuit checkouts:

8.5. 2	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
	LV-74D-1	Flash Tank Level	40P8005163148

Manually exercise the modulating control valves from the operator's console to confirm the control and valve position indication is functioning properly. Confirm that the end to end checkouts in Appendix 10D-11 have been completed prior to this functional test.

\_\_\_\_\_  
INITIAL                          DATE

8.5. 2.1    Select group 47 , slot 5 (tag number LCM74D1 ) on keyboard.

\_\_\_\_\_  
INITIAL                          DATE

8.5. 2.2    Select manual control mode, and output select.

\_\_\_\_\_  
INITIAL                          DATE

8.5. 2.3    Input 90, 50, and 10 percent valve control levels to slot 5 ( LCM74D1 ) C0 and confirm the respective valve position (slot 6 , ZI 74D1) indicates

$90 \pm 2\%$  \_\_\_\_\_  
 $50 \pm 2\%$  \_\_\_\_\_  
 $10 \pm 2\%$  \_\_\_\_\_

\_\_\_\_\_  
INITIAL                          DATE

8.5. 2.4    Input 100 percent and confirm valve is fully open.

\_\_\_\_\_  
INITIAL                          DATE

8.5. 2.5    Input 0 percent and confirm valve is fully closed.

\_\_\_\_\_  
INITIAL                          DATE



8.5.2.6 Functionals of level control valve LV-74D-1.

- A. Activate (or verify) SCU in RS #4.
- B. Connect CHU leads to LT-3112 connector (or to SA301 Instrumentation Box terminals H7 and H8) to provide simulation of level transmitter output (4-20 ma).
- C. Increase CHU simulation signal to equivalent of level % shown. Verify that that the valve responds and record graphics CRT (EPGS console) level .

<u>Valve</u>	<u>Set Point %</u>	<u>Level Set %</u>	<u>Graphics</u>
LV-74D-1	80	> 80	_____

- D. Valve LV-74D-1 only opens when the level is >80% and valve LV-74D-2 is more than 90% open. Verify this event physically and on graphics CRT.

Physical \_\_\_\_\_ Graphics \_\_\_\_\_

- E. Disconnect CHU from LT-3112 connector (or Instrumentation Box Terminals), reconnect connector to level transmitter and secure SCU.

\_\_\_\_\_  
Initial

\_\_\_\_\_  
Date

8.5. Modulating valve circuit checkouts:

8.5. 3 For Valve No. Description P&ID Reference  
 LV-74D-2 Flash Tank Level 40P8005163148

Manually exercise the modulating control valves from the operator's console to confirm the control and valve position indication is functioning properly. Confirm that the end to end checkouts in Appendix 10D-11 have been completed prior to this functional test.

\_\_\_\_\_  
 INITIAL DATE

8.5. 3.1 Select group 47 , slot 7 (tag number LCM74D2 ) on keyboard.

\_\_\_\_\_  
 INITIAL DATE

8.5. 3.2 Select manual control mode, and output select.

\_\_\_\_\_  
 INITIAL DATE

8.5. 3.3 Input 90, 50, and 10 percent valve control levels to slot 7 ( LCM74D2) CO and confirm the respective valve position (slot 8 , ZI 74D2) indicates 90 + 2% \_\_\_\_\_  
 50 + 2% \_\_\_\_\_  
 10 + 2% \_\_\_\_\_

\_\_\_\_\_  
 INITIAL DATE

8.5. 3.4 Input 100 percent and confirm valve is fully open.

\_\_\_\_\_  
 INITIAL DATE

8.5. 3.5 Input 0 percent and confirm valve is fully closed.

\_\_\_\_\_  
 INITIAL DATE

8.5.3.6 Functionals of level control valve LV-74D-2.

- A. Activate (or verify) SCU in RS #4.
- B. Connect CHU leads to LT-3112 connector (or to SA301 Instrumentation Box terminals H7 and H8) to provide simulation of level transmitter output (4-20 ma).
- C. Increase CHU simulation signal to equivalent of level % shown. Verify that that the valve responds and record graphics CRT (EPGS console) level .

<u>Valve</u>	<u>Set Point %</u>	<u>Level Set %</u>	<u>Graphics</u>
LV-74D-2	80	> 80	—

- D. Disconnect CHU from LT-3112 connector (or Instrumentation Box Terminals), reconnect connector to level transmitter and secure SCU.

\_\_\_\_\_  
Initial

\_\_\_\_\_  
Date

8.5. Modulating valve circuit checkouts:

8.5. 4	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		PV-640	Flash Tank Pressure	40P8005163148

Manually exercise the modulating control valves from the operator's console to confirm the control and valve position indication is functioning properly. Confirm that the end to end checkouts in Appendix 10D-11 have been completed prior to this functional test.

\_\_\_\_\_  
INITIAL DATE

8.5. 4.1 Select group 46, slot 5 (tag number AM640 ) on keyboard.

\_\_\_\_\_  
INITIAL DATE

8.5. 4 .2 Select manual control mode, and output select.

\_\_\_\_\_  
INITIAL DATE

8.5. 4 .3 Input 90, 50, and 10 percent valve control levels to slot 5 ( AM640 ) CO and confirm the respective valve position (slot 6 , ZI 640 ) indicates

90  $\pm$  2% \_\_\_\_\_  
50  $\pm$  2% \_\_\_\_\_  
10  $\pm$  2% \_\_\_\_\_

\_\_\_\_\_  
INITIAL DATE

8.5. 4.4 Input 100 percent and confirm valve is fully open.

\_\_\_\_\_  
INITIAL DATE

8.5. 4.5 Input 0 percent and confirm valve is fully closed.

\_\_\_\_\_  
INITIAL DATE

8.5.4.6 Functionals of pressure control valve PV-640 (normally closed).

- A. Activate (or verify) SCU in RS#4.
- B. Connect CHU to PT3114 connector (or to SA301 Instrumentation Box Terminals A106 and A107) to provide simulation of pressure transmitter output (4-20 ma).
- C. Connect a second CHU (or other simulated pressure source) to condenser pressure Connector PIT640. Simulate condenser pressure of less than 5 inches of mercury absolute.
- D. Increase simulated flash tank pressure above MVCU set point shown below. Verify that the valve opens. Record simulated flash tank pressure and flash tank pressure shown on console CRT.

<u>VALVE</u>	<u>MVCU SET POINT PSIG</u>	<u>SIMULATED PRESSURE, PSIG</u>	<u>CONSOLE</u>	<u>CRT PRESSURE PSIG</u>
PV-640	140	_____	EPGS	_____

- E. Holding simulated flash tank pressure above 140 PSIG, increase simulated condenser pressure above MVCU set point shown below. Verify that the valve closes. Record simulated condenser pressure and condenser pressure shown on console CRT.

<u>VALVE</u>	<u>MVCU SET POINT IN. HG. ABS.</u>	<u>SIMULATED PRESSURE IN. HG. ABS</u>	<u>CONSOLE</u>	<u>CRT PRESSURE, IN. HG. ABS</u>
PV-640	5 inches	_____	EPGS	_____

- F. Reduce simulated condenser pressure to below 5 inches of mercury absolute. Verify that the valve opens.
- G. Reduce simulated flash tank pressure to below 140 PSIG. Verify that the valve closes.
- H. Disconnect CHU's from PT-3114 and PIT-640 connectors. Reconnect connectors to pressure transmitters. Secure SCU.

\_\_\_\_\_/\_\_\_\_\_  
 INITIAL DATE

8.5. Modulating valve circuit checkouts:

8.5. 5	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		PV-647C	Flash Bank Pressure	40P8005163148

Manually exercise the modulating control valves from the operator's console to confirm the control and valve position indication is functioning properly. Confirm that the end to end checkouts in Appendix 10D-11 have been completed prior to this functional test.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.5.1 Select group 46, slot 1 (tag number AM647C ) on keyboard.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.5.2 Select manual control mode, and output select.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.5.3 Input 90, 50, and 10 percent valve control levels to slot 1 ( AM647C ) CO and confirm the respective valve position (slot 2 , ZI 647C) indicates 90 + 2% \_\_\_\_\_  
 50 + 2% \_\_\_\_\_  
 10 + 2% \_\_\_\_\_

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.5.4 Input 100 percent and confirm valve is fully open.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.5.5 Input 0 percent and confirm valve is fully closed.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.5.6 Functionals of pressure control valve PV-647C (normally closed).

- A. Activate (or verify) SCU in RS#4.
- B. Connect CHU to PT3114 connector (or to SA301 Instrumentation Box Terminals A106 and A107) to provide simulation of pressure transmitter output (4-20 ma).
- C. Connect a second CHU (or other simulated pressure source) to deaerator pressure Connector PIT647. Simulate deaerator pressure of less than 50 PSIA (35 PSIG).
- D. Increase simulated flash tank pressure above MVCU set point shown below. Verify that the valve opens. Record simulated flash tank pressure and flash tank pressure shown on console CRT.

<u>VALVE</u>	<u>MVCU SET POINT PSIG</u>	<u>SIMULATED PRESSURE, PSIG</u>	<u>CONSOLE</u>	<u>CRT PRESSURE PSIG</u>
PV-647	135	_____	EPGS	_____

- E. Holding simulated flash tank pressure above 135 PSIG, increase simulated deaerator pressure above MVCU set point shown below. Verify that the valve closes. Record simulated deaerator pressure and deaerator pressure shown on console CRT.

<u>VALVE</u>	<u>MVCU SET POINT PSIG</u>	<u>SIMULATED PRESSURE PSIG</u>	<u>CONSOLE</u>	<u>CRT PRESSURE, PSIG</u>
PV-647	35 PSIG	_____	EPGS	_____

- F. Reduce simulated deaerator pressure to below 35 PSIG. Verify that the valve opens.
- G. Reduce simulated flash tank pressure to below 135 PSIG. Verify that the valve closes.
- H. Disconnect CHU's from PT-3114 and PIT-647 connectors. Reconnect connectors to pressure transmitters. Secure SCU.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.5 Modulating valve circuit checkouts:

8.5.6	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		TV-1420	Blowdown Tank Water Temperature	40P8005163146

8.5.6.1 Verify that instrument air hand valve TIAIS-8 is closed and instrument air pressure downstream is 0 PSIG (momentarily open accumulator drain valve TIAADV-8).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.5.6.2 Connect CHU to TC1420 connector. Verify that with no signal (0 mv) from CHU, that valve is closed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.5.6.3 Open instrument air hand valve TIAIS-8 and verify instrument air pressure is >60 PSIG (no alarm signal from PS3099.) Verify physically that valve remains closed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.5.6.4 Increase signal from CHU to 140°F temperature equivalent. Verify physically that valve responds (opens)

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.5.6.5 Disconnect CHU from TC1420 connector and reconnect temperature controller.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE





8.5. Modulating valve circuit checkouts:

8.5.8	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		TV-3105	Desuperheater Water	40P8005163143

Manually exercise the modulating control valves from the operator's console to confirm the control and valve position indication is functioning properly. Confirm that the end to end checkouts in Appendix 10D-11 have been completed prior to this functional test.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.8.1 Select group 34 , slot 1 (tag number FCM3105 ) on keyboard.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.8.2 Select manual control mode, and output select.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.8.3 Input 90, 50, and 10 percent valve control levels to slot 1 ( FCM3105 ) CO and confirm the respective valve position (slot 2 , ZI 3105 ) indicates 90  $\pm$  2% \_\_\_\_\_

50  $\pm$  2% \_\_\_\_\_

10  $\pm$  2% \_\_\_\_\_

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.8.4 Input 100 percent and confirm valve is fully open.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.8.5 Input 0 percent and confirm valve is fully closed.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5. Modulating valve circuit checkouts:

8.5.9	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		PV-3110	Steam Trap Water Pressure	40P8005163143

Manually exercise the modulating control valves from the operator's console to confirm the control and valve position indication is functioning properly. Confirm that the end to end checkouts in Appendix 10D-11 have been completed prior to this functional test.

\_\_\_\_\_  
INITIAL DATE

8.5.9.1 Select group 39 , slot 1 (tag number PCM3110 ) on keyboard.

\_\_\_\_\_  
INITIAL DATE

8.5.9.2 Select manual control mode, and output select.

\_\_\_\_\_  
INITIAL DATE

8.5.9.3 Input 90, 50, and 10 percent valve control levels to slot 1 ( PCM3110) GO and confirm the respective valve position (slot 2 , ZI 3110) indicates 90  $\pm$  2% \_\_\_\_\_  
50  $\pm$  2% \_\_\_\_\_  
10  $\pm$  2% \_\_\_\_\_

\_\_\_\_\_  
INITIAL DATE

8.5.9.4 Input 100 percent and confirm valve is fully open.

\_\_\_\_\_  
INITIAL DATE

8.5.9.5 Input 0 percent and confirm valve is fully closed.

\_\_\_\_\_  
INITIAL DATE

8.5. Modulating valve circuit checkouts:

8.5. 10	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		PV-3111	Steam Trap Water Pressure	40P8005163143

Manually exercise the modulating control valves from the operator's console to confirm the control and valve position indication is functioning properly. Confirm that the end to end checkouts in Appendix 10D-11 have been completed prior to this functional test.

\_\_\_\_\_  
INITIAL DATE

8.5.10.1 Select group 39 , slot 5 (tag number PCM3111 ) on keyboard.

\_\_\_\_\_  
INITIAL DATE

8.5.10.2 Select manual control mode, and output select.

\_\_\_\_\_  
INITIAL DATE

8.5.10.3 Input 90, 50, and 10 percent valve control levels to slot 5 ( PCM3111 ) CO and confirm the respective valve position (slot 6 , ZI 3111 ) indicates

90 + 2%	_____
50 + 2%	_____
10 + 2%	_____

\_\_\_\_\_  
INITIAL DATE

8.5.10.4 Input 100 percent and confirm valve is fully open.

\_\_\_\_\_  
INITIAL DATE

8.5.10.5 Input 0 percent and confirm valve is fully closed.

\_\_\_\_\_  
INITIAL DATE

8.5. Modulating valve circuit checkouts:

8.5.11	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		TV-3410	Condenser Oil Temperature	40P8005163142

Manually exercise the modulating control valves from the operator's console to confirm the control and valve position indication is functioning properly. Confirm that the end to end checkouts in Appendix 10D-11 have been completed prior to this functional test.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.11.1 Select group 45 , slot 1 (tag number TCM3410 ) on keyboard.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.11.2 Select manual control mode, and output select.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.11.3 Input 90, 50, and 10 percent valve control levels to slot 1 (TCM3410 ) CO and confirm the respective valve position (slot 2 , ZI 3410) indicates 90 ± 2% \_\_\_\_\_

50 ± 2% \_\_\_\_\_

10 ± 2% \_\_\_\_\_

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.11.4 Input 100 percent and confirm valve is fully open.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.11.5 Input 0 percent and confirm valve is fully closed.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5. Modulating valve circuit checkouts:

8.5.12	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		TV-3411	Condenser Oil Temperature	40P8005163142

Manually exercise the modulating control valves from the operator's console to confirm the control and valve position indication is functioning properly. Confirm that the end to end checkouts in Appendix 10D-11 have been completed prior to this functional test.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.12.1 Select group 41 , slot1 (tag number TCM3411 ) on keyboard.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.12.2 Select manual control mode, and output select.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.12.3 Input 90, 50, and 10 percent valve control levels to slot 1 ( TCM3411) CO and confirm the respective valve position (slot 2 , ZI 3411) indicates 90 + 2% \_\_\_\_\_

50 + 2% \_\_\_\_\_

10 + 2% \_\_\_\_\_

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.12.4 Input 100 percent and confirm valve is fully open.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.12.5 Input 0 percent and confirm valve is fully closed.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5. Modulating valve circuit checkouts:

8.5.13	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		LV-3505	Boiler Water Level	40P8005163146

Manually exercise the modulating control valves from the operator's console to confirm the control and valve position indication is functioning properly. Confirm that the end to end checkouts in Appendix 10D-11 have been completed prior to this functional test.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.13.1 Select group 36, slot 1 (tag number LCM3505 ) on keyboard.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.13.2 Select manual control mode, and output select.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.13.3 Input 90, 50, and 10 percent valve control levels to slot 1 ( LCM3505 ) CO and confirm the respective valve position (slot 2 , ZI 3505) indicates 90  $\pm$  2% \_\_\_\_\_  
 50  $\pm$  2% \_\_\_\_\_  
 10  $\pm$  2% \_\_\_\_\_

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.13.4 Input 100 percent and confirm valve is fully open.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.13.5 Input 0 percent and confirm valve is fully closed.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5. Modulating valve circuit checkouts:

8.5.14	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		LV-3605	Boiler Water Level	40P8005163146

Manually exercise the modulating control valves from the operator's console to confirm the control and valve position indication is functioning properly. Confirm that the end to end checkouts in Appendix 10D-11 have been completed prior to this functional test.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.14.1 Select group 36 , slot 5 (tag number LCM3605 ) on keyboard.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.14.2 Select manual control mode, and output select.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.14.3 Input 90, 50, and 10 percent valve control levels to slot 5 ( LCM3605) CO and confirm the respective valve position (slot 6 , ZI 3605) indicates

90 + 2% \_\_\_\_\_  
 50 + 2% \_\_\_\_\_  
 10 + 2% \_\_\_\_\_

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.14.4 Input 100 percent and confirm valve is fully open.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.14.5 Input 0 percent and confirm valve is fully closed.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_



8.5. Modulating valve circuit checkouts:

8.5.15	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		PV-3702	Boiler Oil	40P8005163145

Manually exercise the modulating control valves from the operator's console to confirm the control and valve position indication is functioning properly. Confirm that the end to end checkouts in Appendix 10D-11 have been completed prior to this functional test.

\_\_\_\_\_  
INITIAL    DATE

8.5.15.1 Select group 35 , slot 1 (tag number AM3702 ) on keyboard.

\_\_\_\_\_  
INITIAL    DATE

8.5.15.2 Select manual control mode, and output select.

\_\_\_\_\_  
INITIAL    DATE

8.5.15.3 Input 90, 50, and 10 percent valve control levels to slot 1 ( AM3702 ) CO and confirm the respective valve position (slot 2 , ZI<sup>3702</sup> ) indicates

90 ± 2% \_\_\_\_\_  
50 ± 2% \_\_\_\_\_  
10 ± 2% \_\_\_\_\_

\_\_\_\_\_  
INITIAL    DATE

8.5.15.4 Input 100 percent and confirm valve is fully open.

\_\_\_\_\_  
INITIAL    DATE

8.5.15.5 Input 0 percent and confirm valve is fully closed.

\_\_\_\_\_  
INITIAL    DATE

8.5. Modulating valve circuit checkouts:

8.5.16	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		TV-3710	Superheater Oil	40P8005163145

Manually exercise the modulating control valves from the operator's console to confirm the control and valve position indication is functioning properly. Confirm that the end to end checkouts in Appendix 10D-11 have been completed prior to this functional test.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.16.1 Select group 37, slot 1 (tag number FCM3710 ) on keyboard.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.16.2 Select manual control mode, and output select.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.16.3 Input 90, 50, and 10 percent valve control levels to slot 1 ( FCM3710 ) CO and confirm the respective valve position (slot 2, ZI 3710) indicates 90 ± 2% \_\_\_\_\_

50 ± 2% \_\_\_\_\_

10 ± 2% \_\_\_\_\_

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.16.4 Input 100 percent and confirm valve is fully open.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.16.5 Input 0 percent and confirm valve is fully closed.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5. Modulating valve circuit checkouts:

8.5.17	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		PV-3802	Boiler Oil	40P8005163145

Manually exercise the modulating control valves from the operator's console to confirm the control and valve position indication is functioning properly. Confirm that the end to end checkouts in Appendix 10D-11 have been completed prior to this functional test.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.17.1 Select group 38 , slot 1 ( tag number AM3802 ) on keyboard.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.17.2 Select manual control mode, and output select.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.17.3 Input 90, 50, and 10 percent valve control levels to slot 1 ( AM3802 ) CO and confirm the respective valve position ( slot 2 , ZI 3802 ) indicates

90 + 2%	_____
50 + 2%	_____
10 + 2%	_____

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.17.4 Input 100 percent and confirm valve is fully open.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.17.5 Input 0 percent and confirm valve is fully closed.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5. Modulating valve circuit checkouts:

8.5.18	For	<u>Valve No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		TV-3810	Superheater Oil	40P8005163145

Manually exercise the modulating control valves from the operator's console to confirm the control and valve position indication is functioning properly. Confirm that the end to end checkouts in Appendix 10D-11 have been completed prior to this functional test.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.18.1 Select group 37, slot 5 (tag number FCM3810 ) on keyboard.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.18.2 Select manual control mode, and output select.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.18.3 Input 90, 50, and 10 percent valve control levels to slot 5 ( FCM3810) CO and confirm the respective valve position (slot 6 , ZI 3810) indicates

90  $\pm$  2% \_\_\_\_\_

50  $\pm$  2% \_\_\_\_\_

10  $\pm$  2% \_\_\_\_\_

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.18.4 Input 100 percent and confirm valve is fully open.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_

8.5.18.5 Input 0 percent and confirm valve is fully closed.

INITIAL \_\_\_\_\_ DATE \_\_\_\_\_



## 8.6 Pump Functionals

8.6.1	<u>For</u>	<u>Pump No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>	<u>I5 Ref.</u>
		P-301	Charging Oil Pump	40P8005163142	-31

Verify that all mechanical, electrical and control checks have been completed per Appendices 10C, D and E for the pump. Verify that couplings between motor and pump are NOT connected. Verify that pump breaker trips are reset and annunciators lit.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.6.1.1 Trip main pump breaker LT-1T. Disconnect output motor cables from bottom of Starter unit of the Variable Speed Drive Control. Also remove blower motor starter heater overload links (for the pump motor blower) in the Variable Speed Drive Control Cabinet. Tests will not energize pump motor, but will energize pump motor Starter Contacts. Pump motor operation will be verified by observing Starter Contacts engage (pull-in), or by also installing multimeter on output motor cable lugs. After disconnecting cables, reset main pump breaker LT-1T.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.6.1.2 Place AUTO/MANUAL switch on TSS Function Panel in MANUAL prior to checking the pump P-301 control. Verify MANUAL switch backlighted. Call up pump P-301 display on the graphics control panel CRT (group 3, slot 4) and activate HS3413B (check both light pen and keyboard "loop activate"). Verify MANUAL light lit on CRT. Verify that HS3413B on graphics control panel does not START pump (contacts don't pull-in).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

NOTE

On TSS Function Panel, handswitch START will light red START light and green STOP light will also stay lit until flow increases to >100 GPM, then green STOP light will go out. On graphics control panel CRT, handswitch START will light red START indication, but red RUN indication will not light until flow increases to >100 GPM.

8.6.1.3 On the TSS Function Panel, stroke HS3413A to START, then to STOP after a maximum of 15 seconds.

NOTE

The low oil flow timer should STOP the pump in 10 seconds (See 8.6.1.4).  
Verify TSS Function Panel indications (both START and STOP lights lit).  
In the Starter unit of the Variable Speed Drive Control, verify that the Starter Contacts engage (pull-in).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL                      DATE

8.6.1.4 After 10 sec. verify that pump STOP occurs due to low oil flow trip (red START light goes out.) Verify LO FLO alarm on CRT and acknowledge. Verify that pump START cannot now be accomplished (no contact pull-in) until trip is reset by pushing STOP position of HS3413A. Verify LO FLO alarm disappears after reset.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL                      DATE

8.6.1.5 Connect CHU to FT3211 flow meter connector. Adjust CHU output to simulate <100 GPM (4.7 ma). Place AUTO/MANUAL switch on TSS Function Panel in AUTO. Verify AUTO switch backlighted on TSS Function Panel and on graphics control panel CRT. Verify that pump P-301 will not START from HS3413A on the TSS Function Panel (Red START light does not go on and starter contacts don't pull-in). Start pump P-301 from the graphics control panel by key stroke START switch HS3413B . Increase CHU output to ~150 GPM (5.2 ma) within 10 seconds to avoid low oil flow trip.

NOTE

In all cases, CHU simulated flow must be increased to >100 GPM after pump START to obtain proper startup indications, and reduced to <100 GPM after pump STOP to obtain proper shutdown indications.

Verify pump P-301 STOP from TSS Function Panel HS3413A . Verify that pump motor starter contacts engage and disengage, and operation is verified on the TSS Function Panel and on graphics CRT. (Must reduce CHU output to 4.7 ma after STOP). Verify that AUTO/MANUAL switch and lights return to MANUAL.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE



8.6.1.6 Again place AUTO/MANUAL switch on TSS Function Panel in AUTO. Again START pump P-301 from the graphics control panel HS3413B , and then STOP from graphics control panel HS3413B . Verify that pump motor starter contacts engage and disengage, and operation is verified on graphics CRT, and TSS Function Panel.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.1.7 Repeat 8.6.1.6 but do not signal pump stop from the hand switch. Provide a charge or extraction trip signal to the RLU from the TSS Function Panel. Verify that pump motor starter contacts break; verify STOP indications on the graphics CRT, and on the TSS Function Panel.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.1.8 Repeat 8.6.1.6 but do not signal pump stop from the hand switch. Provide a pump controller GFI trip signal at GD relay (terminals 7 and 8) in the Variable Speed Drive cabinet. Verify that the pump motor starter contacts break and verify the graphics CRT trouble alarm, followed by STOP indications on the TSS Function Panel and the graphics CRT. Remove GFI trip signal after contacts break. Verify contacts remain broken after GFI trip signal removed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.1.9 Repeat 8.6.1.6 but do not signal pump stop from the hand switch. Provide a pump motor current overload signal by operating overload contacts in the motor starter in the Variable Speed Drive Cabinet. Verify that the pump motor starter contacts break and verify the graphics CRT trouble alarm, followed by STOP indications on the TSS Function Panel and the graphics CRT. Remove current overload signal after starter contacts break. Verify starter contacts remain broken after reset (or signal removal) of overload contacts.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.1.10 Repeat 8.6.1.6 but do not signal pump stop from the hand switch. Provide a pump motor overtemp signal at pump P-301 skid control T-box (terminals 19 and 20). Verify that the pump motor starter contacts break and verify the graphics CRT trouble alarm, followed by STOP indications on the TSS Function Panel and the graphics CRT. Remove motor overtemp signal after starter contacts break. Verify starter contacts remain broken after motor overtemp signal removed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6. 1.11 Repeat 8.6.1.6 but do not signal pump stop from the hand switch. Provide a pump low coolant flow signal at pump P-301 skid control T-box (terminals 19 and 25). Verify that the pump motor starter contacts break and verify the graphics CRT trouble alarm, followed by STOP indications on the TSS Function Panel and the graphics CRT. Remove low coolant flow signal after starter contacts break. Verify starter contacts remain broken after low coolant flow signal removed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6. 1.12 Repeat 8.6.1.6 but do not signal pump stop from the hand switch. Provide a pump seal leakage signal at pump P-301 skid control T-box (terminals 19 and 23). Verify that the pump motor starter contacts break and verify the graphics CRT trouble alarm, followed by STOP indications on the TSS Function Panel and the graphics CRT. Remove seal leakage signal after starter contacts break. Verify starter contacts remain broken after seal leakage signal removed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.1.13 Repeat 8.6.1.6 but do not signal pump stop from the hand switch. Provide an inverter overtemp signal by disconnecting THSW terminals 1 or 2 in the Variable Speed Drive Cabinet. Verify that pump motor starter contacts break and verify by STOP indications on the graphics CRT and on the TSS Function Panel. Remove inverter overtemp signal after starter contacts break. Verify starter contacts remain broken after inverter overtemp signal removed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.6.1.14 Trip main pump breaker LT-1T. Reconnect output motor cables to bottom of Starter unit of the Variable Speed Drive Control. Replace blower motor starter heater overload links. Reset main pump breaker LT-1T. Repeat 8.6.1.6 but do not signal pump stop from the hand switch. Increase CHU simulation signal to equivalent of flow transmitter output = 500 GPM ( 8.0 ma). Verify speed and power indications on graphics CRT. Verify pump operation is also shown on graphics display (page 47). Verify HS3413B on this display STOPS and STARTS pump. Verify speed and power indications on this display. Verify physical operation of the motor, and correct motor rotation. Stop the pump (motor) by placing hand switch HS3413B in STOP position. Verify pump motor stop. Remove CHU from FT3211 flow meter connector and reconnect.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.6.1.15 On graphics control panel CRT, call up P-301 display on group 42, slot 4. Place AUTO/MANUAL switch on TSS Function Panel in AUTO. Verify that HS3413B on this display STARTS pump and low oil flow trip STOPS pump. Verify LO FLO alarm on CRT, acknowledge and reset by pushing STOP position of HS3413A. Verify LO FLO alarm disappears after reset.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6 Pump Functionals

8.6.2	<u>For</u>	<u>Pump No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>	<u>I5 Ref.</u>
		P-302	Charging Oil Pump	40P8005163142	-31

Verify that all mechanical, electrical and control checks have been completed per Appendices 10C, D and E for the pump. Verify that couplings between motor and pump are NOT connected. Verify that pump breaker trips are reset and annunciators lit.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.6.2.1 Trip main pump breaker LT-1T. Disconnect output motor cables from bottom of Starter unit of the Variable Speed Drive Control. Also remove blower motor starter heater overload links (for the pump motor blower) in the Variable Speed Drive Control Cabinet. Tests will not energize pump motor, but will energize pump motor Starter Contacts. Pump motor operation will be verified by observing Starter Contacts engage (pull-in), or by also installing multimeter on output motor cable lugs. After disconnecting cables, reset main pump breaker LT-IT.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.6.2.2 Place AUTO/MANUAL switch on TSS Function Panel in MANUAL prior to checking the pump P-302 control. Verify MANUAL switch backlighted. Call up pump P-302 display on the graphics control panel CRT (group 4, slot 4) and activate HS3414B (check both light pen and keyboard "loop activate"). Verify MANUAL light lit on CRT. Verify that HS3414B on graphics control panel does not START pump (contacts don't pull-in).

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

NOTE

On TSS Function Panel, handswitch START will light red START light and green STOP light will also stay lit until flow increases to >100 GPM, then green STOP light will go out. On graphics control panel CRT, handswitch START will light red START indication, but red RUN indication will not light until flow increases to >100 GPM.

8.6.2.3 On the TSS Function Panel, stroke HS3414A to START, then to STOP after a maximum of 15 seconds.

NOTE

The low oil flow timer should STOP the pump in 10 seconds (See 8.6.2.4).

Verify TSS Function Panel indications (both START and STOP lights lit).

In the Starter unit of the Variable Speed Drive Control, verify that the Starter Contacts engage (pull-in).

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.6.2.4 After 10 sec. verify that pump STOP occurs due to low oil flow trip (red START light goes out.) Verify LO FLO alarm on CRT and acknowledge. Verify that pump START cannot now be accomplished (no contact pull-in) until trip is reset by pushing STOP position of HS3414A. Verify LO FLO alarm disappears after reset.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.6.2.5 Connect CHU to FT3310 flow meter connector. Adjust CHU output to simulate <100 GPM (4.7 ma). Place AUTO/MANUAL switch on TSS Function Panel in AUTO. Verify AUTO switch backlighted on TSS Function Panel and on graphics control panel CRT. Verify that pump P-302 will not START from HS3414A on the TSS Function Panel (Red START light does not go on and starter contacts don't pull-in). Start pump P-302 from the graphics control panel by key stroke START switch HS3414B . Increase CHU output to ~150 GPM (5.2 ma) within 10 seconds to avoid low oil flow trip.

NOTE

In all cases, CHU simulated flow must be increased to >100 GPM after pump START to obtain proper startup indications, and reduced to <100 GPM after pump STOP to obtain proper shutdown indications.

Verify pump P-302 STOP from TSS Function Panel HS3414A . Verify that pump motor starter contacts engage and disengage, and operation is verified on the TSS Function Panel and on graphics CRT. (Must reduce CHU output to 4.7 ma after STOP). Verify that AUTO/MANUAL switch and lights return to MANUAL.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE



8.6.2.6 Again place AUTO/MANUAL switch on TSS Function Panel in AUTO. Again START pump P-302 from the graphics control panel HS3414B , and then STOP from graphics control panel HS3414B . Verify that pump motor starter contacts engage and disengage, and operation is verified on graphics CRT, and TSS Function Panel.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.2.7 Repeat 8.6.2.6 but do not signal pump stop from the hand switch. Provide a charge or extraction trip signal to the RLU from the TSS Function Panel. Verify that pump motor starter contacts break; verify STOP indications on the graphics CRT, and on the TSS Function Panel.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.2.8 Repeat 8.6.2.6 but do not signal pump stop from the hand switch. Provide a pump controller GFI trip signal at GD-relay (terminals 7 and 8) in the Variable Speed Drive cabinet. Verify that the pump motor starter contacts break and verify the graphics CRT trouble alarm, followed by STOP indications on the TSS Function Panel and the graphics CRT. Remove GFI trip signal after contacts break. Verify contacts remain broken after GFI trip signal removed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.2.9 Repeat 8.6.2.6 but do not signal pump stop from the hand switch.

Provide a pump motor current overload signal by operating overload contacts in the motor starter in the Variable Speed Drive Cabinet.

Verify that the pump motor starter contacts break and verify the graphics CRT trouble alarm, followed by STOP indications on the TSS

Function Panel and the graphics CRT. Remove current overload signal after starter contacts break. Verify starter contacts remain broken after reset (or signal removal) of overload contacts.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.2.10 Repeat 8.6.2.6 but do not signal pump stop from the hand switch.

Provide a pump motor overtemp signal at pump P-302 skid control T-box (terminals 29 and 30). Verify that the pump motor starter contacts break and verify the graphics CRT trouble alarm, followed by STOP indications on the TSS Function Panel and the graphics CRT. Remove motor overtemp signal after starter contacts break. Verify starter contacts remain broken after motor overtemp signal removed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.2.11 Repeat 8.6.2.6 but do not signal pump stop from the hand switch. Provide a pump low coolant flow signal at pump P-302 skid control T-box (terminals 29 and 35). Verify that the pump motor starter contacts break and verify the graphics CRT trouble alarm, followed by STOP indications on the TSS Function Panel and the graphics CRT. Remove low coolant flow signal after starter contacts break. Verify starter contacts remain broken after low coolant flow signal removed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.2.12 Repeat 8.6.2.6 but do not signal pump stop from the hand switch. Provide a pump seal leakage signal at pump P-302 skid control T-box (terminals 29 and 33). Verify that the pump motor starter contacts break and verify the graphics CRT trouble alarm, followed by STOP indications on the TSS Function Panel and the graphics CRT. Remove seal leakage signal after starter contacts break. Verify starter contacts remain broken after seal leakage signal removed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.2.13 Repeat 8.6.2.6 but do not signal pump stop from the hand switch. Provide an inverter overtemp signal by disconnecting THSW terminals 1 or 2 in the Variable Speed Drive Cabinet. Verify that pump motor starter contacts break and verify by STOP indications on the graphics CRT and on the TSS Function Panel. Remove inverter overtemp signal after starter contacts break. Verify starter contacts remain broken after inverter overtemp signal removed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.6.2.14 Trip main pump breaker LT-1T. Reconnect output motor cables to bottom of Starter unit of the Variable Speed Drive Control. Replace blower motor starter heater overload links. Reset main pump breaker LT-1T. Repeat 8.6.2.6 but do not signal pump stop from the hand switch. Increase CHU simulation signal to equivalent of flow transmitter output = 500 GPM ( 8.0 ma). Verify speed and power indications on graphics CRT. Verify pump operation is also shown on graphics display (page 48). Verify HS3414B on this display STOPS and STARTS pump. Verify speed and power indications on this display. Verify physical operation of the motor, and correct motor rotation. Stop the pump (motor) by placing hand switch HS3414B in STOP position. Verify pump motor stop. Remove CHU from FT3310 flow meter connector and reconnect.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.6.2.15 On graphics control panel CRT, call up P-302 display on group 42 , slot 8. Place AUTO/MANUAL switch on TSS Function Panel in AUTO. Verify that HS3414B on this display STARTS pump and low oil flow trip STOPS pump. Verify LO FLO alarm on CRT, acknowledge and reset by pushing STOP position of HS3414A. Verify LO FLO alarm disappears after reset.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

## 8.6 Pump Functionals

8.6.3	<u>For</u>	<u>Pump No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>	<u>I5 Ref.</u>
		P-303	Extraction Oil Pump	40P8005163145	-31

Verify that all mechanical, electrical and control checks have been completed per Appendices 10C, D and E for the pump. Verify that couplings between motor and pump are NOT connected. Verify that pump breaker trips are reset and annunciators lit.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.6.3.1 Trip main pump breaker LT-1T. Disconnect output motor cables from bottom of Starter unit of the Variable Speed Drive Control. Also remove blower motor starter heater overload links (for the pump motor blower) in the Variable Speed Drive Control Cabinet. Tests will not energize pump motor, but will energize pump motor Starter Contacts. Pump motor operation will be verified by observing Starter Contacts engage (pull-in), or by also installing multimeter on output motor cable lugs. After disconnecting cables, reset main pump breaker LT-1T.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.6.3.2 Place AUTO/MANUAL switch on TSS Function Panel in MANUAL prior to checking the pump P-303 control. Verify MANUAL switch backlighted. Call up pump P-303 display on the graphics control panel CRT (group 7, slot 4) and activate HS3903A (check both light pen and keyboard "loop activate"). Verify MANUAL light lit on CRT. Verify that HS3903A on graphics control panel does not START pump (contacts don't pull-in).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

NOTE

On TSS Function Panel, handswitch START will light red START light and green STOP light will also stay lit until flow increases to >100 GPM, then green STOP light will go out. On graphics control panel CRT, handswitch START will light red START indication, but red RUN indication will not light until flow increases to >100 GPM.

8.6.3.3 On the TSS Function Panel, stroke HS3903B to START, then to STOP after a maximum of 15 seconds.

NOTE

The low oil flow timer should STOP the pump in 10 seconds (See 8.6.3.4).

Verify TSS Function Panel indications (both START and STOP lights lit).

In the Starter unit of the Variable Speed Drive Control, verify that the Starter Contacts engage (pull-in).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.3.4 After 10 sec. verify that pump STOP occurs due to low oil flow trip (red START light goes out.) Verify LO FLO alarm on CRT and acknowledge. Verify that pump START cannot now be accomplished (no contact pull-in) until trip is reset by pushing STOP position of HS3903B. Verify LO FLO alarm disappears after reset.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.3.5 Connect CHU to FT3712 flow meter connector. Adjust CHU output to simulate <100 GPM (4.7 ma). Place AUTO/MANUAL switch on TSS Function Panel in AUTO. Verify AUTO switch backlighted on TSS Function Panel and on graphics control panel CRT. Verify that pump P-303 will not START from HS3903B on the TSS Function Panel (Red START light does not go on and starter contacts don't pull-in). Start pump P-303 from the graphics control panel by key stroke START switch HS3903A . Increase CHU output to ~150 GPM ( 6.6 ma) within 10 seconds to avoid low oil flow trip.

NOTE

In all cases, CHU simulated flow must be increased to >100 GPM after pump START to obtain proper startup indications, and reduced to <100 GPM after pump STOP to obtain proper shutdown indications.

Verify pump P-303 STOP from TSS Function Panel HS3903B . Verify that pump motor starter contacts engage and disengage, and operation is verified on the TSS Function Panel and on graphics CRT. (Must reduce CHU output to 4.7 ma after STOP). Verify that AUTO/MANUAL switch and lights return to MANUAL.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

Repeat above with CHU connected to FT3706 with 5.5 ma output.  
Reconnect FT3712 flowmeter.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE



8.6.3.6 Again place AUTO/MANUAL switch on TSS Function Panel in AUTO. Again START pump P-303 from the graphics control panel HS3903A , and then STOP from graphics control panel HS3903A . Verify that pump motor starter contacts engage and disengage, and operation is verified on graphics CRT, and TSS Function Panel.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.3.7 Repeat 8.6.3.6 but do not signal pump stop from the hand switch. Provide a charge or extraction trip signal to the RLU from the TSS Function Panel. Verify that pump motor starter contacts break; verify STOP indications on the graphics CRT, and on the TSS Function Panel.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.3.8 Repeat 8.6.3.6 but do not signal pump stop from the hand switch. Provide a pump controller GFI trip signal at GD relay (terminals 7 and 8) in the Variable Speed Drive cabinet. Verify that the pump motor starter contacts break and verify the graphics CRT trouble alarm, followed by STOP indications on the TSS Function Panel and the graphics CRT. Remove GFI trip signal after contacts break. Verify contacts remain broken after GFI trip signal removed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.3.9 Repeat 8.6.3.6 but do not signal pump stop from the hand switch.

Provide a pump motor current overload signal by operating overload contacts in the motor starter in the Variable Speed Drive Cabinet.

Verify that the pump motor starter contacts break and verify the graphics CRT trouble alarm, followed by STOP indications on the TSS

Function Panel and the graphics CRT. Remove current overload signal after starter contacts break. Verify starter contacts remain broken after reset (or signal removal) of overload contacts.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.6.3.10 Repeat 8.6.3.6 but do not signal pump stop from the hand switch.

Provide a pump motor overtemp signal at pump P-303 skid control T-box (terminals 19 and 20). Verify that the pump motor starter contacts break and verify the graphics CRT trouble alarm, followed by STOP indications on the TSS Function Panel and the graphics CRT. Remove motor overtemp signal after starter contacts break. Verify starter contacts remain broken after motor overtemp signal removed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.6.3.11 Repeat 8.6.3.6 but do not signal pump stop from the hand switch.

Provide a pump low coolant flow signal at pump P-303 skid control T-box (terminals 19 and 25). Verify that the pump motor starter contacts break and verify the graphics CRT trouble alarm, followed by STOP indications on the TSS Function Panel and the graphics CRT. Remove low coolant flow signal after starter contacts break. Verify starter contacts remain broken after low coolant flow signal removed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.3.12 Repeat 8.6.3.6 but do not signal pump stop from the hand switch.

Provide a pump seal leakage signal at pump P-303 skid control T-box (terminals 19 and 23). Verify that the pump motor starter contacts break and verify the graphics CRT trouble alarm, followed by STOP indications on the TSS Function Panel and the graphics CRT. Remove seal leakage signal after starter contacts break. Verify starter contacts remain broken after seal leakage signal removed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.3.13 Repeat 8.6.3.6 but do not signal pump stop from the hand switch. Provide an inverter overtemp signal by disconnecting THSW terminals 1 or 2 in the Variable Speed Drive Cabinet. Verify that pump motor starter contacts break and verify by STOP indications on the graphics CRT and on the TSS Function Panel. Remove inverter overtemp signal after starter contacts break. Verify starter contacts remain broken after inverter overtemp signal removed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.3.14 Trip main pump breaker LT-1T. Reconnect output motor cables to bottom of Starter unit of the Variable Speed Drive Control. Replace blower motor starter heater overload links. Reset main pump breaker LT-1T. Repeat 8.6.3.6 but do not signal pump stop from the hand switch. Increase CHU simulation signal to equivalent of flow transmitter output = 500 GPM ( 9.2 ma). Verify speed and power indications on graphics CRT. Verify pump operation is also shown on graphics display (page 49). Verify HS3 903A on this display STOPS and STARTS pump. Verify speed and power indications on this display. Verify physical operation of the motor, and correct motor rotation. Stop the pump (motor) by placing hand switch HS3 903A in STOP position. Verify pump motor stop. Remove CHU from FT3 706 flow meter connector and reconnect.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.3.15 On graphics control panel CRT, call up P-303 display on group 43 , slot 4. Place AUTO/MANUAL switch on TSS Function Panel in AUTO. Verify that HS3903A on this display STARTS pump and low oil flow trip STOPS pump. Verify LO FLO alarm on CRT, acknowledge and reset by pushing STOP position of HS3903B. Verify LO FLO alarm disappears after reset.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

## 8.6 Pump Functionals

8.6.4	<u>For</u>	<u>Pump No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>	<u>I5 Ref.</u>
		P-304	Extraction Oil Pump	40P800516314 5	-31

Verify that all mechanical, electrical and control checks have been completed per Appendices 10C, D and E for the pump. Verify that couplings between motor and pump are NOT connected. Verify that pump breaker trips are reset and annunciators lit.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.6.4.1 Trip main pump breaker LT-1T. Disconnect output motor cables from bottom of Starter unit of the Variable Speed Drive Control. Also remove blower motor starter heater overload links (for the pump motor blower) in the Variable Speed Drive Control Cabinet. Tests will not energize pump motor, but will energize pump motor Starter Contacts. Pump motor operation will be verified by observing Starter Contacts engage (pull-in), or by also installing multimeter on output motor cable lugs. After disconnecting cables, reset main pump breaker LT-1T.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.6.4.2 Place AUTO/MANUAL switch on TSS Function Panel in MANUAL prior to checking the pump P-304 control. Verify MANUAL switch backlighted. Call up pump P-304 display on the graphics control panel CRT (group 8, slot 4) and activate HS3904A (check both light pen and keyboard "loop activate"). Verify MANUAL light lit on CRT. Verify that HS3904A on graphics control panel does not START pump (contacts don't pull-in).

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

NOTE

On TSS Function Panel, handswitch START will light red START light and green STOP light will also stay lit until flow increases to >100 GPM, then green STOP light will go out. On graphics control panel CRT, handswitch START will light red START indication, but red RUN indication will not light until flow increases to >100 GPM.

8.6.4.3 On the TSS Function Panel, stroke HS3904B to START, then to STOP after a maximum of 15 seconds.

NOTE

The low oil flow timer should STOP the pump in 10 seconds (See 8.6.4.4). Verify TSS Function Panel indications (both START and STOP lights lit). In the Starter unit of the Variable Speed Drive Control, verify that the Starter Contacts engage (pull-in).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.6.4.4 After 10 sec. verify that pump STOP occurs due to low oil flow trip (red START light goes out.) Verify LO FLO alarm on CRT and acknowledge. Verify that pump START cannot now be accomplished (no contact pull-in) until trip is reset by pushing STOP position of HS3904B. Verify LO FLO alarm disappears after reset.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.6.4.5 Connect CHU to FT3812 flow meter connector. Adjust CHU output to simulate <100 GPM (4.7 ma). Place AUTO/MANUAL switch on TSS Function Panel in AUTO. Verify AUTO switch backlighted on TSS Function Panel and on graphics control panel CRT. Verify that pump P-304 will not START from HS3904B on the TSS Function Panel (Red START light does not go on and starter contacts don't pull-in). Start pump P-304 from the graphics control panel by key stroke START switch HS3904A. Increase CHU output to ~150 GPM (6.6 ma) within 10 seconds to avoid low oil flow trip.

NOTE

In all cases, CHU simulated flow must be increased to >100 GPM after pump START to obtain proper startup indications, and reduced to <100 GPM after pump STOP to obtain proper shutdown indications.

Verify pump P-304 STOP from TSS Function Panel HS3904B. Verify that pump motor starter contacts engage and disengage, and operation is verified on the TSS Function Panel and on graphics CRT. (Must reduce CHU output to 4.7 ma after STOP). Verify that AUTO/MANUAL switch and lights return to MANUAL.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

Repeat above with CHU connected to FT3806 with 5.5 ma output.  
Reconnect FT3812 flowmeter.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE



8.6.4.6 Again place AUTO/MANUAL switch on TSS Function Panel in AUTO. Again START pump P-304 from the graphics control panel HS3904A , and then STOP from graphics control panel HS3904A . Verify that pump motor starter contacts engage and disengage, and operation is verified on graphics CRT, and TSS Function Panel.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.4.7 Repeat 8.6.4.6 but do not signal pump stop from the hand switch. Provide a charge or extraction trip signal to the RLU from the TSS Function Panel. Verify that pump motor starter contacts break; verify STOP indications on the graphics CRT, and on the TSS Function Panel.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.4.8 Repeat 8.6.4.6 but do not signal pump stop from the hand switch. Provide a pump controller GFI trip signal at GD relay (terminals 7 and 8) in the Variable Speed Drive cabinet. Verify that the pump motor starter contacts break and verify the graphics CRT trouble alarm, followed by STOP indications on the TSS Function Panel and the graphics CRT. Remove GFI trip signal after contacts break. Verify contacts remain broken after GFI trip signal removed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.4.9 Repeat 8.6.4.6 but do not signal pump stop from the hand switch.

Provide a pump motor current overload signal by operating overload contacts in the motor starter in the Variable Speed Drive Cabinet.

Verify that the pump motor starter contacts break and verify the graphics CRT trouble alarm, followed by STOP indications on the TSS

Function Panel and the graphics CRT. Remove current overload signal after starter contacts break. Verify starter contacts remain broken after reset (or signal removal) of overload contacts.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.4.10 Repeat 8.6.4.6 but do not signal pump stop from the hand switch.

Provide a pump motor overtemp signal at pump P-304 skid control

T-box (terminals 29 and 30). Verify that the pump motor starter contacts break and verify the graphics CRT trouble alarm, followed by STOP indications on the TSS Function Panel and the graphics CRT.

Remove motor overtemp signal after starter contacts break. Verify starter contacts remain broken after motor overtemp signal removed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6. 4.11 Repeat 8.6.4.6 but do not signal pump stop from the hand switch.

Provide a pump low coolant flow signal at pump P-304 skid control T-box (terminals 29 and 35). Verify that the pump motor starter contacts break and verify the graphics CRT trouble alarm, followed by STOP indications on the TSS Function Panel and the graphics CRT. Remove low coolant flow signal after starter contacts break. Verify starter contacts remain broken after low coolant flow signal removed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6. 4.12 Repeat 8.6.4.6 but do not signal pump stop from the hand switch.

Provide a pump seal leakage signal at pump P-304 skid control T-box (terminals 29 and 33). Verify that the pump motor starter contacts break and verify the graphics CRT trouble alarm, followed by STOP indications on the TSS Function Panel and the graphics CRT. Remove seal leakage signal after starter contacts break. Verify starter contacts remain broken after seal leakage signal removed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.4.13 Repeat 8.6.4.6 but do not signal pump stop from the hand switch. Provide an inverter overtemp signal by disconnecting THSW terminals 1 or 2 in the Variable Speed Drive Cabinet. Verify that pump motor starter contacts break and verify by STOP indications on the graphics CRT and on the TSS Function Panel. Remove inverter overtemp signal after starter contacts break. Verify starter contacts remain broken after inverter overtemp signal removed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.6.4.14 Trip main pump breaker LT-1T. Reconnect output motor cables to bottom of Starter unit of the Variable Speed Drive Control. Replace blower motor starter heater overload links. Reset main pump breaker LT-1T. Repeat 8.6.4.6 but do not signal pump stop from the hand switch. Increase CHU simulation signal to equivalent of flow transmitter output = 500 GPM ( 9.2 ma). Verify speed and power indications on graphics CRT. Verify pump operation is also shown on graphics display (page 50 ). Verify HS3904A on this display STOPS and STARTS pump. Verify speed and power indications on this display. Verify physical operation of the motor, and correct motor rotation. Stop the pump (motor) by placing hand switch HS3904A in STOP position. Verify pump motor stop. Remove CHU from FT3806 flow meter connector and reconnect.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.6.4.15 On graphics control panel CRT, call up P-304 display on group 43, slot 8. Place AUTO/MANUAL switch on TSS Function Panel in AUTO. Verify that HS3904A on this display STARTS pump and low oil flow trip STOPS pump. Verify LO FLO alarm on CRT, acknowledge and reset by pushing STOP position of HS3904B. Verify LO FLO alarm disappears after reset.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

## 8.6 Pump Functionals

8.6.5	<u>For</u>	<u>Pump No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>	<u>I5 Ref.</u>
		P-305	Auxiliary Oil Pump	40P8005163145	-30

Verify that all mechanical, electrical and control checks have been completed per Appendices 10C, D and E for the pump. Verify that couplings between motor and pump are NOT connected. Verify that pump breaker trips are reset and annunciators lit.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.6.5.1 Trip main pump breaker. Remove motor overload links from Local Starter unit. Tests will not energize pump motor, but will energize pump motor Starter Contacts. Pump motor operation will be verified by observing Starter Contacts engage (pull-in), or by also installing multimeter on output motor cable lugs. After removing links, reset main pump breaker.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL / DATE

8.6.5.2 Call up pump P-305 display on the graphics control panel CRT (group 13, slot 1) and activate HS3909 (check both light pen and keyboard "loop activate"). On graphics control panel CRT, handswitch START will light red START indication, but red RUN indication will not light until flow increases to >30 GPM.

On the graphics control panel, stroke HS3909 to START, then to STOP after a maximum of 15 seconds.

NOTE

The low oil flow timer should STOP the pump in 10 seconds (See 8.6.5.3).

Verify graphics control panel indications (START light lit). In the Starter unit, verify that the Starter Contacts engage (pull-in).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.5.3 After 10 sec. verify that pump STOP occurs due to low oil flow trip (red START light goes out.) Verify LO FLO alarm on CRT and acknowledge. Verify LO FLO alarm disappears (turns green) within 0.5 second.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.5.4 Connect CHU to FT3913 flow meter connector. Adjust CHU output to simulate <30 GPM (4.7 ma). Start pump P-305 from the graphics control panel by key stroke START switch HS3909. Increase CHU output to ~50 GPM (6.2 ma) within 10 seconds to avoid low oil flow trip.

NOTE

In all cases, CHU simulated flow must be increased to >30 GPM after pump START to obtain proper startup indications, and reduced to <30 GPM after pump STOP to obtain proper shutdown indications.

Verify pump P-305 STOP from graphics control panel HS3909. Verify that pump motor starter contacts engage and disengage, and operation is verified on the graphics CRT. (Must reduce CHU output to 4.7 ma after STOP).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.5.5 Repeat 8.6.5.4 but do not signal pump stop from the hand switch. Provide an extraction trip signal to the RLU. Verify that pump motor starter contacts break; verify STOP indications on the graphics CRT.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.5.6 Repeat 8.6.5.4 but do not signal pump stop from the hand switch. Provide a pump motor current overload signal at pump P-305 control T-box (terminal 16). Verify that the pump motor starter contacts break and verify on the graphics CRT trouble alarm, followed by STOP indications on the graphics CRT. Remove current overload signal after contacts break. Verify starter contacts remain broken after removal of overload signal.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.5.7 Repeat 8.6.5.4 but do not signal pump stop from the hand switch. Provide a pump low coolant flow signal at pump P-305 skid control T-box (terminals 45 and 46). Verify that the pump motor starter contacts break and verify the graphics CRT trouble alarm, followed by STOP indications on the graphics CRT. Remove low coolant flow signal after starter contacts break. Verify starter contacts remain broken after low coolant flow signal removed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE



8.6.5.8 Repeat 8.6.5.4 but do not signal pump stop from the hand switch. Provide a pump seal leakage signal at pump P-305 skid control T-box (terminals 43 and 44). Verify that the pump motor starter contacts break and verify the graphics CRT trouble alarm, followed by STOP indications on the graphics CRT. Remove seal leakage signal after starter contacts break. Verify starter contacts remain broken after seal leakage signal removed.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.5.9 Trip main pump breaker. Replace motor overload links in local Starter unit. Reset main pump breaker. Repeat 8.6.5.4 but do not signal pump stop from the hand switch. Increase CHU simulation signal to equivalent of flow transmitter output = 150 GPM (10.8 ma). Verify pump operation is also shown on graphics display (page 51). Verify HS3909 on this display STOPS and STARTS pump. Verify physical operation of the motor, and correct motor rotation. Stop the pump (motor) by placing hand switch HS3909 in STOP position. Verify pump motor stop. Remove CHU from FT3913 flow meter connector and reconnect.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6 Pump Functionals

CAUTION

THE FOLLOWING PROCEDURE INCLUDES STARTING AND STOPPING THE PUMP BEFORE FLUID IS IN THE SYSTEM. THEREFORE, IT IS ESSENTIAL THAT THE PUMP BREAKER PANEL BE MANNED FOR EMERGENCY POWER INTERRUPTION AS REQUIRED. ALSO, THE PUMP MUST NOT BE ALLOWED TO OPERATE MORE THAN 2 SECONDS AT A GIVEN TIME.

8.6.6	For	<u>Pump No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>	<u>I5 Ref.</u>
		P-307	TSS Flash Tank Drain Pump	40P8005163143	-20

Verify that all mechanical, electrical and control checks have been completed per Appendices 10C, D and E for the pump. Verify that couplings between motor and pump are connected. Verify that pump breaker trips are reset and annunciators lit.

\_\_\_\_\_  
INITIAL

\_\_\_\_\_  
DATE

8.6.6.1 For pump P-307, connect CHU to LT3112 Connector and simulate TSS Flash Tank level. Call up pump P-307 display on the graphics control panel CRT (group 18, slot 3) and activate HS3112 (check both light pen and keyboard "loop activate"). On the CHU, simulate  $L < 24$  in on LT3112 with 7.5 ma. Verify that pump P-307 can not be started from HS3112 on the graphics control panel.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.6.2 On the CHU, simulate  $24 < L < 48$  in on LT3112 with 8.8 ma. START pump P-307 from HS3112, and within 2 seconds, STOP pump P-307 from HS3112. Verify physical operation of pump, and run indications on graphics CRT (Red "Pump On" light is lit while pump is on).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.6.3 On the CHU, simulate  $L > 48$  in on LT3112 by slowly increasing CHU output to about 11.7 ma. Pump P-307 will start automatically. Within 2 seconds after pump P-307 STARTS, STOP pump by reducing CHU output to  $< 10$  ma. If pump does not STOP, immediately trip pump P-307 breaker (3A, MCP) in MCC-B. Verify physical operation of pump and run indications on graphics CRT (Red "Pump On" light is lit while pump is on).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.6.4 On the CHU, simulate L>48 in on LT3112 with 11.7 ma. Open pump P-307 breaker (3A,MCP) in MCC-B to prevent pump from starting. Verify that P-307 trouble alarm shows on graphics CRT. Reduce CHU output to 8.2 ma. Verify alarm disappears.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6.6.5 On the CHU, simulate L>24 in on LT3112 with 8.2 ma. START pump P-307 from HS3112, and within 2 seconds STOP pump P-307 by reducing CHU output to <7.5 ma. If pump does not STOP, STOP using HS3112. Verify physical operation of pump and run indications on graphics CRT (Red "Pump On" light is lit while pump is on).

Disconnect CHU and reconnect LT3112 connector.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

8.6 Pump Functionals

CAUTION

THE FOLLOWING PROCEDURE INCLUDES STARTING AND STOPPING THE PUMP BEFORE FLUID IS IN THE SYSTEM. THEREFORE, IT IS ESSENTIAL THAT THE PUMP BREAKER PANEL BE MANNED FOR EMERGENCY POWER INTERRUPTION AS REQUIRED. ALSO, THE PUMP MUST NOT BE ALLOWED TO OPERATE MORE THAN 2 SECONDS AT A GIVEN TIME.

8.6.7	For	<u>Pump No.</u>	<u>Description</u>	<u>P&amp;ID Reference</u>
		P-306	Caloria Make-up Pump	40P8005163163

Verify that all mechanical, electrical and control checks have been completed per Appendices 10C, D and E for the pump. Verify that couplings between motor and pump are connected. Verify that pump breaker trips are reset and annunciators lit.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

- 8.6.7.1 Verify that pump P-306 starts and stops when actuated from the local handswitch HS 1901 (stop pump within 2 seconds).

\_\_\_\_\_/\_\_\_\_\_  
INITIAL DATE

9.0 SYSTEM RESTORATION

9.1 Remove all temporary test equipment.

\_\_\_\_\_/\_\_\_\_\_  
INITIAL      DATE

9.2 As required, inform the SCE operating foreman of the test progress so that the components may be placed in service in accordance with station operating procedures.

10.0 ATTACHMENTS

- Appendix 10A Master Tracking System
- Appendix 10B Abnormal Equipment and Circuits
- Appendix 10C Electrical Prerequisite Tests
- Appendix 10D Instrumentation and Control Prerequisite Test and Calibrations
- Appendix 10E Mechanical Prerequisite Tests
- Appendix 10F Initial Status of Breakers for Test Procedure Step 8.1.1
- Appendix 10G Initial Status of Switches for Test Procedure Step 8.1.1
- Appendix 10H Initial Status - Valve Lineup for Test Procedure Step 8.1.1

APPENDIX 10A

MASTER TRACKING SYSTEM

ITEM NO.	DESCRIPTION	SECTION AFFECTED	INITIAL/DATE



APPENDIX 10B

ABNORMAL EQUIPMENT AND CIRCUITS

ITEM NO.	DESCRIPTION	SECTION AFFECTED	INITIAL/DATE

APPENDIX 10C

ELECTRICAL PREREQUISITE TESTS

Component		Generic Test Procedure No.	Test Complete Initial/Date
Number	Description		
P-301 P-302 P-303 P-304	<u>Load Centers and MMC's</u> (836) Load Center "A" a. Charging and Extraction Oil Pump Motor Drive Units b. Pump Motor phase, rotation and run-in checks. c. Pump breakers	SCE 5.5	
P-305	(848) MMC "B" a. Aux. Oil Pump Controller		
	<u>Low Voltage Systems</u> (851) Plant Low Voltage System	SCE 5.5	
	<u>Grounding Systems</u> (832) Equipment Grounding Sys. (833) Instrument Grounding Sys.	SCE 5.5	

APPENDIX 10D - ATTACHMENTS

APPENDIX 10D-1	PRESSURE SWITCH END TO END CHECKOUT
10D-2	FLOWMETER END TO END CHECKOUT
10D-3	THERMOCOUPLE END TO END CHECKOUT
10D-4	RTD END TO END CHECKOUT
10D-5	HEAT FLUX TRANSDUCER END TO END CHECKOUT
10D-6	STRAIN GAGE END TO END CHECKOUT
10D-7	PRESSURE TRANSMITTER END TO END CHECKOUT
10D-8	DIFFERENTIAL PRESSURE TRANSMITTER END TO END CHECKOUT
10D-9	LEVEL TRANSMITTER END TO END CHECKOUT
10D-10	STOP VALVE END TO END CHECKOUT
10D-11	MODULATING VALVE END TO END CHECKOUT
10D-12	PUMP RUN CIRCUIT END TO END CHECKOUT
10D-13	PUMP SPEED END TO END CHECKOUT
10D-14	PUMP MOTOR POWER END TO END CHECKOUT

## APPENDIX 10 D-1

### END TO END PRESSURE SWITCH PARAMETER CHECKOUT PROCEDURE

#### 1.0 OBJECTIVES:

The purpose of these checks are to perform element and circuit tests to determine the following:

- a. Proper distribution of circuit signal.
- b. Proper adjustment of switch.

#### 2.0 ACCEPTANCE CRITERIA:

- a. The parameter output distribution is proper.
- b. Signal is proper at the distribution end terminals.

#### 3.0 REFERENCES

- a. Construction Drawing 40E3005132126
- b. Construction Drawings E8 (71 thru 96)

#### 4.0 PREREQUISITES

- a. The pressure circuits are completely installed.
- b. The IPAC is completely installed and wiring is completed.
- c. The IPAC is functioning properly.
- d. The programming of the TSS operator's console, and the DAS, are completed. If not, the checks will be done from the terminals of the IPAC.

#### 5.0 LIMITS AND PRECAUTIONS

- a. ~~The checkouts will be accomplished from the first terminal of the pressure switch to the input terminals of the IPAC. The input check can be omitted for the IPAC if the signals are to be monitored at the operator's console and the DAS console.~~

#### 6.0 TEST EQUIPMENT

- a. CHU
- b. Multimeter
- c. Comparator Pressure Determination System

#### 7.0 CRITICAL CONDITIONS

- a. The IPAC is operating.
- b. If available, the DAS and operator consoles are programmed and operating.

8.0

PROCEDURE AND DATA COLLECTING

- a. Connect a test gauge to the pressure switch test port.
- b. Monitor the switch contacts to determine switch make and break.
- c. Confirm the low pressure switch contacts are closed at ambient pressure and the high pressure switch contacts are open.
- d. Test the pressure setting of the low pressure switch by confirming contact closure at the set pressure with a descending pressure. Confirm the high level pressure setting by confirming contact closure at the set pressure during increasing pressure. Adjust as required.
- e. Confirm the proper signal at the terminals of the IPAC during the contact closure tests. Note any discrepancies.
- f. Repeat the pressure switch tests in accordance with the parameter list attached, and initial and verify those acceptable.

RRRRRR	AAA	TTTTTTTTT	CCCC	HH	HH	EEEEEEE	TTTTTTTTT	22222
RRR RR	AAAA	TTTTTTTTT	CC C	HH	HH	EE	TTTTTTTTT	22 2
RRR RR	AAA A	TTT	CC	HH	HH	EEEEEEE	TTT	2
RRRRRR	AAAAAA	TTT	CC	HHHHHHH		EEEEEEE	TTT	22222
RRR RR	AAA A	TTT	CC C	HH	HH	EE	TTT	22
RRR RR	AAA A	TTT	CCCC	HH	HH	EEEEEEE	TTT	222222

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MUCU TERM	IPAL TERM	OPR CRT CHECK	DAS CRT CHECK	PRESS. CHECK
PS 4001	100 PSIG	TSS	SA311-I E150			2-2B 2A,B-15 3-1B 6A,B-7			
PS 4010	9" H <sub>2</sub> O 7" H <sub>2</sub> O		SA311-C 3						
PS 4011	11" H <sub>2</sub> O 9" H <sub>2</sub> O		SA311-C 6						
PS 3099	60 PSIG	TSS	SA301-I H50			2-2B 2A,B-8			

## APPENDIX 10 D-2

### END TO END FLOWMETER PARAMETER CHECKOUT PROCEDURE

#### 1.0 OBJECTIVES

The purpose of these checks are to perform element and circuit tests to determine the following:

- a. Proper distribution of circuit signal.
- b. Scaling of signal.

#### 2.0 ACCEPTANCE CRITERIA:

- a. The parameter output distribution is proper.
- b. Scaling is proper at the distribution end terminals.
- c. Flowmeter calibration data. (Attachment "A")

#### 3.0 REFERENCES

- a. Construction Drawing 40E3005132108
- b. Construction Drawings E8 (71 thru 96).
- c. Signal conditioning wiring and test procedures manual.

#### 4.0 PREREQUISITES:

- a. The flowmeter circuits are completely installed.
- b. The flowmeter circuits are scaled and properly signal conditioned.
- c. The DARMS and MVCU are completely installed and wiring is completed.
- d. The DARMS and MVCU are functioning properly.
- e. The programming of the TSS operator's console, and the DAS, are completed. If not, the checks will be done from the terminals of the DARMS and MVCU.

#### 5.0 LIMITS AND PRECAUTIONS:

- a. The checkouts will be accomplished from the first terminal box of the flowmeter transducer to the input terminals of the DARMS and MVCU. The input check can be omitted for the MVCU and DARMS if the signals are to be monitored at the operator's console and the DAS console.
- b. The input to the circuit will be made with the current calibrator.

#### 6.0 TEST EQUIPMENT

- a. Current Calibrator, Series 822.
- b. CHU
- c. Multimeter

205/250

Rev. 0

Page 166 of 282

7.0 CRITICAL CONDITIONS

- a. The DARMS and MVCU are operating.
- b. If available, the DAS and operator consoles are programmed and operating.

8.0 PROCEDURE AND DATA COLLECTING

- a. Disconnect the lead wire in the terminal box of the flowmeter and apply a 4 milliamp (ma) and 20 ma signal.
- b. Confirm the proper signals at the MVCU and DARMS. Note any discrepancies on the attached parameter list.
- c. Reconnect the lead wires.
- d. Repeat the above checkout for each flowmeter circuit listed in the attached parameter list.
- e. Monitor the signals at the operator's console and DAS to replace the need for reading the signals at the MVCU and DARMS terminal.
- f. Check the span of the Ramapo target meters in accordance with the procedure of Attachment "A" (Table 1).
- g. Check the span of the turbine flowmeters in accordance with the procedure of Attachment "A" (Table 2) and Attachment "B".



Two types of flowmeters are being supplied to measure the water, steam and oil flow for the receiver and thermal storage systems. The water and steam flowmeters are target type, and the oil are turbine probes. Since the flow is measured using two types of meters, and the water/steam density varies so much through the system, the information for the system flowmeters was consolidated for clarity and is presented herein.

#### RAMAPO TARGET METERS

The twenty-nine flowmeters in Table 1 are target type. The electrical output of these units is proportional to the force on the target which is located in the flow stream of the fluid medium. The meter output is then converted so that 4 ma is zero force and 20 ma is equivalent to the force of the 100% level of flow. The meter calibration is converted so the fluid density is equivalent to that nominal value expected during plant operations.

As an example, meter FE 3102 is calibrated for a 100% flow range of 130,000 lb/hr of steam which has the density of 1.89 lb/ft<sup>3</sup> and FE 3105 is for a flow range of 25,000 lb/hr of water which has the density of 59.1 lb/ft<sup>3</sup>. Refer to Table 1 for calibration ranges and fluid densities of all the target meters.

Each meter can be checked for calibration by determining the force/output relationship. For example, meter FE 3102 requires 4.87 kg force to achieve 1.97 MV/v 100% output. This force is equivalent to the 100% range of 130,000 lb/hr of 1.89 lb/ft<sup>3</sup> steam. The meters were all calibrated using water ( $\rho = 62.28 \text{ lb/ft}^3$ ) and the equivalent 100% output is 1493.8 gal/min for meter FE 3102.

The equivalent output, force and water flow for all meters may be found in Table 1. Detail information relating to the calibration and field check of the meters may be found in the individual instruction manuals for each meter.

Whereas the electrical outputs of the meters are proportional to the target force, the flow is proportional to the square root of this force.

$$W_m = K_m \sqrt{\frac{S}{100}}$$

$W_m$  = flowmeter output, nominal lb/hr

$K_m$  = flowmeter range, lb/hr

$S$  = flowmeter electrical output, % of range

205 / 250

Rev. 0

Page 168 of 282

The above output is for the nominal density of the medium. If a more precise measured value for flow is required, the following correction factor for the actual density at the flowmeter must be applied:

$$W_m \text{ corrected} = W_m \sqrt{\frac{\rho_{\text{actual}}}{\rho_{\text{nominal}}}}$$

- $W_m \text{ corrected}$  = flowmeter output, corrected, lb/hr
- $\rho_{\text{actual}}$  = density (pressure, temperature at flowmeter), lb/ft<sup>3</sup>
- $\rho_{\text{nominal}}$  = density, nominal, for meter scaling, lb/ft<sup>3</sup>

Conversion of the flowmeter output to volumetric (gal/min) or any other units may be accomplished; however, standardization using the units of lb/hr is recommended since it is consistent with other units for plant operations. In reference to table 1, the original ranges of the first 8 meters were in lb/hr, and the other 21 were in gal/min. The equivalent conversion to the other unit is in parenthesis.

The detail instruction manuals for the flowmeters contain all the calibration and conversion information discussed herein. This letter is written to clarify the calibration of these meters, and to present all of the ranges and calibration of the meters in a single memo. Additional information, as required, may be obtained in the instruction manuals.

#### EM TURBINE METER PROBES

The seven flowmeters in Table 2 are turbine probe-type and are used for measuring Caloria oil flow in the thermal storage system. These meters are ranged for Caloria assuming a fluid density of 40.3 lb/ft<sup>3</sup>.

The output of these flowmeters is directly proportional to the range of the meter times the percentage of output of the meter.

$$W_m = K_m \times \frac{S}{100}$$

- $W_m$  = flowmeter output, nominal, lb/hr
- $K_m$  = flowmeter range, lb/hr
- $S$  = flowmeter output, % of range

205 / 250

Rev. 0

Page 169 of 282

The above output will be for the nominal 40.3 lb/ft<sup>3</sup> density assumed for Caloria. A more precise flow corrected for the actual measured fluid density can be obtained.

$$W_m \text{ corrected} = W_m \times \frac{\rho_{\text{actual}}}{40.3}$$

$W_m \text{ corrected}$  = flowmeter output, corrected  
lb/hr

$\rho_{\text{actual}}$  = density of Caloria (pressure  
and temperature at flowmeter)  
lb/ft<sup>3</sup>

Table 2 is the calibration factors, 100% span and scaling settings for the Caloria flowmeters in the thermal storage system. The final three columns are full range frequency, and amplifier settings for field scaling. Additional information regarding these meters may be obtained from the manufacturers' information data for the meters.

FLOWMETER TAG NO. •	NOMINAL DENSITY ( $\rho_n$ )	100% SPAN CALIBRATED FACTOR @ NOMINAL DENSITY ( $K_q$ )	100% SPAN CALIBRATED FACTOR @ NOMINAL DENSITY ( $K_m$ )	100% SPAN CALIBRATION FACTOR @ AMBIENT WATER $\rho = 62.28 \text{ LB/FT}^3$ ( $Q_c$ )	100% SPAN FORCE	100% SPAN OUTPUT
(UNITS)	LB/FT <sup>3</sup>	GAL/MIN	LR/HR	GAL/MIN	$K_q$	MV/V
FE 3102	1.8909	(8573)	130,000	1493.8	4.876	1.970
FE 3105	59.102	(52.74)	25,000	51.39	3.438	1.024
FE 3205	2.7270	(3418)	74,750	715.22	1.707	0.968
FE 3305	2.7270	(3418)	74,750	715.22	1.549	0.911
FE 3504	56.465	(139.68)	63,250	133.0	1.635	1.974
FE 3604	56.465	(139.68)	63,250	133.0	1.640	2.066
FE 3715	0.7644	(10319)	63,250	1143.2	1.316	1.556
FE 3815	0.7644	(10319)	63,250	1143.2	1.201	1.407

205 /250  
Rev. 0  
Page 171 of 282

TABLE 1

RAMAPO TARGET METERS

FLOWMETER TAG NO.	FLUID DENSITY LB/FT <sup>3</sup>	SYSTEM K FACTOR PULSE/LB	K FACTOR <sub>3</sub> PULSE/FT <sup>3</sup>	SPAN 100% FLOW LB/HR	PULSE/ SEC	SCALE FREQ.	SCALE MA	PAQ SETTING
FE 3211	40.3	2.031	81.85	645,000	363.89	363	19.96	365
FE 3310	40.3	2.026	81.65	645,000	362.99	363	20.00	364
FE 3706	40.3	1.996	80.44	500,000	277.22	277	19.99	278
FE 3806	40.3	2.039	82.17	500,000	283.19	283	19.99	284
FE 3712	40.3	2.025	81.61	300,000	168.75	168	19.93	169
FE 3812	40.3	1.983	79.91	300,000	165.25	165	19.98	166
FE 3913	40.3	8.197	330.3	115,000	261.85	261	19.95	262

TABLE 2

EM TURBINE METER PROBES

## PROCEDURE FOR ADJUSTING SPAN ON E M CO. FLOW TRANSMITTERS

## INTRODUCTION

Due to a change in the flow ranges, it will be necessary to change the frequency setting on the transmitter electronics. The following procedure will outline how the change is to be made.

## REQUIRED TEST EQUIPMENT

1. Frequency generator  
Range 0 - 1000 HZ or greater sine wave
2. Frequency counter  
Range 0 - 1000 HZ or greater.
3. Digital milliammeter  
Range 0 - 25 MA or greater  
Accuracy 0.1%
4. Digital AC voltmeter


## PROCEDURE

Table 1 lists the transmitters' electronics which require span adjustment and the new frequencies to which they will be set.


TABLE 1

TAG NO.	PROGRAM SETTING
FT 3211	0365
FT 3310	0364
FT 3706	0278
FT 3806	0284
FT 3712	0169
FT 3812	0166
FT 3913	0262

1. The first step in the span adjustment is to remove the cover of the conduit in which the electronics are located.
2. Using Figure 1, which shows a frequency setting of 0576HZ, set the program switches to the value given in Table 1 for the particular transmitter selected for span adjustment.



3. Using Figure 2 for a guide, perform the following steps.





4. Disconnect the input wires from terminals 1 and 2
5. Connect the digital voltmeter to the frequency generator output terminals.
6. Connect the frequency counter to the frequency generator.
7. Set the frequency generator to approximately 300 HZ.
8. Adjust the output to 1.0 volt.
9. Remove the wire from terminal 3 and connect it to the positive side of the milliammeter.
10. Connect the negative side of milliammeter to terminal 30.
11. Connect the output of the frequency generator to terminals 1 and 2.
12. Set the frequency input to zero HZ.
13. Adjust the zero pot shown in Figure 2 to a 4.0 MA output.
14. Set the frequency input to the span frequency shown in Table 1 for the particular transmitter being adjusted.
15. Adjust the span pot for the scaled MA output.
16. Repeat steps 12 thru 15 until the readings converge.
17. Disconnect the test equipment and return the wiring to the original configuration.
18. Set the span of all transmitters shown in Table 1 and enter initials and date under "Flow Scale Check" in the following list upon completion of each transmitter adjustment.

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR  RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE        TTTTTTTTT  22  22
RRR  RR      AAA  A   TTT     CC   HH  HH  EEEEEEE  TTT         22
RRRRRR      AAAAAA TTT     CC   HHHHHHH  EEEEEEE  TTT         22222
RRR  RR      AAA  A   TTT     CC   C  HH  HH  EE        TTT         22
RRR  RR      AAA  A   TTT     CCCC  HH  HH  EEEEEEE  TTT         2222222

```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	DARMS TERM	ILS TERM	OPR CRT CHECK	DAS CRT CHECK	FLOW SCALE CHECK
FT	3102	130	TSS	SA301-I A25	2-1A AI-1		202 19-14				
FT	3105	1.3-25	TSS	SA301-I A28	2-1A AI-13		202 19-22				
FT	3205	6.5-75	TSS	SA302-I A31	3-1A AI-4						
FT	3211	53-645	TSS	SA302-I A34	3-1A AI-3			301 AI-2			
FT	3305	6.5-75	TSS	SA303-I A37	3-2A AI-4						
FT	3310	53-645	TSS	SA303-I A40	3-2A AI-3			301 AI-1			
FT	3504	5.5-63	TSS	SA305-I A43	2-2A AI-9		202 20-2				

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22  22
RRR  RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE      TTTTTTTTT  22  22
RRR  RR      AAA  A   TTT     CC     HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT     CC     HHHHHH  EEEEEEE  TTT        22222
RRR  RR      AAA  A   TTT     CC   C  HH  HH  EE      TTT        22
RRR  RR  AAA  A   TTT     CCCC  HH  HH  EEEEEEE  TTT        2222222
    
```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	DARMS TERM	ILS TERM	OPR CRT CHECK	DAS CRT CHECK	FLOW SCALE CHECK
FT 3604	5.5-63	TSS	SA306-I A46		2-3A AI-9		202 20-14				
FT 3706	29-500	TSS	SA307-I A49		2-2A AI-11	2-1A 4A-8	202 21-2	201 AI-5			
FT 3712	14.5-	TSS	SA307-I A52		2-2A AI-10	2-1A 2A-16	202 21-5	201 AI-6			
FT 3715	5.5-63	TSS	SA307-I A55		2-2A AI-3		202 21-18				
FT 3806	29-500	TSS	SA308-I A58		2-3A AI-11	2-1A 4A-16	202 22-5	201 AI-7			
FT 3812	14.5-	TSS	SA308-I A61		2-3A AI-10	2-1A 4A-12	202 22-10	201 AI-8			
FT 3815	5.5-63	TSS	SA308-I A64		2-3A AI-3		202 22-22				

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE        TTTTTTTTT  22   2
RRR RR      AAA A   TTT      CC        HH  HH  EEEEEEE  TTT        2
RRRRRR      AAAAAA TTT      CC        HHHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE        TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        22222

```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	DARMS TERM	ILS TERM	OPR CRT CHECK	DAS CRT CHECK	FLOW SCALE CHECK
FT	3913	10-115	TSS	SA309-I A67		3-1A 6A-10		301 AI-3			
FTX	4053	50	ANY	SA311-I A73							

## APPENDIX 10D-3

### END TO END THERMOCOUPLE CHECKOUT PROCEDURE

#### 1.0

##### OBJECTIVES:

The purpose of these checks are to perform element and circuit tests to determine the following:

- a. Resistance of thermocouple from junction box to element.
- b. Prevailing ambient temperature thermocouple output.
- c. Proper distribution of circuit signal.
- d. Scaling of signal.

#### 2.0

##### ACCEPTANCE CRITERIA:

- a. Resistance is measured and recorded.
- b. Thermocouple output is the prevailing temperature equivalent.
- c. The thermocouple output distribution is proper.
- d. Scaling is proper at the distribution end terminals.

#### 3.0

##### REFERENCES:

- a. Construction Drawings 40E3005132(111 thru 116) and 124.
- b. Construction Drawings E8(71 thru 96).
- c. Signal conditioning wiring and test procedures manual.

#### 4.0

##### PREREQUISITES:

- a. The thermocouple circuits are completely installed.
- b. The thermocouple circuits are scaled and properly signal conditioned.
- c. The RLU, ILS, IPAC, MVCU, and DARMS are completely installed and thermocouple wiring is complete.
- d. The RLU, ILS, IPAC, MVCU, and DARMS are functioning properly.
- e. The programming of the TSS operator's console, and the DAS, are completed. If not, the checks done from the terminals of the RLU, ILS, IPAC, MVCU, and DARMS will be prerequisite for the complete system preoperational acceptance test.

#### 5.0

##### LIMITS AND PRECAUTIONS:

- a. The checkouts will be accomplished from the first terminal box of the thermocouple to the input terminals of the RLU, ILS, IPAC, MVCU, and DARMS. The input check can be omitted for the DARMS, and IPAC if the signals are to be monitored at the operator's console and the DAS console.
- b. The input to the circuit will be made with the DIGI-CAL-II unit.

205/250

Rev. 0

Page 180 of 282

- 6.0 TEST EQUIPMENT:
- a. Universal Calibrator for thermocouples, ANALOGIC DIGI-CAL-II, AN6520.
  - b. CHU
  - c. Multimeter

- 7.0 CRITICAL CONDITIONS:
- a. The RLU, ILS, IPAC, MVCU, and DARMS are operating.
  - b. If available, the DAS and operator consoles are programmed and operating.

- 8.0 PROCEDURE AND DATA COLLECTION:
- a. Confirm the ambient signal values are proper at the RLU, ILS, MVCU, IPAC, DARMS in accordance with the parameter and termination list attached. Note any discrepancies on the following measurement list.
  - b. Measure thermocouple resistance, and thermocouple output in degrees F of the junction. Record under "TC RESIST" column in following list.
  - c. Input approximately 80 percent of full range into the circuit terminals from the element terminal box and confirm an 80 percent output at the terminals of the RLU, ILS, MVCU, IPAC or DARM in accordance with the parameter and termination list. Note any discrepancies on the following measurement list.

100% AND 80% VALUES FOR THERMOCOUPLES

100% Range °F	100% MILLIAMP	100% MILLIVOLTS	80% RANGE °F	80% MILLIAMP	80% MILLIVOLTS
1500	20	31.27	1200	16.8	24.32
800	20	14.87	640	16.8	11.12
650	20	11.36	520	16.8	8.36
600	20	10.20	480	16.8	7.45
400	20	5.65	320	16.8	3.87
140	20	-0.23	112	16.8	-0.87

- d. Reinstall the thermocouple lug and tighten screw.
- e. Report any discrepancies so that they may be corrected and repeat checkout of corrected circuit.
- f. If the operator console and DAS are on line, confirm the end to end checks for the IPAC and DARMS using the respective CRT readouts instead of reading at the equipment terminals.
- g. The attached listing of these end to end thermocouple tests will be utilized to post a record of the checks. Mark each circuit that is confirmed acceptable.

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE      TTTTTTTTT  22  22
RRR RR      AAA A   TTT      CC      HH  HH  EEEEEEE  TTT      22
RRRRRR      AAAAAA TTT      CC      HHHHHHH  EEEEEEE  TTT      22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE      TTT      22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT      2222222

```

```

TAG ID  RANGE  CRT  T-BOX  TSS  MVCU  IPAC  DAEWS  OPR  DAS  TC
          CRT  TERM  TERM  TERM  TERM  TERM  CRT  CRT  RESIST.
          CHECK  CHECK  OHMS
-----+-----+-----+-----+-----+-----+-----+-----+-----+-----+-----+

```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	DAEWS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TE 3006	800	TSS		TSU		2-2A 5A-16				
TE 3007	800	TSS		TSU		2-1A 1A-4				
TE 3009A	800	TSS		TSU-I 1		2-1B 2A-2				
TE 3009B	800	TSS		TSU-I 4		2-1B 2A-4				
TE 3009C	800	TSS		TSU-I 7		2-1B 2A-6				



```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR  RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE      TTTTTTTTT  22   22
RRR  RR      AAA  A   TTT      CC      HH  HH  EEEEEEE  TTT          22
RRRRRR      AAAAAA TTT      CC      HHHHHHH  EEEEEEE  TTT          22222
RRR  RR      AAA  A   TTT      CC   C  HH  HH  EE      TTT          22
RRR  RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT          2222222

```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TE	3009D 800	TSS	TSU-I 10			2-1B 2A-8				
TE	3009E 800	TSS	TSU-I 13			2-1B 2A-10				
TE	3009F 800	TSS	TSU-I 16			2-1B 2A-12				
TE	3009G 800	TSS	TSU-I 19			2-1B 2A-14				
TE	3009H 800	TSS	TSU-I 22			2-1B 2A-16				
TE	3009I 800	TSS	TSU-I 25			2-1B 4A-2				
TE	3009J 800	TSS	TSU-I 28			2-1B 4A-4				

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE      TTTTTTTTT  22  22
RRR RR      AAA A   TTT      CC   HH  HH  EEEEEEE  TTT      22
RRRRRR      AAAAAA TTT      CC   HHHHHHH  EEEEEEE  TTT      22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE      TTT      22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT      2222222

```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MUCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TE	3009K 800	TSS	TSU-I 31			2-1B 4A-6				
TE	3009L 800	TSS	TSU-I 34			2-1B 4A-8				
TE	3009M 800	TSS	TSU-I 37			2-1B 4A-10				
TE	3009N 800	TSS	TSU-I 40			2-1B 4A-12				
TE	3009P 800	TSS	TSU-I 43			2-1B 4A-14				
TE	3009Q 800	TSS	T6U-I 46			2-1B 4A-16				
TE	3009R 800	TSS	TSU-I 49			2-1B 6A-2				

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE      TTTTTTTTT  22   22
RRR RR      AAA A   TTT      CC   HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC   HHHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE      TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        2222222
    
```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MUCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TE	3009S	800	TSS	TSU-I 52		2-1B 6A-4				
TE	3009T	800	TSS	TSU-I 55		2-1B 6A-6				
TE	3009U	800	TSS	TSU-I 58		2-1B 6A-8				
TE	3009V	800	TSS	TSU-I 61		2-1B 6A-10				
TE	3009W	800	TSS	TSU-I 64		2-1B 6A-12				
TE	3009X	800	TSS	TSU-I 67		2-1B 6A-14				
TE	3009Y	800	TSS	TSU-I 70		2-1B 6A-16				

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE        TTTTTTTTT  22   22
RRR RR      AAA A   TTT      CC      HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC      HHHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE        TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        2222222
    
```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TE	3009Z	800	TSS	TSU-I 73		2-1A 1A-6				
TE	3010A	800	TSS	TSU-I 76		2-2A 1A-4				
TE	3010B	800	TSS	TSU-I 79		2-2A 1A-6				
TE	3010C	800	TSS	TSU-I 82		2-2A 1A-8				
TE	3010D	800	TSS	TSU-I 85		2-2A 1A-10				
TE	3010E	800	TSS	TSU-I 88		2-2A 1A-12				
TE	3010F	800	TSS	TSU-I 91		2-2A 1A-14				

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE       TTTTTTTTT  22  22
RRR RR      AAA A   TTT      CC      HH  HH  EEEEEEE  TTT         22
RRRRRR      AAAAAA TTT      CC      HHHHHHH  EEEEEEE  TTT         22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE       TTT         22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT         2222222
    
```

TAG ID	RANGE	CRT	T-BOX	TSS	MVCU	IPAC	DARMS	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
			TERM	TERM	TERM	TERM	TERM			
TE	3010G	800	TSS	TSU-I 94			2-2A 1A-16			
TE	3010H	800	TSS	TSU-I 97			2-2A 3A-2			
TE	3010I	800	TSS	TSU-I 100			2-2A 3A-4			
TE	3010J	800	TSS	TSU-I 103			2-2A 3A-6			
TE	3010K	800	TSS	TSU-I 106			2-2A 3A-8			
TE	3010L	800	TSS	TSU-I 109			2-2A 3A-10			
TE	3010M	800	TSS	TSU-I 112			2-2A 3A-12			

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE        TTTTTTTTT  22   2
RRR RR      AAA A   TTT      CC      HH  HH  EEEEEEE  TTT          2
RRRRRR      AAAAAA TTT      CC      HHHHHH  EEEEEEE  TTT          22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE        TTT          22
RRR RR AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT          22222
    
```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TE	3010N 800	TSS	TSU-I 115			2-2A 3A-14				
TE	3010P 800	TSS	TSU-I 118			2-2A 3A-16				
TE	3103 1500	TSS	SA301-I 1		2-1A AI-14					
TE	3105A 800	TSS	SA301-I 4		2-1A AI-11					
TE	3105B 800	TSS	SA301-I 7		2-1A AI-12					
TE	3108 800	TSS	SA301-I 13		2-2A 5A-2					
TE	3204 800	TSS	SA302-I 4		3-1A AI-5					

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE        TTTTTTTTT  22   22
RRR RR      AAA A   TTT      CC        HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC        HHHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE        TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        2222222
    
```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TE	3211A	800	TSS	SA302-I 10	2-1A AI-7 3-1A AI-1					
TE	3211B	800	TSS	SA302-I 13	2-1A AI-8 3-1A AI-2					
TE	3214	800	TSS	SA302-I 7		3-1A 5A-4				
TE	3217	600	TSS	SA302-I 1		3-1A 5A-12				
TE	3304	800	TSS	SA303-I 4	3-2A AI-5					
TE	3310A	800	TSS	SA303-I 10	2-1A AI-5 3-2A AI-1					
TE	3310B	800	TSS	SA303-I 13	2-1A AI-6 3-2A AI-2					

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC  C  HH  HH  EE      TTTTTTTTT  22  22
RRR RR      AAA A   TTT      CC      HH  HH  EEEEEEE  TTT          22
RRRRRR      AAAAAA TTT      CC      HHHHHHH  EEEEEEE  TTT          22222
RRR RR      AAA  A   TTT      CC  C  HH  HH  EE      TTT          22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT          2222222
    
```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TE 3314	800	TSS	SA303-I 7			3-1A 5A-6				
TE 3317	600	TSS	SA303-I 1			3-1A 5A-10				
TE 3412	600	TSS	SA304-I 28			3-1A 5A-2				
TE 3503	400	TSS	SA305-I 1			2-2A 5A-12				
TE 3603	400	TSS	SA306-I 1			2-2A 5A-14				
TE 3704	800	TSS	SA307-I 1			2-2A 5A-6				
TE 3710A	800	TSS	SA307-I 7		2-2A AI-5					



```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE       TTTTTTTTT  22  22
RRR RR      AAA A   TTT      CC      HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC      HHHHHH  EEEEEEE  TTT        2222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE       TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        222222
    
```

TAG ID	RANGE	CRT	T-Box TERM	TSS TERM	MVCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TE	3710B 800	TSS	SA307-I 10		2-2A AI-6					
TE	3711 650	TSS	SA307-I 4			2-2A 5A-4				
TE	3804 800	TSS	SA308-I 1			2-2A 5A-10				
TE	3810A 800	TSS	SA308-I 7		2-3A AI-5					
TE	3810B 600	TSS	SA308-I 10		2-3A AI-6					
TE	3811 800	TSS	SA308-I 4			2-2A 5A-8				
TE	3912 800	TSS	SA309-I 1			3-1A 5A-14				

```

RRRRRR      AAA  TTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTT  22222
RRR RR      AAAA TTTTTTTT  CC   C  HH  HH  EE       TTTTTTTT  22   22
RRR RR      AAA  A   TTT      CC      HH  HH  EEEEEEE  TTT       22
RRRRRR      AAAAAA TTT      CC      HHHHHH  EEEEEEE  TTT       22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE       TTT       22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT       2222222
    
```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MUCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TE	3914A	600					SA309-I 4			
							3-1A 1A-4			
TE	3914B	600					SA309-I 25			
							3-1A 5A-16			
TEX	3065A	800					TSU-I 415			
							202 1-2			
TEX	3065B	800					TSU-I 418			
							202 1-5			
TEX	3065C	800					TSU-I 421			
							202 1-8			
TEX	3065D	800					TSU-I 424			
							202 1-11			
TEX	3065E	800					TSU-I 427			
							202 1-14			

```

RRRRRR   AAA   TTTTTTTT   CCCC   HH   HH   EEEEEEE   TTTTTTTT   22222
RRR  RR   AAAA   TTTTTTTT   CC   C   HH   HH   EE   TTTTTTTT   22   22
RRR  RR   AAA  A   TTT   CC   HH   HH   EEEEEEE   TTT   22
RRRRRR   AAAAAA   TTT   CC   HHHHHHH   EEEEEEE   TTT   22222
RRR  RR   AAA  A   TTT   CC   C   HH   HH   EE   TTT   22
RRR  RR   AAA  A   TTT   CCCC   HH   HH   EEEEEEE   TTT   2222222
    
```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	PARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TEX	3065F	400 F	ANY	TSU-I 430						
TEX	3065G	800	ANY	TSU-I 433						
TEX	3065H	800	ANY	TSU-I 436						
TEX	3065I	800	ANY	TSU-I 439						
TEX	3065J	800	ANY	TSU-I 442						
TEX	3066	800	ANY	TSU-I 121			202 1-17			
TEX	3066A	800	ANY	TSU-I 124			202 1-20			

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE       TTTTTTTTT  22  22
RRR RR      AAA A   TTT      CC      HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC      HHHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE       TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        2222222
    
```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TEX	3066B	800	ANY	TSU-I 127			202 1-23			
TEX	3066C	800	ANY	TSU-I 130			202 1-26			
TEX	3066D	800	ANY	TSU-I 133						
TEX	3066E	800	ANY	TSU-I 136						
TEX	3066F	800	ANY	TSU-I 139			202 1-29			
TEX	3066G	800	ANY	TSU-I 142						
TEX	3066H	800	ANY	TSU-I 145						

```

RRRRRR   AAA   TTTTTTTT   CCCC   HH   HH   EEEEEEE   TTTTTTTT   22  22
RRR RR   AAAA  TTTTTTTT   CC   C   HH   HH   EE       TTTTTTTT   22  22
RRR RR   AAA A   TTT       CC           HH   HH   EEEEEEE   TTT         22
RRRRRR   AAAAAA TTT       CC           HHHHHHH   EEEEEEE   TTT         22222
RRR RR   AAA A   TTT       CC   C   HH   HH   EE       TTT         22
RRR RR   AAA A   TTT       CCCC  HH   HH   EEEEEEE   TTT         2222222

```

TAG ID	RANGE	CRT	T-Box TERM	TSS TERM	MUCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TEX	3066I	800	ANY	TSU-I 148			202 1-32			
TEX	3066J	800	ANY	TSU-I 151						
TEX	3066K	800	ANY	TSU-I 154						
TEX	3066L	800	ANY	TSU-I 157						
TEX	3066M	800	ANY	TSU-I 160						
TEX	3066N	800	ANY	TSU-I 163						
TEX	3066P	800	ANY	TSU-I 166						

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE        TTTTTTTTT  22   22
RRR RR      AAA A   TTT      CC      HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC      HHHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE        TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        2222222

```

TAG ID	RANGE	CRT	T-Box TERM	TSS TERM	MVCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TEX	3066Q	800	ANY	TSU-I 169						
TEX	3066R	800	ANY	TSU-I 172						
TEX	3066S	800	ANY	TSU-I 175						
TEX	3066T	800	ANY	TSU-I 178						
TEX	3066U	800	ANY	TSU-I 181						
TEX	3066V	800	ANY	TSU-I 184						
TEX	3066W	800	ANY	TSU-I 187						

```

RRRRRR   AAA   TTTTTTTTT   CCCC   HH   HH   EEEEEEE   TTTTTTTTT   22  2
RRR  RR   AAAA  TTTTTTTTT   CC   C   HH   HH   EE       TTTTTTTTT   22  22
RRR  RR   AAA  A   TTT       CC       HH   HH   EEEEEEE   TTT         22
RRRRRR   AAAAAA  TTT       CC       HHHHHHH   EEEEEEE   TTT         22222
RRR  RR   AAA  A   TTT       CC   C   HH   HH   EE       TTT         22
RRR  RR   AAA  A   TTT       CCCC  HH   HH   EEEEEEE   TTT         2222222
    
```

TAG ID	RANGE	CRT	T-Box TERM	TSS TERM	MVCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TEX	3066X 800	ANY	TSU-I 190							
TEX	3066Y 800	ANY	TSU-I 193							
TEX	3066Z 800	ANY	TSU-I 196							
TEX	3067 800	ANY	TSU-I 211				202 1-35			
TEX	3067A 800	ANY	TSU-I 214				202 1-38			
TEX	3067B 800	ANY	TSU-I 217				202 1-41			
TEX	3067C 800	ANY	TSU-I 220				202 1-44			

RRRRRR	AAA	TTTTTTTTT	CCCC	HH	HH	EEEEEEE	TTTTTTTTT	22222
RRR RR	AAAA	TTTTTTTTT	CC C	HH	HH	EE	TTTTTTTTT	22 22
RRR RR	AAA A	TTT	CC	HH	HH	EEEEEEE	TTT	22
RRRRRR	AAAAAA	TTT	CC	HHHHHHH	EEEEEEE	TTT	22222	
RRR RR	AAA A	TTT	CC C	HH	HH	EE	TTT	22
RRR RR	AAA A	TTT	CCCC	HH	HH	EEEEEEE	TTT	2222222

TAG ID	RANGE	CRT	T-Box TERM	TSS TERM	MVCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TEX	3067D	800	ANY	TSU-I 223						
TEX	3067E	800	ANY	TSU-I 226						
TEX	3067F	800	ANY	TSU-I 229						
TEX	3067G	800	ANY	TSU-I 232						
TEX	3067H	800	ANY	TSU-I 235						
TEX	3067I	800	ANY	TSU-I 238						
TEX	3067J	800	ANY	TSU-I 241						



RRRRRR	AAA	TTTTTTTTT	CCCC	HH	HH	EEEEEEE	TTTTTTTTT	22222
RRR RR	AAAA	TTTTTTTTT	CC C	HH	HH	EE	TTTTTTTTT	22 22
RRR RR	AAA A	TTT	CC	HH	HH	EEEEEEE	TTT	22
RRRRRR	AAAAAA	TTT	CC	HHHHHHH	HHHHHHH	EEEEEEE	TTT	22222
RRR RR	AAA A	TTT	CC C	HH	HH	EE	TTT	22
RRR RR	AAA A	TTT	CCCC	HH	HH	EEEEEEE	TTT	222222

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TEX	3067K	800	ANY	TSU-I 244						
TEX	3067L	800	ANY	TSU-I 247						
TEX	3067M	800	ANY	TSU-I 250						
TEX	3067N	800	ANY	TSU-I 253						
TEX	3067P	800	ANY	TSU-I 256						
TEX	3067Q	800	ANY	TSU-I 259						
TEX	3067R	800	ANY	TSU-I 262						

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE        TTTTTTTTT  22  22
RRR RR      AAA A   TTT      CC      HH  HH  EEEEEEE  TTT          22
RRRRRR      AAAAAA TTT      CC      HHHHHHH  EEEEEEE  TTT          22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE        TTT          22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT          2222222

```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OWMS
TEX	3067S	800	ANY	TSU-I 265						
TEX	3067T	800	ANY	TSU-I 268						
TEX	3067U	800	ANY	TSU-I 331						
TEX	3067V	800	ANY	TSU-I 334						
TEX	3067W	800	ANY	TSU-I 337						
TEX	3067X	800	ANY	TSU-I 340						
TEX	3067Y	800	ANY	TSU-I 343						

RRRRRR	AAA	TTTTTTTTT	CCCC	HH	HH	EEEEEEE	TTTTTTTTT	22
RRR RR	AAAA	TTTTTTTTT	CC C	HH	HH	EE	TTTTTTTTT	22 22
RRR RR	AAA A	TTT	CC	HH	HH	EEEEEEE	TTT	22
RRRRRR	AAAAAA	TTT	CC	HHHHHHH	HH	EEEEEEE	TTT	22222
RRR RR	AAA A	TTT	CC C	HH	HH	EE	TTT	22
RRR RR	AAA A	TTT	CCCC	HH	HH	EEEEEEE	TTT	2222222

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TEX	3067Z	800	ANY	TSU-I 346						
TEX	3068A	800	ANY	TSU-I 367			202 1-47			
TEX	3068B	800	ANY	TSU-I 370						
TEX	3068C	800	ANY	TSU-I 373						
TEX	3068D	800	ANY	TSU-I 376						
TEX	3068E	800	ANY	TSU-I 379						
TEX	3068F	800	ANY	TSU-I 382						

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE        TTTTTTTTT  22   22
RRR RR      AAA A   TTT      CC   HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC   HHHHHHH EEEEEEE  TTT        22222
RRR RR      AAA A   TTT      CC   C  HH  HH  EE        TTT        22
RRR RR      AAA A   TTT      CCCC  HH  HH  EEEEEEE  TTT        2222222

```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MUCW TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. DHMS
TEX	3068G	800	ANY	TSU-I 385						
TEX	3068H	800	ANY	TSU-I 388						
TEX	3068I	800	ANY	TSU-I 391			202 2-2			
TEX	3068J	800	ANY	TSU-I 394			202 2-5			
TEX	3068K	800	ANY	TSU-I 397						
TEX	3068L	800	ANY	TSU-I 400						
TEX	3068M	800	ANY	TSU-I 403			202 2-11			

```

RRRRRR      AAA  TTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTT  22222
RRR RR      AAAA TTTTTTTT  CC   C  HH  HH  EE      TTTTTTTT  22  22
RRR RR      AAA A   TTT     CC      HH  HH  EEEEEEE  TTT      22
RRRRRR      AAAAAA TTT     CC      HHHHHHH  EEEEEEE  TTT      22222
RRR RR      AAA  A   TTT     CC   C  HH  HH  EE      TTT      22
RRR RR      AAA  A   TTT     CCCC  HH  HH  EEEEEEE  TTT      2222222

```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TEX	3068N	800	ANY	TSU-I 406						
TEX	3068P	800	ANY	TSU-I 409						
TEX	3068Q	800	ANY	TSU-I 412						
TEX	3069A	800	ANY	TSU-I 298			202 2-14			
TEX	3069B	800	ANY	TSU-I 301			202 2-17			
TEX	3069C	800	ANY	TSU-I 304			202 2-20			
TEX	3070	800	ANY	TSU-I 199			202 2-23			

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR  RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE        TTTTTTTTT  22   22
RRR  RR      AAA  A   TTT      CC      HH  HH  EEEEEEE  TTT          22
RRRRRR      AAAAAA TTT      CC      HHHHHHH  EEEEEEE  TTT          22222
RRR  RR      AAA  A   TTT      CC   C  HH  HH  EE        TTT          22
RRR  RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT          2222222

```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MUCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TEX	3070A	800	ANY	TSU-I 202						
TEX	3070B	800	ANY	TSU-I 205						
TEX	3070C	800	ANY	TSU-I 208						
TEX	3070D	800	ANY	TSU-I 271			202 2-26			
TEX	3070E	800	ANY	TSU-I 274			202 2-29			
TEX	3070F	800	ANY	TSU-I 277			202 2-32			
TEX	3070G	800	ANY	TSU-I 280			202 2-35			

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  222222
RRR  RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE      TTTTTTTTT  22   22
RRR  RR      AAA  A   TTT      CC      HH  HH  EEEEEEE  TTT          22
RRRRRR      AAAAAA TTT      CC      HHHHHHH  EEEEEEE  TTT          22222
RRR  RR      AAA  A   TTT      CC   C  HH  HH  EE      TTT          22
RRR  RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT          222222

```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESLT. OHMS
TEX	3070H 800	ANY	TSU-I 283				202 2-38			
TEX	3070I 800	ANY	TSU-I 286							
TEX	3070J 800	ANY	TSU-I 289							
TEX	3070K 800	ANY	TSU-I 292							
TEX	3070L 800	ANY	TSU-I 295							
TEX	3070M 800	ANY	TSU-I 307							
TEX	3070N 800	ANY	TSU-I 310							

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE        TTTTTTTTT  22  22
RRR RR      AAA A   TTT      CC      HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC      HHHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE        TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        2222222

```

TAG ID	RANGE	CRT	T-Box TERM	TSS TERM	MVCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TEX	3070P	800	ANY	TSU-I 313						
TEX	3070Q	800	ANY	TSU-I 316						
TEX	3070R	800	ANY	TSU-I 319						
TEX	3070S	800	ANY	TSU-I 322						
TEX	3070T	800	ANY	TSU-I 326						
TEX	3070U	800	ANY	TSU-I 349						
TEX	3070V	800	ANY	TSU-I 352						



```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE       TTTTTTTTT  22  22
RRR RR      AAA A   TTT      CC   HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC   HHHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE       TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        2222222

```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MUCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST- OHMS
TEX	3070W	800	ANY	TSU-I 355						
TEX	3070X	800	ANY	TSU-I 358						
TEX	3070Y	800	ANY	TSU-I 361						
TEX	3070Z	800	ANY	TSU-I 364						
TEX	3086	800	ANY	TSU-I 328			202 2-41			
TEX	3150	1500	ANY	SA301-I 16			202 2-44			
TEX	3153	400	ANY	SA301-I 19			202 2-47			

```

RRRRRR      AAA  TTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTT  22222
RRR RR      AAAA TTTTTTTT  CC   C  HH  HH  EE        TTTTTTTT  22  22
RRR RR      AAA A   TTT      CC   HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC   HHHHHHH EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE        TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        2222222

```

TAG ID	RANGE	CRT	T-Box TERM	TSS TERM	MUCW TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TEX	3155	400	ANY	22			202 3-2			
TEX	3250	800	ANY	19						
TEX	3251	800	ANY	22						
TEX	3253	800	ANY	28						
TEX	3254	800	ANY	25						
TEX	3350	800	ANY	19						
TEX	3351	800	ANY	22						

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE        TTTTTTTTT  22  22
RRR RR      AAA A   TTT      CC      HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC      HHHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE        TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        2222222
    
```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MUCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TEX 3353	800	ANY	SA303-I		25					
TEX 3354	800	ANY	SA303-I		16					
TEX 3551	600	ANY	SA305-I		4		202 3-5			
TEX 3651	600	ANY	SA306-I		4		202 3-8			
TEX 3750	600	ANY	SA307-I		25		202 3-11			
TEX 3752	600	ANY	SA307-I		16		202 3-14			
TEX 3753	600	ANY	SA307-I		28					

```

RRRRRR      AAA  TTTTTTTT   CCCC   HH   HH   EEEEEEE   TTTTTTTT   22222
RRR RR      AAAA TTTTTTTT   CC    C   HH   HH   EE         TTTTTTTT   22   22
RRR RR      AAA A   TTT      CC      HH   HH   EEEEEEE   TTT         22
RRRRRR      AAAAAA TTT      CC      HHHHHH   EEEEEEE   TTT         22222
RRR RR      AAA  A   TTT      CC    C   HH   HH   EE         TTT         22
RRR RR      AAA  A   TTT      CCCC   HH   HH   EEEEEEE   TTT         2222222
    
```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
TEX 3754	600	ANY	SA307-I 19				202 3-17			
TEX 3755	600	ANY	SA307-I 22				202 3-20			
TEX 3850	600	ANY	SA308-I 19				202 3-23			
TEX 3852	600	ANY	SA308-I 22				202 3-26			
TEX 3853	600	ANY	SA308-I 28							
TEX 3854	600	ANY	SA308-I 25							
TEX 3855	600	ANY	SA308-I 31				202 3-29			

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22  2
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE      TTTTTTTTT  22  22
RRR RR      AAA A   TTT      CC   HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC   HHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA A   TTT      CC   C  HH  HH  EE      TTT        22
RRR RR      AAA A   TTT      CCCC  HH  HH  EEEEEEE  TTT        2222222

```

TAG ID	RANGE	CRT	T-BOX	TSS	MVCW	IPAC	DARMS	OPR CRT CHECK	DAS CRT CHECK	TC RESIST. OHMS
			TERM	TERM	TERM	TERM	TERM			
TEX	3953	650	ANY	SA309-I 28						
TEX	3955	650	ANY	SA309-I 31						
TEX	4051	+140 F	ANY	SA311-I 1						

---

END TO END RTD CHECKOUT PROCEDURE

## 1.0 OBJECTIVES:

The purpose of these checks are to perform element and circuit tests to determine the following:

- a. Resistance of RTD from junction box to elements.
- b. Proper distribution of circuit signal.
- c. Scaling of signal.

## 2.0 ACCEPTANCE CRITERIA:

- a. Resistance is measured and recorded.
- b. The RTD output distribution is proper.
- c. Scaling is proper at the distribution end terminals.

## 3.0 REFERENCES

- a. Construction Drawings 40E3005132110.
- b. Construction Drawings E8 (71 thru 96).
- c. Signal conditioning wiring and test procedures manual.

## 4.0 PREREQUISITES

- a. The RTD circuits are completely installed.
- b. The RTD circuits are scaled and properly signal conditioned.
- c. The IPAC and DARMS are completely installed and RTD wiring is complete.
- d. The IPAC and DARMS are functioning properly.
- e. The programming of the TSS operator's console, and the DAS, are completed. If not, the checks will be done from the terminals of the IPAC and DARMS.

5.0 LIMITS AND PRECAUTIONS

- a. The checkouts will be accomplished from the first terminal box of the RTD to the input terminals of the IPAC and DARMS. The input check can be omitted for the DARMS and IPAC if the signals are to be monitored at the operator's console and the DAS console.
- b. The input to the circuit will be made with the resistance substitution unit.

6.0 TEST EQUIPMENT

- a. Resistance Substitution Unit, Phipps & Bird, Inc.
- b. CHU
- c. Multimeter

7.0 CRITICAL CONDITIONS

- a. IPAC and DARMS are operating.
- b. If available, the DAS and operator consoles are programmed and operating.

8.0 PROCEDURE AND DATA COLLECTION

- a. Monitor the signal at the IPAC and DARMS to confirm the proper signal levels.
- b. The following ranges and calibrations have been used for the RTD parameters.

RANGE	TEMPERATURE DEGREE F	ELEMENT RESISTANCE OHMS
800°F, HIGH	800	<u>256.23</u>
800°F, LOW	400	<u>177.47</u>
AMBIENT, HIGH	100	114.68
AMBIENT, LOW	40	101.74

8.0

- c. Disconnect the RTD terminal in the terminal box for the transducer and measure the element resistance to confirm it is the approximate ambient temperature in ohms.
- d. Using the resistance substitution unit, input the resistance for the zero and span output for the parameter and confirm the DARMS and IPAC are properly scaled. After the end points are set, input resistance equivalent to 50% span (400<sup>0</sup>F) and measure output in ma. Record values under "RTD RESIST" column on following list.
- e. If the DAS and operator console are in operation, confirm the proper temperature is displayed relative to the input resistance.
- f. After confirmation of proper scaling and distribution of the circuits, replace the element terminal connection.
- g. Record and report any discrepancy in the RTD circuits on the attached parameter list.



RRRRRR	AAA	TTTTTTTTT	CCCC	HH	HH	EEEEEEE	TTTTTTTTT	27	22
RRR RR	AAAA	TTTTTTTTT	CC C	HH	HH	EE	TTTTTTTTT	22	22
RRR RR	AAA A	TTT	CC	HH	HH	EEEEEEE	TTT		22
RRRRRR	AAAAAA	TTT	CC	HHHHHHH		EEEEEEE	TTT		22222
RRR RR	AAA A	TTT	CC C	HH	HH	EE	TTT		22
RRR RR	AAA A	TTT	CCCC	HH	HH	EEEEEEE	TTT		222222

TAG ID	RANGE	CRT	T-BOX TERM	R TERM	MVCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	RTD RESIST ma
--------	-------	-----	---------------	-----------	--------------	--------------	---------------	---------------------	---------------------	---------------------

TT	3106	800	TSS	SA301-I A1			2-1A 2A-6			
TT	3212	800	TSS	SA302-I A5			3-1A 4A-8			
TT	3312	800	TSS	SA303-I A9			3-1A 5A-8			

## APPENDIX 10 D-5

### END TO END HEAT FLUX PARAMETER CHECKOUT PROCEDURE

#### 1.0

##### OBJECTIVES:

The purpose of these checks are to perform element and circuit tests to determine the following:

- a. Resistance of heat flux transducer from junction box to element.
- b. Prevailing ambient level transducer output.
- c. Proper distribution of circuit signal.
- d. Scaling of signal.

#### 2.0

##### ACCEPTANCE CRITERIA:

- a. Resistance is measured and recorded.
- b. Heat flux transducer output is zero millivolts.
- c. The parameter output distribution is proper.
- d. Scaling is proper at the distribution end terminals.

#### 3.0

##### REFERENCES:

- a. Construction Drawings 40E3005132122
- b. Construction Drawings E8 (71 thru 96).
- c. Signal conditioning wiring and test procedures manual.

#### 4.0

##### PREREQUISITES:

- a. The heat flux circuits are completely installed.
- b. The heat flux circuits are scaled and properly signal conditioned.
- c. The IPAC and MVCU are completely installed and wiring is completed.
- d. The IPAC and MVCU are functioning properly.
- e. The programming of the TSS operator's console, and the DAS, are completed. If not, the checks will be done from the terminals of the IPAC and MVCU.

#### 5.0

##### LIMITS AND PRECAUTIONS:

- a. The checkouts will be accomplished from the first terminal box of the heat flux transducer to the input terminals of the IPAC and MVCU. The input check can be omitted for the MVCU and IPAC if the signals are to be monitored at the operator's console and the DAS console.
- b. The input to the circuit will be made with the DIGI-CAL-II unit.

205/250

Rev. 0

Page 217 of 282

6.0 TEST EQUIPMENT:

- a. Universal Calibrator for thermocouples, ANALOGIC DIGI-CAL-II, AN6520.
- b. CHU
- c. Multimeter

7.0 CRITICAL CONDITIONS

- a. The IPAC and MVCU are operating.
- b. If available, the DAS and operator consoles are programmed and operating.

8.0 PROCEDURE AND DATA COLLECTING

- a. Confirm the ambient signal value of each heat flux transducer is zero at the MVCU and IPAC terminals in accordance with the attached parameter list. Note any discrepancies.
  - b. Measure and record the heat flux gauge resistance in ohms.
  - c. With the flux gauge white terminal disconnected, input 24 millivolts which is equivalent to 100% of full span. Confirm the values are proper at the MVCU and IPAC. Note any discrepancies. After setting the end points, input 12 millivolts and measure output (ma) and record in "RESIST" column.
  - d. Reinstall the heat flux gauge lug and tighten screw.
  - e. Report any discrepancies.
  - f. If the operator and DAS consoles are on line, confirm these tests for the MVCU and IPAC using the respective CRT readouts instead of at the terminals of the equipment, and confirm the output in kilowatts per meter squared is equal to the range of each transducer per the attached list.
  - g. Confirm the transducer serial number is as listed on the attached assignment and calibration tabulation.
- 
- 
-

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE        TTTTTTTT  22  2:
RRR RR      AAA A   TTT      CC   HH  HH  EEEEEEE  TTT        2:
RRRRRR      AAAAAA TTT      CC   HHHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE        TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        222222

```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	DARMS TERM	IPAC TERM	OPR CRT CHECK	DAS CRT CHECK	RESIST. ma	SPAN CHECK
YTX	3050	0-57	ANY	TSU-I E70		202 9.2				
YTX	3051	0-568	ANY	TSU-J E73		202 9.5				
YTX	3052	0-114	ANY	TSU-I E76		202 9.8				

## APPENDIX 10D-6

### END TO END STRAIN GAGE CIRCUIT CHECKOUT PROCEDURE

#### 1.0 OBJECTIVE:

The purpose of these tests are to perform strain gage and circuit tests to determine the following:

- a. Proper span adjustment of transducer.
- b. Proper distribution of circuit signal.

#### 2.0 ACCEPTANCE CRITERIA

- a. The strain gage zero and full scale output is simulated and circuit sensitivity adjusted as required.
- b. The strain gage signals are properly distributed.

#### 3.0 REFERENCES

- a. Construction drawing 40E3005132109.
- b. Construction drawings E8 (71 thru 96).
- c. Signal conditioning wiring and test procedures manual.

#### 4.0 PREREQUISITES

- a. The strain gage circuits are completely installed.
- b. The strain gage circuits are scaled.
- c. The DARMS is installed.
- d. The DARMS is functioning.
- e. Programming of the TSS operator console and the DAS are completed.  
If not, these checks are to be done from the terminals of the equipment.

#### 5.0 LIMITS AND PRECAUTIONS:

- a. The checkouts will be accomplished from the first terminal box of the strain gage transducer to the input terminals of the DARMS.
- b. The input to the circuit will be made with the SABER unit.

#### 6.0 TEST EQUIPMENT

- a. SABER strain gage simulator/calibrator.
- b. Multimeter.
- c. CHU.

## 7.0

### INITIAL CONDITIONS

- a. The DARMS is operating.
- b. If available, the DAS and operator console are programmed and operating.
- c. The strain gages are installed.

## 8.0

### PROCEDURE AND DATA COLLECTION

- a. Confirm the ambient (unstressed) signal value of each strain gage is zero at the DARMS terminals in accordance with the attached parameter list. Note any discrepancies.
- b. Attach the SABER strain gage simulator/calibrator to the output leads of strain gage, and input 30,000 psi equivalent stress (TBD MV/V). Confirm proper values at DARMS. Note any discrepancies in "SPAN CHECK" column of attached parameter list.
- c. If the DAS terminal is available, the zero and span may be read and confirmed at the CRT, in lieu of monitoring the DARMS terminal current.
- d. After checkout completion, remove SABER unit.

RRRRRR	AAA	TTTTTTTT	CCCC	HH	HH	EEEEEEE	TTTTTTTT	22
RRR RR	AAAA	TTTTTTTT	CC C	HH	HH	EE	TTTTTTTT	22 2
RRR RR	AAA A	TTT	CC	HH	HH	EEEEEEE	TTT	2
RRRRRR	AAAAAA	TTT	CC	HHHHHH	HHHHHH	EEEEEEE	TTT	22222
RRR RR	AAA A	TTT	CC C	HH	HH	EE	TTT	22
RRR RR	AAA A	TTT	CCCC	HH	HH	EEEEEEE	TTT	222222

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	DARMS TERM	DAS CRT CHECK	SPAN CHECK
--------	-------	-----	---------------	-------------	---------------	---------------------	---------------

OEX	3020	30,000	ANY	TSU-I F65 F69 F73 F77			
DEX	3012A	30,000	ANY	TSU-I C139	202 13-4 13-5		
DEX	3012B	30,000	ANY	TSU-I C143	202 13-11 13-12		
DEX	3013A	30,000	ANY	TSU-I D153	202 13-18 13-19		

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE        TTTTTTTTT  22  22
RRR RR      AAA A   TTT      CC   HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC   HHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE        TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        2222222
    
```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	DARMS TERM	DAS CRT CHECK	SPAN CHECK
DEX 3013B	30,000	ANY	TSU-I D157		202 13-25 13-26		
DEX 3014A	30,000	ANY	TSU-I D169		202 14-4 14-5		
DEX 3014B	30,000	ANY	TSU-I D173		202 14-11 14-12		
DEX 3015A	30,000	ANY	TSU-I E116		202 14-18 14-19		
DEX 3015B	30,000	ANY	TSU-I E120		202 14-25 14-26		
DEX 3016A	30,000	ANY	TSU-I F1		202 15-4 15-5		
DEX 3016B	30,000	ANY	TSU-I F5		202 15-11 15-12		



```

RRRRRR      AAA  TTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTT  22222
RRR RR      AAAA TTTTTTTT  CC   C  HH  HH  EE        TTTTTTTT  22   22
RRR RR      AAA  A   TTT      CC           HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC           HHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE        TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        222222

```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	DARMS TERM	DAS CRT CHECK	SPAN CHECK
DEX 3017	30,000	ANY	TSU-I F17 F21 F25 F29				
DEX 3018	30,000	ANY	TSU-I F33 F37 F41 F45				
DEX 3019	30,000	ANY	TSU-I F49 F53 F57 F61				
DEX 3021	30,000	ANY	TSU-I F81 F85 F89 F93				
DEX 3022	30,000	ANY	TSU-I F97 F101 F105 F109				
DEX 3023	30,000	ANY	TSU-I F113 F117 G1 G5				
DEX 3024	30,000	ANY	TSU-I G9 G13 G17 G21				

```

RRRRRR   AAA   TTTTTTTT   CCCC   HH   HH   EEEEEEE   TTTTTTTT   22222
RRR RR   AAAA  TTTTTTTT   CC    C   HH   HH   EE         TTTTTTTT   22    2
RRR RR   AAA A   TTT      CC      HH   HH   EEEEEEE   TTT         2
RRRRRR   AAAAAA  TTT      CC      HHHHHHH  EEEEEEE   TTT         22222
RRR RR   AAA  A   TTT      CC    C   HH   HH   EE         TTT         22
RRR RR   AAA  A   TTT      CCCC   HH   HH   EEEEEEE   TTT         22222

```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	DARMS TERM	DAS CRT CHECK	SPAN CHECK
DEX 3025	30,000	ANY	TSU-I G25 G29 G33 G37				
DEX 3026	30,000	ANY	TSU-I G41 G45 G49 G53				
DEX 3027	30,000	ANY	TSU-I G57 G61 G65 G69				
DEX 3028	30,000	ANY	TSU-I G73 G77 G81 G85				
DEX 3029	30,000	ANY	TSU-I G89 G93 G97 G101				
DEX 3030	30,000	ANY	TSU-I G105 G109 G113 G117				

## APPENDIX 10D-7

### END TO END PRESSURE TRANSMITTER CIRCUIT CHECKOUT PROCEDURE

#### 1.0 OBJECTIVE:

The purpose of these tests are to perform transmitter and circuit tests to determine the following:

- a) Proper span adjustment of transducer.
- b) Proper distribution of circuit signal.
- c) Scaling of signal.

#### 2.0 ACCEPTANCE CRITERIA

- a) The transmitter zero and full scale output is measured and adjusted as required.
- b) The transmitter signals are properly distributed.
- c) Scaling is proper at the distribution terminals.

#### 3.0 REFERENCES

- a) Procedure for adjusting span of transmitters (attachment A).
- b) Construction drawing 40E3005132105, -6, and -125
- c) Construction drawings E8 (71 thru 96).
- d) Signal conditioning wiring and test procedures manual.

#### 4.0 PREREQUISITES

- a) The pressure transmitter circuits are completely installed.
- b) The pressure transmitter circuits are scaled.
- c) The RLU, ILS, IPAC, MVCU, and DARMS are installed.
- d) The RLU, ILS, IPAC, MVCU, and DARMS are functioning.
- e) Programming of the TSS operator console and the DAS are completed. If not, these checks are to be done from the terminals of the equipment.

#### 5.0 LIMITS AND PRECAUTION

- a) The checkouts will be accomplished by pressurizing the transmitters using distilled water and a hand pump. Use precaution to limit the press applied to the transducer to the full range value of the parameter.
- b) Upon completing the check for the transducer, open the isolation valve to the systems and close the calibration valve.

205/250

Rev. 0

Page 226 of 282

## 6.0 TEST EQUIPMENT

- a) Comparator Pressure Determination System.
- b) - Multimeter.
- c) CHU.

## 7.0 INITIAL CONDITIONS

- a) The RLU, ILS, IPAC, MVCU, and DARMS are operating.
- b) If available, the DAS and operator console are programmed and operating.
- c) The pressure transmitters are installed.

## 8.0 PROCEDURE AND DATA COLLECTION

- a) Connect the appropriate gauge for span and scaling check of the transmitter.
- b) Close the transducer isolation valve and open the pump valve.
- c) Connect the milliamp (ma) meter to the transmitter to measure the 4 ma value for zero and 20 ma for 100% range.
- d) Confirm the transducer excitation voltage is applied.
- e) Apply full range of pressure to the transducer and confirm the current output is 4 ma at zero pressure and 20 ma at the full range. Adjust zero and span in accordance with the procedure for adjusting span on pressure transmitter. (Attachment A) After setting end points, apply 50% range pressure and measure transmitter output in ma. Record values in "PRESS CHECK" column on attached parameter list.
- f) Confirm proper distribution and scaling of signal in accordance with the parameter list attached. Note any discrepancies.
- g) Restore transducer valves to original condition.
- h) Remove gauge and pump.
- i) Disconnect the milliammeter.
- j) Report any discrepancies with the span, circuiting or checkout on the parameter list.
- k) Checks using the operator and DAS terminals may be done in place of MVCU, IPAC and DARMS terminal measurements.

## PROCEDURE FOR ADJUSTING SPAN ON PRESSURE TRANSMITTERS

## INTRODUCTION

The ranges of some pressure transmitters have been changed since the units were received from the vendors; consequently these pressure transmitters will have to be adjusted in their installed locations. The following procedure will detail the method to be used.

## TEST EQUIPMENT

The following equipment will be required for the pressure range adjustments.


1. A distilled water regulated pressure source capable of being controlled from zero to 2500 lbs. per squ. in.
2. A vacuum pump for the absolute pressure transmitter adjustments.
3. Pressure gages with an accuracy of 1/4% of full scale. These gages must be in current calibration at time of use. The following ranges are required.
  - a. 0 - 60 in H<sub>2</sub>O
  - b. 0 - 60 psia
  - c. 0 - 200 psig
  - d. 0 - 1000 psig
  - e. 0 - 3000 psig
4. Digital voltmeter 0.1% accuracy  
Range 0 - 2 volts in current calibration
5. Digital milliammeter 0.1% accuracy  
Range 0 - 25 MA in current calibration
6. All tools, high pressure hoses and plumbing fittings necessary to connect the transmitter to the calibration equipment.

## GENERAL PROCEDURE


Table 1 shows the transmitters which require span adjustment and the range desired. The table is divided to separate the Viatran from the Rosemount transmitter. A separate procedure will be given for each type transmitter because of the differences in mechanical and electrical makeup.

## VIATRAN PROCEDURE

1. The selected transmitter will first be disconnected from the input plumbing.
2. Connect the pressure source and proper range gage to the transmitter.
3. Remove the cover of the transmitter to expose the terminal strip and pots as shown in Figure 1.



4. Connect the digital voltmeter as shown in Figure 2.




5. Confirm that the cal switch is in the center position.
6. Apply the maximum set pressure.
7. Adjust the span pot for a 1.25 volt output.
8. Reduce the pressure input to zero and adjust the zero pots for an 0.25 volt output.
9. Repeat steps 7 thru 9 until the readings converge.
10. Disconnect the test equipment and return the plumbing and transmitter to the original configuration.
11. Sign and date column in Table 1.




## ROSEMOUNT PROCEDURE

1. The selected transmitter will first be disconnected from the input plumbing.
2. Connect the pressure source and proper range gage to the transmitter.
3. Move the nameplate to show the zero and span pots as shown in Figure 3.

### ZERO AND SPAN ADJUSTMENT



4. Remove the transmitter cover to expose the terminal board and connect the digital milliammeter to the test terminals as shown in Figure 4.



205/250

Rev. 0

Page 232 of 282

5. Apply the maximum set pressure.
6. Adjust the span pot for a 20.0MA output
7. Reduce the input to zero and adjust the zero pot for a 4.0 MA output.
8. Repeat steps 6 through 8 until the readings converge.
9. Disconnect the test equipment and return the plumbing and transmitter to the original configuration.
10. Sign and date column in Table 1.

RRRRRR	AAA	TTTTTTTTT	CCCC	HH	HH	EEEEEEE	TTTTTTTTT	2	22
RRR RR	AAAA	TTTTTTTTT	CC C	HH	HH	EE	TTTTTTTTT	22	2
RRR RR	AAA A	TTT	CC	HH	HH	EEEEEEE	TTT		2
RRRRRR	AAAAA	TTT	CC	HHHHHHH	EEEEEEE	TTT		22222	
RRR RR	AAA A	TTT	CC C	HH	HH	EE	TTT	22	
RRR RR	AAA A	TTT	CCCC	HH	HH	EEEEEEE	TTT	222222	

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	ILS TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	PRESS. CHECK
--------	-------	-----	---------------	-------------	--------------	--------------	-------------	---------------	---------------------	---------------------	-----------------

PT	3102A	1800	TSS	SA 301-I A94	2-1A AI-3			202 19-18			
PT	3102B	1800	TSS	SA 301-I A97	2-1A AI-4						
PT	3104	1800	TSS	SA 301-I A100	2-1A AI-15						
PT	3109	2500	TSS	SA 301-I A103	2-1A 2A-2						

RRRRRR	AAA	TTTTTTTTT	CCCC	HH	HH	EEEEEEE	TTTTTTTTT	22222
RRR RR	AAAA	TTTTTTTTT	CC C	HH	HH	EE	TTTTTTTTT	22 22
RRR RR	AAA A	TTT	CC	HH	HH	EEEEEEE	TTT	22
RRRRRR	AAAAAA	TTT	CC	HHHHHHH	HH	EEEEEEE	TTT	22222
RRR RR	AAA A	TTT	CC C	HH	HH	EE	TTT	22
RRR RR	AAA A	TTT	CCCC	HH	HH	EEEEEEE	TTT	2222222

TAG ID	RANGE	CRT	T-Box TERM	TSS TERM	MVCU TERM	IPAC TERM	ILS TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	PRESS. CHECK
PT 3114	200	TSS	SA301-I A106		4-3A AI-3						
PT 3203	1800	TSS	SA302-I A118		3-1A AI-6						
PT 3208	100	TSS	SA302-I A133			3-1A 4A-6					
PT 3209	1800	TSS	SA302-I E132 E135 E138			3-1A 6A-6					
PT 3210A	1800	TSS	SA302-I A121		2-4A AI-2						
PT 3210B	1800	TSS	SA302-I A124		2-4A AI-3						
PT 3211	100	TSS	SA302-I A130			3-1A 4A-4					

```

RRRRRR   AAA   TTTTTTTTT   CCCC   HH   HH   EEEEEEE   TTTTTTTTT   22222
RRR RR   AAAA  TTTTTTTTT   CC    C   HH   HH   EE         TTTTTTTTT   22   22
RRR RR   AAA A   TTT       CC     HH   HH   EEEEEEE   TTT         22
RRRRRR   AAAAAA TTT       CC     HHHHHH   EEEEEEE   TTT         22222
RRR RR   AAA  A   TTT       CC    C   HH   HH   EE         TTT         22
RRR RR   AAA  A   TTT       CCCC  HH   HH   EEEEEEE   TTT         2222222
    
```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MUCU TERM	IPAC TERM	ILS TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	PRESS. CHECK
PT 3216	600	TSS	SA302-I A115			3-1A 6A-4					
PT 3303	1800	TSS	SA303-I A142		3-2A AI-6						
PT 3308	100	TSS	SA303-I B13		3-1A 4A-12						
PT 3309	1800	TSS	SA303-I E141 E144 E147		3-1A 4A-16						
PT 3310	100	TSS	SA303-I B10		3-1A 4A-10						
PT 3311A	1800	TSS	SA303-I B1		2-4A AI-5						
PT 3311B	1800	TSS	SA303-I B4		2-4A AI-6						

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE       TTTTTTTTT  22   22
RRR RR      AAA A   TTT      CC      HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC      HHHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE       TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        2222222
    
```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCW TERM	IPAC TERM	ILS TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	PRESS. CHECK
PT	3316	600	TSS	SA303-I A139		3-1A 4A-14					
PT	3405	30	TSS	SA304-I B19		3-1A 4A-2					
PT	3406	30	TSS	SA304-I B22		3-1A 3A-2					
PT	3450	120	TSS	SA304-I B25		3-1A 3A-14					
PT	3451	120	TSS	SA304-I B28		3-1A 3A-8					
PT	3502	600	TSS	SA305-I B31		2-1A 6A-6					
PT	3602	600	TSS	SA306-I B37		2-1A 6A-10					

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE        TTTTTTTTT  22   22
RRR RR      AAA A   TTT      CC   HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC   HHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE        TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        2222222
    
```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	ILS TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	PRESS. CHECK
PT	3702A	600	TSS	SA307-I B52	2-2A AI-1		201 AI-2	202 20-26			
PT	3702B	600	TSS	SA307-I B55	2-2A AI-2		201 AI-11				
PT	3703	100	TSS	SA307-I B43		2-1A 4A-6		202 20-30			
PT	3713	100	TSS	SA307-I B46		2-1A 4A-2		202 21-10			
PT	3714	600	TSS	SA307-I B49	2-2A AI-4 3-1A AI-9			202 21-14			
PT	3802A	600	TSS	SA308-I B64	2-3A AI-1		201 AI-3	202 21-30			
PT	3802B	600	TSS	SA308-I B67	2-3A AI-2		201 AI-4				

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE      TTTTTTTTT  22   22
RRR RR      AAA A   TTT      CC      HH  HH  EEEEEEE  TTT          22
RRRRRR      AAAAA TTT      CC      HHHHHHH  EEEEEEE  TTT          22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE      TTT          22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT          222222
    
```

TAG ID	RANGE	CRT	T-Box TERM	TSS TERM	MVCU TERM	IPAC TERM	ILS TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	PRESS. CHECK
PT 3803	100	TSS	SA308-I B58			2-1A 6A-2		202 22-2			
PT 3813	100	TSS	SA308-I B61			2-1A 4A-14		202 22-14			
PT 3814	600	TSS	SA308-I B70		2-3A AI-4 3-1A AI-10			202 22-18			
PT 3903	30PSIA	TSS	SA309-I B73			3-1B 1A-16					
PT 3904	30	TSS	SA309-I B76			3-1B 1A-8					
PT 3908	30	TSS	SA309-I B79			3-1A 6A-16					
PT 3911	60	TSS	SA309-I B82			3-1A 6A-12					



```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE        TTTTTTTTT  22   22
RRR RR      AAA A   TTT      CC   HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC   HHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE        TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        2222222
    
```

TAG ID	RANGE	CRT	T-Box TERM	TSS TERM	MVCU TERM	IPAC TERM	ILS TERM	DARMS TERM	OPR CET CHECK	DAS CRT CHECK	PRESS. CHECK
PT	3950	120	TSS	SA309-I B85		3-1B 1A-10					
PT	3951	120	TSS	SA309-I B88		3-1B 1A-2					
PT	4008	0-20"	TSS	TSU-I E67		2-1A 6A-14					
PTX	3152	200	ANY	SA301-I A109							
PTX	3154	200	ANY	SA301-I A112				202 19-30			
PTX	3252	1800	ANY	SA302-I A196							
PTX	3352	1800	ANY	SA303-I B16							

RRRRRR	AAA	TTTTTTTTT	CCCC	HH	HH	EEEEEEE	TTTTTTTTT	22222
RRR RR	AAAA	TTTTTTTTT	CC C	HH	HH	EE	TTTTTTTTT	22 2
RRR RR	AAA A	TTT	CC	HH	HH	EEEEEEE	TTT	2
RRRRRR	AAAAAA	TTT	CC	HHHHHHH	HH	EEEEEEE	TTT	22222
RRR RR	AAA A	TTT	CC C	HH	HH	EE	TTT	22
RRR RR	AAA A	TTT	CCCC	HH	HH	EEEEEEE	TTT	222222

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	ILS TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	PRESS. CHECK
PTX	3550	600	ANY	B34				202 20-5			
PTX	3650	600	ANY	B40				202 20-18			
PTX	3952	100	ANY	B91							
PTX	3954	100	ANY	B94							
PTX	4052	150	ANY	B100							
PJT	640	0-2	TSS		4-2A AI-19 4-3A AI-11	2-5A AI-4					
PJT	647	0-75	TSS		4-3A AI-4 4-4A AI-2						

## APPENDIX 10D-8

### END TO END DIFFERENTIAL PRESSURE TRANSMITTER CIRCUIT CHECKOUT PROCEDURE

#### 1.0 OBJECTIVE

The purpose of these tests are to perform transmitter and circuit tests to determine the following:

- a. Proper span adjustment of transducer.
- b. Proper distribution of circuit signal.
- c. Scaling of signal.

#### 2.0 ACCEPTANCE CRITERIA

- a. The transmitter zero and full scale output is measured and adjusted as required.
- b. The transmitter signals are properly distributed.
- c. Scaling is proper at the distribution terminals.

#### 3.0 REFERENCES

- a. Procedure for adjusting span of transmitters (attachment A of 10D-7).
- b. Construction drawing 40E3005132107
- c. Construction drawings E8 (71 thru 96).
- d. Signal conditioning wiring and test procedures manual.

#### 4.0 PREREQUISITES

- a. The differential pressure transmitter circuits are completely installed.
- b. The differential pressure transmitter circuits are scaled.
- c. The IPAC and DARMS are installed.
- d. The IPAC and DARMS are functioning.
- e. Programming of the TSS operator console and the DAS are completed.  
If not, these checks are to be done from the terminals of the equipment.

#### 5.0 LIMITS AND PRECAUTION

- a. The checkouts will be accomplished by pressurizing the transmitters using distilled water and a hand pump. Use precaution to limit the press applied to the transducer to the full range value of the parameter.
- b. Upon completing the check for the transducer, open the isolation valve to the systems and close the calibration valve.

6.0 TEST EQUIPMENT

- a. Comparator Pressure Determination System.
- b. Multimeter.
- c. CHU

7.0 INITIAL CONDITIONS

- a. The IPAC and DARMS are operating.
- b. If available, the DAS and operator console are programmed and operating.
- c. The pressure transmitters are installed.

8.0 PROCEDURE AND DATA COLLECTION

- a. Connect the appropriate gauge to the high pressure port for span and scaling check of the transmitter. Vent the low pressure port.
- b. Close the transducer isolation valve and open the hand pump valve.
- c. Connect the milliamp (ma) meter to the transmitter to measure the 4 ma value for zero and 20 ma for 100% range.
- d. Confirm the transducer excitation voltage is applied.
- e. Apply full range of pressure to the transducer and confirm the current output is 4 ma at zero pressure and 20 ma at the full range. Adjust zero and span in accordance with the procedure for adjusting span on pressure transmitter. (Attachment A of 10D-7). After setting limits apply 50% range pressure and measure transmitter output in ma. Record values in "PRESS CHECK" column on attached parameter list.
- f. Confirm proper distribution and scaling of signal in accordance with the parameter list attached. Note any discrepancies.
- g. Restore transducer valves to original condition.
- h. Remove gauge and pump.
- i. Disconnect the milliammeter.
- j. Report any discrepancies with the span, circuiting or checkout on the parameter list.
- k. Checks using the operator and DAS terminals may be done in place of IPAC and DARMS terminal measurements.

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE        TTTTTTTTT  22  22
RRR RR      AAA A   TTT      CC      HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAA TTT      CC      HHHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE        TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        2222222
    
```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	PRESS. CHECK
PDT	3401	100	TSS	C10						
				SA304-I						
PDT	3403	100	TSS	C13						
				SA304-I						
PDTX	3072	40	ANY	TSU-I E61			202 19-2			
				TSU-I			202			
PDTX	3074	40	ANY	TSU-I E55			202 19-5			
				TSU-I			202			
PDTX	3075	40	ANY	TSU-I E58			202 19-10			
				TSU-I			202			
PDTX	3151	100	ANY	C1			202 19-26			
				SA301-I			202			

RRRRRR	AAA	TTTTTTTTT	CCCC	HH	HH	EEEEEEE	TTTTTTTTT	22222
RRR RR	AAAA	TTTTTTTTT	CC C	HH	HH	EE	TTTTTTTTT	22 2
RRR RR	AAA A	TTT	CC	HH	HH	EEEEEEE	TTT	2
RRRRRR	AAAAAA	TTT	CC	HHHHHHH		EEEEEEE	TTT	22222
RRR RR	AAA A	TTT	CC C	HH	HH	EE	TTT	22
RRR RR	AAA A	TTT	CCCC	HH	HH	EEEEEEE	TTT	222222

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	PRESS. CHECK
PDTX 3255	20	ANY	SA302-I C4							
PDTX 3355	20	ANY	SA303-I C7							
PDTX 3552	40	ANY	SA305-I C16				202 20-10			
PDTX 3652	40	ANY	SA306-I C19				202 20-22			
PDTX 3751	40	ANY	SA307-I C25				202 21-22			
PDTX 3756	40	ANY	SA307-I C22				202 21-26			
PDTX 3851	40	ANY	SA308-I C31				202 22-26			
PDTX 3856	40	ANY	SA308-I C28				202 22-30			

## APPENDIX 10D-9

### END TO END LEVEL TRANSMITTER CIRCUIT CHECKOUT PROCEDURE

#### 1.0 OBJECTIVE:

The purpose of these tests are to perform transmitter and circuit tests to determine the following:

- a. Proper span adjustment of transducer.
- b. Proper distribution of circuit signal.
- c. Scaling of signal.

#### 2.0 ACCEPTANCE CRITERIA

- a. The transmitter zero and full scale output is measured and adjusted as required.
- b. The transmitter signals are properly distributed.
- c. Scaling is proper at the distribution terminals.

#### 3.0 REFERENCES

- a. Procedure for adjusting span of transmitters (attachment A of 10D-7).
- b. Construction drawing 40E3005132107, 122 and 126.
- c. Construction drawings E8 (71 thru 96).
- d. Signal conditioning wiring and test procedures manual.

#### 4.0 PREREQUISITES

- a. The level transmitter circuits are completely installed.
- b. The level transmitter circuits are scaled.
- c. The RLU, ILS, IPAC, MVCU, and DARMS are installed.
- d. The RLU, ILS, IPAC, MVCU, and DARMS are functioning.
- e. Programming of the TSS operator console and the DAS are completed.  
If not, these checks are to be done from the terminals of the equipment.

#### 5.0 LIMITS AND PRECAUTION

- a. The checkouts will be accomplished by pressurizing the transmitters using distilled water. Use precaution to limit the press applied to the transducer to the full range value of the parameter.
- b. Upon completing the check for the transducer, open the isolation valve to the systems and close the calibration valve.

205/250

Rev. 0

Page 246 of 282

6.0 TEST EQUIPMENT

- a. Pressure pump and gauge kit.
- b. Multimeter.
- c. CHU.

7.0 INITIAL CONDITIONS

- a. The RLU, ILS, IPAC, MVCU, and DARMS are operating.
- b. If available, the DAS and operator console are programmed and operating.
- c. The pressure transmitters are installed.

8.0 PROCEDURE AND DATA COLLECTION

- a. Connect the appropriate tubing for span and scaling check of the transmitter. Move the height to simulate tank level.
- b. Close the transducer isolation valve and open the pump valve.
- c. Connect the milliamp (ma) meter to the transmitter to measure the 4 ma value for zero and 20 ma for 100% range.
- d. Confirm the transducer excitation voltage is applied.
- e. Apply full height of water column to the transducer and confirm the current output is 4 ma at zero pressure and 20 ma at the full range. Adjust zero and span in accordance with the procedure for adjusting span on pressure transmitter. (Attachment A of 10D-7). After full range is set, apply 50 percent level and measure transmitter output. Record values in "SPAN CHECK" column on attached parameter list.
- f. Confirm proper distribution and scaling of signal in accordance with the parameter list attached. Note any discrepancies.
- g. Restore transducer valves to original condition.
- h. Remove gauge and pump.
- i. Disconnect the milliammeter.
- j. Report any discrepancies with the span, circuiting or checkout on the parameter list.
- k. Checks using the operator and DAS terminals may be done in place of MVCU, IPAC and DARMS terminal measurements.



```

RRRRRR      AAA  TTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTT  22
RRR RR      AAAA TTTTTTTT  CC   C  HH  HH  EE        TTTTTTTT  22  22
RRR RR      AAA A   TTT      CC      HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAA  TTT      CC      HHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE        TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        2222222
    
```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	ILS TERM	OPR CRT CHECK	PAS CRT CHECK	SPAN CHECK
LS	3116	A HIGH		S'A301-I H46			201 ID-3			
		B					201 ID-4			
LT	3008	0-36"		TSU-I E64		2-1A 6A-16				
LT	3112	0-100"		S'A301-I H7	4-3A AI-1		201 AI-1			
LT	3213	0-30"		S'A302-I D177	2-4A AI-1					
LT	3219	0-30"		S'A302-I D183		3-1A 6A-8				
LT	3313	0-30"		S'A303-I D180	2-4A AI-4					

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC  C  HH  HH  EE      TTTTTTTTT  22  2
RRR RR      AAA A   TTT      CC      HH  HH  EEEEEEE  TTT        2
RRRRRR      AAAAAA TTT      CC      HHHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC  C  HH  HH  EE      TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        222222

```

TAG ID	RANGE	CRT	T-BOX TERM	TSS TERM	MVCU TERM	IPAC TERM	ILS TERM	OPR CRT CHECK	DAS CRT CHECK	SPAN CHECK
LT 3319	0-30"	TSS	S'A303-I D186			3-1A 6A-2				
LT 3705	0-30"	TSS	S'A307-I H1		2-2A AI-8		201 AI-9			
LT 3805	0-30"	TSS	S'A308-I H4		2-3A AI-5		201 AI-10			

## APPENDIX 10 D-10

### END TO END STOP VALVE AND CIRCUIT CHECKOUT PROCEDURE

#### 1.0 OBJECTIVE

- a. Confirm the solid state relay (SSR) load circuit breaker is functional.
- b. Confirm the stop valve solenoid operates properly from the SSR.
- c. Confirm the air operated valve (AOV) functions properly.
- d. Confirm the failure position with air on and power off.
- e. Confirm the failure position with air off and power on or off.
- f. Confirm the limit switches are properly positioned.
- g. Confirm the limit switch circuits are proper.
- h. Measure actuator threshold and fully open pressure.

#### 2.0 ACCEPTANCE CRITERIA

- a. The SSR load circuit switch interrupts the solenoid valve power.
- b. The valve solenoid control the air to drive the valve full open or closed.
- c. The fail safe valve position is as specified on the attached valve parameter listing.
- d. The valve limit switches are functional.
- e. The valve limit switch circuit distribution is proper.
- f. The valve SSR control circuit distribution is proper.
- g. The threshold and fully open pressures are measured.

#### 3.0 REFERENCES

- a. Construction drawings 40E3005132102 and 104.
- b. Construction drawings E8(71 thru 96).

#### 4.0 PREREQUISITES

- a. The valves and valve circuits are completely installed.
- b. The 140 psig valve control air system is operational.
- c. The RLU, ILS, and DARMS are installed and functioning.
- d. Programming of the TSS operator's console is completed.

#### 5.0 LIMITS AND PRECAUTIONS

- a. The valves will be operated at the local level first with the valve operator observing to insure proper function.
- b. The system pressure will be zero or ambient during these checkouts to insure no internal or external fluids or gases are moved.

205/250

Rev. 0

Page 250 of 282

6.0 TEST EQUIPMENT

- a. Current calibrator
- b. Multimeter
- c. CHU

7.0 INITIAL CONDITIONS

- a. The 140 psig control air pressure is functional and active.
- b. The 120 \_\_\_\_\_ VAC valve control buss' are active.
- c. The RLU and ILS are functional and active.

8.0 PROCEDURE AND DATA COLLECTION

- a. Refer to the attached valve lists which have the places to check off for the operation of the AOV and SOV circuit. Record all tests, and report any discrepancies.
- b. Prior to turning on the 120 \_\_\_\_\_ VAC, individually confirm that the SSR box load isolation switches function properly and interrupt the circuit to the respective valve. Measure the open and close circuit resistance of the valve as the switch is thrown. Leave the switch open.
- c. Turn on the 120 \_\_\_\_\_ VAC power for the SSR box.
- d. Confirm the 140 psig valve control air is on.
- e. Operate the valve circuit from the RLU or ILS. Confirm operation of the AOV or SOV if the load switch is closed (failed position).
- f. Confirm the failure position of the valve with and without air is as listed.
- g. Confirm the limit switches are positioned for approximately one-eighth inch override.
- h. Confirm the limit switches wiring is proper to the IPAC, DARMS, and ILS.
- i. Check the limit switches for the TSS modulating valves which have switches.
- j. Determine the pressure required to start valve stem travel and record on attached parameter list.
- k. Determine the pressure required to move the valve stem full travel and record on attached parameter list.

STOP VALVES

<u>VALVE</u>	<u>T-BOX</u>	<u>TERM</u>	<u>I5 LOGIC</u>	<u>INPUT RLU TERM</u>	<u>OUTPUT RLU TERM</u>	<u>ILS</u>	<u>TERM</u>	<u>FAILED* POSITION</u>
AOV-3001	SSR	33	35	5B-3	4B-3	201	4B-3	0
AOV-3002	SSR	39	35	5B-5	4B-6	201	4B-4	0
AOV-3003	SSR	35	35	5B-4	4B-4	201	4B-5	0
AOV-3004	SSR	37	35	5B-6	4B-5	201	4B-6	C
AOV-3005	SSR	41	34	5B-20	4B-8	201	4B-8	C
LV-3116	SA301-C	15				201	4C-4	C
AOV-3117	SA301-C	9	37	5B-13	4A-10	201	4A-9	C
AOV-3118	SA301-C	11	37	5B-14	4A-16	201	4A-10	C
AOV-3206	SA302-C	3	38			301	4A-15	C
SOV-3209	SA302-C	7	33			301	4A-6	C
AOV-3218	SA302-C	1	33			301	4A-4	0
AOV-3220	SA302-C	5	33			301	4A-10	C
AOV-3306	SA303-C	3	38			301	4A-8	C
SOV-3309	SA303-C	7	33			301	4A-5	C
AOV-3318	SA303-C	1	33			301	4A-3	0
AOV-3320	SA303-C	5	33			301	4A-9	C
AOV-3707	SA307-C	5	33			201	4C-3	0
AOV-3708	SA307-C	7	32	5B-8	4A-13	201	4A-11	C
AOV-3717	SA307-C	3	36			201	4A-3	0
AOV-3807	SA308-C	5	33			201	4C-5	0
AOV-3808	SA308-C	7	32	5B-9	4A-19	201	4A-15	C
AOV-3817	SA308-C	3	36			201	4A-13	0
AOV-3905	SA309-C	3	33			301	4A-13	C
AOV-3906	SA309-C	5	33			301	4A-11	C
AOV-3907	SA309-C	1	35	5B-15	4D-6	201	4A-16	C
AOV-4014	SA311-C	1						C
MOV-4015	SA311-C							C
SOV-4016	SA311-C							C
MOV-1030			17			301	4B-3, -5	C

\* 0 = OPEN    C = CLOSED

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC  C  HH  HH  EE      TTTTTTTTT  22  22
RRR RR      AAA A   TTT      CC      HH  HH  EEEEEEE  TTT      22
RRRRRR      AAAAAA TTT      CC      HHHHHH  EEEEEEE  TTT      22222
RRR RR      AAA  A   TTT      CC  C  HH  HH  EE      TTT      22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT      222222

```

TAG ID	RANGE	CRT	AOV-	T-BOX	IPAC	ILS	SOV	OPR	DAS	PRESSURE		
				TERM	TERM	TERM	CHECK	CRT	CHECK	CRT	START	FULL
										TRAV.	TRAV.	
ZS	3001A	CLOSED	TSS 3001	RS-2 H13	2-2B 6A,B-15							
ZS	3001B	OPEN	TSS 3001	RS-2 H10	2-2B 6A,B-16							
ZS	3002A	CLOSED	TSS 3002	RS-2 H19	2-2B 6A,B-1							
ZS	3002B	OPEN	TSS 3002	RS-2 H16	2-2B 6A,B-2							
ZS	3003A	CLOSED	TSS 3003	RS-2 H25	2-2B 6A,B-5							
ZS	3003B	OPEN	TSS 3003	RS-2 H22	2-2B 6A,B-6							

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE        TTTTTTTTT  22  22
RRR RR      AAA A   TTT      CC   HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC   HHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE        TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        222222

```

TAG ID	RANGE	CRT	AOV-	T-Box TERM	IPAC TERM	ILS TERM	SOV CHECK	OPV CRT CHECK	DAS CRT CHECK	PRESSURE START TRAV.	FULL TRAV.
ZS	3004A	CLOSED	TSS	3004	RS-2 H31	2-2B 6A,B-7					
ZS	3004B	OPEN	TSS	3004	RS-2 H28	2-2B 6A,B-8					
ZS	3005A	CLOSED	TSS	3005	RS-2 H37	2-2B 6A,B-3					
ZS	3005B	OPEN	TSS	3005	RS-2 H34	2-2B 6A,B-4					
ZS	3116A	CLOSED	TSS	LV- 3116	SA301-I D64	2-2B 6A,B-11					
ZS	3116B	OPEN	TSS	LV- 3116	SA301-I D61	2-2B 6A,B-12					
ZS	3117A	CLOSED	TSS	3117	SA301-I D136		Z01 1D-15				

```

RRRRRR   AAA   TTTTTTTT   CCCC   HH   HH   EEEEEEE   TTTTTTTT   22222
RRR RR   AAAA  TTTTTTTT   CC   C   HH   HH   EE       TTTTTTTT   22   22
RRR RR   AAA A   TTT       CC       HH   HH   EEEEEEE   TTT       22
RRRRRR   AAAAAA  TTT       CC       HHHHHH   EEEEEEE   TTT       22222
RRR RR   AAA   A   TTT       CC   C   HH   HH   EE       TTT       22
RRR RR   AAA   A   TTT       CCCC  HH   HH   EEEEEEE   TTT       2222222
    
```

TAG ID	RANGE	CRT	AOV-	T-BOX TERM	IPAC TERM	ILS TERM	SOV CHECK	OPR CRT CHECK	DAS CRT CHECK	PRESSURE START TRAV.	FULL TRAV.
ZS	3117B	OPEN	TSS 3117	SA301-I D133		201 1D-16					
ZS	3118A	CLOSED	TSS 3118	SA301-I E16		201 1D-18					
ZS	3118B	OPEN	TSS 3118	SA301-I E13		201 1D-19					
ZS	3206A	CLOSED	TSS 3206	SA302-I D100	3-1B 5A,B-11						
ZS	3206B	OPEN	TSS 3206	SA302-I D97 D76	3-1B 5A,B-12						
ZS	3218A	CLOSED	TSS 3218	SA302-I D94	3-1B 5A,B-3						
ZS	3218B	OPEN	TSS 3218	SA302-I D91	3-1B 5A,B-4						



```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE       TTTTTTTTT  22  22
RRR RR      AAA A   TTT      CC      HH  HH  EEEEEEE  TTT         22
RRRRRR      AAAAAA TTT      CC      HHHHHHH  EEEEEEE  TTT         2222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE       TTT         22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT         222222

```

TAG ID	RANGE	CRT	AOV-	T-BOX TERM	IPAC TERM	ILS TERM	SOV CHECK	OPR CRT CHECK	DAS CRT CHECK	PRESSURE START TRAV.	FULL TRAV.
ZS	3220A	CLOSED	TSS 3220	SA302-I D106	3-1B 5A,B-15						
ZS	3220B	OPEN	TSS 3220	SA302-I D103	3-1B 5A,B-16						
ZS	3306A	CLOSED	TSS 3306	SA303-I D118	3-1B 5A,B-9						
ZS	3306B	OPEN	TSS 3306	SA303-I D115 D46	3-1B 5A,B-10						
ZS	3318A	CLOSED	TSS 3318	SA303-I D112	3-1B 5A,B-1						
ZS	3318B	OPEN	TSS 3318	SA303-T D109	3-1B 5A,B-2						
ZS	3320A	CLOSED	TSS 3320	SA303-I D124	3-1B 5A,B-13						

```

RRRRRR   AAA   TTTTTTTTT   CCCC   HH   HH   EEEEEEE   TTTTTTTTT   22222
RRR RR   AAAA  TTTTTTTTT   CC   C   HH   HH   EE         TTTTTTTTT   22   22
RRR RR   AAA A   TTT       CC         HH   HH   EEEEEEE   TTT         22
RRRRRR   AAAAA  TTT       CC         HHHHHHH   EEEEEEE   TTT         22222
RRR RR   AAA   A   TTT       CC   C   HH   HH   EE         TTT         22
RRR RR   AAA   A   TTT       CCCC  HH   HH   EEEEEEE   TTT         2222222
    
```

TAG ID	RANGE	CRT	AOV-	T-BOX TERM	IPAC TERM	ILS TERM	SOV CHECK	OPR CRT CHECK	DAS CRT CHECK	PRESSURE START TRAV.	FULL TRAV.
ZS	3320B	OPEN	TSS	3320	SA303-I D121	3-1B 5A,B-14					
ZS	3707A	CLOSED	TSS	3707	SA307-I E4	2-2B 4A,B-7					
ZS	3707B	OPEN	TSS	3707	SA307-I E1	2-2B 4A,B-8					
ZS	3708A	CLOSED	TSS	3708	SA307-I E10	2-2B 4A,B-9					
ZS	3708B	OPEN	TSS	3708	SA307-I E7	2-2B 4A,B-10					
ZS	3717A	CLOSED	TSS	3717	SA307-I D142	2-2B 4A,B-5					
ZS	3717B	DPEN	TSS	3717	SA307-I D139 D49	2-2B 4A,B-6					

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE        TTTTTTTTT  22   22
RRR RR      AAA A   TTT      CC   HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC   HHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE        TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        2222222
    
```

TAG ID	RANGE	CRT	AOV-	T-BOX TERM	IPAC TERM	ILS TERM	SOV CHECK	OPR CRT CHECK	DAS CRT CHECK	PRESSURE	
										START TRAV.	FULL TRAV.
ZS	3807A	CLOSED	TSS	3807	SA308-I E28	2-2B 4A,B-13					
ZS	3807B	OPEN	TSS	3807	SA308-I E25	2-2B 4A,B-14					
ZS	3808A	CLOSED	TSS	3808	SA308-I E34	2-2B 4A,B-15					
ZS	3808B	OPEN	TSS	3808	SA308-I E31	2-2B 4A,B-16					
ZS	3817A	CLOSED	TSS	3817	SA308-I E22	2-2B 4A,B-11					
ZS	3817B	OPEN	TSS	3817	SA308-I E19 E79	2-2B 4A,B-12					
ZS	3905A	CLOSED	TSS	3905	SA309-I E46	3-1B 6A,B-1					

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE        TTTTTTTTT  22   22
RRR RR      AAA A   TTT      CC   HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC   HHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE        TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        222222
    
```

TAG ID	RANGE	CRT	ADV-	T-BOX TERM	IPAC TERM	ILS TERM	SOV CHECK	OPR CRT CHECK	DAS CRT CHECK	PRESSURE START TRAV.	FULL TRAV.
ZS	3905B	OPEN	TSS	3905	SA309-I E43	3-1B 6A,B-2					
ZS	3906A	CLOSED	TSS	3906	SA309-I E52	3-1B 5A,B-7					
ZS	3906B	OPEN	TSS	3906	SA309-I E49	3-1B 5A,B-8					
ZS	3907A	CLOSED	TSS	3907	SA309-I E40	3-1B 5A,B-5					
ZS	3907B	OPEN	TSS	3907	SA309-I E37	3-1B 5A,B-6					
ZS	4014A	CLOSED	TSS	4014	RS-2 H43	2-2B 6A,B-9					
ZS	4014B	OPEN	TSS	4014	RS-2 H40	2-2B 6A,B-10					

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22  22
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE       TTTTTTTTT  22  22
RRR RR      AAA A   TTT      CC   HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC   HHHHHHH EEEEEEE  TTT        22222
RRR RR      AAA A   TTT      CC   C  HH  HH  EE       TTT        22
RRR RR      AAA A   TTT      CCCC  HH  HH  EEEEEEE  TTT        2222222
    
```

TAG ID	RANGE	CRT	T-BOX TERM	IPAC TERM	ILS TERM	DARMS TERM	OPR CRT CHECK	DAS CRT CHECK	SOV CHECK
ZS	4015A	CLOSED TSS	SOV- 4015	SA311-I D192	3-1B 6A,B-5				
ZS	4015B	OPEN TSS	SOV- 4015	SA311-I D189	3-1B 6A,B-6				
ZS	4018A	OFF TSS		SA311-I 4	3-1B 6A,B-10				
ZS	4018B	ON TSS		SA311-I 6	3-1B 6A,B-11				
ZS	1030A	CLOSED TSS	MOV- 1030		301 1C-9	301 1C-9			
ZS	1030B	OPEN TSS	MOV- 1030		301 1C-10	301 1C-10			
ZS	4021	RUN TSS	P-308	SA311-I 8	3-1B 6A,B-9				

## APPENDIX 10D-11

### END TO END MODULATING VALVE FUNCTIONAL, CIRCUIT AND POSITION CHECKOUT PROCEDURE

#### 1.0 OBJECTIVE

The purpose of these tests are to perform modulating valve function, circuit and position checkout procedures.

- a. Span and functional check of current to pressure (I - P) pneumatic control on each valve.
- b. Span and functional check of pressure to position control on each valve.
- c. Function of override solenoid valves and valve position.
- d. Valve failure position with power on and air off.
- e. Valve failure position with power off and air on.
- f. Valve position linear voltage displacement transducer (LVDT) symmetry and functional check.
- g. Manual control valve functional check.
- h. The manual shutoff switches to the solid state relays (SSR) are functioning.
- i. Measure start to open and fully open actuator pressure.

#### 2.0 ACCEPTANCE CRITERIA

- a. The I - P output is 3 to 15 psig for a 4 to 20 ma input.
- b. The valve position is controlled closed to open for a 3 to 15 psig input.
- c. The override valves are functioning properly.
- d. The valve failure position is proper.
- e. The valve LVDT is symmetrically adjusted for  $\pm$  voltage closed to open.
- f. The valve is manually controlled from the operator console.
- g. The manual isolation SSR load switches properly isolate the solenoid valve circuit.
- h. Pressure required to start to open and fully open valve is determined.

#### 3.0 REFERENCES

- a. Valve maintenance manual.
- b. Construction drawings 40E3005132103 and 104.
- c. Construction drawings E8 (71 thru 96).
- d. Signal conditioning wiring and test procedure manual.

4.0 PREREQUISITES

- a. The 140 psig valve air supply is open to the valves.
- b. The 20 psig I - P air supply is open to the I - P unit.
- c. The RLU, ILS, and MVCU are installed.
- d. The RLU, ILS, and MVCU are functioning.
- e. The 120 VAC SSR supply is active.
- f. Manual operation from the operator's CRT console is functioning.

5.0 LIMITS AND PRECAUTIONS

- a. Operate valves manually with operator observing movement.
- b. Operate valves only with direction of operator who is observing the valve movement.
- c. Confirm the punch list procedure is followed and the personnel associated with the TSS are cognizant of the valve operations.

6.0 TEST EQUIPMENT

- a. Pressure pump and gauge kit.
- b. Current calibrator, 4, 12, and 20 ma.
- c. Multimeter
- d. CHU

7.0 INITIAL CONDITIONS

- a. The RLU, ILS, IPAC, and MVCU are operating.
- b. The 120 VAC power supply for solenoid valves is active.
- c. The 140 psig and 20 psig air supply are on to the valves.
- d. The test equipment is available for valve checkouts.

8.0 PROCEDURE AND DATA COLLECTION

- a. Post the checkouts on the attached valve functional, positions, and circuit parameter lists. Note any discrepancy for correction or disposition as it is observed.
- b. Disconnect the valve power terminal and connect the valve current calibrator. Confirm the I - P output is as follows and record on attached parameter list.

<u>Current</u>	<u>I - P Output</u>
4 ma	3 psig
12 ma	9 psig
20 ma	15 psig

Adjust the I-P as required in accordance with the manufacturer's instruction pamphlet.

- 8.0 c. Confirm the valve positioner controls the valve position from closed to open as a function of control pressure as follows:

<u>Control Pressure</u>	<u>Valve Position</u>
3 psig	closed
9 psig	50% open
15 psig	100%open

Adjust the valve control as required in accordance with the manufacturer's instruction pamphlet.

- d. As required, functional check the override solenoid to confirm proper operation. Apply voltage to SSR, or control from the ILS.
- e. Monitor the LVDT and confirm excitation voltage.
- f. Measure the LVDT output and confirm the voltage is symmetrically + voltage closed to open.
- g. Confirm the LVDT indicates zero output closed, and 100 percent output open at the MVCU terminal.
- h. Reconnect the valve control terminals.
- i. Manually operate the valves from the operator's CRT console and confirm control at 0, 50, and 100% valve position, and proper indication of the LVDT, and record on attached parameter list.
- j. Apply air pressure to actuator and determine pressure to start valve stem travel and record on attached parameter list.
- k. Continue to apply air pressure to determine pressure to fully open the valve and record on attached parameter list.
- l. Actuate SSR switch, and confirm valve failed position.
- m. Confirm valve failed position with and without air pressure to actuator.



MODULATING VALVES

<u>VALVE</u>	<u>MANUAL CONTROL</u>	<u>T-BOX</u>	<u>TERM</u>	<u>MVCU</u>	<u>TERM</u>	<u>FAILED* POSITION</u>	<u>ILS</u>	<u>TERM</u>
LV-74B	AM74B			4-3A	A0-1	C		
LV-74D-1	AM74D-1			4-3A	A0-2	C		
LV-74D-2	AM74D-2			4-3A	A0-3	C		
PV-640	AM640			4-3A	A0-4	C		
PV-647C	AM647C			4-3A	A0-5	C		
TV-1420						C		
UV-3102		SA301-C	1	2-1A	A0-1	C		
TV-3105		SA301-C	3	2-1A	A0-2	C		
PV-3110		SA301-C	5	2-4A	A0-1	C	201	4A-8
PV-3111		SA301-C	7	2-4A	A0-2	C	201	4A-6
TV-3410	AM3410	SA304-C	5	3-2A	A0-1	0		
TV-3411	AM3411	SA304-C	3	3-1A	A0-1	0		
LV-3505		SA305-C	1	2-2A	A0-3	C		
LV-3605		SA306-C	1	2-3A	A0-3	C		
PV-3702		SA307-C	11	2-2A 3-1A	A0-1, -2 AI-8	0		
TV-3710		SA307-C	9	2-2A 3-1A	A0-4, -5 AI-7	0		
PV-3802		SA308-C	11	2-3A 3-2A	A0-1, -2 AI-8	0		
TV-3810		SA308-C	9	2-3A 3-2A	A0-4, -5 AI-7	0		
PV-3910		SA309-C	7	3-1A	A0-4	0		

\* 0 = open C = closed

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC  C  HH  HH  EE      TTTTTTTTT  22  22
RRR RR      AAA A   TTT      CC      HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC      HHHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC  C  HH  HH  EE      TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        2222222
    
```

TAG ID	RANGE	CRT	VALVE	T-BOX TERM	IPAC TERM	DARMS TERM	PRESSURE		OPR CRT CHECK	DAS CRT CHECK	I-P OUTPUT
							START TRAV.	FULL TRAV.			
ZT	3102	0-100%	TSS	UV- 3102	SA301-I C46	2-1A 2A-8	202 9-11				
ZT	3105	0-100%	TSS	TV- 3105	SA301-I C61	2-1A 2A-4	202 9-14				
ZT	3110	0-100%	TSS	PV- 3110	SA301-I C76	2-1A 2A-10	202 9-17				
ZT	3111	0-100%	TSS	PV- 3111	SA301-I C91	2-1A 2A-12	202 9-20				
ZT	3410	0-100%	TSS	TV- 3410	SA304-I C121	3-1A 3A-10					

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  22222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE        TTTTTTTTT  22   22
RRR RR      AAA A   TTT      CC   HH  HH  EEEEEEE  TTT        22
RRRRRR      AAAAAA TTT      CC   HHHHHH  EEEEEEE  TTT        22222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE        TTT        22
RRR RR      AAA  A   TTT      CCCC  HH  HH  EEEEEEE  TTT        222222
    
```

TAG ID	RANGE	CRT	VALVE	T-BOX TERM	IPAC TERM	DARMS TERM	PRESSURE START TRAV.	FULL TRAV.	OPR CRT CHECK	DAS CRT CHECK	I-P OUTPUT
ZT 3411	0-100%	TSS	TV- 3411	SA304-I C106	3-1A 3A-12						
ZT 3505	0-100%	TSS	LV- 3505	SA305-I C136	2-1A 6A-8	202 9-23					
ZT 3605	0-100%	TSS	LV- 3605	SA306-I D13	2-1A 6A-12	202 9-26					
ZT 3702	0-100%	TSS	PV- 3702	SA307-I D43	2-1A 4A-4	202 9-29					
ZT 3710	0-100%	TSS	TV- 3710	SA307-I D28	2-1A 2A-14	202 9-32					
ZT 3802	0-100%	TSS	PV- 3802	SA308-I D73	2-1A 6A-4	202 9-35					
ZT 3810	0-100%	TSS	TV- 3810	SA308-I D58	2-1A 4A-10	202 9-38					

RRRRRR	AAA	TTTTTTTTT	CCCC	HH	HH	EEEEEEE	TTTTTTTTT	22222
RRR RR	AAAA	TTTTTTTTT	CC C	HH	HH	EE	TTTTTTTTT	22 22
RRR RR	AAA A	TTT	CC	HH	HH	EEEEEEE	TTT	22
RRRRRR	AAAAAA	TTT	CC	HHHHHHH	EEEEEEE	TTT	22222	
RRR RR	AAA A	TTT	CC C	HH	HH	EE	TTT	22
RRR RR	AAA A	TTT	CCCC	HH	HH	EEEEEEE	TTT	2222222

TAG ID	RANGE	CRT	VALVE	T-BOX TERM	IPAC TERM	MVCU TERM	PRESSURE START TRAV.	PRESSURE FULL TRAV.	OPR CRT CHECK	DAS CRT CHECK	I-P OUTPUT
ZT 3910	0-100%	TSS	PV- 3910	SA309-1 D88	3-1A 6A-14						
ZT 74B	0-100%	TSS	LV- 74B			4-3A AI-5					
ZT 74D-1	0-100%	TSS	LV- 74D-1			4-3A AI-6					
ZT 74D-2	0-100%	TSS	LV- 74D-2			4-3A AI-7					
ZT 640	0-100%	TSS	PV- 640			4-3A AI-10					
ZT 647C	0-100%	TSS	PV- 647C			4-3A AI-9					

## APPENDIX 10D-12

### END TO END PUMP RUN CIRCUIT CHECKOUT PROCEDURE

#### 1.0 OBJECTIVE:

The purpose of these tests are to perform run transmitter and circuit tests to determine the proper distribution of circuit signal.

#### 2.0 ACCEPTANCE CRITERIA

- a) The transmitter output is measured and adjusted as required.
- b) The transmitter signals are properly distributed.

#### 3.0 REFERENCES

- a) Construction drawings E8 (71 thru 96).
- b) Signal conditioning wiring and test procedures manual.

#### 4.0 PREREQUISITES

- a) The transmitter circuits are completely installed.
- b) The transmitter circuits are scaled.
- c) The RLU, ILS, IPAC, MVCU, and DARMS are installed.
- d) The RLU, ILS, IPAC, MVCU, and DARMS are functioning.
- e) Programming of the TSS operator console and the DAS are completed.  
If not, these checks are to be done from the terminals of the equipment.

#### 5.0 LIMITS AND PRECAUTION

- a) The input to the circuit will be made with the CHU.

#### 6.0 TEST EQUIPMENT

- a) Multimeter.
- b) CHU.

#### 7.0 INITIAL CONDITIONS

- a) The RLU, ILS, IPAC, MVCU, and DARMS are operating.
- b) If available, the DAS and operator console are programmed and operating.
- c) The run transmitters are installed.

8.0 PROCEDURE AND DATA COLLECTION

- a) Connect the CHU to the transmitter connector to supply the 4 ma value for stopped and 20 ma for running.
- b) Confirm proper distribution of signal in accordance with the parameter list attached. Report any discrepancies with the circuiting or checkout on the parameter list.
- c) Checks using the operator and DAS terminals may be done in place of MVCU, IPAC and DARMS terminal measurements.
- d) Disconnect the CHU and restore the connector.

PUMP TERMINAL DATA

<u>PUMP NO.</u>	<u>CONDITION</u>	<u>RLU INPUT</u>	<u>RLU OUTPUT</u>	<u>ILS TERM</u>	<u>RUN CONTACT</u>	<u>IPAC TERM*</u>	<u>ILS TERM</u>	<u>OPR CRT CHECK</u>	<u>DAS CRT CHECK</u>	<u>TSS FUNCTION PANEL CHECK</u>
P-301	RUN	202 5C-3	202 5D-3	201 4B-10	ZS3413	3-1B 4A,B-5	301 1C-3			
P-302	RUN	202 5C-4	202 5D-4	201 4B-9	ZS3414	3-1B 4A,B-6	301 1C-4			
P-303	RUN	202 5C-5	202 5D-8	201 4B-11	ZS3903	3-1B 4A,B-7	301 1C-5			
P-304	RUN	202 5C-6	202 5D-9	201 4B-13	ZS3904	3-1B 4A,B-8	301 1C-6			
P-305	RUN	202 5C-8	202 5D-13	201 4B-14	ZS3909		301 1C-8			
P-307	STOP			201 3C-10	ZS3112A		201 1D-14			
	RUN			201 3C-8	ZS3112B		201 1D-13			

\*PUMP MAIN BREAKER "ON" INDICATION

## APPENDIX 10D-13

### END TO END PUMP SPEED CIRCUIT CHECKOUT PROCEDURE

#### 1.0 OBJECTIVE:

The purpose of these tests are to perform transmitter and circuit tests to determine the following:

- a) Proper span adjustment of transducer.
- b) Proper distribution of circuit signal.
- c) Scaling of signal.

#### 2.0 ACCEPTANCE CRITERIA

- a) The transmitter zero and full scale output is measured and adjusted as required.
- b) The transmitter signals are properly distributed.
- c) Scaling is proper at the distribution terminals.

#### 3.0 REFERENCES

- a) Construction drawing 40E3002132033 (-1,-2,-3,-6)
- b) Construction drawings E8 (71 thru 96).
- c) Signals conditioning wiring and test procedures manual.

#### 4.0 PREREQUISITES

- a) The speed transmitter circuits are completely installed.
- b) The speed transmitter circuits are scaled.
- c) The ILS, IPAC, MVCU, and DARMS are installed.
- d) The ILS, IPAC, MVCU, and DARMS are functioning.
- e) Programming of the TSS operator console and the DAS are completed.  
If not, these checks are to be done from the terminals of the equipment.

#### 5.0 LIMITS AND PRECAUTION

- a) The input to the circuit will be made with the CHU.



6.0 TEST EQUIPMENT

- a) Multimeter.
- b) CHU.

7.0 INITIAL CONDITIONS

- a) The ILS, IPAC, MVCU, and DARMS are operating.
- b) If available, the DAS and operator console are programmed and operating.
- c) The speed transmitters are installed.

8.0 PROCEDURE AND DATA COLLECTION

- a) Connect the CHU to the transmitter connector to supply the 0 VDC value for zero and 5 VDC for 100% range.
- b) Confirm proper distribution and scaling of signal in accordance with the parameter list attached. Report any discrepancies with the span, circuiting or checkout on the parameter list.
- c) Checks using the operator and DAS terminals may be done in place of MVCU, IPAC and DARMS terminal measurements.
- d) Disconnect the CHU and restore the connector.

```

RRRRRR      AAA  TTTTTTTTT  CCCC  HH  HH  EEEEEEE  TTTTTTTTT  222
RRR RR      AAAA TTTTTTTTT  CC   C  HH  HH  EE      TTTTTTTTT  22
RRR RR      AAA A   TTT      CC   HH  HH  EEEEEEE  TTT                222
RRRRRR      AAAAAA TTT      CC   HHHHHHH  EEEEEEE  TTT                222
RRR RR      AAA  A   TTT      CC   C  HH  HH  EE      TTT                22
RRR RR      AAA  A   TTT      CCCC HH  HH  EEEEEEE  TTT                222
    
```

TAG ID	RANGE	CRT	T-BOX TERM	DRIVE UNIT TERM	IPAC TERM	OPR CRT CHECK	SCALE CHECK
ST 3413	0-2500	TSS	SA304-C 13,14	P-301 1TB 0901 0902	3-1A 3A-16		
ST 3414	0-2500	TSS	SA304-C 16,17	P-302 1TB 0901 0902	3-1A 3A-6		
ST 3903	0-2500	TSS	SA309-C 13,14	P-303 1TB 0901 0902	3-1B 1A-12		
ST 3904	0-2500	TSS	SA309-C 16,17	P-304 1TB 0901 0902	3-1B 1A-4		

## APPENDIX 10D-14

### END TO END PUMP MOTOR POWER CIRCUIT CHECKOUT PROCEDURE

#### 1.0 OBJECTIVE:

The purpose of these tests are to perform transmitter and circuit tests to determine the following:

- a) Proper span adjustment of transducer.
- b) Proper distribution of circuit signal.
- c) Scaling of signal.

#### 2.0 ACCEPTANCE CRITERIA

- a) The transmitter zero and full scale output is measured and adjusted as required.
- b) The transmitter signals are properly distributed.
- c) Scaling is proper at the distribution terminals.

#### 3.0 REFERENCES

- a) Construction drawing 40E3002132033 (-1,-2,-3,-6).
- b) Construction drawings E8 (71 thru 96).
- c) Signal conditioning wiring and test procedures manual.

#### 4.0 PREREQUISITES

- a) The power transmitter circuits are completely installed.
  - b) The power transmitter circuits are scaled.
  - c) The ILS, IPAC, MVCU, and DARMS are installed.
  - d) The ILS, IPAC, MVCU, and DARMS are functioning.
  - e) Programming of the TSS operator console and the DAS are completed.
- If not, these checks are to be done from the terminals of the equipment.

#### 5.0 LIMITS AND PRECAUTION

- a) The input to the circuit will be made with the CHU.

#### 6.0 TEST EQUIPMENT

- a) Multimeter.
- b) CHU.

7.0 INITIAL CONDITIONS

- a) The ILS, IPAC, MVCU, and DARMS are operating.
- b) If available, the DAS and operator console are programmed and operating.
- c) The power transmitters are installed.

8.0 PROCEDURE AND DATA COLLECTION

- a) Connect the CHU to the transmitter connector to supply the 4 ma value for zero and 20 ma for 100% range.
- b) Confirm proper distribution and scaling of signal in accordance with the parameter list attached. Report any discrepancies with the span, circuiting or checkout on the parameter list.
- c) Checks using the operator and DAS terminals may be done in place of MVCU, IPAC and DARMS terminal measurements.
- d) Disconnect the CHU and restore the connector.

```

RRRRRR   AAA   TTTTTTTTT   CCCC   HH   HH   EEEEEEE   TTTTTTTTT   22
RRR  RR   AAAA  TTTTTTTTT   CC   C   HH   HH   EE       TTTTTTTTT   22
RRR  RR   AAA  A   TTT       CC       HH   HH   EEEEEEE   TTT           22
RRRRRR   AAAAAA  TTT       CC       HHHHHHH   EEEEEEE   TTT           22222
RRR  RR   AAA   A   TTT       CC   C   HH   HH   EE       TTT           22
RRR  RR  AAA   A   TTT       CCCC   HH   HH   EEEEEEE   TTT           2222222

```

TAG ID	RANGE	CRT	T-Box TERM	DRIVE UNIT TERM	IPAC TERM	OPR CRT CHECK	SCALE CHECK
JT	3413	300KW	TSS	P-301 ITB 041	3-1B 2A-2		
JT	3414	300KW	TSS	P-302 ITB 041	3-1A 3A-4		
JT	3903	300KW	TSS	P-303 ITB 041	3-1B 1A-14		
JT	3904	300KW	TSS	P-304 ITB 041	3-1B 1A-6		

APPENDIX ICE

MECHANICAL PREREQUISITE TESTS

Component		Generic Test Procedure No.	Test Complete Initial/Date
Number	Description		
	TS Fire Protection System	261	
	TSS GN <sub>2</sub> System	266	
	TS Feedwater System	521	
	Instrument Air System	904	
	Plant Drains & Sumps	941	
	Cooling Water System	951	
	RS #2 & #3 HVAC Systems	973	
(SEE APP. 10D-11)	<u>Modulating Valves</u>	SCE 5.7	
	a. IP regulator adjustment		
	b. Full travel functional		
	c. LVDT adjustments		
	d. Limit switch adjustments		
(SEE ATTACHED LIST)	<u>Relief Valves</u>	SCE 5.6	
	a. Relief setting verification		
	b. Reset setting verification		
P-301 P-302 P-303 P-304 P-305	<u>Pumps</u>	SCE 5.6	
	a. Alignment		
	b. Coolant water system checked		
	c. Drains checked		
	d. Local stop/start controls checked		

## THERMAL STORAGE SUBSYSTEM EQUIPMENT LIST

CATEGORY: SAFETY-RELIEF VALVES

ROCKETDYNE DESIGNATION	TAG NO.	DESCRIPTION	SPEC. NO.	LINE FLUID	CONNECTIONS	PIPE MATERIAL	MAX. ALLOWABLE WORKING		CAPACITY
							PRESS. PSIA	TEMP. F	
TFSRV	PSV-3115	FLASH TANK STEAM RELIEF VALVE	SP42-021	STEAM	2-1/2" - 150 LB RF FLANGE, AND 4" - 150 LB RF FLANGE	ASTM A106 GRADE B	180	373	15,600 LB/HR @ SET PRESSURE OF 165 PSIG
THSRV-1	PSV-3221	CONDENSER STEAM RELIEF VALVE	SP42-019	STEAM	2" -1500 LB RF FLANGE, AND 4"-150 LB RF FLANGE	ASTM A106 GRADE B	1565	675	66,000 LB/HR @ SET PRESSURE OF 1550 PSIG
THSRV-2	PSV-3321	CONDENSER STEAM RELIEF VALVE	SP42-019	STEAM	2"-1500 LB RF FLANGE, AND 4"-150 LB RF FLANGE	ASTM A106 GRADE B	1565	675	66,000 LB/HR @ SET PRESSURE OF 1550 PSIG
THFRV-1	PSV-3222	CONDENSER OIL RELIEF VALVE	SP42-017	OIL	3"-150 LB RF FLANGE, AND 4"-150 LB RF FLANGE	ASTM A106 GRADE B	130	600	399 GPM @ SET PRESSURE OF 115 PSIG
THFRV-2	PSV-3322	CONDENSER OIL RELIEF VALVE	SP42-017	OIL	3"-150 LB RF FLANGE, AND 4"-150 LB RF FLANGE	ASTM A106 GRADE B	130	600	399 GPM @ SET PRESSURE OF 115 PSIG
TPFRV-1	PSV-3506	PREHEATER OIL RELIEF VALVE	SP42-017	OIL	3"-150 LB RF FLANGE, AND 4"-150 LB RF FLANGE	ASTM A106 GRADE B	130	600	386 GPM @ SET PRESSURE OF 115 PSIG
TPFRV-2	PSV-3606	PREHEATER OIL RELIEF VALVE	SP42-017	OIL	3" -150LB RF FLANGE, AND 4"-150 LB RF FLANGE	ASTM A106 GRADE B	130	600	386 GPM @ SET PRESSURE OF 116 PSIG

## THERMAL STORAGE SUBSYSTEM EQUIPMENT LIST

CATEGORY: SAFETY-RELIEF VALVES (CONTINUED)

ROCKETDYNE DESIGNATION	TAG NO.	DESCRIPTION	SPEC. NO.	LINE FLUID	CONNECTIONS	PIPE MATERIAL	MAX. ALLOWABLE WORKING		CAPACITY
							PRESS. PSIA	TEMP. °F	
TSSRV-1	PSV-3719	BOILER STEAM RELIEF VALVE	SP42-020	STEAM	3" - 600 LB RF FLANGE, AND 6" - 150 LB RF FLANGE	ASTM A106 GRADE B	487	600	55,000 LB/HR @ SET PRESSURE OF 472 PSIG
TSSRV-2	PSV-3819	BOILER STEAM RELIEF VALVE	SP42-020	STEAM	3" - 600 LB RF FLANGE, AND 6" - 150 LB RF FLANGE	ASTM A106 GRADE B	487	600	55,000 LB/HR @ SET PRESSURE OF 472 PSIG
TSRV-1	PSV-3720	SUPERHEATER OIL RELIEF VALVE	SP42-018	OIL	3" - 150 LB RF FLANGE, 4" - 150 LB RF FLANGE	ASTM A106 GRADE B	130	600	279 GPM @ SET PRESSURE OF 115 PSIG
TSRV-2	PSV-3820	SUPERHEATER OIL RELIEF VALVE	SP42-018	OIL	3" - 150 LB RF FLANGE, 4" - 150 LB RF FLANGE	ASTM A106 GRADE B	130	600	279 GPM @ SET PRESSURE OF 115 PSIG
UGRV-1	PSV-4018	TU PRIMARY ULLAGE GAS RELIEF VALVE	40-M300 -35	GASEOUS H <sub>2</sub> , N <sub>2</sub> & HYDRO - CARBONS	8" - 150 LB RF FLANGE	ASTM A106 GRADE B	17	600	45.3 CFM @ SET PRESSURE OF 18 IN. W.C.
UGRV-2	PSV-4019	TU SECONDARY ULLAGE GAS RELIEF VALVE	40-M300 -35	STEAM OR GASEOUS H <sub>2</sub> , N <sub>2</sub> AND HYDRO- CARBONS	12" - 125 LB RF FLANGE	ASTM A106 GRADE B	17	600	4770 CFM @ SET PRESSURE OF 20 IN. W.C.

205/250

Rev 0

Page 2790 f282



APPENDIX 10F

INITIAL STATUS OF BREAKERS FOR TEST PROCEDURE STEP 8.0

BREAKERS				
NUMBER	DESCRIPTION	POSITION	STATUS	INITIAL/DATE
1	Remote Stations #2 and #3 SSR Box Valve Switches	CLOSED		
2	SDPC	CLOSED		
	RLU	CLOSED		
	ILS	CLOSED		
	DARMS	CLOSED		
	PLANT TRIP	CLOSED		
	SHIMMS	CLOSED		
3	DAS	CLOSED		
4	120 VDC Valve Control	CLOSED		
5	120 VAC Valve Control	CLOSED		
6	UPS	CLOSED		
7	Instrument Air	CLOSED		
8	Charging and Extraction Pumps			
	LCC "A" (LT-IT)			
	P-301	CLOSED		
	P-302	CLOSED		
	P-303	CLOSED		
	P-304	CLOSED		
9	MCC "B"			
	All Active Breakers	CLOSED		

APPENDIX 10G

INITIAL STATUS OF SWITCHES FOR TEST PROCEDURE STEP 8.1.1

NUMBER	SWITCH DESCRIPTION	STATUS	INITIAL/DATE
	N/A		

APPENDIX 10H

INITIAL STATUS - VALVE LINEUP LIST FOR TEST PROCEDURE STEP 8.1.1

VALVE TAG NO.	INFO ONLY DRAWING NUMBER	INFO ONLY COORD	DESCRIPTION	POSITION	INITIAL	DATE
UNTS-2	40P3005132196	B16	N <sub>2</sub> ISOLATION VALVE IN 1"-N-3-BBD	C		
	(40P8005163147)	(B16)				
TBD	40P8005163163	J7	N <sub>2</sub> ISOLATION VALVE IN 1 1/2"-N-3-BBD	O		

O = Open    C = Closed    T = Throttled    LO = Locked Open    LC = Locked Closed

\*Number assigned by TBD - No existing Valve Tag Number.

A3-202-EP-RGR-444  
28 July 1981

Department of Energy  
San Francisco Operations Office  
1333 Broadway  
Oakland, CA 94612

**DOE FILE COPY**

Attention: Mr. David J. Tenca, Contracting Officer

Subject: CONTRACT DE-AC03-79SF10499  
SOLAR FACILITIES DESIGN INTEGRATION  
SECOND PARTIAL SUBMITTAL OF SUBSYSTEM STAND ALONE  
(PREOPERATIONAL) TEST PROCEDURES (RADL ITEM 2-45)

References: (a) MDAC Letter A3-130-EP-DSB-138, dated 3 March 1981,  
"Revised Delivery Date for Subsystem Stand Alone  
Test Procedures" (RADL Item 2-45)

(b) MDAC Letter A3-202-EP-RGR-417, dated 17 July 1981,  
"Partial Submittal of Subsystem Stand Alone  
(Preoperational) Test Procedures" (RADL Item 2-45)

Dear Mr. Tenca:

One (1) each of four of the Preoperational Test Procedures that comprise a portion of the subject RADL item is being submitted in accordance with the requirements of the Phase II Reports and Deliverables List of the subject contract, as modified by the contents of the Reference (a) letter. The initial transmittal was accomplished per the Reference (b) letter.

This letter transmits the following Preoperational Test Procedures:

- 205/250 Thermal Storage System Revision 0
- 340 Operating Control System - Data Acquisition System (Part A) Revision 0
- 405 Main/Admission Steam Revision 0
- 940 Plant Drains & Sumps Revision 0

It should be noted that the 340 Preoperational Test Procedure will be written and submitted in two parts, with this first submittal being called Part A.

A copy of this letter also transmits the master copy of each of the procedures to Southern California Edison (L. H. Chillcott) at the Solar One site for control and implementation. Any revisions to these procedures which are originated by the SFDI will be coordinated informally with SCE and subsequently transmitted by letter in the same manner as the subject documents.

Additional submittals will be made as other preoperational test procedures become available in Revision 0 versions, and you will be notified when all of the preoperational test procedures that comprise RADL item 2-45 have been submitted.

Technical questions regarding these procedures should be directed to R. G. Riedesel at (714) 896-3357. For contractual questions, please call the undersigned at (714) 896-1340.

Very truly yours,



D. S. Butler  
Contract Administrator  
Solar Facilities Design Integration

Enclosure: (as noted)

Cy: L. H. Chillcott, SCE-Daggett (1)  
J. M. Slaminski, DOE/STMPO (1)

(w/o enclosure)

R. N. Schweinberg, DOE/STMPO  
J. C. Corcoran, DOE/STMPO  
D. W. Christian, DOE/Daggett  
F. Koyach, T&B-Daggett  
R. M. Weeks, MMC-Daggett  
C. W. Lopez, SCE-Daggett  
A. Maitino, T&B-Daggett  
D. L. Williams, Stearns-Roger  
H. D. Eden, Aerospace/STMPO  
R. O. Rogers, Aerospace/STMPO  
R. W. Wiese, ETEC/STMPO  
K. L. Adler, ETEC/STMPO  
D. N. Tanner, Sandia-Livermore  
W. S. Rorke, Sandia-Livermore  
J. N. Reeves, SCE  
N. J. DeHaven, SCE  
C. P. Winarski, SCE  
W. R. Lang, Stearns-Roger  
J. M. Friefeld, Rocketdyne  
L. L. Vant-Hull, Univ. of Houston  
T. E. Olson, SFDI Field Office